




Capital Projects Update

Planning & Construction
March 2026

BUILDING FOR ACHIEVEMENT

TACÔMA
PUBLIC SCHOOLS
EVERY STUDENT. EVERY DAY.



Capital Projects Update

Major Capital Projects

Maritime|253 Skills Center, Fall 2026

- New construction, with Port of Tacoma
- Regional career & technical education (CTE) center
- Enrollment open
- Construction phase

Robotics Center, Fall 2027

- On LeMay-America's Car Museum site
- Design phase

Whittier Elementary, Fall 2027

- Students on-site during construction
- Design phase
- Ceremonial Groundbreaking, May 20

Photo: Maritime|253, Feb. 2026



Capital Projects Update

Major Capital Projects

Lowell Elementary, Fall 2026

- Replacement project
- On schedule
- Construction phase

IDEA, Fall 2028

- Design phase begins Spring 2026

Central Kitchen, Fall 2027

- Ovens being installed currently
- Design phase begins Spring 2026

Photo: Lowell Elementary, Feb. 2026



Capital Projects Update

Major Capital Projects

Central Administration Building (CAB)

- Employees moved in Dec. 2025
- Work underway, partial renovation (replace all windows, energy efficiency improvements, boiler & piping work, lighting, carpet)
- December 2025 - Fall 2027

Professional Development Center (PDC)

- Demolition of Buildings B & C
- Working with Parks Tacoma to use the space left by the demo

Photo: Temporary CAB Building/McKinley, Jan. 2026



Capital Projects Update

Major Capital Projects

Jennie Reed Elementary, Fall 2026

- ADA, HVAC, plumbing, roofing, lighting & flooring updates
- Construction phase (phase 1A complete)

Foss, Summer 2026

- Procurement phase (phase 1 complete)
- Updates to safety features, lighting, carpets, restrooms, courtyard, cafeteria

Hoyt, Complete

- Improvements to playground, safety equipment, restrooms, & lighting
- Fall 2025

Photo: Jennie Reed hallway, Feb. 2026



**BUILDING FOR
ACHIEVEMENT**

TACOMA
PUBLIC SCHOOLS
EVERY STUDENT. EVERY DAY.

Capital Projects Update

Roofs & Fields

Roof updates

- Lister, Sheridan, Hunt, Stadium, completed
- Stanley, 2026

Athletic fields to be updated

- Truman MS field
- Silas HS baseball & softball fields, tennis courts
- Mount Tahoma HS track & jumbotron

Turf replacements

- First Creek & Mary Lyon, completed
- Gray MS & Birney, Fall 2026
- 14 additional schools by 2029



Photo: Hilltop Heritage, Dec. 2024

BUILDING FOR
ACHIEVEMENT

TACOMA
PUBLIC SCHOOLS
EVERY STUDENT. EVERY DAY.

Conservation Projects

Lighting

Lincoln High School

- Pool & shop, complete
- Classrooms, coming 2026

Mount Tahoma High School

- Pool, ext. lighting, & auditorium, complete
- Hallways, coming 2026

Mason Middle School

- Auxiliary gym & cafeteria, complete

Stadium High School

- Parking garage, complete



Photo: Lincoln Pool, Jan 2026

Grand Opening

Oakland Campus

- Opened September 2025
- Houses Oakland Secondary School
- Also houses Tacoma Online & Tacoma Flex
- Grand Opening Celebration, January 2026
- Student tour video available online



Photo: Oakland Celebration, Jan. 2026



BUILDING FOR
ACHIEVEMENT

TACOMA
PUBLIC SCHOOLS
EVERY STUDENT. EVERY DAY.

Capital Projects Update

2024 Bond Target Schedule

	Procurement	Occupancy
Central Kitchen	Jan. 2025	Sept. 2027
Athletic Fields	Ongoing	Sept. 2030
IDEA	Oct. 2025	Sept. 2028
DeLong Elementary	Oct. 2026	Sept. 2029
CAB Improvements*		Fall 2027
Pt. Defiance Elementary	Oct. 2027	Sept. 2030
Whitman Elementary	Oct. 2028	Sept. 2031
Stanley Elementary	Oct. 2029	Sept. 2032

*Construction Dec. 2025-Fall 2027

NOTE: Other projects still under exploration: [Joint Maintenance Facility](#), [Transportation Center](#).

Photo: Home of the future iDEA

BUILDING FOR
ACHIEVEMENT

TACOMA
PUBLIC SCHOOLS
EVERY STUDENT. EVERY DAY.

OAKLAND

THANK YOU

Capital Projects Update
Planning & Construction

BUILDING FOR
ACHIEVEMENT

TACOMA
PUBLIC SCHOOLS
EVERY STUDENT. EVERY DAY.