

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2026



Beaufort Elementary School 1800 Prince St, Beaufort 29902

Cluster: Battery Creek Principal: Michelle Sackman


Original Appropriations:	\$24,302,437	Encumbered and Paid:	\$21,280,025
Transfers/Adjustments:	(\$3,022,412)	Paid to Date:	\$21,280,025
Revised Budget:	\$21,280,025	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925333-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



- Scope: **2019 Bond Referendum**
- Communication
- Design Services printing (BES)
- Furniture
- Paving work
- Playgrounds
- Renovations
- Safety/Security
- Special Inspections
- Technology /Infrastructure
- Technology Items under \$5,000

Project Details: Scope of work includes renovations to the administration, commons, media center, kindergarten wing, playground, art room, IT rooms, and various 1st and 2nd floor classrooms. Additional technology and safety security improvements are included in the scope of work for those sections of the site.

Monthly Progress: Project is complete.