



The following are our updates from this week for Capital Improvements:

Campus High School

- Work continues to move forward at CHS, with several projects happening simultaneously.
- Utility work is ongoing throughout the site.
- The building pad for the new CTE facility is expected to begin next week.
- Concrete foundation work for the CTE facility will follow in the coming weeks.
- Flooring work continues throughout the building. The final hallway flooring work is scheduled to take place this weekend.
- In the Auditorium, stage lighting and sound work have been completed, and staff have been trained on the new systems.

Nelson Elementary

- Weather has impacted some exterior work at Nelson, but crews continue to make as much progress as possible.
- Roofing work is continuing, with crews hoping to complete that work this weekend.
- Gas line work is nearing completion.
- Interior work continues as crews prepare for the next phases of the project.

USD 261 Capital Improvements Weekly Update: October 2, 2026

Freeman Elementary

- Freeman continues to see significant progress, and the pace of work is increasing as crews move into several interior phases.
- Gas line work continues to be underway.
- Sheet metal and gutter work continues.
- Rain has caused some delays; however, the enclosed walkway is taking shape, with crews pouring slabs and stairs. Waterproofing work is underway with the walkway, and drywall work will soon begin on the interior of the walkway.
- Electricians are actively working throughout the building.

Oatville Elementary

- Pending weather, the roofing project will begin next week.

We appreciate the patience and flexibility of our students, staff, families, and community as this work continues. Construction projects rarely move in a perfectly straight line, and weather, materials, scheduling, and coordination among multiple trades can affect timelines.

Our project teams continue to monitor each project closely and are working to keep construction moving forward, while trying to minimize disruption to our students, staff, and schools as much as possible.

~ Gillian Macias, Superintendent

USD 261 Capital Improvements Weekly Update: October 2, 2026