

Johnson Senior High School

October 2026 - Capital Improvement Project Update



Location: 1349 Arcade S., Saint Paul, MN 55106 | Grades: 9-12 | Enrollment SY25-26: 1,050
Project website: [Systems and Infrastructure Programs](#) | School website: spps.org/johnsonsr

Project Summary	Project Scope	New This Month
Project number: 1150-24-01 Funding: Capital Bonds and Long-Term Facilities Maintenance Project type: Athletic improvements Square footage: N/A SPPS project team: - Charles Colvin, Project Manager - Ben Marple, Project Coordinator Design team: BWBR Construction management: Morcon Construction	500-seat bleachers - New perimeter fence, field lighting and storage building - New artificial turf for athletic field - Resurfacing of running track	- The athletic project has been wrapped up with new fencing, bleachers, infield turf, track with striping, and a football/soccer scoreboard. - The updated space has been full with students, athletes, and the greater community supporting the Johnson Athletics Program.

Project Financial Information			
ORIGINAL BUDGET	COMMITTED COSTS	INVOICED TO DATE	CONSTRUCTION AWARD
\$3,908,661	\$3,102,035	\$2,735,388	\$2,638,939
CONSTRUCTION COST CHANGES	% CHANGE	TOTAL FORECASTED COST	CONSTRUCTION % COMPLETE (AS INVOICED)
\$103,653	3.93%	\$3,102,035	87.80%

Project Timeline					
PHASES:	Planning →		Design →		Construction →
BOARD OF EDUCATION GATE CHECK:	Five Year Plan	Project Charter	Budget Approval	Contract Award	Closeout
	March 2018	Dec. 2023	Oct. 2024	Feb. 2025	Fall 2026

Photos: Johnson Senior High School

October 2026 - Capital Improvement Project Update



Completed athletic field (September 2026)