



Nooksack Elementary School Progress Photos

Date: November 12, 2020



Wall framing has begun and the first walls went up today with many more built and ready.



The capillary break gravel has been placed in the new gym.



Perimeter compaction for the new exterior drains lines is nearing completion.



Portions of the south and east walls are now standing and are partially sheeted with plywood.



Another view of the east wall with the large window openings for each classroom.



Perimeter insulation has been installed as part of the preparation for the new gym concrete slab.