ASBESTOS MATERIALS

The following materials either tested positive or are presumed to be asbestos-containing. Materials that had mixed results are considered positive. Materials not sampled or not listed in this report may contain asbestos and should be tested to verify asbestos content prior to impact, demolition, renovation, etc.

(+) Tested Positive, (M) Mixed Results, (P) Presumed Positive

Result	Material	Location	Quantity
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Flooring encapsulated 7/15/00. [ID: 24525]	Level 1 / B100	138 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Flooring encapsulated 7/15/00. [ID: 24526]	Level 1 / B102	235 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Flooring encapsulated 7/15/00. [ID: 24527]	CM / /, Cmnt: Flooring encapsulated Level 1 / B104	
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Flooring encapsulated 7/15/00. [ID: 24528]	Level 1 / B110	240 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Flooring encapsulated 7/15/00. [ID: 24529]	Level 1 / B112	237 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Flooring encapsulated 7/15/00. Cracked at door [ID: 24530]	Level 1 / B114	140 sf
Р	Floor Tile and Mastic / Visible-Positive 712x127 HSA 99, Cmnt: Abated July 2002 [ID: 24674]	Level 1 / Cafeteria	0 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: Abated 25 sf June 2013 front of stage. One broken tile near stage stairs and 2 at east entry- consider repair 6/14 inspection. [ID: 24675]	Level 1 / Gym	4175 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99 [ID: 24676]	Level 1 / Gym Office	92 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: minor cracking through center of room [ID: 24677]	Level 1 / Gym Storage	78 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99 [ID: 24678]	Level 1 / Health Room	123 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: Abated July 2002 [ID: 24679]	Level 1 / Main Corridor	0 sf

Result	Material	Location	Quantity
+	Mastic / Layer 3 / Black / Tested Positive, Cmnt: Chrysotile 10 % (0014605-003) Abated Summer 2013 [ID: 29193]	Level 1 / Main Office	0 sf
+	Floor Tile / Layer 2 / Brown / Tested Positive, Cmnt: Abated Summer 2013 [ID: 29192]	Level 1 / Main Office	0 sf
Р	Floor Tile and Mastic / Non-Visible PACM / / HSA 99, Cmnt: Abated 308 SF June 2013 [ID: 24680]	Level 1 / Main Office	0 sf
+	Cove Base Mastic / Brown / Tested Positive, Cmnt: Abated 70 LF June 2013 [ID: 29089]	Level 1 / Principal Office	0 sf
Р	Floor Tile and Mastic / Non-Visible PACM / / HSA 99, Cmnt: Abated 250 SF June 2013 (Concrete under carpet) [ID: 24681]	Level 1 / Principal Office	0 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99 [ID: 24682]	Level 1 / Restroom Boys 2	310 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99 [ID: 24683]	Level 1 / Restroom Girls 2	310 st
Р	Sheet Flooring Material and Mastic / Visible-PACM / / [ID: 24684]	Level 1 / Restroom Unisex 1	54 st
Р	Sheet Flooring Material and Mastic / Visible-PACM / / [ID: 24685]	Level 1 / Restroom Unisex 2	28 st
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: Abated July 2002 [ID: 24686]	Level 1 / Staff	0 st
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99 [ID: 24687]	Level 1 / Storage 1	242 st
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99 [ID: 24688]	Level 1 / Storage 2	210 st
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: Abated July 2002 [ID: 24689]	Level 1 / Work Room 1	0 st

MATERIALS THAT TESTED NEGATIVE

The following materials tested negative. Although no asbestos was detected, it is possible that further sampling could indicate asbestos content. It may be prudent to test prior to impact, demolition, renovation, etc.

Errol Hassell Main Building (EH1)		
Material	Location	
Ceramic Tile/Grout	Kitchen dishwasher area; ceramic cove	

Errol Hassell Main Building (EH1)	
Material	Location
Gypsum Wallboard/Joint Compound	Kitchen dishwasher area; gypsum/joint compound
Gypsum Wallboard/Joint Compound	Kitchen dishwasher area; gypsum/joint compound
Hard Fitting / Tested Negative, Cmnt: Non-Detect (19766.030-0022 phase 4) [ID: 28639]	Level 1 / A Hall
Roofing Debris / Tested Negative, Cmnt: Non-Detect (19766.030-0021 phase 4) [ID: 28638]	Level 1 / A108
Hard Fitting / Tested Negative, Cmnt: Non-Detect (19766.030-0012 phase 4) [ID: 28631]	Level 1 / A112
Lay-in Ceiling Tile / Tested Negative, Cmnt: Non-Detect (19766.030-0001, -0002 phase 4) [ID: 28626]	Level 1 / A112
Duct Felt Tape / Tested Negative, Cmnt: Non-Detect (19766.030-0003, -0011 phase 4) [ID: 28627]	Level 1 / A112
Chalk Board Mastic / Tan / Tested Negative, Cmnt: non-detect [ID: 26098]	Level 1 / A122
Gypsum Wallboard/Joint Compound / Tested Negative, Cmnt: Non-Detect (19766.030-0017 phase 4) [ID: 28636]	Level 1 / B108
Lay-in Ceiling Tile / Tested Negative, Cmnt: Non-Detect (19766.030-0015 phase 4) [ID: 28634]	Level 1 / East Hall
Lay-in Ceiling Tile / Tested Negative, Cmnt: Non-Detect (19766.030-0016 phase 4) [ID: 28635]	Level 1 / Kitchen
Wall Vinyl / Tested Negative, Cmnt: Non-Detect (19766.030-0014 phase 4) [ID: 28633]	Level 1 / Library
Gypsum Wallboard/Joint Compound / Tested Negative, Cmnt: Non-Detect (19766.030-0004, -0008 phase 4) [ID: 28628]	Level 1 / Library
Lay-in Ceiling Tile / Tested Negative, Cmnt: Non-Detect (19766.030-0005, -0006, -0009, -0010 phase 4) [ID: 28629]	Level 1 / Library
Carpet Mastic / Tested Negative, Cmnt: Non-Detect (19766.030-0007 phase 4) [ID: 28630]	Level 1 / Library
Carpet Adhesive / Layer 1 / Tan / Tested Negative, Cmnt: Non-Detect (0014605-004) [ID: 29191]	Level 1 / Main Office
Gypsum Wallboard/Joint Compd.	Restrooms 1
Ceramic Wall Tile Grout/Glue	Restrooms 1
Caulking, White	Restrooms 1
Ceramic Floor Tile Grout/Glue	Restrooms 1
Gypsum Wallboard/Joint Compd.	Restrooms 3

Errol Hassell Main Building (EH1)		
Material	Location	
Ceramic Floor Tile Grout/Glue	Restrooms 3	
Ceramic Wall Tile Grout/Glue	Restrooms 3	
Caulking, White	Restrooms 3	
Roof Mastic (under flashing) / Tested Negative, Cmnt: Non-Detect (19766.030-0013 phase 4) [ID: 28632]	Roof	

ASBESTOS SUMMARY

Floor plan

The following shows asbestos activities and projects. For more detailed information or related documents see the individual activity information in the database.

January 2004 to December 2012 -

Activity: Database Update - Location: EH1

EH1 Import Historical Materials without samples

January 2004 to December 2012 - 19766.030 p04 Activity: Database Update - Location: EH1 p04

EH1 Import Historical materials with Samples

November 2019 to December 2019 - TRC #369880

Activity: Inspection/Survey - Location: Errol Hassell Elementary School Restrooms

_	
_	Results received
_	Results in Verdant
_	Daily log
_	Consultant Invoice
_	Contractor Invoice
_	DEQ Notification
_	Disposal Manifest
_	Lab samples in Verdant
_	TEM Air clearance samples
_	Consultant Close out documents in Verdani
_	BOLI Form
	Certified Payroll dates

February 2020 to February 2020 - EH12020-1 Activity: Sampling - Location: EH1

Sampled deteriorated wall materials at the dishwasher in the kitchen. No asbestos detected.

X Floor Plan

X Results in Verdant

Consultant Invoice

ACTIVITIES

The following shows historic activities and projects. For more detailed information or related documents see the individual activity information in the database.

Activity Type	Location	Start Date	Related Documents	
Sampling	EH1	02/27/2020	Yes	
Inspection/Survey	Errol Hassell Elementary School Restrooms	11/21/2019	Yes	
Database Update	EH1	01/01/2004	No	
Database Update	EH1 p04	01/01/2004	No	

ASBESTOS MATERIALS

The following materials either tested positive or are presumed to be asbestos-containing. Materials that had mixed results are considered positive. Materials not sampled or not listed in this report may contain asbestos and should be tested to verify asbestos content prior to impact, demolition, renovation, etc.

(+) Tested Positive, (M) Mixed Results, (P) Presumed Positive

LITOI II	assell Modular Building (EH2)		
Result	Material	Location	Quantity
Р	Sheet Flooring Material and Mastic / Visible-PACM / / [ID: 24690]	Level 1 / Custodial	62 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Encapsulated? Appears to be new sheet flooring [ID: 24691]	Level 1 / Entry	160 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: minor tile separation [ID: 24692]	Level 1 / M100	236 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: Appears to be new yellow tile. Encapsulated? [ID: 24693]	Level 1 / M102	240 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: minor tile cracking and separation [ID: 24694]	Level 1 / M104	234 sf
Р	Floor Tile and Mastic / Visible-Positive / 12 x 12 / HSA 99, Cmnt: Encapsulated? Appears to be new sheet flooring [ID: 24695]	Level 1 / M106	312 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / / [ID: 24696]	Level 1 / Restroom Boys 1	180 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Encapsulated? Appears to be new sheet flooring [ID: 24697]	Level 1 / Restroom Girls 1	180 sf
Р	Sheet Flooring Material and Mastic / Visible-PACM / /, Cmnt: Encapsulated? Appears to be new sheet flooring [ID: 24698]	Level 1 / Restroom Hall	70 sf

MATERIALS THAT TESTED NEGATIVE

The following materials tested negative. Although no asbestos was detected, it is possible that further sampling could indicate asbestos content. It may be prudent to test prior to impact, demolition, renovation, etc.

Errol Hassell Modular Building (EH2)		
Material	Location	
Gypsum Wallboard/Joint Compound / Tested Negative, Cmnt: Non-Detect (19766.030-0018 phase 4) [ID: 28637]	Level 1 / Custodial	

Errol Hassell Modular Building (EH2)	中 3.44年77次級安昌本日本日本日本日本		
Material	Location		
Built-up Roofing with Rock Overlay	Modular Building Roof		
Silver Roof Paint	Modular Building Roof		
White/Gray Roof Caulking	Modular Building Roof		
Black Roof Caulking	Modular Building Roof		
Gypsum Wallboard/Joint Compd.	Modular Restrooms		
RFP Glue	Modular Restrooms		
Caulking, White	Modular Restrooms		
Sheet Vinyl Flooring (Stone Pattern)	Modular Restrooms (Boys)		
6" Beige Cove Base & Associated Glue	Modular Restrooms (Boys)		
Sheet Vinyl Flooring (Marble Pattern)	Modular Restrooms (Girls)		

ASBESTOS SUMMARY

The following shows asbestos activities and projects. For more detailed information or related documents see the individual activity information in the database.

January 2004 to December 2012 -

Activity: Database Update - Location: EH2

EH2 Import Historical Materials without samples

January 2004 to December 2012 - 19766.030 p04 Activity: Database Update - Location: EH2 p04

EH2 Import Historical materials with Samples

November 2019 to December 2019 - TRC #369880

Activity: Inspection/Survey - Location: Errol Hassell Elementary School Restrooms

- _ Floor plan
- Results received
- Results in Verdant
- Daily log
- Consultant Invoice
- Contractor Invoice
- **DEQ Notification**
- Disposal Manifest
- _ Lab samples in Verdant
- _ TEM Air clearance samples
- Consultant Close out documents in Verdant
- **BOLI Form**
- Certified Payroll dates

August 2020 to August 2020 - TRC #406451

Activity: Sampling - Location: Modular Building Roof

- _ Floor plan
- Results received
- Results in Verdant
- Daily log
- Consultant Invoice
- Contractor Invoice
- **DEQ Notification**
- Disposal Manifest
- _ Lab samples in Verdant
- TEM Air clearance samples
- Consultant Close out documents in Verdant
- **BOLI Form**
- Certified Payroll dates

ACTIVITIES

The following shows historic activities and projects. For more detailed information or related documents see the individual activity information in the database.

Activity Type	Location	Start Date	Related Documents	
Sampling	Modular Building Roof	08/11/2020	Yes	
Inspection/Survey	Errol Hassell Elementary School Restrooms	11/21/2019	Yes	
Database Update	EH2	01/01/2004	No	
Database Update	EH2 p04	01/01/2004	No	