

School Radon Testing Reporting Form

According to Minnesota Statute 123B.571 subd. 3, a school district that has tested its school buildings for the presence of radon shall report the results of its tests to the Department of Health. Please use this form to submit information about the most recent round or cycle of testing conducted for each building.

Instructions

- 1. Complete one form for each building tested. In this case, a building is defined as an occupied facility with a unique address. This includes administrative buildings.
- 2. Include this form, raw data (e.g. laboratory report) and a building map.
- 3. Submit this form when all work is completed for a round of testing. This includes reporting to the school board, and follow-up testing and post-mitigation testing, if applicable.
- 4. Email information to health.indoorair@state.mn.us.

Contact Information

Name: Wendy German	
9	Douglas Rd S. Cottage Grove, MN 55016
Phone: 320-224-1908	Email: wgerman@sowashco.org

Initial Radon Testing Information

School Building Name: Oltman Mide	dle School		
School District & District Number: South Wal	thington County Schools-District 833		
Building Address: 6625 Goodview Ave S,	9		
Test Kit Manufacturer: Air Chek Device Name: Pro Check			
Date of Kit Retrieval (DD/MM/YY): 03/28/19	Length of Test (days): 3		
How many rooms were tested?			
Does the test period include weekends?	es X No		
Does the test period include school breaks or h	oolidays? Yes No		

SCHOOL RADON TESTING REPORTING FORM

Were all frequently-occupied ground contact	rooms tested?1	Yes 💢 No
If no, did you attempt to test all freque test kits were placed in all these rooms		d contact rooms, meaning
How many rooms had results ≥ 4 pCi/L?:)	
Were the results reported at a school board m	neeting? Yes	Scheduled for X No upcoming meen
Follow-up Testing, Mitigation, 8	& Post-Mitigat	ion Testing
f one or more rooms tested ≥ 4 pCi/L, please a	nswer the questions	below:
How many rooms had follow-up testing?:		
Number of rooms with follow-up results	≥ 4 pCi/L:	< 4 pCi/L:
Of the rooms that had test results \geq 4 pCi/L, h	now many rooms wer	e:
mitigated by HVAC balancing or operational cl	hanges? :	
mitigated by installation of active soil depress	urization?:	
addressed through other corrective measures	?2:	
What was the cost of the installation and/or F	HVAC service work, to	mitigate radon?\$
What is the known or anticipated annual oper	rating cost of mitigati	on (estimate)? \$
After radon mitigation, how many rooms were	e retested?:	
Post mitigation results (# of rooms)	≥ 4 pCi/L:	< 4 pCi/L:

¹ This includes classrooms, offices, break rooms, laboratories, cafeterias, libraries, auditoriums, gymnasiums, etc. It includes rooms on grade and rooms above unoccupied spaces that are in contact with the ground, such as rooms above storage rooms, crawl spaces, tunnels, and boiler rooms. If only a sample or portion of rooms were tested, then respond with 'no'.

 $^{^{2}}$ 'Other corrective measures' could include moving staff out of a room and making a room unoccupied or trying to seal radon entry points.

Radon test result report for:

OLTMAN MIDDLE SCHOOL

Kit#	Room Id	Started	Ended	pCi/L	Analyzed
9197146	100	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.6 ± 0.5	2019-04-02
9197145	101	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197139	102	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197140	103	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197597	104 F.1	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197598	104 F.2	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197136	104A	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197135	104B	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197134	104C	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197600	104D	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197599	104E	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
	104F STUDENT SUPPORT		2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197595	107 NURSE	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197594	108	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197591	116A OFFICE	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197159	146	2019-03-25 @ 10:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197169	147	2019-03-25 @ 10:00 am		< 0.3	2019-04-02
9197160	149	2019-03-25 @ 10:00 am		< 0.3	2019-04-02
9197158	A151	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197162	A152	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197161	A153	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.9 ± 0.4	2019-04-02
9197157	A155	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197164	A159	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197172	A167	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.7 ± 0.4	2019-04-02
9197593	AUDITORIUM	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197152	B163	2019-03-25 @ 10:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197154	B171	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197155	B172	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.7 ± 0.4	2019-04-02
9197156	B173	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.8 ± 0.5	2019-04-02
9197144	B175	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197151	B176	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197153	B179	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197141	C183	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197149	C191	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197150	C192	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197143	C193	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.6 ± 0.4	2019-04-02
9197148	C195	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.8 ± 0.5	2019-04-02

** LABORATORY ANALYSIS REPORT **

Radon test result report for:

OLTMAN MIDDLE SCHOOL

Kit#	Room Id	Started	Ended	pCi/L	Analyzed
9197147	C196	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197142	C199	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197592	GYM	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	0.6 ± 0.4	2019-04-02
9197137	MAIN OFFICE	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02
9197138	MAIN OFFICE 2	2019-03-25 @ 9:00 am	2019-03-28 @ 8:00 am	< 0.3	2019-04-02

Air Chek 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498