



School Radon Testing Reporting Form

According to Minnesota Statute 123B.571 subd. 3, a school district that has tested its school buildings for the presence of radon shall report the results of its tests to the Department of Health. Please use this form to submit information about the most recent round or cycle of testing conducted for each building.

Instructions

1. Complete one form for each building tested. In this case, a building is defined as an occupied facility with a unique address. This includes administrative buildings.
2. Include this form, raw data (e.g. laboratory report) and a building map.
3. Submit this form when all work is completed for a round of testing. This includes reporting to the school board, and follow-up testing and post-mitigation testing, if applicable.
4. Email information to health.indoorair@state.mn.us.

Contact Information

Name: <i>Wendy German</i>	
Mailing Address: <i>7362 East Point Douglas Rd S, Cottage Grove, MN 55016</i>	
Phone: <i>651-425-6277</i>	Email: <i>wgerman@sowashco.org</i>

Initial Radon Testing Information

School Building Name: <i>Crestview Elementary</i>	
School District & District Number: <i>South Washington County Schools- District 833</i>	
Building Address: <i>7830 80th St S, Cottage Grove, MN 55016</i>	
Test Kit Manufacturer: <i>Airchek</i>	Device Name: <i>Prochek</i>
Date of Kit Retrieval (DD/MM/YY): <i>27/02/20</i>	Length of Test (days): <i>3</i>
How many rooms were tested? <i>45</i>	
Does the test period include weekends? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Does the test period include school breaks or holidays? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	

SCHOOL RADON TESTING REPORTING FORM

<p>Were all frequently-occupied ground contact rooms tested?¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If no, did you attempt to test all frequently occupied ground contact rooms, meaning test kits were placed in all these rooms? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>
<p>How many rooms had results ≥ 4 pCi/L?: 0</p>
<p>Were the results reported at a school board meeting? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>

Follow-up Testing, Mitigation, & Post-Mitigation Testing

If one or more rooms tested ≥ 4 pCi/L, please answer the questions below:

How many rooms had follow-up testing?:		
Number of rooms with follow-up results	≥ 4 pCi/L:	< 4 pCi/L:
Of the rooms that had test results ≥ 4 pCi/L, how many rooms were:		
mitigated by HVAC balancing or operational changes? :		
mitigated by installation of active soil depressurization:		
addressed through other corrective measures? ² :		
What was the cost of the installation and/or HVAC service work, to mitigate radon? \$		
What is the known or anticipated annual operating cost of mitigation (estimate)? \$		
After radon mitigation, how many rooms were retested?:		
Post mitigation results (# of rooms)	≥ 4 pCi/L:	< 4 pCi/L:

¹ This includes classrooms, offices, break rooms, laboratories, cafeterias, libraries, auditoriums, gymnasiums, etc. It includes rooms on grade and rooms above unoccupied spaces that are in contact with the ground, such as rooms above storage rooms, crawl spaces, tunnels, and boiler rooms. If only a sample or portion of rooms were tested, then respond with 'no'.

² 'Other corrective measures' could include moving staff out of a room and making a room unoccupied or trying to seal radon entry points.

March 5, 2020

**** LABORATORY ANALYSIS REPORT ****

Radon test result report for:

**SOWASHCO
CRESTVIEW ELEMENTARY**

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
9393746	100	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.5 ± 0.4	2020-03-03
9393745	100A	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.9 ± 0.5	2020-03-03
9393747	100B	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.7 ± 0.4	2020-03-03
9393765	101	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.8 ± 0.4	2020-03-03
9393748	102	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.6 ± 0.5	2020-03-03
9393764	103	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.1 ± 0.5	2020-03-03
9393749	104	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.9 ± 0.4	2020-03-03
9393763	105	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.7 ± 0.4	2020-03-03
9393750	106	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.7 ± 0.5	2020-03-03
9393762	107	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.4 ± 0.5	2020-03-03
9393751	108	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.9 ± 0.5	2020-03-03
9393761	109	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.2 ± 0.5	2020-03-03
9393752	110	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.6 ± 0.5	2020-03-03
9393760	111	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.1 ± 0.5	2020-03-03
9393753	112	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	< 0.3	2020-03-03
9393754	113	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.2 ± 0.5	2020-03-03
9393755	114	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.0 ± 0.5	2020-03-03
9393759	115	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.9 ± 0.5	2020-03-03
9393756	116	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.5 ± 0.5	2020-03-03
9393758	117	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.0 ± 0.4	2020-03-03
9393757	118	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	0.8 ± 0.4	2020-03-03
9393784	201	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.9 ± 0.5	2020-03-03
9393769	202	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.3 ± 0.5	2020-03-03
9393783	203	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	< 0.3	2020-03-03
9393770	204	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.7 ± 0.4	2020-03-03
9393782	205	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.9 ± 0.5	2020-03-03
9393773	206	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.5 ± 0.4	2020-03-03
9393781	207	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.8 ± 0.4	2020-03-03
9393771	208	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.0 ± 0.4	2020-03-03
9393780	209	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.6 ± 0.5	2020-03-03
9393772	210	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.3 ± 0.5	2020-03-03
9393779	211	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.2 ± 0.5	2020-03-03
9393774	212	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.4 ± 0.5	2020-03-03
9393778	213	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.4 ± 0.5	2020-03-03
9393775	214	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.1 ± 0.5	2020-03-03
9393777	215	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.4 ± 0.4	2020-03-03
9393776	216	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.7 ± 0.5	2020-03-03

March 5, 2020

**** LABORATORY ANALYSIS REPORT ****

Radon test result report for:

**SOWASHCO
CRESTVIEW ELEMENTARY**

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
9393788	BAND	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.2 ± 0.5	2020-03-03
9393790	CAFETERIA	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	< 0.3	2020-03-03
9393789	GYM A	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	0.8 ± 0.4	2020-03-03
9393786	GYM B	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	< 0.3	2020-03-03
9393766	MEDIA CENTER	2020-02-24 @ 9:00 am	2020-02-27 @ 9:00 am	< 0.3	2020-03-03
9393767	MEDIA CENTER 2	2020-02-24 @ 9:00 am	2020-02-27 @ 9:00 am	1.0 ± 0.4	2020-03-03
9393743	NURSES	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	< 0.3	2020-03-03
9393741	OFFICE	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	1.0 ± 0.4	2020-03-03
9393742	OFFICE2	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	< 0.3	2020-03-03
9393744	PRINCIPALS	2020-02-24 @ 9:00 am	2020-02-27 @ 8:00 am	< 0.3	2020-03-03
9393787	STAFF	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	1.2 ± 0.5	2020-03-03
9393785	STAFF 2	2020-02-24 @ 10:00 am	2020-02-27 @ 9:00 am	2.4 ± 0.5	2020-03-03

Air Chek 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498

All values
±.4 or ±.5



Crestview Elementary	
Level 1 Bldg Room Num	
School Year 2018 / 2019	
09/07/2018	