



# School Radon Testing Reporting Form

According to Minnesota Statute 123B.571 subd. 3, a school district that has tested its school buildings for the presence of radon shall report the results of its tests to the Department of Health. Please use this form to submit information about the most recent round or cycle of testing conducted for each building.

## Instructions

1. Complete one form for each building tested. In this case, a building is defined as an occupied facility with a unique address. This includes administrative buildings.
2. Include this form, raw data (e.g. laboratory report) and a building map.
3. Submit this form when all work is completed for a round of testing. This includes reporting to the school board, and follow-up testing and post-mitigation testing, if applicable.
4. Email information to [health.indoorair@state.mn.us](mailto:health.indoorair@state.mn.us).

## Contact Information

Name: <i>Wendy German</i>	
Mailing Address: <i>7362 East Point Douglas Rd S, Cottage Grove, MN 55016</i>	
Phone: <i>651-425-6277</i>	Email: <i>wgerman@sowashco.org</i>

## Initial Radon Testing Information

School Building Name: <i>Armstrong Elementary</i>	
School District & District Number: <i>South Washington County Schools - District 833</i>	
Building Address: <i>8855 Inwood Ave S, Cottage Grove, MN 55016</i>	
Test Kit Manufacturer: <i>Airchek</i>	Device Name: <i>Pro Chek</i>
Date of Kit Retrieval (DD/MM/YY): <i>27/02/20</i>	Length of Test (days): <i>3</i>
How many rooms were tested? <i>38</i>	
Does the test period include weekends? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Does the test period include school breaks or holidays? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	

SCHOOL RADON TESTING REPORTING FORM

<p>Were all frequently-occupied ground contact rooms tested?<sup>1</sup>    <input checked="" type="checkbox"/> Yes   <input type="checkbox"/> No</p> <p>If no, did you attempt to test all frequently occupied ground contact rooms, meaning test kits were placed in all these rooms?   <input type="checkbox"/> Yes   <input type="checkbox"/> No</p>
<p>How many rooms had results <math>\geq 4</math> pCi/L?:    0</p>
<p>Were the results reported at a school board meeting?    <input checked="" type="checkbox"/> Yes   <input type="checkbox"/> No</p>

## Follow-up Testing, Mitigation, & Post-Mitigation Testing

If one or more rooms tested  $\geq 4$  pCi/L, please answer the questions below:

How many rooms had follow-up testing?:		
Number of rooms with follow-up results	$\geq 4$ pCi/L:	< 4 pCi/L:
Of the rooms that had test results $\geq 4$ pCi/L, how many rooms were:		
mitigated by HVAC balancing or operational changes? :		
mitigated by installation of active soil depressurization:		
addressed through other corrective measures? <sup>2</sup> :		
What was the cost of the installation and/or HVAC service work, to mitigate radon? \$		
What is the known or anticipated annual operating cost of mitigation (estimate)? \$		
After radon mitigation, how many rooms were retested?:		
Post mitigation results (# of rooms)	$\geq 4$ pCi/L:	< 4 pCi/L:

<sup>1</sup> This includes classrooms, offices, break rooms, laboratories, cafeterias, libraries, auditoriums, gymnasiums, etc. It includes rooms on grade and rooms above unoccupied spaces that are in contact with the ground, such as rooms above storage rooms, crawl spaces, tunnels, and boiler rooms. If only a sample or portion of rooms were tested, then respond with 'no'.

<sup>2</sup> 'Other corrective measures' could include moving staff out of a room and making a room unoccupied or trying to seal radon entry points.

Radon test result report for:  
**SOWASHCO**  
**ARMSTRONG ELEMENTARY**

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
9393739	B1	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.4 ± 0.5	2020-03-03
9393738	B2	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.5 ± 0.5	2020-03-03
9393737	B3	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.7 ± 0.5	2020-03-03
9393736	B4	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.1 ± 0.5	2020-03-03
9393734	B5	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.5 ± 0.5	2020-03-03
9393731	B6	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.7 ± 0.5	2020-03-03
9393732	B7	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	2.1 ± 0.5	2020-03-03
9393717	CAFETERIA	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	< 0.3	2020-03-03
9393721	COMP/OFF LIBRARY	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	< 0.3	2020-03-03
9393716	G1	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.2 ± 0.5	2020-03-03
9393715	G2	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	0.8 ± 0.5	2020-03-03
9393714	G3	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	2.0 ± 0.5	2020-03-03
9393713	G4	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.6 ± 0.5	2020-03-03
9393711	G5	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.2 ± 0.5	2020-03-03
9393712	G6	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.9 ± 0.5	2020-03-03
9393718	GYM1	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	< 0.3	2020-03-03
9393719	GYM2	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	0.6 ± 0.4	2020-03-03
9393733	KA	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.5 ± 0.5	2020-03-03
9393735	KB	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.3 ± 0.5	2020-03-03
9393740	LIBRARY	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	0.8 ± 0.4	2020-03-03
9393704	NURSE	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	< 0.3	2020-03-03
9393701	OFFICE	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	< 0.3	2020-03-03
9393702	OFFICE Z	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	< 0.3	2020-03-03
9393703	PRINCIPAL	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.5 ± 0.5	2020-03-03
9393705	R1	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.5 ± 0.5	2020-03-03
9393706	R2	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.0 ± 0.5	2020-03-03
9393707	R3	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.0 ± 0.5	2020-03-03
9393708	R4	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.5 ± 0.5	2020-03-03
9393710	R5	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	0.7 ± 0.5	2020-03-03
9393709	R6	2020-02-24 @ 8:00 am	2020-02-27 @ 7:00 am	1.7 ± 0.5	2020-03-03
9393720	STAFF	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	0.9 ± 0.4	2020-03-03
9393723	Y1	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.2 ± 0.5	2020-03-03
9393724	Y2	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.0 ± 0.5	2020-03-03
9393725	Y3	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.3 ± 0.5	2020-03-03
9393726	Y4	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.2 ± 0.5	2020-03-03
9393730	Y5	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.6 ± 0.5	2020-03-03
9393729	Y6	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.2 ± 0.5	2020-03-03

---

March 5, 2020

**\*\* LABORATORY ANALYSIS REPORT \*\***

---

Radon test result report for:

**SOWASHCO**

**ARMSTRONG ELEMENTARY**

---

<b>Kit #</b>	<b>Room Id</b>	<b>Started</b>	<b>Ended</b>	<b>pCi/L</b>	<b>Analyzed</b>
9393728	Y7	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	1.7 ± 0.5	2020-03-03
9393727	Y8	2020-02-24 @ 8:00 am	2020-02-27 @ 8:00 am	2.4 ± 0.5	2020-03-03

---

Air Chek 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498