

School Radon Testing Reporting Form

According to Minnesota Statute 123B.571 subd. 3, a school district that has tested its school buildings for the presence of radon shall report the results of its tests to the Department of Health. Please use this form to submit information about the most recent round or cycle of testing conducted for each building.

Instructions

1. Complete one form for each building tested. In this case, a building is defined as an occupied facility with a unique address. This includes administrative buildings.
2. Include this form, raw data (e.g. laboratory report) and a building map.
3. Submit this form when all work is completed for a round of testing. This includes reporting to the school board, and follow-up testing and post-mitigation testing, if applicable.
4. Email information to health.indoorair@state.mn.us.

Contact Information

Name: <i>Wendy German</i>	
Mailing Address: <i>7362 East Point Douglas Rd S, Cottage Grove, MN 55016</i>	
Phone: <i>320-224-1908</i>	Email: <i>wgerman@sowashco.org</i>

Initial Radon Testing Information

School Building Name: <i>Red Rock Elementary</i>	
School District & District Number: <i>South Washington County Schools - District 833</i>	
Building Address: <i>3311 Commonwealth Ave, Woodbury, MN 55125</i>	
Test Kit Manufacturer: <i>AirChek</i>	Device Name: <i>ProChek</i>
Date of Kit Retrieval (DD/MM/YY): <i>03/21/19</i>	Length of Test (days): <i>3</i>
How many rooms were tested? <i>38</i>	
Does the test period include weekends? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Does the test period include school breaks or holidays? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	

SCHOOL RADON TESTING REPORTING FORM

Were all frequently-occupied ground contact rooms tested?¹ Yes No

If no, did you attempt to test all frequently occupied ground contact rooms, meaning test kits were placed in all these rooms? Yes No

How many rooms had results ≥ 4 pCi/L?: 0

Were the results reported at a school board meeting? Yes No *scheduled for upcoming meeting*

Follow-up Testing, Mitigation, & Post-Mitigation Testing

If one or more rooms tested ≥ 4 pCi/L, please answer the questions below:

How many rooms had follow-up testing?:

Number of rooms with follow-up results	≥ 4 pCi/L:	< 4 pCi/L:
--	-----------------	------------

Of the rooms that had test results ≥ 4 pCi/L, how many rooms were:

mitigated by HVAC balancing or operational changes? :

mitigated by installation of active soil depressurization?:

addressed through other corrective measures?²:

What was the cost of the installation and/or HVAC service work, to mitigate radon? \$

What is the known or anticipated annual operating cost of mitigation (estimate)? \$

After radon mitigation, how many rooms were retested?:

Post mitigation results (# of rooms)	≥ 4 pCi/L:	< 4 pCi/L:
--------------------------------------	-----------------	------------

¹ This includes classrooms, offices, break rooms, laboratories, cafeterias, libraries, auditoriums, gymnasiums, etc. It includes rooms on grade and rooms above unoccupied spaces that are in contact with the ground, such as rooms above storage rooms, crawl spaces, tunnels, and boiler rooms. If only a sample or portion of rooms were tested, then respond with 'no'.

² 'Other corrective measures' could include moving staff out of a room and making a room unoccupied or trying to seal radon entry points.

Radon test result report for:**RED ROCK**

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
9197892	B111	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197897	B115	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	0.5 ± 0.4	2019-03-25
9197890	C101	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197900	C101	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197891	C103	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197284	C104	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	0.6 ± 0.4	2019-03-25
9197282	C106	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197285	C107	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	0.7 ± 0.4	2019-03-25
9197286	C108	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197291	C111	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197885	C112	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197884	C114	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	0.5 ± 0.4	2019-03-25
9197883	C115	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197882	C116	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	0.7 ± 0.4	2019-03-25
9197292	C118	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	0.8 ± 0.4	2019-03-25
9197283	C119	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197281	D103	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	0.9 ± 0.4	2019-03-25
9197280	D108	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197279	D116	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.5 ± 0.4	2019-03-25
9197293	E101	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.7 ± 0.4	2019-03-25
9197270	E103	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197278	E104	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.6 ± 0.4	2019-03-25
9197271	E106	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197274	E107	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.6 ± 0.4	2019-03-25
9197277	E108	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197275	E109	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197276	E111	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197297	E112	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197296	E114	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.5 ± 0.4	2019-03-25
9197295	E115	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197294	E116	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197288	E118	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197287	E119	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197298	GYM A	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.7 ± 0.4	2019-03-25
9197290	GYM C	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197879	H101	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197880	H103	2019-03-18 @ 4:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25

March 26, 2019

**** LABORATORY ANALYSIS REPORT ****

Radon test result report for:

RED ROCK

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
9197289	NURSE	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197300	OFFICE	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.5 ± 0.4	2019-03-25
9197299	OFFICE 2	2019-03-18 @ 3:00 pm	2019-03-21 @ 3:00 pm	0.8 ± 0.4	2019-03-25

Air Chek 1936 Butler Bridge Rd, Mills River, NC 28759-3892 Phone: (828) 684-0893 Fax: (828) 684-8498