

School Radon Testing Reporting Form

According to Minnesota Statute 123B.571 subd. 3, a school district that has tested its school buildings for the presence of radon shall report the results of its tests to the Department of Health. Please use this form to submit information about the most recent round or cycle of testing conducted for each building.

Instructions

1. Complete one form for each building tested. In this case, a building is defined as an occupied facility with a unique address. This includes administrative buildings.
2. Include this form, raw data (e.g. laboratory report) and a building map.
3. Submit this form when all work is completed for a round of testing. This includes reporting to the school board, and follow-up testing and post-mitigation testing, if applicable.
4. Email information to health.indoorair@state.mn.us.

Contact Information

Name: <i>Wendy German</i>	
Mailing Address: <i>7362 EAST Point Douglas Rd S, Cottage Grove, MN 55016</i>	
Phone: <i>320-224-1908</i>	Email: <i>wgerman@sovashco.org</i>

Initial Radon Testing Information

School Building Name: <i>Woodbury Elementary</i>	
School District & District Number: <i>South Washington County Schools, District 833</i>	
Building Address: <i>1251 School Dr, Woodbury, MN 55125</i>	
Test Kit Manufacturer: <i>Air Check</i>	Device Name: <i>Pro Check</i>
Date of Kit Retrieval (DD/MM/YY): <i>03/21/19</i>	Length of Test (days): <i>3</i>
How many rooms were tested? <i>52</i>	
Does the test period include weekends? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Does the test period include school breaks or holidays? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	

SCHOOL RADON TESTING REPORTING FORM

Were all frequently-occupied ground contact rooms tested?¹ Yes No
 If no, did you attempt to test all frequently occupied ground contact rooms, meaning test kits were placed in all these rooms? Yes No

How many rooms had results ≥ 4 pCi/L?: 0

Were the results reported at a school board meeting? Yes No *scheduled for upcoming meeting*

Follow-up Testing, Mitigation, & Post-Mitigation Testing

If one or more rooms tested ≥ 4 pCi/L, please answer the questions below:

How many rooms had follow-up testing?:

Number of rooms with follow-up results	≥ 4 pCi/L:	< 4 pCi/L:
----------------------------------------	-----------------	------------

Of the rooms that had test results ≥ 4 pCi/L, how many rooms were:

mitigated by HVAC balancing or operational changes? :

mitigated by installation of active soil depressurization?:

addressed through other corrective measures?²:

What was the cost of the installation and/or HVAC service work, to mitigate radon? \$

What is the known or anticipated annual operating cost of mitigation (estimate)? \$

After radon mitigation, how many rooms were retested?:

Post mitigation results (# of rooms)	≥ 4 pCi/L:	< 4 pCi/L:
--------------------------------------	-----------------	------------

¹ This includes classrooms, offices, break rooms, laboratories, cafeterias, libraries, auditoriums, gymnasiums, etc. It includes rooms on grade and rooms above unoccupied spaces that are in contact with the ground, such as rooms above storage rooms, crawl spaces, tunnels, and boiler rooms. If only a sample or portion of rooms were tested, then respond with 'no'.

² 'Other corrective measures' could include moving staff out of a room and making a room unoccupied or trying to seal radon entry points.

Radon test result report for:

WOODBURY ELEMENTARY

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
9197607	100	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.8 ± 0.4	2019-03-25
9197606	100A	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.5 ± 0.4	2019-03-25
9197608	100B	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197620	101	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197619	103	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.8 ± 0.4	2019-03-25
9197610	104	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197618	105	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197617	107	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	1.3 ± 0.4	2019-03-25
9197612	108	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	1.2 ± 0.4	2019-03-25
9197616	109	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197613	110	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197615	111	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197614	112	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197633	114	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	1.4 ± 0.4	2019-03-25
9197634	114 2	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197631	118	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197630	120	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197629	122	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197628	123	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197627	125	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.8 ± 0.4	2019-03-25
9197625	126	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.6 ± 0.4	2019-03-25
9197626	127	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197624	128	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.6 ± 0.4	2019-03-25
9197635	200	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	1.0 ± 0.4	2019-03-25
9197657	201	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.6 ± 0.4	2019-03-25
9197656	203	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.7 ± 0.4	2019-03-25
9197637	204	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197655	205	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.6 ± 0.4	2019-03-25
9197638	206	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197654	207 1	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.6 ± 0.4	2019-03-25
9197653	207 2	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.6 ± 0.4	2019-03-25
9197639	208	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197652	209	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.6 ± 0.4	2019-03-25
9197640	210	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197651	211	2019-03-18 @ 12:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197641	212	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	0.5 ± 0.4	2019-03-25
9197650	213	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	< 0.3	2019-03-25

March 26, 2019

**** LABORATORY ANALYSIS REPORT ****

Radon test result report for:

WOODBURY ELEMENTARY

Kit #	Room Id	Started	Ended	pCi/L	Analyzed
9197649	215	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.9 ± 0.4	2019-03-25
9197642	216	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	1.0 ± 0.4	2019-03-25
9197648	217	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.8 ± 0.4	2019-03-25
9197643	218	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197647	219	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	0.5 ± 0.4	2019-03-25
9197644	220	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	0.7 ± 0.4	2019-03-25
9197645	221 1	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197646	221 2	2019-03-18 @ 12:00 pm	2019-03-21 @ 11:00 am	1.0 ± 0.4	2019-03-25
9197881	222B	2019-03-18 @ 1:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197874	223B	2019-03-18 @ 1:00 pm	2019-03-21 @ 3:00 pm	< 0.3	2019-03-25
9197623	COMPUTER LAB	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.9 ± 0.4	2019-03-25
9197659	GYM A	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	< 0.3	2019-03-25
9197660	GYM B	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	< 0.3	2019-03-25
9197661	GYM OFFICE	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	< 0.3	2019-03-25
9197621	MEDIA CENTER 1	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	1.1 ± 0.4	2019-03-25
9197622	MEDIA CENTER 2	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.6 ± 0.4	2019-03-25
9197603	NURSE	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197605	OFFICE ASST PRINCIPAL	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.5 ± 0.4	2019-03-25
9197658	OFFICE BY 201 AND GYM	2019-03-18 @ 12:00 pm	2019-03-21 @ 12:00 pm	0.9 ± 0.4	2019-03-25
9197601	OFFICE MAIN 1	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	0.5 ± 0.4	2019-03-25
9197602	OFFICE MAIN W	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25
9197604	PRINCIPAL OFFICE	2019-03-18 @ 11:00 am	2019-03-21 @ 11:00 am	< 0.3	2019-03-25