Lead in Drinking Water Test Results

As of 4/30/18

Sample Location	Fixture Type	1 st Draw Results (ppb)	15 Second Draw Results (ppb)	60 Second Draw Results (ppb)	Remedial Recommendation	Remedial Response	Post Remediation Test Results (ppb)
1st Floor Kitchen	SK	<2.5	-	-	None	-	-
Basement Kitchen Conference Room	SK	232	<1.0	<1.0	FR	SIGN	31 (7/28/2016)
Men's Main BR @ (A)	SK	<2.5	-	-	None	-	-
Men's Main BR @ (B)	SK	<2.5	-	-	None	1	-
Women's Main BR @ (A)	SK	4	-	-	None	-	-
Women's Main BR @ (B)	SK	<2.5	-	-	None	-	-
Superintendant's Office BR	SK	5.8	-	-	None	-	
Lower Level Men's BR	SK	3.6	-	-	None	-	•
Lower Level Women's BR	SK	<2.5	-	-	None	-	•
Print Shop Kitchen	SK	140	2.9	1.6	FR	SIGN	-
1st Floor Kitchen [New Fixture] (4/26/2018)	SK	2.77	-	-	None	•	1
1st Floor Kitchen (Insta Hot)	SK	2.82	ı	1	None	ı	ı
1st Floor Kitchen (Refrigerator)	SP	<1.0	1	1	None	ı	1

Lead in Drinking Water Test Results

,							73 01 7/30/10
Sample Location	Fixture Type	1 st Draw Results (ppb)	15 Second Draw Results (ppb)	60 Second Draw Results (ppb)	Remedial Recommendation	Remedial Response	Post Remediation Test Results (ppb)
WF by Auditorium	WF	<1.0	-	-	None	1	1
RM 130	SK	9.9	ı	ı	None	1	1
WF by RM 119	WF	<1.0	-	-	None	1	1
WF by RM 156	ЯW	1	-	-	None	1	-
Kitchen Prep @ (A)	SK	451	15	5.8	FR	Space no longer exists	
WF by RM 211A	WF	1.1	ı	1	None	1	1
WF by RM 204	WF	<1.0	-	1	None	1	1
WF by RM 321	WF	<1.0	-	1	None	-	1
RM 320	SK	12	-	-	None	1	1
WF by RM 303	WF	1.2	-	-	None	1	1
Kitchen BR	SK	29	2.8	<1.0	FR	Space no longer exists	,
IMC BR in Old Gym	SK	11	ı	1	None	1	ı
IMC BR in Hall-Left	SK	13	ı	1	None	1	ı
IMC BR in Hall-Right	SK	9	ı	ı	None	1	ı
IMC CC	SS	14	ı	ı	None	1	ı
Upper LR BR	SK	10	-	-	None	1	1
Upper LR Office	SK	21	2.1	<1.0	FR	CAP	ı
Lower LR BR @ (A)	SK	36	1.8	<1.0	FR	SIGN	ı
Lower LR BR @ (B)	SK	48	6.3	<1.0	FR	SIGN	•
Basement Utility	SK	<1.0	-	-	None	1	1
Kitchen Prep @ (B)	SK	90	9.4	11	FR	Space no longer exists	

ENVIROSCIENCE CONSULTANTS INC.

Lead in Drinking Water Test Results

6.62	Completed FR	FR			34	SP	Outside [New Fixture] (12/7/2017)
ı	•	None	-	1	2.7	SP	Outside
ı	-	None	-	-	4	SP	Upper Locker RM
8.5	Completed FRSLV	FRSLV	7.8	47	143	SP	East Team RM
1	-	None	-	-	1.2	SK	East Team RM
<1.0	Completed FR	FR	4.5	5.7	175	SP	West Team RM
1	-	None	-	-	1.6	SK	West Team RM
14	Completed FRSLV	FRSLV	2.6	16	40	SS	Custodial Closet by Concessions SK
1	-	None	-	-	3.4	SK	Womens Public BR #3
1	-	None	-	-	6	SK	Womens Public BR #2
1	-	None	-	-	8.3	SK	Womens Public BR #1
1	-	None	-	-	6.3	SS	Custodial Closet SK
1	-	None	-	-	2	SK	Mens Public BR #3
1	-	None	-	-	1.2	SK	Mens Public BR #2
ı	-	None	ı	1	1.1	SK	Mens Public BR #1
3.3	Completed FR	Ŧ	<1.0	<1.0	36	SK	Concession Stand Right Faucet
3.7	Completed FR	FR	<1.0	<1.0	69	SK	Concession Stand Left Faucet
1	-	None	-	-	3.1	SK	Concession Stand Hand Sink
	SIGN	FRSLVPA	15	34	107	SP	New Concession Stand by Henck Field (Hot Water)
	SIGN	FRSLV	12	43	189	SP	New Concession Stand by Henck Field (Cold Water)
Post Remediation Test Results (ppb)	Remedial Response	Remedial Recommendation	60 Second Draw Results (ppb)	15 Second Draw Results (ppb)	1 st Draw Results (ppb)	Fixture Type	Sample Location