




# GROTON UTILITIES

At Your Service

<u>Fitch High School</u>	Pb action level = 0.015		Cu action level = 1.30		First-draw Collection time
	Lead results (mg/L)		Copper (mg/L)		
	First draw	Flushed	First draw	Flushed	
Sampling Date: June 1, 2016 (Water last used 6/1/16 10:30 pm)					
FHS 1: Kitchen	<0.001	<0.001	0.06	0.04	5:31 AM
FHS 2: Nurse, room 2515	<0.001	<0.001	0.10	0.09	5:32 AM
FHS 3: Cafeteria fountain	<0.001	<0.001	0.06	0.04	5:34 AM
FHS 4: fountain betw. Caf. & Audit.	<0.001	0.002	0.05	0.04	5:36 AM
FHS 5: fountain by room 2813	0.001	0.035	0.10	0.05	5:37 AM
FHS 6: Fountain by main gym	<0.001	<0.001	0.07	0.06	5:42 AM
FHS 7: fountain by guidance room	<0.001	<0.001	0.13	0.09	5:31 AM
FHS 8: fountain by room 3126	<0.001	<0.001	0.11	0.06	5:33 AM
FHS 9: fountain by room 1127a	<0.001	<0.001	0.12	0.06	5:35 AM
FHS 10: sink in Ice mach. rm, fieldhouse	0.002	<0.001	0.04	0.02	5:41 AM
Groton Hwy Dept Break Room		<0.001		0.06	
Groton POE		<0.001		<0.01	

All analyses performed by Regional Water Authority Laboratory, PH-0411

  
 Stephen Dietrich  
 Interim Water Quality Manager  
 Groton Utilities

Date: June 10, 2016