

**GENERAL SWPPP NOTES**

1. TEXAS WATER CODE §11.086 "NO PERSON MAY DIVERT OR IMPOUND THE NATURAL FLOW OF SURFACE WATERS IN THIS STATE, OR PERMIT A DIVERSION OR IMPOUNDING BY HIM TO CONTINUE, IN A MANNER THAT DAMAGES THE PROPERTY OF ANOTHER BY THE OVERFLOW OF THE WATER DIVERTED OR IMPOUNDED".
2. ALL SUBCONTRACTORS WILL BE EDUCATED TO FOLLOW STORM WATER POLLUTION PREVENTION REQUIREMENTS.
3. ANY LAND CLEARING, CONSTRUCTION, DEVELOPMENT, OR OTHER ACTIVITIES INVOLVING THE MOVEMENT OF EARTH SHALL BE IN ACCORDANCE WITH THE SWPPP.
4. A SITE OPERATOR SHALL BE ON SITE ON ALL DAYS WHERE CONSTRUCTION OR GRADING ACTIVITY TAKES PLACE.
5. STRUCTURAL BMPs WILL BE INSPECTED AND MAINTAINED AT LEAST EVERY 14 DAYS AND AFTER ANY PRECIPITATION OR RUNOFF EVENT THAT CAUSES SURFACE EROSION, SEDIMENT TRANSPORT OR VEHICULAR TRACKING.
6. SCRAPING AND SWEEPING OF STREETS, SIDEWALKS AND FLOWLINES MUST BE CONDUCTED AT THE END OF EACH WORK DAY WHEN DIRT AND OTHER CONSTRUCTION MATERIAL HAS BEEN TRACKED ONTO STREETS.
7. EARTH MATERIALS AND LANDSCAPE MATERIALS SUCH AS SOIL, ROCK AND MULCH SHALL NOT BE STOCKPILED, PLACED OR STORED ON DRIVEWAYS, STREETS, SIDEWALKS OR IN STORM WATER FLOWLINES.
8. CONSTRUCTION SUPPLIES (E.G., TRUSSES AND LUMBER), ROLL OFF CONTAINERS, DUMPSTERS, PORTABLE TOILETS, TRAILERS, ETC., SHALL NOT BE STORED ON STREETS OR SIDEWALKS OR OTHER IMPERVIOUS SURFACES. THESE ITEMS SHALL BE STORED ON THE CONSTRUCTION SITE OR STAGING AREAS.
9. PORTABLE SANITARY FACILITIES SHALL BE LOCATED ON NATURAL GROUND AND AT LEAST 25 FEET FROM ANY STORM SEWER INLET OR WATER BODY AND SHALL BE SERVICED REGULARLY AS NEEDED.
10. ANY SWALES OR DITCHES CONSTRUCTED, PERMANENT OR TEMPORARY, MUST BE STABILIZED PER SPECIFICATIONS TO PREVENT EROSION.

**LEGEND**

- SC STABILIZED CONSTRUCTION ENTRANCE
- RFD ROCK FILTER DAM
- IPB INLET PROTECTION BARRIER
- FF FILTER FABRIC FENCE
- ↓ FLOW DIRECTION

**CONSULTANTS**

**Structural**  
 CJG Engineers  
 3200 Wilcrest Drive, Suite 305  
 Houston, Texas 77042  
 (713) 780 3348  
 (713) 780 3712 Fax


**MEP**  
 KME Salas O'Brien  
 10053 W. Sam Houston Pkwy, North Suite 900  
 Houston, Texas 77064  
 (281) 654 1900  
 (281) 644 1912 Fax

**Civil**  
 Arborleaf Engineering and Survey, Inc  
 TBE Firm No. 7705  
 1000 Village Square, Suite B  
 Tomball, TX 77375  
 (281) 855 0534  
 (281) 655 0469 Fax


**Foodservice**  
 Foodservice Design Professionals  
 20215 Oak Ridge Drive  
 Spring, Texas 77380  
 (281) 350 2253  
 (281) 350 9559 Fax

**Landscape**  
 Kudela & Weinheimer  
 7155 Oak Ridge Road, Suite 270  
 Houston, Texas 77024  
 (713) 869 6957  
 (713) 869 0508 Fax

**New Baker 6th Grade Campus**  
 9800 Spencer Hwy, La Porte, Texas 77571  
 La Porte Independent School District



**BAY - IBI GROUP ARCHITECTS**  
 455 East Medical Center Boulevard - Suite 500  
 P.O. Box 691209, Houston TX 77289 USA  
 tel 281 286 8605 fax 281 286 9606  
 bay-ibigroup.com



PROJECT NO. 201423	
DATE	MARCH 13, 2015
DRAWN	
CHECKED	
DATE	ISSUE
01/05/2015	ADDENDUM #3
01/28/2015	ADDENDUM #5
03/13/2015	ADDENDUM #9 VE SET

**C3.06**  
 STORMWATER POLLUTION PREVENTION PLAN PHASE 2

