



6:00 a.m.: Vapor barrier complete, rebar in place, inspections done and ready to pour.



7:00 a.m.: Pump truck and concrete crew working away.



8:00 a.m.: Concrete pour complete.



Riding power trowels preparing to start finishing the slab.



Waiting for concrete to cure enough to start finish troweling.



Hand trowel work underway.