



## School Radon Testing Reporting Form

### General Instructions

According to MS 123B.571, radon testing conducted in public school buildings eligible for health and safety (i.e., not charter schools) must be reported to the Minnesota Department of Health.

For the purpose of this form, a building is defined as an occupied facility that has a unique address, including administrative buildings. A building could be a single structure or a complex of structures. For reference, all district owned buildings entered on the Minnesota Department of Education "Facilities Age and Square Footage Report" should be utilized.

Please submit information about the most recent round or cycle of testing conducted for each building, unless this was already reported to MDH in the 4/4/11 survey. We do not need details of prior rounds of testing.

1. Submit summary information and raw data if either of the following apply:
  - a. Radon testing has been completed in a building since the MDH 'School Radon Testing Survey' dated April 4, 2011, or
  - b. Radon testing was completed at some time previously and your district did not report radon testing in the MDH 'School Radon Testing Survey' dated April 4, 2011.
2. Complete one survey for each building tested
3. Submit the survey, raw data (e.g., laboratory analysis report) and a building map to MDH by email, to [health.indoorair@state.mn.us](mailto:health.indoorair@state.mn.us)
4. If follow-up testing, mitigation, and/or post-mitigation testing is not yet completed, please submit a completed form and raw data when the work is completed.

### Contact Person for this Form

Name: DAVID MOREDOCK

Phone: 651-425-6294

Email: dmoredoc@sowashco.org

Mailing Address: 7362 E. POINT DOUGLAS RD S. COTTAGE GROVE, MN  
55016

**Radon Results for Each School Building**

- 1. District Name & Number: SOUTH WASHINGTON COUNTY TSD 833
- 2. School Building Name: CRESTVIEW ELEMENTARY
- 3. School Building Address: 7830 80TH ST. S. COTTAGE GROVE, MN 55016
- 4. What type of test kit was used? Manufacturer: ACCUSTAR Device name: Liquid Scintillation

Comments: N/A

- 5. When were the test kits retrieved? 01/16 (month/year)  
More than one date can be entered if parts of buildings were tested at different times

Comments: N/A

- 6. How long were the test kits deployed in the rooms? 3 (days)  
More than one number can be noted if durations varied

Comments: N/A

- 7. Was testing conducted over:  
a. Weekends? Yes \_\_\_ No  b. Holidays or Breaks? Yes \_\_\_ No

Comments: N/A

- 8. Were all frequently-occupied rooms in contact with the ground tested? Yes \_\_\_ No   
This includes: 1) rooms on grade and; 2) rooms above unoccupied spaces that are in contact with the ground, such as rooms above storage rooms, crawl spaces, tunnels, and boiler rooms. If only a sample or portion of rooms were tested, then respond with 'no'.

Comments: RANDOM SAMPLE OF ROOMS

- 9. How many frequently-occupied rooms were tested? 12

Comments: N/A

- 10. How many frequently-occupied rooms were at or above four picocuries per liter ( $\geq 4$  pCi/L)? 0

Comments: N/A

- 11. Were test results reported at a school board meeting? Yes  No \_\_\_  
If results will be reported at the next meeting, note in comments the month and year of the scheduled meeting in the comments section.

Comments: 02. 18. 16

**If one or more rooms >4 pCi/L, complete Questions 12-14.**

12. How many of the rooms  $\geq 4$  pCi/L had follow-up testing results that were:

- a.  $\geq 4$  pCi/L \_\_\_\_\_ b.  $< 4$  pCi/L \_\_\_\_\_ c. not tested \_\_\_\_\_

'Follow-up' testing means testing done, prior to any radon mitigation, to confirm or verify initial test results in those rooms  $\geq 4$  pCi/L are, in fact,  $\geq 4$  pCi/L. If a continuous radon monitor (CRM) was used, indicate concentration during occupied times. If no follow-up testing was done, write the number of rooms not tested. If follow-up testing will be done in the future, note in comments the planned month and year in the comments section.

Comments: \_\_\_\_\_

13. How many of the rooms  $\geq 4$  pCi/L:

- a. were mitigated? \_\_\_\_\_ b. had other corrective measures? \_\_\_\_\_

'Mitigated' means building changes such as adjusting the existing HVAC system, increasing fresh air ventilation rate, balancing air flow to rooms, or other such modifications. 'Other corrective measures' could include moving staff out of a room and making a room unoccupied or trying to seal radon entry points. If mitigation or other corrective measure(s) will be completed in the future, note in comments the planned month and year in the comments section.

Comments: \_\_\_\_\_

14. How many rooms re-tested after mitigation were:

- a.  $\geq 4$  pCi/L \_\_\_\_\_ b.  $< 4$  pCi/L \_\_\_\_\_ c. not tested \_\_\_\_\_

If post-mitigation re-testing will be completed in the future, note the planned month and year in the comments section.

Comments: \_\_\_\_\_

N  
A

NELAC NY 11769  
NRPP 101193 AL  
NRSB ARL0017

EPA Method #402-R-92-004  
Liquid Scintillation  
NRPP Device Code 8088  
NRSB Device Code 12193

Laboratory Report for:

Property Tested: Project # 16-01-02

South Washington County Schools  
7362 East Point Douglas Road South  
Cottage Grove MN 55016

Crestview Elementary  
7830 80th Street South  
Cottage Grove MN 55016

Log Number	Device Number	Test Exposure Duration:		Area Tested	Result (pCi/L)
1885884	3097596	01/25/2016 5:15 am	01/28/2016 8:02 am	CES Bldg. Unit 104 First Floor	0.9
1885885	3097597	01/25/2016 5:16 am	01/28/2016 8:03 am	CES Bldg. Unit 105 First Floor	1.0
1885886	3097598	01/25/2016 5:16 am	01/28/2016 8:03 am	CES Bldg. Unit 105 First Floor	0.9
1885887	3097599	01/25/2016 5:17 am	01/28/2016 8:04 am	CES Bldg. Unit 109 First Floor	0.8
1885888	3097600	01/25/2016 5:18 am	01/28/2016 8:05 am	CES Bldg. Unit 110 First Floor	1.1
1885889	3097601	01/25/2016 5:19 am	01/28/2016 8:06 am	CES Bldg. Unit 114 First Floor	1.1
1885890	3097602	01/25/2016 5:20 am	01/28/2016 8:07 am	CES Bldg. Unit 115 First Floor	1.4
1885891	3097603	01/25/2016 5:21 am	01/28/2016 8:08 am	CES Bldg. Unit 200 First Floor	1.0
1885892	3097604	01/25/2016 5:21 am	01/28/2016 8:08 am	CES Bldg. Unit 200 First Floor	0.9
1885893	3097605	01/25/2016 5:22 am	01/28/2016 8:09 am	CES Bldg. Unit 203 First Floor	0.8

**Comment:** Confidential: Release results to client only South Washington County Schools was emailed a copy of this report.

Test Performed By: David Moredock

Distributed by: South Washington County Schools

Date Received: 02/03/2016 Date Logged: 02/03/2016 Date Analyzed: 02/04/2016 Date Reported: 02/04/2016

Report Reviewed By: M. Gray

Report Approved By: Carolyn D. Koke

**Disclaimer:**

The uncertainty of this radon measurement is +/- 10 %. Factors contributing to uncertainty include statistical variations, daily and seasonal variations in radon concentrations, sample collection techniques and operation of the dwelling. Interference with test conditions may influence the test results.

Carolyn D. Koke, President, AccuStar Labs

This report may only be transferred to a third party in its entirety. Analytical results relate to the samples AS RECEIVED BY THE LABORATORY. Results shown on this report represent levels of radon gas measured between the dates shown in the room or area of the site identified above as "Property Tested". Incorrect information will affect results. The results may not be construed as either predictive or supportive of measurements conducted in any area of this structure at any other time. AccuStar Labs, its employees and agents are not responsible for the consequences of any action taken or not taken based upon the results reported or any verbal or written interpretation of the results.

NELAC NY 11769  
NRPP 101193 AL  
NRSB ARL0017

EPA Method #402-R-92-004  
Liquid Scintillation  
NRPP Device Code 8088  
NRSB Device Code 12193

Laboratory Report for:

Property Tested: Project # 16-01-02

South Washington County Schools  
7362 East Point Douglas Road South  
Cottage Grove MN 55016

Crestview Elementary  
7830 80th Street South  
Cottage Grove MN 55016

Log Number	Device Number	Test Exposure Duration:	Area Tested	Result (pCi/L)
1885894	3097606	01/25/2016 5:23 am 01/28/2016 8:11 am	CES Bldg. Unit 208 First Floor	0.9
1885895	3097607	01/25/2016 5:26 am 01/28/2016 8:12 am	CES Bldg. Unit 211 First Floor	1.2
1885896	3097608	01/25/2016 5:28 am 01/28/2016 8:14 am	CES Bldg. Unit 214 First Floor	0.9
1885897	3097609	01/25/2016 5:30 am 01/28/2016 8:15 am	CES Bldg. Unit 215 First Floor	1.3
1885898	3097610	01/25/2016 5:30 am 01/28/2016 8:15 am	CES Bldg. Unit BT First Floor	< 0.4

**Comment:** Confidential: Release results to client only South Washington County Schools was emailed a copy of this report.

Test Performed By: David Moredock

Distributed by: South Washington County Schools

Date Received: 02/03/2016 Date Logged: 02/03/2016 Date Analyzed: 02/04/2016 Date Reported: 02/04/2016

Report Reviewed By: M. Gray

Report Approved By: Carolyn D. Koke

Carolyn D. Koke, President, AccuStar Labs

**Disclaimer:**

The uncertainty of this radon measurement is +/- 10 %. Factors contributing to uncertainty include statistical variations, daily and seasonal variations in radon concentrations, sample collection techniques and operation of the dwelling. Interference with test conditions may influence the test results.

This report may only be transferred to a third party in its entirety. Analytical results relate to the samples AS RECEIVED BY THE LABORATORY. Results shown on this report represent levels of radon gas measured between the dates shown in the room or area of the site identified above as "Property Tested". Incorrect information will affect results. The results may not be construed as either predictive or supportive of measurements conducted in any area of this structure at any other time. AccuStar Labs, its employees and agents are not responsible for the consequences of any action taken or not taken based upon the results reported or any verbal or written interpretation of the results.