



Lincoln Technical Academy

Measure U Site Report

April 5, 2022

-
1. Shade Structure [Awarded 3/29/2022; Reso 2022-24, item A-8]
 2. Exterior Lighting to Ensure Student Safety

Measure U (April 15,2022)		2021-2022			2020-2021	2019-2020	2018-2019	2017-2018	2016-2017
Lincoln Tech Facility Improvement		277,939.59	11,073.19	250,009.97	261,083.16	15,509.69	-	-	1,346.74
15.37%		277,939.59							
84.63%		Totals	Expended	Encumbered	Total Cost				
5600	RENTALS,LEASES,REPAIRS	-			-				
5755	PRINT SHOP	-			-				
5764	FINGERPRINTING	-			-				
5800	PROFESS & OPERATING	128.46			-	11.19		117.27	
5801	LABOR COMPLIANCE	-			-				
5811	ADVERTISING	652.74	652.66	-	652.66			0.08	
5839	SECURITY	-			-				
5875	TECHNOLOGY - LICENSES/SUPPO	20.85			-			20.85	
5880	CONSULTANTS	-			-				
5881	ARCHITECT/ENGINEER	0.33			-			0.33	
5882	INSPECTORS	-			-				
6170	LAND IMPROVEMENTS	-			-				
6171	PRE-CONSTRUCTION	-			-				
6172	CONSTRUCTION MGMT- LAND IMP	-			-				
6173	ARCHITECT ENGINEERING FEES	-			-				
6174	SITE COSTS - OTHER	-			-				
6177	TESTING-LAND IMPRV	-			-				
6178	INSPECTIONS - LAND IMPRV	-			-				
6200	BLDGS & IMPROVEMENTS	-			-				
6201	DESIGN CONTINGENCY	-			-				
6202	CONSTRUCTION CONTINGENCY	-			-				
6203	INTERIM HOUSING	-			-				
6210	ARCHITECT ENGINEERING FEES	38,274.21	10,420.53	12,558.97	22,979.50	14,086.50		1,208.21	
6220	DSA PLAN CHECK FEES	1,412.00			-	1,412.00			
6230	CDE PLAN CHECK FEES	-			-				
6240	SEWUP Insurance	-			-				
6250	OTHER AGENCY FEES	-			-				
6270	MAIN BUILDING CONTRACTOR	235,211.00		235,211.00	235,211.00				
6271	DESIGN MANAGEMENT - BLDG	-			-				
6272	CONSTRUCTION MGMT - BLDG	-			-				
6274	OTHER CONSTRUCTION	-			-				
6275	OTHER CONST-TECHNOLOGY	-			-				
6280	CONSTRUCTION TESTING	-			-				
6290	INSPECTION	2,240.00		2,240.00	2,240.00				
6296	PENDING ALLOCATION	-			-				
6400	EQUIP>\$10000 (FED>\$5000)	-			-				