

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2021



## Riverview Charter School 81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$0
Transfers/Adjustments:	\$0	Paid to Date:	\$0
Revised Budget:	\$2,420,511	Available Budget:	\$2,420,511

### 2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Planning

Phase %: 0%

Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Scope: **2019 Bond Referendum**

Playgrounds

Safety/Security

Technology /Infrastructure

**Project Details:** Project scope includes playground renovations, Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Scope verification is needed prior to start of the design. Construction is initially scheduled for Fall 2022.