



Quality Environmental Solutions & Technologies, Inc.

PROJECT CLOSEOUT

**SAUGERTIES CSD
RICCARDI ELEMENTARY SCHOOL
FLOOR TILE & MASTIC REMOVAL
SAUGERTIES, NEW YORK
ASBESTOS ABATEMENT MONITORING &
MANAGEMENT SERVICES**

PREPARED BY

**QUALITY ENVIRONMENTAL SOLUTIONS
& TECHNOLOGIES, INC.
1376 ROUTE 9
WAPPINGERS FALLS, NEW YORK
DATE: 04/09/2023
PROJECT NUMBER: 23-5262**



Quality Environmental Solutions & Technologies, Inc.

COMPANY LICENSE(S) & LABORATORY CERTIFICATIONS

WE ARE YOUR DOL



DIVISION OF SAFETY & HEALTH LICENSE AND CERTIFICATE UNIT, STATE OFFICE CAMPUS, BLDG. 12, ALBANY, NY 12226

ASBESTOS HANDLING LICENSE

Quality Environmental Solutions & Technologies, Inc.
1376 Route 9, Wappinger Falls, NY, 12590

License Number: 29085

License Class: RESTRICTED

Date of Issue: 01/06/2023

Expiration Date: 01/31/2024

Duly Authorized Representative: Lawrence J Holzapfel

This license has been issued in accordance with applicable provisions of Article 30 of the Labor Law of New York State and of the New York State Codes, Rules and Regulations (12 NYCRR Part 56). It is subject to suspension or revocation for a (1) serious violation of state, federal or local laws with regard to the conduct of an asbestos project, or (2) demonstrated lack of responsibility in the conduct of any job involving asbestos or asbestos material.

This license is valid only for the contractor named above and this license or a photocopy must be prominently displayed at the asbestos project worksite. This license verifies that all persons employed by the licensee on an asbestos project in New York State have been issued an Asbestos Certificate, appropriate for the type of work they perform, by the New York State Department of Labor.

A handwritten signature in black ink, appearing to read "Amy Phillips".

Amy Phillips, Director
For the Commissioner of Labor

NEW YORK STATE DEPARTMENT OF HEALTH
WADSWORTH CENTER



Expires 12:01 AM April 01, 2024
Issued April 01, 2022
Revised March 30, 2023

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. PAUL STASCAVAGE
EAS INC - EASTERN ANALYTICAL SERVICES INC
4 WESTCHESTER PLAZA
ELMSFORD, NY 10523-1610

NY Lab Id No: 10851

is hereby APPROVED as an Environmental Laboratory for the category
ENVIRONMENTAL ANALYSES AIR AND EMISSIONS
All approved subcategories and/or analytes are listed below:

Metals I

Lead, Total NIOSH 7082

Miscellaneous

Asbestos 40 CFR 763 APX A No. III
YAMATE, AGARWAL GIBB
NIOSH 7402

Fibers NIOSH 7400 A RULES

Serial No.: 66207

Property of the New York State Department of Health. Certificates are valid only at the address shown and must be conspicuously posted by the laboratory. Continued accreditation depends on the laboratory's successful ongoing participation in the Program. Consumers may verify a laboratory's accreditation status online at <https://apps.health.ny.gov/pubdoh/applinks/wc/elappublicweb/>, by phone (518) 485-5570 or by email to elap@health.ny.gov.

STATE OF NEW YORK - DEPARTMENT OF LABOR
ASBESTOS CERTIFICATE



DILLON T STAMPER

CLASS(EXPIRES)

C ATEC(12/23) D INSP(12/23)

H PM (12/23)

CERT# 22-00025
DMV# 190870976

MUST BE CARRIED ON ASBESTOS PROJECTS



01213 006597128 53

EYES GRN

HAIR RED

HGT 5' 08"

IF FOUND RETURN TO:

NYS DOL - L&C UNIT

ROOM 161A BUILDING 12

STATE OFFICE CAMPUS

ALBANY NY 12240



Quality Environmental Solutions & Technologies, Inc.

PROJECT LOGS

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stanger DATE: 4-3-23
WORK SITE: Ricordi Elementary School ENCL: _____
REMOVAL TYPE: Floor Tile + Mastic CLIENT PROJ. #: 23-5262
NYS Project Notification Number 26867272
Number of Workers: _____ Number of Supervisors: _____

ACTIVITY:

0700- Dillon Stanger at QUEST on-site
- Jupiter Environmental on-site
- We meet with school on-site contact and go over scope of work.
0715- Begin setting up pumps to run background air samples.
- Jupiter crew begin bringing in material and tools.
0730- All pumps in location, calibrating pumps to run at 15 LPM for 60- minutes. Calibrated using Rotometer QS-08 (cal due 6/1/23)
0740- All PCM cassettes placed, all pumps are operational.
0815- Jupiter crew continue loading on tools and materials
- Pumps are operational
0840- Collecting cassettes.
- All cassettes collected, pumps consistent at 15 LPM.
- Jupiter crew begin constructing an air lock (2-compartment) on classroom 109
↳ Airlocks are in place as a remote decon system will be used for both work areas.
0915- Airlocks for classroom 109 are complete, crew moves on to work area prep of classroom 109.

TECH INITIALS: DS

PAGE 1 OF 2

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stanger DATE: 4-3-23

WORK SITE: Records ES ENCL: _____

REMOVAL TYPE: Flammable & Toxic CLIENT PROJ. #: _____

NYS Project Notification Number _____

Number of Workers: _____ Number of Supervisors: _____

ACTIVITY:

1000- Work area prep for classroom 109 continue.

1100- Jupiter crew takes lunch.

1130- Jupiter crew returns from lunch.

1145- Larry Goldstein, QUESTIT Project Manager on-site.

1200- Work area prep in room 109 is complete.

↳ Negative Air Unit is active, a 4-hour NAD window begins now.

- Handlers move tools and materials to the next work area.

1300- Work area prep in hallway and two rooms continue.

- Larry Goldstein at QUESTIT off-site.

1400- Work area prep continue.

1430- Handlers begin cleaning storage area.

1500- Jupiter Environmental Services will complete work area prep for the larger work area tomorrow, as well as start abatement for classroom 109.

1530- Jupiter crew off-site.

- QUESTIT off-site.

TECH INITIALS: DS

PAGE 2 OF 2

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dallon Stamp DATE: 4-4-23
WORK SITE: 20 Plunkly St, Sanger, NY ENCL: Classroom 109
REMOVAL TYPE: FT + Manta CLIENT PROJ. #: 73-5262
NYS Project Notification Number 26867272
Number of Workers: _____ Number of Supervisors: _____

ACTIVITY:

0700- QUEST on-site
- Jupiter Environmental on-site
- Site Supervisor from BBL on-site on behalf of the school.
- Remediation supervisor on-site.
↳ We all go over scope of work for the day.
0715- Supervisor at Jupiter and I inspect containment integrity as the negative air unit waiting period has elapsed.
- Zero breaches detected, abatement may begin.
0730- Calibrating pumps with Rotometer RS-08 (cal due 6/1/23) to run at 2 LPM for duration of shift.
0740- Cassettes have been placed, all pumps active.
- Manometer reading -.03
- Jupiter crew will be split evenly between work areas.
↳ One team will focus on work area 1A removal, the other team will continue work area prep for work area 1B.
0800- Team One begins abatement on work area 1A.
- Team Two begins work area ^{1B} continuation on work area 1B.
0900- All pumps are operational and undisturbed.

TECH INITIALS: DS

PAGE 1 OF 3

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stanger DATE: 4-4-23
WORK SITE: 70 Planty St, Sayre, NY ENCL: 23-5262
REMOVAL TYPE: Floor-Tile & Mastec CLIENT PROJ. #: Classroom 109
NYS Project Notification Number 26867272
Number of Workers: 4 Number of Supervisors: 1

ACTIVITY:

- Abatement continues in work area 1A
- Work area prep continues in work area 1B
- 1000 - Handlers continue work area prep in work area 1B
- Handlers continue abatement in work area 1A
 - ↳ Floor tile has been lifted, and is currently being bagged.
- All pumps are operational and undisturbed.
- 1100 - Handlers continue work area prep in work area 1B
- Handlers continue to abate mastec in work area 1A.
- All pumps are operational and consistent at 2LPM.
- 1200 - Handlers take lunch. - All pumps are operational
- 1230 - Handlers return from lunch.
- Team One continues mastec removal
- Team Two continues work area prep.
- 1300 - All pumps remain operational.
- 1A Handlers continue mastec removal
- 1B Handlers are nearly complete with work area prep.
- 1400 - All pumps are operational
- 1B work area prep is complete
- ↳ Handlers of 1B work area move to area 1A to help complete abatement.

TECH INITIALS: DS

PAGE 2 OF 3

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Allen Dwyer DATE: 4-4-23
WORK SITE: Records ES ENCL: WA 1A + 1B
REMOVAL TYPE: FT + Mastec CLIENT PROJ. #: 23-5262
NYS Project Notification Number 26867772
Number of Workers: 4 Number of Supervisors: 1

ACTIVITY:

1500 - All pumps are operational and consistent at 2LPM
- Mastec has been removed, handlers remove core base adhesive.
1525 - Abatement on work area 1A is complete, Supervisor for Jupiter asks that I perform pre-visual inspection.
↳ pre-visual inspection passed
- Moving on to a 12-hour resting/settling/drying time.
1540 - Cassettes collected from pumps, pumps consistent at 2LPM
- Manometer reading -.03
- Jupiter crew off-site
- completing chem at custody.
1600 - QUEST off-site

TECH INITIALS: DS

PAGE 3 OF 3

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stampler DATE: 4-5-23
WORK SITE: Riccardi ES ENCL: _____
REMOVAL TYPE: FT + Mastic CLIENT PROJ. #: 23-5262
NYS Project Notification Number 26867272
Number of Workers: 4 Number of Supervisors: 1

ACTIVITY:

0700- QUEST and Jupiter Environmental on-site
- Supervisor and I perform visual inspection for work area 1A.
Floor Tile + Mastic removal Room 109 (Work Area 1A)
Project Monitor Visual Inspection

In accordance with ICR-56-9.1 (d) and ASTM E – 1368, the Project Monitor hereby certifies that he/she has visually inspected the work area (all surfaces including pipes, beams, ledges, walls, ceiling and floor, decontamination unit, sheet plastic, etc.) accompanied by the asbestos supervisor, and has observed the scope of the abatement as per the provided contracted documents, to be complete and no visible dust, debris or residue is apparent on any surface within the work area.

Project Monitor Name: Dillon Stampler Certificate #: 22-08625
(Print)
Project Monitor Signature: Dillon Stampler Date: 4-5-23
Asbestos Supervisor Initials: DS

0710- Performing aggressive air sampling method of agitating air
with a blower and fan.
0720- Pumps have been calibrated with Rotameter RS-08
(cal due 6/1/23), All TEM cassettes placed.
0725- Performing containment integrity inspection of
work area 1B.
0730- Containment and airlock system are on test with zero
breaches detected. Handlers can begin removal.

TECH INITIALS: DS

PAGE 1 OF 4

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stamp DATE: 4-5-23
WORK SITE: Riccardi ES ENCL: WA 1A+1B
REMOVAL TYPE: FT+Mastic CLIENT PROJ. #: 23-5262
NYS Project Notification Number 2686 7272
Number of Workers: 4 Number of Supervisors: 1

ACTIVITY:

- Calibrating pumps to run daily air samples for work area 1B.
- Pumps calibrated with Rotameter QS-08 (cal due 6/1/23) and will run at 2 LPM for duration of shift.
- 0745- All pumps are operational, PPM cassettes placed.
 - Manometer reading -.02 in work area 1B.
 - Manometer reading -.03 in work area 1A.
- 0900- All pumps are operational and undisturbed.
 - Handlers continue asbestos abatement in work area 1B.
- 0920- Collecting TEM clearance cassettes from work area 1A.
- 0925- All cassettes collected, pumps consistent at 10 LPM.
- 1000- A courier of QUEST is on-site to pick up samples and deliver them to the lab.
 - Work Area 1B pumps are operational and undisturbed.
- 1100- All pumps are operational and undisturbed.
 - pumps consistent at 2 LPM
- 1130- Handlers shower out for lunch.
- 1200- Handlers don PPE to continue asbestos abatement in work area 1B.
 - Pumps are active.

TECH INITIALS: DS

PAGE 2 OF 4

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stanger DATE: 4-5-23
WORK SITE: Records ES ENCL: WA 1B
REMOVAL TYPE: ET + Master CLIENT PROJ. #: 23-5262
NYS Project Notification Number 26867272
Number of Workers: 4 Number of Supervisors: 1

ACTIVITY:

1300- Handlers continue removal
- Pumps are operational.
1400- All pumps are operational and undisturbed
- Handlers continue removal
↳ They are currently wasting floor-tile into waste containers.
1500- Handlers begin Floor-Tile waste out.
1530- Waste out complete
- all pumps are operational and consistent at 2LPM.
1600- Pumps are active and undisturbed.
- Master removal continues, 75% of master has been removed.
1700- All pumps are operational
- Master removal continues.
1800- Pumps are active and consistent at 2LPM
- Handlers continue master removal.
1900- Pumps are operational and undisturbed.
- Handlers have removed all hallway master.
↳ They help other handlers remove foam pad residue from

TECH INITIALS: DS


PAGE 3 OF 4

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Allen Stanger DATE: 4-5-23
WORK SITE: Riccardi ES ENCL: WA 1B
REMOVAL TYPE: Floor tile + Mastic CLIENT PROJ. #: 23-5262
NYS Project Notification Number 26867272
Number of Workers: 4 Number of Supervisors: 1

ACTIVITY:

plywood flooring on the nurses office
- Manometer reading -.03
2000- Handlers are nearly complete, removal continues
2030- Abatement on work area 1B is complete.
↳ I don PPE to perform pre-visual inspection.
- pre-visual inspection has passed, a 12-hour waiting/settling/
Drying time is imposed. After 12-hours I will perform a
visual inspection, followed by clearance sampling.
- Collecting samples from pumps.
2045- All samples collected, pumps consistent at 2 LPM.
- Jupiter crew off-site, completing chain of custody
2100- QUEST off-site



TECH INITIALS: DS

PAGE 4 OF 4

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stampler DATE: 4-6-23
WORK SITE: Records ES ENCL: WA 1B
REMOVAL TYPE: Floor Tile + Mastec CLIENT PROJ. #: 23-5262
NYS Project Notification Number 26867272
Number of Workers: 3 Number of Supervisors: 1

ACTIVITY:

0600- QUEST on-site
- Jupiter supervisor on-site
↳ I perform a visual inspection of work area 1B
after donning PPE
Work Area 1B Floor Tile + Mastec
Project Monitor Visual Inspection

In accordance with ICR-56-9.1 (d) and ASTM E – 1368, the Project Monitor hereby certifies that he/she has visually inspected the work area (all surfaces including pipes, beams, ledges, walls, ceiling and floor, decontamination unit, sheet plastic, etc.) accompanied by the asbestos supervisor, and has observed the scope of the abatement as per the provided contracted documents, to be complete and no visible dust, debris or residue is apparent on any surface within the work area.

Project Monitor Name: Dillon Stampler Certificate #: 22-08825
(Print)
Project Monitor Signature: Dillon Stampler Date: 4-6-23
Asbestos Supervisor Initials: JS

- Using a blower and box fan, I begin aggressive air
sampling method.
0630- All TEM cassettes have been placed, all pumps calibrated
with Rodameter RS-08 (cal due 6/1/23) to operate at
10 LPM for 120-minutes.
0730- All pumps are operational

TECH INITIALS: DS

PAGE 1 OF 2

QUALITY ENVIRONMENTAL SOLUTIONS AND TECHNOLOGIES, INC.
DAILY PROJECT LOG

TECHNICIAN: Dillon Stanger DATE: 4-6-23
WORK SITE: Accardi ES ENCL: WA 1B
REMOVAL TYPE: FT + Mastic CLIENT PROJ. #: 23-5262
NYS Project Notification Number 26867272
Number of Workers: 3 Number of Supervisors: 1

ACTIVITY:

0830- Cassettes collected, all pumps were consistent at 10 LPM.
- Completing chain of custody.
0900- Blake of QUEST on-site to courier samples to the lab.
↳ Blake immediately off-site.
1200- Jupiter Environmental crew on-site to begin breakdown
of work area 1A.
- awaiting results for work area 1B clearance.
1400- Breakdown of work area 1A complete.
1430- Received results for work area 1B, clearance results passed,
Jupiter crew are clear to breakdown.
- Handlers begin breakdown of work area 1B.
1600- Breakdown for work area 1B complete.
1630- Jupiter Environmental services off-site.
- QUEST off-site.

TECH INITIALS: DS

PAGE 2 OF 2



Quality Environmental Solutions & Technologies, Inc.

SAMPLE RESULTS



Eastern Analytical Services, Inc.

Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st Floor

Date Collected: 04/03/2023
 Collected By: Dillon Stamper
 Date Received: 04/03/2023
 Date Analyzed: 04/04/2023
 Analyzed By: George Htay
 Signature:

Client: QuES&T, Inc.
 1376 Route 9
 Wappingers Falls, NY 12590

Analyte: Fibers
 Analytical Method: NIOSH 7400, Issue 3, 06/14/2019 (Olympus CX31)
 NYS Lab Number: 10851

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-BG-01 2906035	0740 0840	Inside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 3/100 f/flds
5262-BG-02 2906036	0740 0840	Inside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 1.5/100 f/flds
5262-BG-03 2906037	0740 0840	Inside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 1/100 f/flds
5262-BG-04 2906038	0740 0840	Inside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 2/100 f/flds
5262-BG-05 2906039	0740 0840	Inside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 1.5/100 f/flds
5262-BG-06 2906040	0740 0840	Outside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 1/100 f/flds
5262-BG-07 2906041	0740 0840	Outside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 0.5/100 f/flds
5262-BG-08 2906042	0740 0840	Outside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 2/100 f/flds
5262-BG-09 2906043	0740 0840	Outside Isolation Barrier	Background	900.0	10.19 f/mm ² 0.004 f/cc 8/100 f/flds

Volume Supplied by Client for Samples Not Collected by EAS. Clearance samples must have a minimum volume of 1000 liters.

BDL = Below Detectable Limits

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted. Results are Not Blank Corrected

Results Applicable to Those Items Tested. Interlab RSD = 0.159; Intralab RSD: (7.0-25.5 f/mm²) = 0.012 25.6-63.7 f/mm²) = 0.070 63.8-127.4 f/mm²) = 0.049 >127.5 f/mm²) = 0.061

AIHA LAP, LLC No. 100263 Rhode Island DOH No. AAL-072 Massachusetts DOL No. A A 000072 Connecticut DOH No. PH-0622 Maine DEP No. LA-024 Vermont DOH No. AL-709936



Eastern Analytical Services, Inc.

Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st Floor

Date Collected: 04/03/2023
 Collected By: Dillon Stamper
 Date Received: 04/03/2023
 Date Analyzed: 04/04/2023
 Analyzed By: George Htay

Client: QuES&T, Inc.
 1376 Route 9
 Wappingers Falls, NY 12590

Signature:

Analyte: Fibers

Analytical Method: NIOSH 7400, Issue 3, 06/14/2019 (Olympus CX31)

NYS Lab Number: 10851

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-BG-10 2906044	0740 0840	Outside Isolation Barrier	Background	900.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 3/100 f/flds
5262-BL-01 2906045	NA	Not Applicable	Field Blank	0.0	BDL < 7.01 f/mm ² 0/100 f/flds
5262-BL-02 2906046	NA	Not Applicable	Field Blank	0.0	BDL < 7.01 f/mm ² 0/100 f/flds

Volume Supplied by Client for Samples Not Collected by EAS. Clearance samples must have a minimum volume of 1000 liters.

BDL = Below Detectable Limits

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted. Results are Not Blank Corrected

Results Applicable to Those Items Tested. Interlab RSD = 0.159, Intralab RSD: (7.0-25.5 f/mm²) = 0.012 25.6-63.7 f/mm²) = 0.070 63.8-127.4 f/mm²) = 0.049 >127.5 f/mm²) = 0.061

AIHA LAP, LLC No. 100263 Rhode Island DOH No. AAL-072 Massachusetts DOL No. A A 000072 Connecticut DOH No. PH-0622 Maine DEP No. LA-024 Vermont DOH No. AL-709936

Eastern Analytical Services, Inc.
Chain of Custody Form

EAS Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

EAS Batch No. 2301978
Turn-Around: 24 Hr
Shipped Via: NY DB004
State of Origin: NY
Sample Disposition: Standard x
Return

Analyte: Fibers

No. of Samples 12
Received:

No. of Samples 12
Analyzed:

Client Project RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street -
Number/Name: Saugerties, NY - 1st Floor

Lab ID Numbers: 2906035-2906044;2906045-2906046

Collected By: Dillon Stamper

Date: 04/03/2023

Received By: Damien Warner



Date: 04/03/2023

Time: 1924

Logged In By: Michael K. Trojan

Date: 04/03/2023

Prepped By: Michael K. Trojan

Date: 04/03/2023

Analyzed By : George Htay



Date: 04/04/2023

Time: 1523

Re-Analyzed By:

Date:

Checked By: Damien Warner



Date: 04/04/2023

E-Transmitted By: Damien Warner



Date: 04/04/2023

Time: 1701

Logged Out By:


Date:



Eastern Analytical Services, Inc.

Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Collected: 04/04/2023
Collected By: Dillon Stamper
Date Received: 04/04/2023
Date Analyzed: 04/05/2023
Analyzed By: George Htay
Signature: 

Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

Analyte: Fibers

Analytical Method: NIOSH 7400, Issue 3, 06/14/2019 (Olympus CX31)

NYS Lab Number: 10851

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-AH-01 2906200	0740 1540	Environmental Outside Building	Asbestos Handling	960.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 1/100 f/flds
5262-AH-02 2906201	0740 1540	HEPA Exhaust	Asbestos Handling	960.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 4/100 f/flds
5262-AH-03 2906202	0740 1540	Outside Decon Enclosure	Asbestos Handling	960.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 1.5/100 f/flds
5262-AH-04 2906203	0740 1540	Outside Waste Enclosure	Asbestos Handling	960.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 2/100 f/flds
5262-AH-05 2906204	0740 1540	Inside Isolation Barrier	Asbestos Handling	960.0	31.85 f/mm ² 0.013 f/cc 25/100 f/flds
5262-AH-06 2906205	0740 1540	Outside Isolation Barrier	Asbestos Handling	960.0	8.28 f/mm ² 0.003 f/cc 6.5/100 f/flds
5262-AH-07 2906206	0740 1540	Outside Isolation Barrier	Asbestos Handling	960.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 2/100 f/flds
5262-AH-08 2906207	0740 1540	Outside Isolation Barrier	Asbestos Handling	960.0	BDL < 7.01 f/mm ² BDL < 0.003 f/cc 4.5/100 f/flds
5262-BL-01 2906208	NA	Not Applicable	Field Blank	0.0	BDL < 7.01 f/mm ² 0/100 f/flds

Volume Supplied by Client for Samples Not Collected by EAS. Clearance samples must have a minimum volume of 1000 liters.

BDL = Below Detectable Limits

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted. Results are Not Blank Corrected

Results Applicable to Those Items Tested. Interlab RSD = 0.159; Intralab RSD: (7.0-25.5 f/mm²) = 0.012 25.6-63.7 f/mm²) = 0.070 63.8-127.4 f/mm²) = 0.049 >127.5 f/mm²) = 0.061

AIHA LAP, LLC No. 100263 Rhode Island DOH No. AAL-072 Massachusetts DOL No. A A 000072 Connecticut DOH No. PH-0622 Maine DEP No. LA-024 Vermont DOH No. AL-709936

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Collected: 04/04/2023
Collected By: Dillon Stamper
Date Received: 04/04/2023
Date Analyzed: 04/05/2023
Analyzed By: George Htay
Signature: 

Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

Analyte: Fibers
Analytical Method: NIOSH 7400, Issue 3, 06/14/2019 (Olympus CX31)
NYS Lab Number: 10851

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-BL-02 2906209	NA	Not Applicable	Field Blank	0.0	BDL < 7.01 f/mm ² 0/100 f/flds

Volume Supplied by Client for Samples Not Collected by EAS. Clearance samples must have a minimum volume of 1000 liters.

BDL = Below Detectable Limits

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted. Results are Not Blank Corrected

Results Applicable to Those Items Tested. Interlab RSD = 0.159; Intralab RSD: (7.0-25.5 f/mm²) = 0.012 25.6-63.7 f/mm²) = 0.070 63.8-127.4 f/mm²) = 0.049 >127.5 f/mm²) = 0.061

AIHA LAP, LLC No. 100263 Rhode Island DOH No. AAL-072 Massachusetts DOL No. A A 000072 Connecticut DOH No. PH-0622 Maine DEP No. LA-024 Vermont DOH No. AL-709936

Eastern Analytical Services, Inc.
Chain of Custody Form

EAS Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

EAS Batch No. 2301995
Turn-Around: 24 Hr
Shipped Via: NY DB004
State of Origin: NY
Sample Disposition: Standard x
Return

Analyte: Fibers

No. of Samples 10
Received:

No. of Samples 10
Analyzed:

Client Project RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street -
Number/Name: Saugerties, NY - 1st Floor - Room 109 - Work Area 1A

Lab ID Numbers: 2906200-2906207;2906208-2906209

Collected By: Dillon Stamper

Date: 04/04/2023

Received By: Damien Warner



Date: 04/04/2023

Time: 1815

Logged In By: Michael K. Trojan

Date: 04/04/2023

Prepped By: Michael K. Trojan

Date: 04/04/2023

Analyzed By : George Htay



Date: 04/05/2023

Time: 1018

Re-Analyzed By:

Date:

Checked By: Damien Warner



Date: 04/05/2023

E-Transmitted By: Damien Warner



Date: 04/05/2023

Time: 1234

Logged Out By:

Date:



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Collected: 04/05/2023

Collected By: Dillon Stamper

Date Received: 04/05/2023

Date Analyzed: 04/05/2023

Analyzed By: Fahrudin Lalic

Signature: 

Analyte: Asbestos Fibers

Analytical Method: EPA (AHERA Non-Mandatory)

NVLAP Lab Code 101646-0

NYS Lab Number: 10851

Client: QuES&T, Inc.

1376 Route 9

Wappingers Falls, NY 12590

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-CL-1A-06 2906334	0720 0920	Inside Isolation Barrier	Clearance	1200.0	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
5262-CL-1A-07 2906335	0720 0920	Inside Isolation Barrier	Clearance	1200.0	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
5262-CL-1A-08 2906336	0720 0920	Inside Isolation Barrier	Clearance	1200.0	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
5262-CL-1A-09 2906337	0720 0920	Inside Isolation Barrier	Clearance	1200.0	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
5262-CL-1A-10 2906338	0720 0920	Inside Isolation Barrier	Clearance	1200.0	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc

Volume Supplied by Client for Samples Not Collected by EAS. AHERA Requires the Collection and Submission of 10 Samples 3 Blanks.

s/mm² = Asbestos Structures per Square Millimeter

s/cc = Asbestos Structures per Cubic Centimeter

C = Chrysotile; A = Amosite; Cr = Crocidolite; An = Anthophyllite; Tr = Tremolite; Ac = Actinolite

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted.

Results Applicable to Those Items Tested. Report Cannot be Reproduced, Except Entirely, Without Written Approval of the Laboratory.

This Report Must Not be Used by the Client to Claim Product Endorsement by NVLAP or Any Agency of the US Government.

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Collected: 04/05/2023
Collected By: Dillon Stamper
Date Received: 04/05/2023
Date Analyzed: 04/05/2023
Analyzed By: Fahrudin Lalic
Signature: 
Analyte: Asbestos Fibers
Analytical Method: EPA (AHERA Non-Mandatory)
NVLAP Lab Code 101646-0
NYS Lab Number: 10851

Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

Sample ID# / Lab ID#	Area Analyzed (mm ²)	Analytical Sensitivity (s/cc)	Volume (liters)	Number of Asbestos Structures and Type						Size Distribution (µm)			Concentration	
				C	A	Cr	An	Tr	Ac	≥ 0.5 < 5.0	≥ 5.0	Total	(s/mm ²)	(s/cc)
5262-CL-1A- 06 2906334	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1A- 07 2906335	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1A- 08 2906336	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1A- 09 2906337	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1A- 10 2906338	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049

Volume Supplied by Client for Samples Not Collected by EAS. AHERA Requires the Collection and Submission of 10 Samples 3 Blanks.

s/mm² = Asbestos Structures per Square Millimeter

s/cc = Asbestos Structures per Cubic Centimeter

C = Chrysotile; A = Amosite; Cr = Crocidolite; An = Anthophyllite; Tr = Tremolite; Ac = Actinolite

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted.

Results Applicable to Those Items Tested. Report Cannot be Reproduced, Except Entirely, Without Written Approval of the Laboratory.

This Report Must Not be Used by the Client to Claim Product Endorsement by NVLAP or Any Agency of the US Government.



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Received:	04/05/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/05/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/05/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Fahrudin Lalic	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Light
Sample No:	5262-CL-1A-06	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906334	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1R6	0	No Structure							
1R8	0	No Structure							
1V3	0	No Structure							
2V4	0	No Structure							
2V5	0	No Structure							
2D6	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Received:	04/05/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/05/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/05/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Fahrudin Lalic	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Light
Sample No:	5262-CL-1A-07	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906335	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1D2	0	No Structure							
1N1	0	No Structure							
1N6	0	No Structure							
2P6	0	No Structure							
2P8	0	No Structure							
2Q3	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Received:	04/05/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/05/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/05/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Fahrudin Lalic	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Light
Sample No:	5262-CL-1A-08	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906336	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1N6	0	No Structure							
1N8	0	No Structure							
1P7	0	No Structure							
2H6	0	No Structure							
2H8	0	No Structure							
2Q4	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Received:	04/05/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/05/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/05/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Fahrudin Lalic	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Light
Sample No:	5262-CL-1A-09	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906337	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1P6	0	No Structure							
1P8	0	No Structure							
1Q8	0	No Structure							
2X2	0	No Structure							
2Y4	0	No Structure							
2R7	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Room 109 - Work Area 1A

Date Received:	04/05/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/05/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/05/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Fahrudin Lalic	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Light
Sample No:	5262-CL-1A-10	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906338	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1J1	0	No Structure							
1J3	0	No Structure							
1C7	0	No Structure							
2V1	0	No Structure							
2V3	0	No Structure							
2P1	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc

Eastern Analytical Services, Inc.
Chain of Custody Form

EAS Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

EAS Batch No. 2302006

Turn-Around: 12 Hr

Shipped Via: Walk In

Analyte: AHERA

State of Origin: NY

No. of Samples 5
Received:

Sample Disposition: Standard x
Return

No. of Samples 5
Analyzed:

Client Project RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street -
Number/Name: Saugerties, NY - 1st Floor - Room 109 - Work Area 1A

Lab ID Numbers: 2906334-2906338

Collected By: Dillon Stamper

Date: 04/05/2023


Received By: Damien Warner
Kayla A. Prado



Date: 04/05/2023

Time: 1140

Logged In By: Marita Prado



Date: 04/05/2023

Prepped By: Damien Warner



Date: 04/05/2023

Analyzed By : Fahrudin Lalic



Date: 04/05/2023

Time: 2325

Re-Analyzed By:

Date:

Checked By: Damien Warner



Date: 04/06/2023

E-Transmitted By: Damien Warner



Date: 04/06/2023

Time: 1158

Logged Out By:

Date:



Eastern Analytical Services, Inc.

Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st Floor - Work Area 1B

Date Collected: 04/05/2023
 Collected By: Dillon Stamper
 Date Received: 04/06/2023
 Date Analyzed: 04/07/2023
 Analyzed By: George Htay

Client: QuES&T, Inc.
 1376 Route 9
 Wappingers Falls, NY 12590

Signature:

Analyte: Fibers

Analytical Method: NIOSH 7400, Issue 3, 06/14/2019 (Olympus CX31)

NYS Lab Number: 10851

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-AH-1B-01 2906531	0745 2045	Inside Isolation Barrier	Asbestos Handling VOID - Filter Overload	1560.0	NA VOID/100 f/flds
5262-AH-1B-02 2906532	0745 2045	Outside Decon Enclosure	Asbestos Handling	1560.0	BDL < 7.01 f/mm ² BDL < 0.002 f/cc 1/100 f/flds
5262-AH-1B-03 2906533	0745 2045	Outside Waste Enclosure	Asbestos Handling	1560.0	BDL < 7.01 f/mm ² BDL < 0.002 f/cc 0.5/100 f/flds
5262-AH-1B-04 2906534	0745 2045	Outside Isolation Barrier	Asbestos Handling	1560.0	7.01 f/mm ² 0.002 f/cc 5.5/100 f/flds
5262-AH-1B-05 2906535	0745 2045	Outside Isolation Barrier	Asbestos Handling	1560.0	BDL < 7.01 f/mm ² BDL < 0.002 f/cc 0/100 f/flds
5262-AH-1B-06 2906536	0745 2045	Outside Isolation Barrier	Asbestos Handling	1560.0	BDL < 7.01 f/mm ² BDL < 0.002 f/cc 2.5/100 f/flds
5262-AH-1B-07 2906537	0745 2045	HEPA Exhaust	Asbestos Handling	1560.0	BDL < 7.01 f/mm ² BDL < 0.002 f/cc 1/100 f/flds
5262-AH-1B-08 2906538	0745 2045	Environmental Outside Building	Asbestos Handling	1560.0	BDL < 7.01 f/mm ² BDL < 0.002 f/cc 2/100 f/flds
5262-BL-01 2906539	NA	Not Applicable	Field Blank	0.0	BDL < 7.01 f/mm ² 0/100 f/flds

Volume Supplied by Client for Samples Not Collected by EAS. Clearance samples must have a minimum volume of 1000 liters.

BDL = Below Detectable Limits

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted. Results are Not Blank Corrected

Results Applicable to Those Items Tested. Interlab RSD = 0.159; Intralab RSD: (7.0-25.5 f/mm²) = 0.012 25.6-63.7 f/mm²) = 0.070 63.8-127.4 f/mm²) = 0.049 >127.5 f/mm²) = 0.061

AIHA LAP, LLC No. 100263 Rhode Island DOH No. AAL-072 Massachusetts DOL No. A A 000072 Connecticut DOH No. PH-0622 Maine DEP No. LA-024 Vermont DOH No. AL-709936

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Work Area 1B

Date Collected: 04/05/2023
Collected By: Dillon Stamper
Date Received: 04/06/2023
Date Analyzed: 04/07/2023
Analyzed By: George Htay

Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

Signature: 

Analyte: Fibers

Analytical Method: NIOSH 7400, Issue 3, 06/14/2019 (Olympus CX31)

NYS Lab Number: 10851

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-BL-02 2906540	NA	Not Applicable	Field Blank	0.0	BDL < 7.01 f/mm ² 0/100 f/flds

Volume Supplied by Client for Samples Not Collected by EAS. Clearance samples must have a minimum volume of 1000 liters.

BDL = Below Detectable Limits

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted. Results are Not Blank Corrected

Results Applicable to Those Items Tested. Interlab RSD = 0.159; Intralab RSD: (7.0-25.5 f/mm²) = 0.012 25.6-63.7 f/mm²) = 0.070 63.8-127.4 f/mm²) = 0.049 >127.5 f/mm²) = 0.061

AIHA LAP, LLC No. 100263 Rhode Island DOH No. AAL-072 Massachusetts DOL No. A A 000072 Connecticut DOH No. PH-0622 Maine DEP No. LA-024 Vermont DOH No. AL-709936

Eastern Analytical Services, Inc.
Chain of Custody Form

EAS Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

EAS Batch No. 2302034

Turn-Around: 24 Hr

Shipped Via: Walk In

Analyte: Fibers

State of Origin: NY

No. of Samples 10
Received:

Sample Disposition: Standard x
Return

No. of Samples 10
Analyzed:

Client Project RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street -
Number/Name: Saugerties, NY - 1st Floor - Work Area 1B

Lab ID Numbers: 2906531-2906538;2906539-2906540

Collected By: Dillon Stamper

Date: 04/05/2023

Received By: Damien Warner
Marita Prado




Date: 04/06/2023

Time: 1048

Logged In By: George Htay



Date: 04/06/2023

Prepped By: George Htay



Date: 04/06/2023

Analyzed By : George Htay



Date: 04/07/2023

Time: 0850

Re-Analyzed By:

Date:

Checked By: Meghan A. Warner



Date: 04/07/2023

E-Transmitted By: Damien Warner



Date: 04/07/2023

Time: 1231

Logged Out By:


Date:

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Work Area 1B

Date Collected: 04/06/2023
Collected By: Dillon Stamper
Date Received: 04/06/2023
Date Analyzed: 04/06/2023
Analyzed By: Ernest Sanchez

Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

Signature: 
Analyte: Asbestos Fibers
Analytical Method: EPA (AHERA Non-Mandatory)
NVLAP Lab Code 101646-0
NYS Lab Number: 10851

Sample ID# / Lab ID#	Time Interval	Sample Location	Sample Notes	Volume (liters)	Concentration
5262-CL-1B-06 2906506	0630 0830	Inside Isolation Barrier	Clearance	1200.0	BDL < 15.15 s/mm ² BDL < 0.0049 s/cc
5262-CL-1B-07 2906507	0630 0830	Inside Isolation Barrier	Clearance	1200.0	BDL < 15.15 s/mm ² BDL < 0.0049 s/cc
5262-CL-1B-08 2906508	0630 0830	Inside Isolation Barrier	Clearance	1200.0	BDL < 15.15 s/mm ² BDL < 0.0049 s/cc
5262-CL-1B-09 2906509	0630 0830	Inside Isolation Barrier	Clearance	1200.0	BDL < 15.15 s/mm ² BDL < 0.0049 s/cc
5262-CL-1B-10 2906510	0630 0830	Inside Isolation Barrier	Clearance	1200.0	BDL < 15.15 s/mm ² BDL < 0.0049 s/cc

Volume Supplied by Client for Samples Not Collected by EAS. AHERA Requires the Collection and Submission of 10 Samples 3 Blanks.

s/mm² = Asbestos Structures per Square Millimeter

s/cc = Asbestos Structures per Cubic Centimeter

C = Chrysotile; A = Amosite; Cr = Crocidolite; An = Anthophyllite; Tr = Tremolite; Ac = Actinolite

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted.

Results Applicable to Those Items Tested. Report Cannot be Reproduced, Except Entirely, Without Written Approval of the Laboratory.

This Report Must Not be Used by the Client to Claim Product Endorsement by NVLAP or Any Agency of the US Government.

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Work Area 1B

Date Collected: 04/06/2023
Collected By: Dillon Stamper
Date Received: 04/06/2023
Date Analyzed: 04/06/2023
Analyzed By: Ernest Sanchez
Signature: 
Analyte: Asbestos Fibers
Analytical Method: EPA (AHERA Non-Mandatory)
NVLAP Lab Code 101646-0
NYS Lab Number: 10851

Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

Sample ID# / Lab ID#	Area Analyzed (mm ²)	Analytical Sensitivity (s/cc)	Volume (liters)	Number of Asbestos Structures and Type						Size Distribution (µm)			Concentration	
				C	A	Cr	An	Tr	Ac	≥ 0.5 < 5.0	≥ 5.0	Total	(s/mm ²)	(s/cc)
5262-CL-1B- 06 2906506	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1B- 07 2906507	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1B- 08 2906508	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1B- 09 2906509	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049
5262-CL-1B- 10 2906510	0.066	0.0049	1200.0	0	0	0	0	0	0	0	0	0	< 15.15	< 0.0049

Volume Supplied by Client for Samples Not Collected by EAS. AHERA Requires the Collection and Submission of 10 Samples 3 Blanks.

s/mm² = Asbestos Structures per Square Millimeter

s/cc = Asbestos Structures per Cubic Centimeter

C = Chrysotile, A = Amosite, Cr = Crocidolite, An = Anthophyllite, Tr = Tremolite, Ac = Actinolite

Liability Limited to Cost of Analysis. Samples received in acceptable condition unless otherwise noted.

Results Applicable to Those Items Tested. Report Cannot be Reproduced, Except Entirely, Without Written Approval of the Laboratory.

This Report Must Not be Used by the Client to Claim Product Endorsement by NVLAP or Any Agency of the US Government.



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Work Area 1B

Date Received:	04/06/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45μ MCE
Date Collected:	04/06/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/06/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Ernest Sanchez	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Medium
Sample No:	5262-CL-1B-06	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906506	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 μm	≥ 5 μm				
1V2	0	No Structure							
1P8	0	No Structure							
1X2	0	No Structure							
2X3	0	No Structure							
2R6	0	No Structure							
2J7	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 μm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 μm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 μm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 μm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc

**Eastern Analytical Services, Inc.****Air Sample Report**

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Work Area 1B

Date Received:	04/06/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/06/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/06/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Ernest Sanchez	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Medium
Sample No:	5262-CL-1B-07	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906507	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1I2	0	No Structure							
1D8	0	No Structure							
1N3	0	No Structure							
2P2	0	No Structure							
2Q4	0	No Structure							
2R1	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st Floor - Work Area 1B

Date Received:	04/06/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/06/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/06/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Ernest Sanchez	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Medium
Sample No:	5262-CL-1B-08	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906508	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1V1	0	No Structure							
1N8	0	No Structure							
1I6	0	No Structure							
2N3	0	No Structure							
2P2	0	No Structure							
2Q4	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Work Area 1B

Date Received:	04/06/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/06/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/06/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Ernest Sanchez	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Medium
Sample No:	5262-CL-1B-09	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906509	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1X2	0	No Structure							
1J2	0	No Structure							
1K4	0	No Structure							
2P2	0	No Structure							
2I4	0	No Structure							
2H3	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc



Air Sample Report

RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street - Saugerties, NY - 1st
Floor - Work Area 1B

Date Received:	04/06/2023	Analytical Method:	EPA (AHERA)	Filter Type:	0.45µ MCE
Date Collected:	04/06/2023	Instrument:	JEOL 100CXII	Filter Manufacturer:	Not Given
Date Analyzed:	04/06/2023	Accelerating Voltage:	100 kV	Filter Lot No:	20220601
Analyzed By:	Ernest Sanchez	Magnification:	19 kX	Effective Filtration Area:	385 mm ²
Client:	QuES&T, Inc.	No of Grid Openings:	6	Filter Loading:	Medium
Sample No:	5262-CL-1B-10	Grid Opening Area:	0.011 mm ²	Volume:	1200.0 liters
Lab No:	2906510	Area Analyzed:	0.066 mm ²	Minimum Detection Limit	0.0049 s/cc

Grid Opening	Structure No.	Structure Type	No. of Fibers	Length		SAED	Negative ID	EDS	Spectra File Name
				< 5 µm	≥ 5 µm				
1F7	0	No Structure							
1J3	0	No Structure							
1E7	0	No Structure							
2D8	0	No Structure							
2I2	0	No Structure							
2J5	0	No Structure							

Total Number of Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures < 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc
Total Number of Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc	Total Number of Asbestos and Non-Asbestos Structures ≥ 5.0 µm:	0	Associated Concentration:	BDL< 15.15 s/mm ² BDL< 0.0049 s/cc

Eastern Analytical Services, Inc.
Chain of Custody Form

EAS Client: QuES&T, Inc.
1376 Route 9
Wappingers Falls, NY 12590

EAS Batch No. 2302032

Turn-Around: 06 Hr

Shipped Via: Walk In

Analyte: AHERA

State of Origin: NY

No. of Samples 5
Received:

Sample Disposition: Standard x
Return

No. of Samples 5
Analyzed:

Client Project RE: CPN 23-5262 - Saugerties CSD - Riccardi ES - 70 Plenty Street -
Number/Name: Saugerties, NY - 1st Floor - Work Area 1B

Lab ID Numbers: 2906506-2906510

Collected By: Dillon Stamper

Date: 04/06/2023

Received By: Damien Warner



Date: 04/06/2023

Time: 1048

Logged In By: Damien Warner



Date: 04/06/2023

Prepped By: Damien Warner



Date: 04/06/2023

Analyzed By : Ernest Sanchez



Date: 04/06/2023

Time: 1410

Re-Analyzed By:

Date:

Checked By: Damien Warner



Date: 04/06/2023

E-Transmitted By: Ernest Sanchez



Date: 04/06/2023

Time: 1424

Logged Out By:

Date:

QUALITY ENVIRONMENTAL SOLUTIONS TECHNOLOGIES, INC.
ASBESTOS AIR MONITORING REPORT

CLIENT: **Saugerties CSD** ONSITE CONTACT: **Randy Ricks**
ADDRESS: **Call Box A, 310 Washington Avenue, Saugerties, NY** PROJECT ADDRESS: **Riccardi ES**
PHONE: **845-247-6550** FAX: **70 Plenty Street, Saugerties, NY**

QuES&T PROJECT #: BLDG. FLOOR ROOM WORK AREA
PROJECT NOTIFICATION #: **26867272** PHONE **845-399-0191** FAX:

ANALYSIS PROTOCOL	TURN AROUND	MCE FILTER	ROTOMETER	AIR MONITORING		SAMPLE LOCATIONS			
				BACKGROUND	WORK AREA PREP	IIB INSIDE ISOLATION BARRIER	ODE OUTSIDE DECON ENCLOSURE	OWE OUTSIDE WASTE ENCLOSURE	F/FLD
TEM AHERA	☐	☐ 25 mm ☐ 37 mm	ID #: 45-08	☐	☐	☐	☐	EOB ENVIRONMENTAL OUTSIDE BLDG	
TEM/EPA	☐	☐ 0.45 ☐ 0.8	CAL. DUE: 6/1/23	☐	☐	☐	☐	EIB ENVIRONMENTAL INSIDE BLDG	
PCM	☒		SAMPLE LOT #: 20220802	☐	☐	☐	☐	BLANK 1&2 FIELD BLANKS	
								BLANK 3 LAB BLANK	
LOG #	SAMPLE #		PUMP #	LOCATION	FLOW RATE START/STOP	AVERAGE	TIME START/STOP	VOLUME	F/FLD
2906035	5262-B6-01		526	IIB	15	15	0740	900	
2906036	5262-B6-02		510	IIB	15	15	0740	900	
2906037	5262-B6-03		509	IIB	15	15	0740	900	
2906038	5262-B6-04		539	IIB	15	15	0740	900	
2906039	5262-B6-05		534	IIB	15	15	0740	900	
2906040	5262-B6-06		503	OIB	15	15	0740	900	
2906041	5262-B6-07		514	OIB	15	15	0740	900	
2906042	5262-B6-08		531	OIB	15	15	0740	900	
2906043	5262-B6-09		500	OIB	15	15	0740	900	
2906044	5262-B6-10		001	OIB	15	15	0740	900	
LOG #	2906045		SAMPLE #	5262-B6-01	BLANK 1				
LOG #	2906046		SAMPLE #	5262-B6-02	BLANK 2				
LOG #			SAMPLE #		BLANK 3				

MAP OF SAMPLE LOCATION(S) ON BACK

CHAIN OF CUSTODY

SAMPLED/REMITTED BY: (Print Name) Dillon Stanger

(Signature) Dillon Stanger

RECEIVED BY: D. [Signature]

Date: 4-3-23

ANALYZED BY: _____ DATE: _____

REVIEWED BY: _____ DATE: _____

APR 3 2023 10:24

[Signature]

COMMENTS: _____

QUALITY ENVIRONMENTAL SOLUTIONS TECHNOLOGIES, INC.
ASBESTOS AIR MONITORING REPORT

CLIENT: Saugerties CSD ONSITE CONTACT: Randy Ricks
 ADDRESS: Call Box A, 310 Washington Avenue, Saugerties, NY PROJECT ADDRESS: Riccardi ES
 PHONE: 845-247-6550 FAX: 23-5262 70 Plenty Street, Saugerties, NY
 QuEST PROJECT #: 26867272 BLDG. 104 FLOOR 104 ROOM 104 WORK AREA 1A
 PROJECT NOTIFICATION #: 26867272 PHONE 845-399-0191 FAX: 845-399-0191

ANALYSIS PROTOCOL	TURN AROUND	MCE FILTER	ROTOMETER	AIR MONITORING		SAMPLE LOCATIONS		AVERAGE	TIME START/STOP	VOLUME	F/FLD
				BACKGROUN	WORK AREA PREP	ODE OUTSIDE DECON ENCLOSURE	OWE OUTSIDE WASTE ENCLOSURE				
TEM AHERA	☐	☐ 25 mm	ID #: <u>Q5-08</u>	☐	☐	☐	☐	☐	☐	☐	☐
TEM/PEA	☐	☐ 37 mm	CAL. DUE: <u>6/1/23</u>	☐	☐	☐	☐	☐	☐	☐	☐
PCM	☐	☐ 0.45	SAMPLE LOT #: <u>20220802</u>	☐	☐	☐	☐	☐	☐	☐	☐
		☐ 0.8									
LOG #			PUMP #	FLOW RATE START/STOP							
2906200	5262-AA-01	503	EOB	2	2	0740	1540	2	0740	960	
2906201	5262-AA-02	510	EXH	2	2	0740	1540	2	0740	960	
2906202	5262-AA-03	514	ODE	2	2	0740	1540	2	0740	960	
2906203	5262-AA-04	509	OWE	2	2	0740	1540	2	0740	960	
2906204	5262-AA-05	534	IIB	2	2	0740	1540	2	0740	960	
2906205	5262-AA-06	500	OIB	2	2	0740	1540	2	0740	960	
2906206	5262-AA-07	531	OIB	2	2	0740	1540	2	0740	960	
2906207	5262-AA-08	001	OIB	2	2	0740	1540	2	0740	960	

MAP OF SAMPLE LOCATION(S) ON BACK

CHAIN OF CUSTODY

SAMPLED/REMITTED BY: (Print Name) Patricia Stanger ANALYZED BY: _____ DATE: _____
 (Signature) Patricia Stanger REVIEWED BY: _____ DATE: _____
 RECEIVED BY: interview DATE: 4/23 10:15
Long

COMMENTS:

QUALITY ENVIRONMENTAL SOLUTIONS TECHNOLOGIES, INC.
ASBESTOS AIR MONITORING REPORT

CLIENT: Saugerties CSD ONSITE CONTACT: Randy Ricks
 ADDRESS: Call Box A, 310 Washington Avenue, Saugerties, NY PROJECT ADDRESS: Riccardi ES
 PHONE: 845-247-6550 FAX: 23-5262 70 Plenty Street, Saugerties, NY
 QuEST PROJECT #: 2686-7272 BLDG. 1 FLOOR 1 ROOM 109 WORK AREA 1A
 PROJECT NOTIFICATION #: 2686-7272 PHONE 845-399-0191 FAX: 845-399-0191

ANALYSIS PROTOCOL	TURN AROUND	MCE FILTER	ROTOMETER		AIR MONITORING		SAMPLE LOCATIONS					
			ID #	LOCATION	BACKGROUND	WORK AREA PREP	IIB INSIDE ISOLATION BARRIER	OWE OUTSIDE WASTE ENCLOSURE	AVERAGE	TIME START/STOP	VOLUME	F/FLD
TEM AHERA	☒	☒ 25 mm	05-08	OIB	☐	☐	☐	ODE OUTSIDE DECON ENCLOSURE	☐	0720	1200	
TEM/EPA	☐	☐ 37 mm	CAL. DUE: 6/1/23	OIB	☐	☐	☐	VDR VENTILATION DUCT RUN	☐	0720	1200	
PCM	☐	☐ 0.45	SAMPLE LOT #: 20220601	OIB	☒	☐	☐	EXH HEPA EXHAUST	☐	0720	1200	
	☐	☐ 0.8		OIB	☐	☐	☐	OIB OUTSIDE ISOLATION BARRIER	☐	0720	1200	
2906334												
2906335												
2906336												
2906337												
2906338												

MAP OF SAMPLE LOCATION(S) ON BACK

CHAIN OF CUSTODY

SAMPLED/REMITTED BY: (Print Name) Dillon Stanger Date: 4-5-23
 (Signature) [Signature] ANALYZED BY: _____ DATE: _____
 RECEIVED BY: [Signature] DATE: _____
 REVIEWED BY: _____ DATE: _____

6:03 APR 5 '23 1:40

COMMENTS: Requesting a 12-hour Turn Around Time

QUALITY ENVIRONMENTAL SOLUTIONS TECHNOLOGIES, INC.
ASBESTOS AIR MONITORING REPORT

CLIENT: Saugerties CSD ONSITE CONTACT: Randy Ricks
 ADDRESS: Call Box A, 310 Washington Avenue, Saugerties, NY PROJECT ADDRESS: Riccardi ES
 PHONE: 845-247-6550 FAX: 845-247-6550 70 Plenty Street, Saugerties, NY
 QuEST PROJECT #: 23-5262 BLDG. 1 FLOOR 1 ROOM 1 WORK AREA 1B
 PROJECT NOTIFICATION #: 26867272 PHONE 845-399-0191 FAX: 845-399-0191

ANALYSIS PROTOCOL	TURN AROUND	MCE FILTER	ID #	ROTMETER	AIR MONITORING		SAMPLE LOCATIONS			
					BACKGROUND	WORK AREA PREP	OIB INSIDE ISOLATION BARRIER	ODE OUTSIDE DECON ENCLOSURE	OWE OUTSIDE WASTE ENCLOSURE	
TEM/PC	☐	☐	25 mm	☐	☐	☐	☐	☐	☐	☐
TEM/PC	☐	☐	37 mm	☐	☐	☐	☐	☐	☐	☐
TEM/PC	☐	☐	0.45	☐	☐	☐	☐	☐	☐	☐
TEM/PC	☐	☐	0.8	☐	☐	☐	☐	☐	☐	☐
LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #
2906531	5262-AH-1B-01	539	11B	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906532	5262-AH-1B-02	59	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906533	5262-AH-1B-03	216	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906534	5262-AH-1B-04	412	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906535	5262-AH-1B-05	296	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906536	5262-AH-1B-06	526	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906537	5262-AH-1B-07	273	EXH	EXH	EXH	EXH	EXH	EXH	EXH	EXH
2906538	5262-AH-1B-08	102	EXH	EXH	EXH	EXH	EXH	EXH	EXH	EXH
LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #	LOG #
2906539	5262-AH-1B-01	539	11B	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906540	5262-AH-1B-02	59	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906541	5262-AH-1B-03	216	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906542	5262-AH-1B-04	412	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906543	5262-AH-1B-05	296	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906544	5262-AH-1B-06	526	ODE	ODE	ODE	ODE	ODE	ODE	ODE	ODE
2906545	5262-AH-1B-07	273	EXH	EXH	EXH	EXH	EXH	EXH	EXH	EXH
2906546	5262-AH-1B-08	102	EXH	EXH	EXH	EXH	EXH	EXH	EXH	EXH

MAP OF SAMPLE LOCATION(S) ON BACK

CHAIN OF CUSTODY
 SAMPLED/REMITTED BY: (Print Name) Ellen Stanger
 RECEIVED BY: A. [Signature] (Signature) Ellen Stanger
 ANALYZED BY: _____ DATE: _____
 REVIEWED BY: _____ DATE: _____
 Date: 4-5-23
 Date: 6-23 10:40
 Date: 6-23 10:40

COMMENTS:

QUALITY ENVIRONMENTAL SOLUTIONS TECHNOLOGIES, INC.
ASBESTOS AIR MONITORING REPORT

CLIENT: Saugerties CSD ONSITE CONTACT: Randy Ricks
 ADDRESS: Call Box A, 310 Washington Avenue, Saugerties, NY PROJECT ADDRESS: Riccardi ES
 PHONE: 845-247-6550 FAX: 23-5262 70 Plenty Street, Saugerties, NY
 QuES&T PROJECT #: 2686 7272 BLDG. FLOOR ROOM WORK AREA 1B
 PROJECT NOTIFICATION #: 2686 7272 PHONE 845-399-0191 FAX:

ANALYSIS PROTOCOL	TURN AROUND		MCE FILTER	ROTOMETER		AIR MONITORING		SAMPLE LOCATIONS			
	RUSH		25 mm	ID #	LOCATION	BACKGROUND		IIB INSIDE ISOLATION BARRIER	TIME START/STOP	VOLUME	F/FIELD
TEM AHERA											
TEM/EPA											
PCM											

MAP OF SAMPLE LOCATION(S) ON BACK

CHAIN OF CUSTODY
 SAMPLED/REMITTED BY: (Print Name) Dillon Stamp Date: 4-6-23
 (Signature) Dillon Stamp ANALYZED BY: DATE:
 RECEIVED BY: D. manner REVIEWED BY: DATE:
 APR 6 '23 10:42

COMMENTS: Please email results to Stampard22@gmail.com

