



RainCrow

Environmental

***Asbestos
Six-Month
Report***

**Tuscumbia City Schools
303 N. Commons Street East
Tuscumbia, AL 35674**

March 7, 2023

PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 **LEA:** Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: High School **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1			12" Vinyl Floor Tile (Principal's Office) off white covered w/ carpet	Removed
0	6			Black Floor Tile (Threshold Steps) covered w/ new floor	N
0	7			9" Vinyl Floor Tile (Counselor Office) gray covered w/ carpet	Removed
1	1			12" Vinyl Floor Tile – beige specked covered w/ new floor	N
1	4			Oven Liner (In Chemistry Laboratory)	Y Removed
1	5			Oven Liner (In Chemistry Laboratory)	Y Removed
1	6			Oven Liner (In Chemistry Laboratory)	Y Removed
1	8			White Floor Tile Replacements In Room 210 covered w/ new floor	N
2	0			Dark Brown Floor Tile @ Classroom Entry covered w/ new floor	N
2	1			Light Brown Streak Floor Tile @ Classrooms covered w/ new floor	N
2	2			Red/White Streak Floor Tile In Classroom covered w/ new floor	N
2	3			White /Red Floor Tile In Classroom covered w/ new floor	N
7	6			8" Light Fixture Heat Shield (Janitor Closet)	Removed
7	7			2 - Sinks W/ White Spray-on (Art Room)	Removed



 Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892

PERIODIC SIX-MONTH CHECK

FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 LEA: Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: Gym NO. 003

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
3	7	1	8	Vibration Damper @ Gas Heater (@ Boys & Girls Locker Rooms)	N Both removed
3	7			Vibration Damper @ Gas Heater (Suspended Heaters @ Court Area)	All removed
8	0			Boiler Insulation (Boiler Room @ Girls Locker Room)	All removed
8	1			9" VFT (2- CR's & Women's Coach's Off.) tan w/ white & maroon streaks Covered w/ 12" VFT wht w/ mrn spec	N Covered
8	2			9" VFT (Men's Coach's Office) green	N Covered w/ carpet
8	3			2 x 2 Textured Ceiling Tile (Gym Lobby Area & Coach's Offices)	Non-ACBM



 Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892


PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 LEA: Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: Cafeteria NO. 005

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
1	1 3	1	5	9" Yellow Floor Tile Covered/removed	N
1	1 4	1	5	9" Light Gray Floor Tile Covered/removed	N
1	1 5	1	5	Black Floor Tile (Threshold Strip) Covered	N
1	1 6	1	5	Off White Floor Tile (Patches & Entry) Covered	Non-ACBM
1	1 7	1	5	Plaster Ceiling (In Kitchen & Storage) Covered w/ new 2x2 CT (not covered in kitchen/dry storage)	Non-ACBM
1	2 0	1	5	White Floor Tile (Kitchen) Covered	Non-ACBM
1	2 4	1	5	6" Quarry Tile/Portland Cement (Dry Storage) 848 sf	N



Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892

PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 LEA: Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: Auditorium NO. 006

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
4	8			9" Red Floor Tile (Auditorium) Covered w/ new red/gray patt. carpet (2021)	N
4	9			9" Tan Floor Tile Covered w/ new red/gray patt. carpet (2021)	N
5	1			Red/White Streak Floor Tile (In Lobby) Covered w/ new red/gray patt. carpet (2021)	N
5	9			Blue Floor Tile (Office) 176sf Covered	N
6	1			White/Black Floor Tile (In Band Director Office & File Room) Covered	Non-ACBM
1	2 1	0	1	Sheetrock Mud Joints (Stage Left End) not listed originally	N
1	26			12" CT (Band room)	N Removed



 Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
 Phone: (334) 315-2892

PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 **LEA:** Tuscumbia City Schools

SCHOOL: Deshler Vocational High (010)

BUILDING: Vo-Tech Center **NO.** 007

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
4	0			9" VFT (Drafting & HVAC Off.) light green Removed From Special Ed. Restroom	N
4	3			Transite Walls In Welding (Now Wood Shop) All Removed	All Removed
4	4			Vibration Damper @ Gas Heater (Shop) White	N
7	5			5' x 3' Roof Deck Panels – 5,600 sf	N



Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892

PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 LEA: Tuscumbia City Schools

SCHOOL: Deshler Middle (Northside Middle) (020)

BUILDING: Main NO. 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	4			9" Buff Floor Tile (Throughout) Covered In 2005	N
0	5			9" Tan Repair Floor Tile (Throughout) Covered In 2005 – Remains In Conference Room/Lounge, Teachers Storage Rooms	N
0	7			9" Blue Repair Floor Tile (Throughout) Covered In 2005	N
0	8			9" Blue Floor Tile Covered In 2005	N
0	9			9" Light Green Floor Tile (Mechanical Rm. @ Storage)) 1/3 missing in jan clos. By kitch.	N
1	5			Sinks w/ White or Mint Spray-on (Classrooms)	N
1	6			Sinks w/ Black Spray-on (Old Home-Ec CR & Nurse's Station)	N
1	7			Sinks w/ Gray Spray-on (Library Workroom & Office Kitchen)	N
1	3			18-Dampers on Air Handling Unit in Closets & Above Ceiling	N
1	9			Fire Doors (all Classrooms)	N
2	0			Gypsum Ceiling (Upstairs Mechanical Room)	N
				*Library now covered w/new vinyl strips where carpet was located.	



Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
 Phone: (334) 315-2892


PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 **LEA:** Tuscumbia City Schools

SCHOOL: R.E. Thompson Elementary (030)

BUILDING: Main **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1			12" Vinyl Floor Tile (Hall) Tan replaced 147 sf @ east end of hall	N Covered
0	2			Threshold Strip (Throughout)	N
0	3			9" Vinyl Floor Tile (Throughout) White / Brown	Non-ACBM
0	4			9" Vinyl Floor Tile (Health Room) Brown / Brown Speck	N
1	5			9" Vinyl Floor Tile (Classroom) Brown Some Classes Removed Rm's 4, 7 & 10	N
1	7			9" Vinyl Floor Tile (Classroom #2) Black / White Covered With 12" Cream Floor Tile With Gray Flakes	N
1	8			9" Vinyl Floor Tile (Classroom #3) Black / White (drk brwn w/wht flecks)	N
1	9			9" Vinyl Floor Tile (Classroom #3) White Speck (mauve w/ cream flecks)	N
2	0			9" Vinyl Floor Tile (Classroom #8) Gray / White Covered With 12" Cream Floor Tile With Gray Flakes	N
2	6	0	1	8 – Sink W/ Gray Spray-on (Classrooms 11 - 18)	N
2	6	0	2	1 – Sink W/ White Spray-on (Nurses Station) Now Teachers' Lounge	N
0	5			9" Vinyl Floor Tile (Throughout) White / Brown Hall Covered With 12" Tan Floor Tile With Brown Spots	Non-ACBM
2	9			4 - Fire doors (Through-out Hall-ways)	N



Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892

PERIODIC SIX-MONTH CHECK

FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 LEA: Tuscumbia City Schools

SCHOOL: R.E. Thompson Elementary (030)

BUILDING: Main NO. 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
3	0			Textured Cement Panels (Upper Hall Panels) Determined to be Masonite	N Originally thought lower panels
3	2			10 – Sinks W/ Black Spray-on	N
3	1	0	1	Sheetrock walls (Office Area)	N



Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892

PERIODIC SIX-MONTH CHECK

FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 LEA: Tuscumbia City Schools

SCHOOL: R.E. Thompson Elementary (030)

BUILDING: Valdosta Community Center (Gym) NO. 002

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
2	4			12" Mottled Floor Tile (Gym Area)	N * mastic tested positive for asbestos
2	8			2' x 4' Transite Ceiling Tile (Canopy) – 40 sf Most Tile Replaced With New 2x4 Ceiling Tile. 18 sf remains @ porch.	N
2	9			Trane Gas Ceiling Heater (court area)	N
				*Appears that old floor is removed with old black mastic remaining under newer tile	



 Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
 Phone: (334) 315-2892

PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 **LEA:** Tuscumbia City Schools

SCHOOL: G.W. Trenholm Primary (Southside) (040)

BUILDING: Main **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
0	1			9" VFT (FIT In Auditor. , Café, Jan. Strge & Teacher Lounge Kitch) brn/ wht	N Covered
0	9			9" Vinyl Floor Tile (Throughout) green/ white Covered except for library work room and 4 in East janitor closet.	N
1	0			Tan Trim On Floor Tile (Throughout) Covered	N
1	4			Brown Roll Flooring (Library)	Removed
1	8			Wall Panels (Library Office & Hall)	N
1	9			12" Vinyl Floor Tile (Classroom & Hall) cream mottled Covered	N
2	0			12" Vinyl Floor Tile (Classroom) tan mottled Covered	N
0	3			Roof Material (possibly the plaster?)	N
0	5			Roof Material (possibly the plaster?)	N
2	2			13 – Fire-doors (Office Storage & 12 Class-rooms)	N
2	3	0	1	1 – Sink W/ Gray Spray-on (Library Work Room)	N
2	3	0	2	12 – Sink W/ Gray Spray-on (Class-rooms)	N
2	4	0	1	8 – Sink W/ White Spray-on (1982 Class-room Addition)	N



Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN
 CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892


PERIODIC SIX-MONTH CHECK
FOR ALL SUSPECT OR KNOWN ACBM

DATE: 3/7/2023 **LEA:** Tuscumbia City Schools

SCHOOL: G.W. Trenholm Primary (Southside) (040)

BUILDING: Main **NO.** 001

Homogeneous Digit		Functional Space Digit		Description Of ACBM	Change In * Condition (Y/N)
2	5	0	1	2x4 Ceiling Tile (1982 Class-room Addition)	Non-ACBM
3	1	0	1	12" Vinyl Floor Tile (Classroom 15 & Hall @ 1982 Wing) tan/gray marbled	N
3	2	0	1	12" Vinyl Floor Tile (Classrooms @ 1982 Wing) tan marbled	N sampled-only mastic is hot
3	3	0	1	Quarry Tile Flooring/ Grout (RR's @ Old Section)	Non-ACBM
3	4	0	1	Quarry Tile Flooring/ Mastic (RR's @ Old Section)	Non-ACBM
3	5	0	1	Sheetrock Mud Joints (Classroom divider walls) –3600sf	N
3	6	0	1	Sheetrock Mud Joints (Café stage rooms)—1350sf	N



Signature Of Designated Person

*CONTACT MANAGEMENT PLANNER FOR ACTION IF CHANGE IN
CONDITION: *RainCrow Environmental 752 Myrick Rd. Deatsville, Al. 36022*
Phone: (334) 315-2892