



March 19, 2024

Mr. Matthew Griffin
Facilities Supervisor
Kyrene School District No. 28
8700 South Kyrene Road
Tempe, AZ 85284-2197

**Subject: 6-Month Surveillance Inspection
Asbestos-Containing Building Materials
Kyrene del Cielo Elementary School
1350 North Lakeshore Drive, Chandler**

Dear Mr. Griffin:

Dominion has completed the 6-Month Surveillance Inspection of Asbestos-Containing Building Materials (ACBM) at the subject school. The forms detailing the results of this reinspection and reassessment of known ACBM are attached.

The attached tables and forms have been updated to reflect the findings as of the date of this Reinspection and should serve as the Management Plan update.

Items of significance are:

Cafeteria Building

- None

Main Building

- None

If you have any questions regarding this correspondence, please contact us immediately.

Sincerely,

A handwritten signature in black ink, appearing to read "B. Marcos".

Basilio Marcos
President

A handwritten signature in black ink, appearing to read "Tracey Carpenter".

Tracey Carpenter
AHERA Building Inspector

*Attachments: 6-Month Surveillance Inspection Forms
Inspector Certification*



**6-MONTH SURVEILLANCE INSPECTION
ASBESTOS-CONTAINING BUILDING MATERIALS**

School/Facility: Kyrene del Cielo Elementary School

Inspection Date: 3/12/2024

Building: Cafeteria Building

Inspector: Tracey Carpenter Cert. No.: ON-4644-14588-090523 Signature *Tracey Carpenter*

Material Description	Material Code	Material Observed		Material Condition Status		Material Condition Description (If Change Noted)	Assessment Classification
				Same	Changed		
Tackable Wall Panel, Brown, Fibrous, Vinyl Cover	M-TWP-05	Y	N	X			1 2 3 4 5 6 7
Adhesive, Brown, Brittle	M-ADH-06	Y	N	X			1 2 3 4 5 6 7
Sink Acoustical Coating, Gray, Rough	M-SAC-11	Y	N	X			1 2 3 4 5 6 7
Fire Door Insulation, Metal Cladding	M-FDI-12	Y	N	X			1 2 3 4 5 6 7
Sealant, White, Pliable	M-SLT-13	Y	N	X			1 2 3 4 5 6 7
Mortar (Glass Block), Gray, Cementitious	M-MRT-14	Y	N	X			1 2 3 4 5 6 7
Fire Door Insulation, Wood Cladding	M-FDI-17	Y	N	X			1 2 3 4 5 6 7
Vinyl Stair Tread, 36"X12", Brown, Textured, Vinyl-Like, Circle Pattern	M-VST-19	Y	N	X			1 2 3 4 5 6 7
Mastic, Brown, Brittle	M-MAS-20	Y	N	X			1 2 3 4 5 6 7
Adhesive (ACT), Brown, Brittle	M-ADH-22	Y	N	X			1 2 3 4 5 6 7
Concrete Masonry Unit, 8"X16", Gray, Cementitious	M-CON-24	Y	N	X			1 2 3 4 5 6 7
Glazed Wall Tile, 4"X4", Pink, Smooth	M-GWT-31	Y	N	N/A		Sample Date: 3/12/2024 Project # AZ1418.11	1 2 3 4 5 6 7
Grout, Gray, Cementitious	M-GRT-32	Y	N	N/A			1 2 3 4 5 6 7
Adhesive (FRP), Brown, Brittle	M-ADH-36	Y	N	N/A		Sample Date: 3/12/2024 Project # AZ1418.11	1 2 3 4 5 6 7
Quarry/Paver Tile, 6"X6", Gray, Smooth, Peppered	M-QPT-37	Y	N	N/A			1 2 3 4 5 6 7
Grout, Gray, Cementitious	M-GRT-38	Y	N	N/A			1 2 3 4 5 6 7
Ceramic Mosaic Tile, 2"X2", Pink, Smooth, Peppered	M-CMT-39	Y	N	X			1 2 3 4 5 6 7
Grout, Gray, Cementitious	M-GRT-40	Y	N	X			1 2 3 4 5 6 7
Sealant, Brown, Pliable	M-SLT-41	Y	N	X			1 2 3 4 5 6 7
Quarry/Paver Tile (Transition Strip), 2"X36", Gray, Smooth, Marbled	M-QPT-42	Y	N	X			1 2 3 4 5 6 7
Sealant, Tan, Pliable	M-SLT-43	Y	N	X			1 2 3 4 5 6 7
Pipe End Sealant, White, Brittle	M-PES-44	Y	N	X			1 2 3 4 5 6 7
Sealant (Equipment), Black, Tar-Like	M-SLT-45	Y	N	X			1 2 3 4 5 6 7
Fire Door Insulation, Metal/Wood Cladding	M-FDI-110	Y	N	X			1 2 3 4 5 6 7



*Assessment Classifications

1. Damaged or significantly damaged thermal system insulation ACBM.
2. Damaged friable surfacing ACBM.
3. Significantly damaged friable surfacing ACBM.
4. Damaged or significantly damaged friable miscellaneous ACBM.
5. ACBM with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.



**6-MONTH SURVEILLANCE INSPECTION
ASBESTOS-CONTAINING BUILDING MATERIALS**

School/Facility: Kyrene del Cielo Elementary School

Inspection Date: 3/12/2024

Building: Main Building

Inspector: Tracey Carpenter Cert. No.: ON-4644-14588-090523 Signature: *Tracey Carpenter*

Material Description	Material Code	Material Observed		Material Condition Status		Material Condition Description (If Change Noted)	Assessment Classification
				Same	Changed		
Glazed Wall Tile, 4"X4", Pink, Smooth	M-GWT-12	Y	N	N/A		Sample Date: 3/12/2024 Project # AZ1418.11	1 2 3 4 <u>5</u> 6 7
Grout, Gray, Cementitious	M-GRT-13	Y	N	N/A			1 2 3 4 <u>5</u> 6 7
Ceramic Mosaic Tile, 2"X2", Pink, Smooth, Multi-Colored Specks	M-CMT-14	Y	N	X			1 2 3 4 <u>5</u> 6 7
Grout, Gray, Cementitious	M-GRT-15	Y	N	X			1 2 3 4 <u>5</u> 6 7
Quarry/Paver Tile (Transition Strip), 2"X36", Gray, Smooth, Marbled	M-QPT-16	Y	N	X			1 2 3 4 <u>5</u> 6 7
Sink Acoustical Coating, Gray, Rough	M-SAC-17	Y	N	X			1 2 3 4 <u>5</u> 6 7
Sealant, Black, Clay-Like	M-SLT-21	Y	N	X			1 2 3 4 <u>5</u> 6 7
Fire Door Insulation, Metal Cladding	M-FDI-22	Y	N	X			1 2 3 4 <u>5</u> 6 7
Sealant (Duct), Tan, Pliable	M-SLT-23	Y	N	X			1 2 3 4 <u>5</u> 6 7
Mortar (Glass Block), Gray, Cementitious	M-MRT-26	Y	N	X			1 2 3 4 <u>5</u> 6 7
Tackable Wall Panel, Brown, Fibrous, Vinyl Cover	M-TWP-27	Y	N	X			1 2 3 4 <u>5</u> 6 7
Adhesive, Brown, Brittle	M-ADH-28	Y	N	X			1 2 3 4 <u>5</u> 6 7
Fire Door Insulation, Wood Cladding	M-FDI-29	Y	N	X			1 2 3 4 5 6 <u>7</u>
Sink Acoustical Coating, White, Rough	M-SAC-34	Y	N	X			1 2 3 4 <u>5</u> 6 7
Adhesive (FRP), Brown, Brittle	M-ADH-37	Y	N	N/A		Sample Date: 3/12/2024 Project # AZ1418.11 Removed: Light Pink now (sampled)	1 2 3 4 <u>5</u> 6 7
Glazed Wall Tile, 4"X4", Tan, Smooth	M-GWT-38	Y	N	N/A			1 2 3 4 <u>5</u> 6 7
Grout, Gray, Cementitious	M-GRT-39	Y	N	N/A			1 2 3 4 <u>5</u> 6 7
Ceramic Mosaic Tile, 1"X1", White, Smooth, Peppered	M-CMT-40	Y	N	X			1 2 3 4 <u>5</u> 6 7
Grout, Gray, Cementitious	M-GRT-41	Y	N	X			1 2 3 4 <u>5</u> 6 7
Sealant, Brown, Pliable	M-SLT-51	Y	N	X			1 2 3 4 <u>5</u> 6 7
Glazed Wall Tile, 4"X4", Tan, Smooth	M-GWT-52	Y	N	N/A		Removed: Light Pink now (sampled)	1 2 3 4 <u>5</u> 6 7
Grout, Gray, Cementitious	M-GRT-53	Y	N	N/A			1 2 3 4 <u>5</u> 6 7
Glazed Wall Tile, 4"X4", Gray, Smooth	M-GWT-54	Y	N	X			1 2 3 4 <u>5</u> 6 7
Stucco, Gray, Cementitious	S-STU-61	Y	N	X			1 2 3 4 <u>5</u> 6 7
Sealant (Equipment), Gray, Brittle	M-SLT-62	Y	N	X			1 2 3 4 <u>5</u> 6 7
Sealant (Equipment), Yellow, Clay-Like	M-SLT-63	Y	N	X			1 2 3 4 <u>5</u> 6 7
Concrete Masonry Unit, 3"X16", Gray, Cementitious	M-CON-65	Y	N	X			1 2 3 4 <u>5</u> 6 7
Expansion Joint, Brown, Brittle	M-EXJ-68	Y	N	X			1 2 3 4 <u>5</u> 6 7
Fire Door Insulation, Metal/Wood Cladding	M-FDI-131	Y	N	X			1 2 3 4 <u>5</u> 6 7



**6-MONTH SURVEILLANCE INSPECTION
ASBESTOS-CONTAINING BUILDING MATERIALS**

Material Description	Material Code	Material Observed		Material Condition Status		Material Condition Description (If Change Noted)	Assessment Classification
				Same	Changed		
Built Up Roofing, Black, Asphaltic, Vinyl Cover	M·BUR·132	Y	N	X			1 2 3 4 █ 6 7
Fire Door Insulation, Metal/Wood Cladding	M·FDI·231	Y	N	X			1 2 3 4 5 6 █
Built-Up Roofing, Black, Asphaltic, Vinyl Cover	M·BUR·232	Y	N	X			1 2 3 4 █ 6 *

***Assessment Classifications**

1. Damaged or significantly damaged thermal system insulation ACBM.
2. Damaged friable surfacing ACBM.
3. Significantly damaged friable surfacing ACBM.
4. Damaged or significantly damaged friable miscellaneous ACBM.
5. ACBM with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.

THE ASBESTOS INSTITUTE

Certifies that

Tracey Carpenter

has attended and received instruction in the EPA approved course

AHERA Building Inspector Refresher

on

September 05, 2023

and successfully completed and passed the competency exam.

Certificate:
ON-4644-14588-090523

Date of Examination:
5-Sep-2023

Date of Expiration:
05-Sep-2024



William T. Cavness
Director



Approved Instructor

THE ASBESTOS INSTITUTE

20033 N. 19th Ave, Building 6, Phoenix, AZ 85027

602-864-6564 – www.theasbestosinstitute.com

The person receiving this certificate has completed the requisite training for asbestos accreditation under TSCA Title II.