



March 19, 2024

Mr. Matthew Griffin  
Facilities Supervisor  
Kyrene School District No. 28  
8700 South Kyrene Road  
Tempe, AZ 85284-2197

**Subject: 6-Month Surveillance Inspection  
Asbestos-Containing Building Materials  
Kyrene de la Mariposa Elementary School  
50 East Knox Road, Tempe**

Dear Mr. Griffin:

Dominion has completed the 6-Month Surveillance Inspection of Asbestos-Containing Building Materials (ACBM) at the subject school. The forms detailing the results of this reinspection and reassessment of known ACBM are attached.

The attached tables and forms have been updated to reflect the findings as of the date of this Reinspection and should serve as the Management Plan update.

**Items of significance are:**

- **None**

If you have any questions regarding this correspondence, please contact us immediately.

Sincerely,

A handwritten signature in black ink, appearing to read "B. Marcos".

Basilio Marcos  
President

A handwritten signature in black ink, appearing to read "Tracey Carpenter".

Tracey Carpenter  
AHERA Building Inspector

*Attachments: 6-Month Surveillance Inspection Forms  
Inspector Certification*



School/Facility: Kyrene de la Mariposa Elementary School

Inspection Date: 3/12/2024

Building: Main

Inspector: Tracey Carpenter Cert. No.: ON-4644-14588-090523 Signature:

*Tracey Carpenter*

Material Description	Material Code	Material Observed		Material Condition Status		Material Condition Description (If Change Noted)	Assessment Classification
				Same	Changed		
Adhesive (TWP), Brown, Brittle	M-ADH-07	Y	N	X			1 2 3 4 5 6 7
Fire Door Insulation, Metal Cladding	M-FDI-08	Y	N	X			1 2 3 4 5 6 7
Fire Door Insulation, Wood Cladding	M-FDI-09	Y	N	X			1 2 3 4 5 6 7
Sealant, White, Pliable	M-SLT-15	Y	N	X			1 2 3 4 5 6 7
Mortar (Glass Block), Gray, Cementitious	M-MRT-16	Y	N	X			1 2 3 4 5 6 7
Pipe End Sealant, White, Pliable	M-PES-23	Y	N	X			1 2 3 4 5 6 7
Sink Acoustical Coating, White, Rough	M-SAC-26	Y	N	X			1 2 3 4 5 6 7
Sealant (Duct), Gray, Brittle	M-SLT-30	Y	N	X			1 2 3 4 5 6 7
Sealant (Fire Stop), Red, Pliable	M-SLT-33	Y	N	X			1 2 3 4 5 6 7
Glazed Wall Tile, 4"X6", Gray, Smooth	M-GWT-34	Y	N	N/A		Restroom Renovation Project # AZ1418.18	1 2 3 4 5 6 7
Glazed Wall Tile, 4"X6", Blue, Smooth	M-GWT-35	Y	N	N/A			1 2 3 4 5 6 7
Glazed Wall Tile, 4"X6", Pink, Smooth	M-GWT-36	Y	N	N/A			1 2 3 4 5 6 7
Grout, Gray, Cementitious	M-GRT-37	Y	N	N/A			1 2 3 4 5 6 7
Ceramic Mosaic Tile, 2"X2", Gray, Smooth	M-CMT-38	Y	N	N/A			1 2 3 4 5 6 7
Grout, Gray, Cementitious	M-GRT-39	Y	N	N/A			1 2 3 4 5 6 7
Sealant, Gray, Pliable	M-SLT-40	Y	N	X			1 2 3 4 5 6 7
Expansion Joint, Red, Pliable	M-EXJ-43	Y	N	X			1 2 3 4 5 6 7
Brick, 3"X16", Red, Cementitious	M-BRK-45	Y	N	X			1 2 3 4 5 6 7
Mortar, Red, Cementitious	M-MRT-46	Y	N	X			1 2 3 4 5 6 7
Sealant, Brown, Pliable	M-SLT-47	Y	N	X			1 2 3 4 5 6 7
Sealant, Black, Tar-Like	M-SLT-48	Y	N	X			1 2 3 4 5 6 7
Vinyl Composition Tile, 2"X24", Black, Smooth, Pattern	M-VCT-50	Y	N	N/A		MPR Flooring Renovation Project # AZ1418.17	1 2 3 4 5 6 7
Vinyl Composition Tile, 2"X24", Green, Smooth, Pattern	M-VCT-54	Y	N	N/A			1 2 3 4 5 6 7
Expansion Joint, Brown, Pliable	M-EXJ-55	Y	N	N/A			1 2 3 4 5 6 7
Sink Acoustical Coating, Gray, Rough	M-SAC-63	Y	N	X			1 2 3 4 5 6 7
Sealant (Flashings), White, Pliable	M-SLT-64	Y	N	X			1 2 3 4 5 6 7
Mastic (Penetrations And Flashings), Black, Brittle	M-MAS-65	Y	N	X			1 2 3 4 5 6 7
Asphalt Prepared Roofing (Rolled), Black, Asphaltic, Brown Mineral Cap, Pads	M-APR-66	Y	N	X			1 2 3 4 5 6 7
Stucco, Gray, Cementitious	S-STU-67	Y	N	x			1 2 3 4 5 6 7



**6-MONTH SURVEILLANCE INSPECTION  
ASBESTOS-CONTAINING BUILDING MATERIALS**

Material Description	Material Code	Material Observed		Material Condition Status		Material Condition Description (If Change Noted)	Assessment Classification
				Same	Changed		
Gypsum Wallboard, White, Chalky	M·GWB·68	Y	N	X			1 2 3 4 5 6 7
Sealant, Gray, Pliable	M·SLT·69	Y	N	X			1 2 3 4 5 6 7
Sealant, Black, Pliable	M·SLT·71	Y	N	X			1 2 3 4 5 6 7
Mastic (Penetrations And Flashing), Black, Tar-Like	M·MAS·72	Y	N	X			1 2 3 4 5 6 7
Built-Up Roofing, Black, Asphaltic, Metal Cap	M·BUR·73	Y	N	X			1 2 3 4 5 6 7
Mastic (Penetrations And Flashing), Black, Tar-Like	M·MAS·74	Y	N	X			1 2 3 4 5 6 7
Sealant (Penetrations And Flashing), White, Pliable	M·SLT·75	Y	N	X			1 2 3 4 5 6 7
Sealant (Flashings), Gray, Brittle	M·SLT·76	Y	N	X			1 2 3 4 5 6 7
Sealant (Penetrations), Cream, Tacky	M·SLT·77	Y	N	X			1 2 3 4 5 6 7
Built-Up Roofing, Black, Asphaltic, Gravel Cap	M·BUR·78	Y	N	X			1 2 3 4 5 6 7
Sealant, Gray, Pliable	M·SLT·79	Y	N	X			1 2 3 4 5 6 7
Sealant, Gray, Brittle	M·SLT·80	Y	N	X			1 2 3 4 5 6 7
Concrete, Gray, Cementitious	M·CON·81	Y	N	X			1 2 3 4 5 6 7
Concrete Masonry Unit, 8"X16", Gray, Cementitious	M·CMU·82	Y	N	X			1 2 3 4 5 6 7
Sealant (Mechanical), Black, Tar-Like	M·SLT·83	Y	N	X			1 2 3 4 5 6 7
Pipe End Sealant, White, Brittle	M·PES·84	Y	N	X			1 2 3 4 5 6 7
Sealant, White, Pliable	M·SLT·85	Y	N	X			1 2 3 4 5 6 7
Gasket, 8", Black, Paper-Like	M·GAS·86	Y	N	X			1 2 3 4 5 6 7
Mortar, Gray, Cementitious	M·MRT·87	Y	N	X			1 2 3 4 5 6 7
Concrete, Gray, Cementitious	M·CON·88	Y	N	X			1 2 3 4 5 6 7
Fire Door Insulation, Metal/Wood Cladding	M·FDI·216	Y	N	X			1 2 3 4 5 6 7

**\*Assessment Classifications**

1. Damaged or significantly damaged thermal system insulation ACBM.
2. Damaged friable surfacing ACBM.
3. Significantly damaged friable surfacing ACBM.
4. Damaged or significantly damaged friable miscellaneous ACBM.
5. ACBM with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.



School/Facility: Kyrene de la Mariposa Elementary School

Inspection Date: 3/12/2024

Building: Storage Shed

Inspector: Tracey Carpenter Cert. No.: ON-4644-14588-090523 Signature: *Tracey Carpenter*

Material Description	Material Code	Material Observed		Material Condition Status		Material Condition Description (If Change Noted)	Assessment Classification
				Same	Changed		
Sealant, White, Pliable	M·SLT·01	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		1 2 3 4 <input checked="" type="checkbox"/> 6 7
Asphalt Prepared Roofing (Shingles), Black, Asphaltic, Gray Mineral Cap	M·APR·02	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		1 2 3 4 <input checked="" type="checkbox"/> 6 7
Vapor Barrier Felt, Black, Asphaltic	M·VBF·03	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		1 2 3 4 <input checked="" type="checkbox"/> 6 7

**\*Assessment Classifications**

1. Damaged or significantly damaged thermal system insulation ACBM.
2. Damaged friable surfacing ACBM.
3. Significantly damaged friable surfacing ACBM.
4. Damaged or significantly damaged friable miscellaneous ACBM.
5. ACBM with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.

---

---

# THE ASBESTOS INSTITUTE

*Certifies that*

## Tracey Carpenter

has attended and received instruction in the EPA approved course

### AHERA Building Inspector Refresher

on

### September 05, 2023

and successfully completed and passed the competency exam.

Certificate:  
ON-4644-14588-090523

Date of Examination:  
5-Sep-2023

Date of Expiration:  
05-Sep-2024



William T. Cavness  
Director



Approved Instructor

**THE ASBESTOS INSTITUTE**

20033 N. 19<sup>th</sup> Ave, Building 6, Phoenix, AZ 85027

602-864-6564 – [www.theasbestosinstitute.com](http://www.theasbestosinstitute.com)

*The person receiving this certificate has completed the requisite training for asbestos accreditation under TSCA Title II.*