

AHERA THREE YEAR RE-INSPECTION LOG



LEA NAME:		Brownsville ISD					
SCHOOL BUILDING NAME:		Gallegos Elementary School					
ADDRESS:		2700 Avenida Rancho Viejo					
DATE:							
HA No.	Material Type / Description	Material Location	Condition	Friability	Category	Classification	Results
101	12" x 12" Floor Tile with mastic White W/Brown Flecks	Offices, Cafeteria, 301	Good	Non-Friable	5	Miscellaneous	Presumed ACM
102	12" x 12" Floor Tile with mastic White W/Multi Color Flecks	Offices Hallway, All Classrooms, Gym, Gym Storage	Good	Non-Friable	5	Miscellaneous	Presumed ACM
103	Carpet Mastic	Under Carpet on Sides of Stage	Good	Non-Friable	5	Miscellaneous	Presumed ACM
201	2' x 2' Ceiling Tile Small Fissure, Small Hole	Throughout Building	Good	Friable	5	Miscellaneous	Presumed ACM
202	Sheetrock and Joint Compound	Throughout Building	Good	Non-Friable	5	Surfacing	Presumed ACM
301	Red Stage Curtains	Cafeteria	Good	Non-Friable	5	Miscellaneous	Presumed ACM
302	Cove Base Mastic	Throughout Building	Good	Non-Friable	5	Miscellaneous	Presumed ACM
401	HVAC Mastic Grey	HVAC Duct	Good	Non-Friable	5	Miscellaneous	Presumed ACM
402	Fireproofing White Fiber	Above Suspended Ceiling	Good	Friable	5	Surfacing	Presumed ACM
501	Sheet Rock and Joint Compound	Throughout Schools	Good	Non-Friable	5	Surfacing	Presumed ACM

Category:	1 Damaged/significantly damaged thermal insulation, 2 Damaged friable surfacing 3 Significantly damaged friable surfacing 4 Damaged/Significantly damaged friable miscellaneous 5 Potential for damage 6 Potential for significant damage 7 Remaining ACBM
Inspector Name	Eloy Palacios
Signature:	
Date:	5.31.23
Accreditation:	Asbestos Consultant 105727
PREVENTATIVE MEASURES (to keep undamaged from becoming damaged)	
Do not subject material to cutting, drilling, grinding, abrading, or burning. Prevent further damage by protecting from impact or vibration. Minimize entry to area by personnel.	



RESPONSE ACTIONS:

Follow response action section of the management plan for maintenance activities. Follow response action section of the management plan for renovation and remodeling activities. Follow response action section of the management plan for emergency response procedures.