

AHERA THREE YEAR RE-INSPECTION LOG



LEA NAME:		Brownsville ISD					
SCHOOL BUILDING NAME:		Cromack Elementary School					
ADDRESS:		3200 E. 30 <sup>th</sup> Street					
DATE:		05-01-2023					
HA No.	Material Type / Description	Material Location	Condition	Friability	Category	Classification	Results
001	12" x 12" Floor Tile with mastic  White tile	Cafeteria	Good	Non-Friable	5	Miscellaneous	Presumed ACM
002	12" x 12" Floor Tile with mastic  Brown tile with tan streaks	Gym	Good	Non-Friable	5	Miscellaneous	Presumed ACM
003	12" x 12" Floor Tile with mastic  Blue tile	Gym	Good	Non-Friable	5	Miscellaneous	Presumed ACM
004	12" x 12" Floor Tile with mastic  Light blue tile	Gym	Good	Non-Friable	5	Miscellaneous	Presumed ACM
005	12" x 12" Floor Tile with mastic  White tile with grey streaks	Library, Rooms 1, 3, 4, Custodian room in building 100, Rooms 25-30 in building 100.	Good	Non-Friable	5	Miscellaneous	Presumed ACM
006	12" x 12" Floor Tile with mastic  Grey tile with streaks	Building 200 hallway, all classrooms in building 200	Good	Non-Friable	5	Miscellaneous	Presumed ACM
007	12" x 12" Floor Tile with mastic  White tile with brown marks	Building 200 Hallway	Good	Non-Friable	5	Miscellaneous	Presumed ACM
008	12" x 12" Floor Tile with mastic	Room 304	Good	Non-Friable	5	Miscellaneous	Presumed ACM
100	12" x 12" Ceiling Tile and Mastic  Large Holes – Peg	Throughout Building	Good	Friable	5	Miscellaneous	Presumed ACM

AHERA THREE YEAR RE-INSPECTION LOG



	Board						
200	Chalkboard Black	Room 108	Good	Non-Friable	5	Miscellaneous	Presumed ACM
300	HVAC Mastic White	Throughout Building	Good	Non-Friable	5	Miscellaneous	Presumed ACM
400	Sheet Rock and Joint Compound	Throughout most classrooms in the school	Good	Friable	5	Surfacing	Presumed ACM
401	White cinder block	Throughout most classrooms in the school	Good	Non-Friable	5	Miscellaneous	Non-Asbestos

Category:	1 Damaged/significantly damaged thermal insulation, 2 Damaged friable surfacing 3 Significantly damaged friable surfacing 4 Damaged/Significantly damaged friable miscellaneous 5 Potential for damage 6 Potential for significant damage 7 Remaining ACBM
Inspector Name	Eloy Palacios
Signature:	
Date:	5.31.23
Accreditation:	Asbestos Consultant 105727
<b>PREVENTATIVE MEASURES (to keep undamaged from becoming damaged)</b>	
Do not subject material to cutting, drilling, grinding, abrading, or burning. Prevent further damage by protecting from impact or vibration. Minimize entry to area by personnel.	
<b>RESPONSE ACTIONS:</b>	
Follow response action section of the management plan for maintenance activities. Follow response action section of the management plan for renovation and remodeling activities. Follow response action section of the management plan for emergency response procedures.	