

Baca Elementary

Sample ID	Sample Date	Sample Time	Fixture Type	Cadmium (ppb)	Copper (ppb)	Iron (ppb)	Lead (ppb)	Zinc (ppb)	Location	Action
BA1	3/29/2018	6:02 AM	SC-1S	<1.00	48.8	<500	<1.00	4.28	Backflow #1	No Action Taken
BA2	3/29/2018	6:07 AM	SC-1M	<1.00	10.5	<500	<1.00	2.52	Backflow #2	No Action Taken
BA3	3/29/2018	6:12 AM	DFS	<1.00	889	<500	<1.00	36.8	Classroom #131	No Action Taken
BA4-L	3/29/2018	6:16 AM	FF	<1.00	612	<500	1.78	106	Classroom #132	No Action Taken
BA5-L	3/29/2018	6:18 AM	FF	<1.00	1230	<500	2.26	1410	Classroom #133	No Action Taken
BA6	3/29/2018	6:22 AM	DFS	<1.00	178	<500	<1.00	7.53	East Hallway near Room 133	No Action Taken
BA7	3/29/2018	6:22 AM	DFS	<1.00	186	<500	<1.00	6.42	East Hallway near Room 133	No Action Taken
BA8	3/29/2018	6:23 AM	DFS	<1.00	328	<500	<1.00	16.6	North Hallway near Media Center	No Action Taken
BA9	3/29/2018	6:23 AM	DFS	<1.00	193	<500	<1.00	25.9	North Hallway near Media Center	No Action Taken
BA10	3/29/2018	6:25 AM	TL	<1.00	834	<500	2.73	484	Teachers Lounge Sink	No Action Taken
BA11	3/29/2018	6:27 AM	DFS	<1.00	392	<500	1.08	15.1	Classroom #124	No Action Taken
BA12	3/29/2018	6:28 AM	KSF	<1.00	1020	<500	1.40	365	Nurses Office	No Action Taken
BA13	3/29/2018	6:29 AM	DFS	<1.00	1090	<500	<1.00	15.9	Cafeteria	No Action Taken
BA14	3/29/2018	6:29 AM	DFS	<1.00	1020	<500	<1.00	12.5	Cafeteria	No Action Taken
BA15-L	3/29/2018	6:30 AM	KSF	<1.00	941	<500	2.87	709	Kitchen	No Action Taken
BA15-R	3/29/2018	6:31 AM	KSF	<1.00	995	<500	<1.00	193	Kitchen	No Action Taken
BA16	3/29/2018	6:33 AM	DFS	<1.00	1820	<500	<1.00	36.5	Gymnasium	No Action Taken
SL 15SEC	3/27/2018	6:23 AM		<1.00	242	<500	9.36	36.9	Meter	No Action Taken
SL 45SEC	3/27/2018	6:23 AM		<1.00	79.3	<500	5.16	12.5	Meter	No Action Taken

Fixture Type: DFS - Drinking Fountain with single faucet, DFD - Drinking Fountain with double faucet, *SC - Service Connection Tap; KS - Kitchen Sink; TL - Teachers Lounge Sink

* Service Connection Tap is not a point for consumption water