



CONTRACTOR’S REQUEST FOR INFORMATION

**BID 2425-003 AQUATIC CENTER MODERNIZATION
AT BURBANK HIGH SCHOOL**

From:

California Commercial Pools, Inc	+	Brett Smith
Company		Contact
(909) 394-1280	10/11/24	
Phone	Date	Urgency

Question:

The concrete surge pit lid is showing to be replaced. When you clarify which part of the deck is removed and replaced please make sure to show the delineation for the complete lid of the pit to be replaced as it is half of the lid is beyond the slot drain.

Proposed Solution:

Response from Owner:

Yes, the entire surge chamber roof slab is to be replaced per detail 4/SP.6 and new surge chamber access cover per detail 3/SP.6.
All slot drains, slot drain cleanouts, storm drain pipe are to be new per layout on sheet DP.2 and detail 7/SP.4. Slot drain does not cross through lid of the surge chamber.
For point of connection see Swimming Pool Piping Plan sheet SP-5.0 on reference drawings A#03-105549

By: Flewelling & Moody Date: 10/21/24

**Questions must be emailed to Dennis Maxwell,
dennismaxwell@burbankusd.org by 12:00 pm, Friday, October 18, 2024**