



**BURBANK**  
UNIFIED SCHOOL DISTRICT

Purchasing Services Department  
1900 W Olive Ave  
Burbank, CA 91506  
[www.burbankusd.org](http://www.burbankusd.org)

**CONTRACTOR’S REQUEST FOR INFORMATION**

**BID 2425-003 AQUATIC CENTER MODERNIZATION  
AT BURBANK HIGH SCHOOL**

**From:**

California Commercial Pools, Inc	+	Brett Smith
Company		Contact
(909) 394-1280	10/11/24	
Phone	Date	Urgency

Question:

The addendum plan sheets notes 10 and 11 on DP.1 reference that just the cantilever deck edge is to be removed and replaced. The plan sheet cross hatch demo lines still show the complete deck being removed. Sheet DP.2 still shows the complete deck being new as well. Please clarify what part of the deck is to be removed and replaced. Also note that if the slot drain is not removed we will need to saw cut in front of the slot drain about one foot or we will need to remove and replace the slot drain and saw cut about one foot behind.

Proposed Solution:

Response from Owner:

The School District hired a 3rd party demolition contractor to remove the concrete pool deck and cantilever gutter overhang. The surge chamber lid has been removed and will require new surge chamber roof slab per detail 4/SP.6 and new surge chamber access cover per detail 3/SP.6. Pool contractor shall be responsible for all other scope per plans and notes that has not been completed.

Reviewed by: Steve Reyna and Scott Gaudineer - F&M - 10/21/2024

By: Flewelling & Moody Date: 10/21/24

**Questions must be emailed to Dennis Maxwell,  
[dennismaxwell@burbankusd.org](mailto:dennismaxwell@burbankusd.org) by 12:00 pm, Friday, October 18, 2024**