

1930 Como Avenue, Saint Paul, MN 55108

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A3A	Mudded Pipe Joints on Pre-formed Insulation 1954 Original Building					Total Amount - 14 Joints
	32	ROOM 1508 (FOOD SERVICE KITCHEN AREA)	ASSUMED			14 Joints
A4A	Mudded Pipe Joints on Fiberglass Insulation					Total Amount - 33 Joints
	33	ROOM 1508 (FOOD SERVICE KITCHEN AREA)	20 CH, 5 AM	2001-1501-8A	8A: FAN ROOM ABOVE RESTROOMS.	16 Joints
	38	ROOM 1084 (FOOD SERVICE DISHWASHING ROOM)	20 CH, 5 AM	065-JJT-2	JJT-2: ROOM 1510 ALONG DISHWASHING MACHINE ON SOUTHWEST CORNER 6' OFF FLOOR.	4 Joints
	45	ROOM 1522 (CUSTODIAL CLOSET/PIPE CHASE)	20 CH, 5 AM			5 Joints
	49	KITCHEN WOMEN'S RESTROOM 1081/1081A	20 CH, 5 AM	065-JJT-1	JJT-1: KITCHEN WOMEN'S RESTROOM INSIDE PIPE CHASE.	8 Joints
B3A	Pre-Formed Pipe Insulation 1954 Original Building					Total Amount - 223 Lin Ft
	27	ROOM 1506B (DISTRICT KITCHEN DOCK OFFICE)	10 CH, 15 AM, 5 CR			2 Lin Ft
	31	ROOM 1508 (FOOD SERVICE KITCHEN AREA)	10 CH, 15 AM, 5 CR			205 Lin Ft
	44	ROOM 1522 (CUSTODIAL CLOSET/PIPE CHASE)	10 CH, 15 AM, 5 CR			6 Lin Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	47	KITCHEN MEN'S RESTROOM 1078/1079	10 CH, 15 AM, 5 CR	065-JJT-7, 8, 9	JJT-7: ROOM 1106 ABOVE WEST DOOR 1ST TILE (SINCE REMOVED). JJT-8: FOOD SERVICE WAREHOUSE OUTSIDE OFFICE ON SOUTH CORNER OF FREEZER (SINCE REMOVED). JTT-9: 1ST FLOOR CAFETERIA BREAK ROOM NORTHEAST CORNER BY MIDDLE OF WINDOW (SINCE REMOVED).	10 Lin Ft
H1A	Sprayed-On Structural Fireproofing Brown, Fluffy (200X)					Total Amount - 2000 Sq Ft
	152	ROOM 1410	NEW			2000 Sq Ft
I1C	1' x 1' Acoustical Ceiling Tile Deep Fissures					Total Amount - 480 Sq Ft
	89	HALLWAY 1105 TO NORTH ENTRANCE	NONE DETECTED	2001-0115-1, 5, 7; 2001-1901-DSFW-1B	1: ROOM 2108 (SINCE REMOVED). 5: ROO 2123 (SINCE REMOVED) 7: 1ST FLOOR MAIN ENTRANCE.	480 Sq Ft
I2B	2' x 2' Acoustical Ceiling Tile Fissures w/Several Pin Holes					Total Amount - 900 Sq Ft
	52	ROOM 1064 (WORK ROOM IN IMT)	NONE DETECTED	2001-1901-DSFW-1A	1A: ELEMENTARY READING CENTER (SINCE REMOVED).	400 Sq Ft
	73	ROOM 1405 (COMMUNITY-BASED INSTRUCTIONAL ROOM)	NONE DETECTED	2001-1504-HC-2	HC-2: ROOM 1101 (SINCE REMOVED).	500 Sq Ft
I2C	2' x 2' Acoustical Ceiling Tile Chicken Scratch w/Revealed Edge					Total Amount - 980 Sq Ft
	140	ROOM 1409 EAST	NONE DETECTED	022410ML-01		100 Sq Ft
	142	ROOM 1408	NONE DETECTED			650 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	145	KITCHEN 1408B	NONE DETECTED			140 Sq Ft
	148	ROOM 1408A	NONE DETECTED			90 Sq Ft
I2D	2' x 2' Acoustical Ceiling Tile Vinyl-Covered Gypsum					Total Amount - 1600 Sq Ft
	151	ROOM 1410	NSM			1600 Sq Ft
I2E	2' x 2' Acoustical Ceiling Tile Smooth Texture with Revealed Edges (2020)					Total Amount - 708 Sq Ft
	9	RESTROOM BY CUSTODIAL OFFICE	NEW			120 Sq Ft
	12	GROUNDS BREAK ROOM 1503	NEW			588 Sq Ft
I2F	2' x 2' Acoustical Ceiling Tile Fissures & Pin Holes (1998)					Total Amount - 80 Sq Ft
	128	1998 ADDITION 2ND FLOOR ELEVATOR LANDING 2000	NONE DETECTED	022410ML-02		80 Sq Ft
I2G	2' x 2' Acoustical Ceiling Tile Smooth Texture with Revealed Edges (2021)					Total Amount - 10650 Sq Ft
	62	ROOM 1403A HALLWAY	NEW			200 Sq Ft
	80	ROOM 1145	NEW			80 Sq Ft
	83	ROOM 1144	NEW			80 Sq Ft
	86	SERVER ROOM	NEW			80 Sq Ft
	88	THROUGHOUT HANDWASHING/HALLWAY AREA	NEW			1172 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	92	ROOM 1105	NEW			280 Sq Ft
	95	ROOMS 1104 AND 1103	NEW			3128 Sq Ft
	98	ROOMS 1121 AND STORAGE	NEW			600 Sq Ft
	101	ROOMS 1102 AND STORAGE	NEW			750 Sq Ft
	104	THROUGHOUT NEW NORTHEAST OFFICES AND OPEN AREA	NEW			1500 Sq Ft
	131	THROUGHOUT 2ND FLOOR OFFICES	NEW			2500 Sq Ft
	156	THROUGHOUT NEW PLANNING OFFICES	NEW			280 Sq Ft
I3A	2' x 4' Ceiling Tile Lengthwise Fissures w/Gouges & Pin Holes					Total Amount - 1580 Sq Ft
	64	ROOM 1403A (DMC)	NONE DETECTED	060320-BF-13; 022410ML-03	BF-13: HALLWAY OUTSIDE CAFETERIA BREAK ROOM (SINCE REMOVED). ML-03: OPERATIONS MEN'S RESTROOM (SINCE REMOVED).	150 Sq Ft
	66	ROOM 1403B (DMC)	NONE DETECTED			150 Sq Ft
	68	ROOM 1402 (BLUE ROOM)	NONE DETECTED	022410ML-04		960 Sq Ft
	172	ROOM 1607A (STORE ROOM OFFICE)	NONE DETECTED	065-JJT-26	JJT-26: ROOM 1607A INSIDE OFFICE DOOR IN 1ST ROW.	320 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I3B	2' x 4' Ceiling Tile Widthwise Fissures & Pin Holes					Total Amount - 320 Sq Ft
	167	ROOM 1605B (SHEET METAL OFFICE)	NONE DETECTED	060320-BF-14; 065-JJT-27	BF-14: HALLWAY OUTSIDE CAFETERIA BREAK ROOM (SINCE REMOVED). JJT-27: ENTRY TO VISION STORAGE (SINCE REMOVED).	160 Sq Ft
	177	ROOM 1609A (CARPENTER'S OFFICE)	NONE DETECTED			160 Sq Ft
I3C	2' x 4' Ceiling Tile Chicken Scratch & Pin Holes					Total Amount - 760 Sq Ft
	26	ROOM 1506B (DISTRICT KITCHEN DOCK OFFICE)	NONE DETECTED	065-JJT-30	JJT-30: ROOM 1506B SOUTH DOOR 1ST ROW OF TILES.	680 Sq Ft
	170	ROOM 1612A (ELECTRICIAN'S SHOP OFFICE)	NONE DETECTED	065-JJT-28	JJT-28: ROOM 1612A ABOVE DOOR ON FIRST ROW OF TILES.	80 Sq Ft
I3D	2' x 4' Ceiling Tile Chicken Scratch w/Pin Holes (1997)					Total Amount - 120 Sq Ft
	23	ROOM 1506A	NONE DETECTED	065-JJT-29	JJT-29: ROOM 1506A INSIDE DOOR 1ST ROW OF TILES.	120 Sq Ft
I3G	2' x 4' Ceiling Tile Pock Marks & Pin Holes					Total Amount - 4200 Sq Ft
	40	ROOM 1508B	NONE DETECTED	065-JJT-32	JJT-32: ROOM 1508B INSIDE & ABOVE DOOR IN 1ST ROW.	200 Sq Ft
	157	THROUGHOUT PLANNING OFFICE AREA	NONE DETECTED			4000 Sq Ft
I3I	2' x 4' Ceiling Tile Dents w/Pin Holes					Total Amount - 1875 Sq Ft
	108	REPRODUCTION ROOM 1116 & ASSOCIATED OFFICES	NONE DETECTED	022410ML-05		775 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	111	COPY ROOM 1054	NONE DETECTED			1100 Sq Ft
I3K	2' x 4' Ceiling Tile Vinyl Covered Gypsum (2012)					Total Amount - 11650 Sq Ft
	30	ROOM 1508 (FOOD SERVICE KITCHEN AREA)	NSM			8400 Sq Ft
	37	ROOM 1084 (FOOD SERVICE DISHWASHING ROOM)	NSM			2400 Sq Ft
	46	KITCHEN MEN'S RESTROOM 1078/1079	NSM			400 Sq Ft
	48	KITCHEN WOMEN'S RESTROOM 1081/1081A	NSM			450 Sq Ft
K1A	Sheet Vinyl Flooring & Adhesive Yellow Terrazzo-Look					Total Amount - 25 Sq Ft
	179	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-09		25 Sq Ft
K1C	Sheet Vinyl Flooring & Adhesive 6" x 6" Beige Tile-Look w/Blue Pattern					Total Amount - 25 Sq Ft
	180	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-11		25 Sq Ft
K1D	Sheet Vinyl Flooring & Adhesive Beige w/White Gray & Tan Specks					Total Amount - 60 Sq Ft
	181	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-12		60 Sq Ft
K1E	Sheet Vinyl Flooring & Adhesive Gray, White & Tan Swirl Pattern					Total Amount - 15 Sq Ft
	182	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-13		15 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K1F	Sheet Vinyl Flooring & Adhesive Pink, Blue & White Swirl Pattern					Total Amount - 15 Sq Ft
	183	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-14		15 Sq Ft
K1H	Sheet Vinyl Flooring & Adhesive Blue, Dark Blue & Pink Specks					Total Amount - 25 Sq Ft
	184	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-16		25 Sq Ft
K1I	Sheet Vinyl Flooring & Adhesive Blue, Dark Blue & Pink Swirls Pattern					Total Amount - 20 Sq Ft
	185	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-17		20 Sq Ft
K1J	Sheet Vinyl Flooring & Adhesive 6" Tan Ceramic Tile-Look					Total Amount - 50 Sq Ft
	186	ROOM 1609 (CARPENTRY MEZZANINE STORAGE)	NONE DETECTED	022410ML-18		50 Sq Ft
K1K	Sheet Vinyl Flooring & Adhesive Gray & White Marble-Look (2011)					Total Amount - 800 Sq Ft
	162	PLANNING OFFICE BREAK ROOM	NEW			800 Sq Ft
K1L	Sheet Vinyl Flooring & Adhesive Blue, Red, and Gray Specks (2021)					Total Amount - 680 Sq Ft
	28	ROOM 1506B (DISTRICT KITCHEN DOCK OFFICE)	NEW			680 Sq Ft
K1M	Sheet Vinyl Flooring & Adhesive Brown w/Red and Cream Streaks					Total Amount - 25 Sq Ft
	174	TRADES MEZZANINE STORAGE	ASSUMED			25 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K1N	Sheet Vinyl Flooring & Adhesive Red w/Cream Streaks					Total Amount - 10 Sq Ft
	175	TRADES MEZZANINE STORAGE	ASSUMED			10 Sq Ft
K2A	12" x 12" Vinyl Floor Tile & Mastic White w/Brown Streaks					Total Amount - 160 Sq Ft
	178	ROOM 1609A (CARPENTER'S OFFICE)	3 CH (TILE), 3 CH (MASTIC)	022410ML-19; 2001-1501-AL-7A	7A: ROOM 1609 BOTTOM RIGHT INSIDE DOOR JAMB.	160 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic Tan w/Gray & White Speckles					Total Amount - 80 Sq Ft
	171	ROOM 1612A (ELECTRICIAN'S SHOP OFFICE)	15 CH (MASTIC ONLY)	022410ML-20; 065-JJT-34	JJT-34: ROOM 1607A BEHIND DOOR (SINCE REMOVED).	80 Sq Ft
K2D	12" x 12" Vinyl Floor Tile & Mastic Light Blue w/Dark Blue & White Speckles (1997)					Total Amount - 120 Sq Ft
	25	ROOM 1506A	NONE DETECTED	065-JJT-36	JJT-36: ROOM 1506B SOUTH DOOR IN SOUTHWEST CORNER (SINCE REMOVED).	120 Sq Ft
K2I	12" x 12" Vinyl Floor Tile & Mastic Brown w/Multi-Colored Smudges					Total Amount - 40 Sq Ft
	154	ROOM 1410	NONE DETECTED	022410ML-22		40 Sq Ft
K2J	12" x 12" Vinyl Floor Tile & Mastic Light Brown w/Brown & White Smudges					Total Amount - 600 Sq Ft
	63	ROOM 1403A HALLWAY	NONE DETECTED	022410ML-23		200 Sq Ft
	67	ROOM 1403B (DMC)	NONE DETECTED			150 Sq Ft
	70	ROOM 1402 (BLUE ROOM)	NONE DETECTED			250 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2K	12" x 12" Vinyl Floor Tile & Mastic Gray Mottle					Total Amount - 320 Sq Ft
	41	ROOM 1508B	NONE DETECTED			200 Sq Ft
	110	REPRODUCTION ROOM 1116 & ASSOCIATED OFFICES	NONE DETECTED	022410ML-24		120 Sq Ft
K2L	12" x 12" Vinyl Floor Tile & Mastic Off-White w/Blue Smudges					Total Amount - 1000 Sq Ft
	69	ROOM 1402 (BLUE ROOM)	NONE DETECTED	022410ML-25		1000 Sq Ft
K2Z	12" x 12" Vinyl Floor Tile & Mastic Kentile Miscellaneous Colored Tile					Total Amount - 50 Sq Ft
	173	TRADES MEZZANINE STORAGE	ASSUMED			50 Sq Ft
K3B	Miscellaneous Flooring Wood Look Vinyl Planks (2021)					Total Amount - 525 Sq Ft
	129	1998 ADDITION 2ND FLOOR ELEVATOR LANDING 2000	NEW			80 Sq Ft
	135	2ND FLOOR OFFICES BREAK ROOM AREA	NEW			280 Sq Ft
	139	LANDING AT ROOF ACCESS	NEW			25 Sq Ft
	146	KITCHEN 1408B	NEW			140 Sq Ft
LOA	Flexible Duct Connector Black					Total Amount - 23 Sq Ft
	56	MECHANICAL ROOM ABOVE ROOM 1064	NONE DETECTED	051723BF-2, 2001-1901-BF-8	BF-2: ROOM 1516 (SINCE REMOVED).	10 Sq Ft
	78	EAST/WEST HALLWAY 1044 OUTSIDE IT	NONE DETECTED			1 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	165	OPERATIONS MEZZANINE STORAGE	NONE DETECTED			6 Sq Ft
	169	ROOM 1605 (SHEET METAL SHOP)	NONE DETECTED			6 Sq Ft
L0D	Flexible Duct Connector Army Green					Total Amount - 5 Sq Ft
	57	MECHANICAL ROOM ABOVE ROOM 1064	NONE DETECTED	2001-1501-AL-11	11: PENTHOUSE 3000 ABOVE 2ND FLOOR OFFICE AREA.	5 Sq Ft
M0A	Plaster Rough					Total Amount - 30000 Sq Ft
	1	THROUGHOUT BUILDING	NONE DETECTED	022410ML-50, 51, 52, 53, 54; 065-JJT-42; 509K4; 306-CE-A	ML-50: GROUNDS OFFICE. ML-51: GROUNDS WOMEN'S RESTROOM. ML-52: 2ND FLOOR CUSTODIAL CLOSET. ML-53: HALLWAY NEAR CUSTODIAL OFFICE. ML-54: 2ND FLOOR COMMONS. JJT-42: ROOM 2105. 509K4: PENTHOUSE. 306-CE-A: 2ND FLOOR CUSTODIAL CLOSET.	30000 Sq Ft
M0B	Plaster Smooth					Total Amount - 2500 Sq Ft
	2	THROUGHOUT BUILDING	NONE DETECTED	022410ML-55, 56, 57; 065-JJT-43; 2001-1901-DSF-01	ML-55: MEN'S RESTROOM. ML-56: ROOM 1113. ML-57: CUSTODIAL MEN'S RESTROOM. JJT-43: 2ND FLOOR WOMEN'S RESTROOM. DSF-01: ROOM 1113.	2500 Sq Ft
M0D	Plaster Plaster Over Cork/Tar Walls & Ceiling					Total Amount - 10580 Sq Ft
	19	COOLER 1090 (COOLER #5)	NONE DETECTED	022410ML-59, 60, 61	ML-59,60,61: ROOM 1509 (SINCE REMOVED).	2430 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	21	WALK-IN COOLERS 1087, 1088, & 1089 (COOLER #3)	NONE DETECTED			3300 Sq Ft
	113	COPY ROOM 1054	NONE DETECTED			1400 Sq Ft
	116	PRINT ROOM 1108	NONE DETECTED	022410ML-58; 065-JJT-15, 16, 17, 44	JJT-15: BY DUCT AT ENTRY FROM PAPER STORAGE OFF CENTRAL DUPLICATING BREAK ROOM. JJT-16: ABOVE DOORWAY GOING FROM RECEIVING TO BACK PAPER STORAGE. JJT-17: ADJACENT TO DUCT IN MIDDLE OF ROOM LEADING TO OUTSIDE HALLWAY. JJT-44: ROOM 1108 EAST WALL IN NORTH CORNER ARCHWAY.	1450 Sq Ft
	121	CENTRAL DUPLICATING BACK PAPER STORAGE 1051	NONE DETECTED			700 Sq Ft
	125	CENTRAL DUPLICATING PRESS ROOM 1052	NONE DETECTED			1300 Sq Ft
NOA	Drywall/Joint Compound					Total Amount - 40000 Sq Ft
	3	THROUGHOUT BUILDING	NONE DETECTED	065-JJT-45, 46, 47, 48	45: ROOM 1610B. 46: EAST/WEST HALLWAY OUTSIDE IMT. 47: HALLWAY OUTSIDE CAFETERIA BREAK ROOM. 48: ROOM 1106.	40000 Sq Ft
NOE	Drywall/Joint Compound Orange Peel					Total Amount - 760 Sq Ft
	119	PRINT ROOM 1108	NONE DETECTED	065-JJT-49	JJT-49: ROOM 1108 NORTHWEST CORNER BY ARCHWAY ON NORTH WALL.	400 Sq Ft
	123	CENTRAL DUPLICATING BACK PAPER STORAGE 1051	NONE DETECTED			360 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
N0F	Drywall/Joint Compound 2022 Intallation					Total Amount - 125 Sq Ft
	176	TRADES MEZZANINE STORAGE OFFICE SOUTH	NEW			125 Sq Ft
P0A	Fire Doors Metal - 1.5 Hr Rating (Underwriter's Laboratories)					Total Amount - 35 Sq Ft
	50	ROOM 1516 (DISTRICT KITCHEN BOILER ROOM)	ASSUMED			35 Sq Ft
P0B	Fire Doors Metal - 3 Hr Rating (Underwriter's Laboratories)					Total Amount - 40 Sq Ft
	187	ROOM 1620B	ASSUMED			20 Sq Ft
	188	ROOM 1626 (MOTOR OIL)	ASSUMED			20 Sq Ft
P0D	Fire Doors Pieced Metal w/Wood Core					Total Amount - 20 Sq Ft
	155	ROOM 1210 (PUMP HOUSE)	NSM			20 Sq Ft
Q0H	Carpet Adhesive Gray w/Light Blue Designed Berber Carpeting					Total Amount - 5130 Sq Ft
	58	ROOM 1404 (INSTRUCTIONAL MEDIA & TECHNOLOGY (IMT))	NONE DETECTED			2000 Sq Ft
	59	ROOM 1404A (COMPUTER LAB B)	NONE DETECTED			575 Sq Ft
	76	ROOM 1407	NONE DETECTED			580 Sq Ft
	109	REPRODUCTION ROOM 1116 & ASSOCIATED OFFICES	NONE DETECTED			775 Sq Ft
	115	COPY ROOM 1054	NONE DETECTED	065-JJT-67	JJT-67: 1930 STEPS PROGRAM (SINCE REMOVED).	1200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
Q0I	Carpet Adhesive Multi-Colored Berber Carpet					Total Amount - 860 Sq Ft
	24	ROOM 1506A	NONE DETECTED			120 Sq Ft
	143	ROOM 1408	NONE DETECTED			650 Sq Ft
	149	ROOM 1408A	NONE DETECTED			90 Sq Ft
Q0L	Carpet Adhesive Gray, Blue & Tan Berber Carpet (2011)					Total Amount - 150 Sq Ft
	65	ROOM 1403A (DMC)	NEW			150 Sq Ft
Q0M	Carpet Adhesive Brown, Blue & Green Carpet Squares (2011)					Total Amount - 4000 Sq Ft
	158	THROUGHOUT PLANNING OFFICE AREA	NEW			4000 Sq Ft
Q0N	Carpet Adhesive Brown with Blue and White Streaks Carpet Squares (2020)					Total Amount - 468 Sq Ft
	127	CENTRAL DUPLICATING PRESS ROOM 1052	NEW			468 Sq Ft
Q0O	Carpet Adhesive Black and Gray Carpet Squares (2021)					Total Amount - 15413 Sq Ft
	74	ROOM 1405 (COMMUNITY-BASED INSTRUCTIONAL ROOM)	NEW			575 Sq Ft
	81	ROOM 1145	NEW			80 Sq Ft
	84	ROOM 1144	NEW			80 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	91	HALLWAY FROM 1105 TO NORTH EXIT	NEW			520 Sq Ft
	93	ROOM 1105	NEW			280 Sq Ft
	96	ROOMS 1104 AND 1103	NEW			3128 Sq Ft
	99	ROOMS 1121 AND STORAGE	NEW			600 Sq Ft
	102	ROOMS 1102 AND STORAGE	NEW			750 Sq Ft
	105	THROUGHOUT NEW NORTHEAST OFFICES AND OPEN AREA	NEW			3000 Sq Ft
	132	THROUGHOUT 2ND FLOOR OFFICES	NEW			5000 Sq Ft
	141	ROOM 1409 EAST	NEW			400 Sq Ft
	160	EXTENTION OF PLANNING OFFICE (2021 ADDITION)	NEW			1000 Sq Ft
ROA	Baseboard/Mopboard Adhesive Dark Brown Baseboard					Total Amount - 800 Sq Ft
	4	THROUGHOUT BUILDING	NONE DETECTED	065-JJT-50	JJT-50: ROOM 1604 (COORDINATOR'S OFFICE).	800 Sq Ft
ROB	Baseboard/Mopboard Adhesive Light Brown Baseboard					Total Amount - 20 Sq Ft
	168	ROOM 1605B (SHEET METAL OFFICE)	NONE DETECTED	065-JJT-51	JJT-51: ROOM 1603 WEST WALL BY DOOR TO BREAK ROOM (SINCE REMOVED).	20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
R0D	Baseboard/Mopboard Adhesive 6" Black Baseboard					Total Amount - 4 Sq Ft
	51	ROOM 1406 (STORAGE)	NONE DETECTED	065-JJT-53	JJT-53: ROOM 1406 INSIDE DOUBLE DOORS ON NORTH DOOR SIDE.	4 Sq Ft
R0E	Baseboard/Mopboard Adhesive 6" Brown Baseboard					Total Amount - 48 Sq Ft
	77	ROOM 1407	NONE DETECTED	065-JJT-54		48 Sq Ft
R0G	Baseboard/Mopboard Adhesive 4" Black Baseboard					Total Amount - 105 Sq Ft
	29	ROOM 1506B (DISTRICT KITCHEN DOCK OFFICE)	NONE DETECTED			20 Sq Ft
	53	ROOM 1064 (WORK ROOM IN IMT)	NONE DETECTED	065-JJT-56, 59	JJT-56: AV REPAIR WEST DOOR IN NORTHWEST CORNER (SINCE REMOVED). JJT-59: ROOM 1113 HALFWAY DOWN ON SOUTH WALL (SINCE REMOVED).	25 Sq Ft
	144	ROOM 1408	NONE DETECTED			50 Sq Ft
	150	ROOM 1408A	NONE DETECTED			10 Sq Ft
R0H	Baseboard/Mopboard Adhesive Gray Baseboard					Total Amount - 10 Sq Ft
	42	ROOM 1508B	NONE DETECTED	065-JJT-57	JJT-57: 2ND FLOOR HALLWAY NORTH WALL BY WATER FOUNTAIN (SINCE REMOVED).	10 Sq Ft
R0L	Baseboard/Mopboard Adhesive 6" Blue Baseboard					Total Amount - 15 Sq Ft
	71	ROOM 1402 (BLUE ROOM)	NONE DETECTED	022410ML-31		15 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
ROM	Baseboard/Mopboard Adhesive 4" Gray Baseboard (2011)					Total Amount - 100 Sq Ft
	159	THROUGHOUT PLANNING OFFICE AREA	NEW			100 Sq Ft
R00	Baseboard/Mopboard Adhesive 4" Black (2020)					Total Amount - 588 Sq Ft
	15	GROUNDS BREAK ROOM 1503	NEW			588 Sq Ft
R0P	Baseboard/Mopboard Adhesive 6" Gray					Total Amount - 20 Sq Ft
	60	ROOM 1404A (COMPUTER LAB B)	ASSUMED			20 Sq Ft
R0Q	Baseboard/Mopboard Adhesive 4" Black (2021)					Total Amount - 1270 Sq Ft
	75	ROOM 1405 (COMMUNITY-BASED INSTRUCTIONAL ROOM)	NEW			25 Sq Ft
	82	ROOM 1145	NEW			10 Sq Ft
	85	ROOM 1144	NEW			10 Sq Ft
	87	SERVER ROOM	NEW			10 Sq Ft
	94	ROOM 1105	NEW			25 Sq Ft
	97	ROOMS 1104 AND 1103	NEW			250 Sq Ft
	100	ROOMS 1121 AND STORAGE	NEW			60 Sq Ft
	103	ROOMS 1102 AND STORAGE	NEW			75 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	106	THROUGHOUT NEW NORTHEAST OFFICES AND OPEN AREA	NEW			200 Sq Ft
	130	1998 ADDITION 2ND FLOOR ELEVATOR LANDING 2000	NEW			5 Sq Ft
	133	THROUGHOUT 2ND FLOOR OFFICES	NEW			500 Sq Ft
	161	EXTENTION OF PLANNING OFFICE (2021 ADDITION)	NEW			100 Sq Ft
T0A		Light Cord Insulation Dark Brown Woven Wire Coating				Total Amount - 250 Lin Ft
	8	THROUGHOUT 1954 ORIGINAL BUILDING	NONE DETECTED	022321SW-01	SW-01: THROUGHOUT 1954 ORIGINAL BUILDING.	250 Lin Ft
V0A		Sink Undercoating White				Total Amount - 4 Sq Ft
	147	KITCHEN 1408B	NONE DETECTED	022410ML-32		4 Sq Ft
V0B		Sink Undercoating Black				Total Amount - 8 Sq Ft
	54	ROOM 1064 (WORK ROOM IN IMT)	6 CH	022410ML-33	ML-33: TRADES MEZZANINE STORAGE (SINCE REMOVED).	8 Sq Ft
V0F		Sink Undercoating Gray (2011)				Total Amount - 5 Sq Ft
	163	PLANNING OFFICE BREAK ROOM	NEW			5 Sq Ft
W1A		1' x 1' Ceiling Tile Adhesive Associated w/I1A				Total Amount - 120 Sq Ft
	13	GROUNDS BREAK ROOM 1503	NONE DETECTED	042020-BF-2; 022410ML-37	BF-2 & ML-37: ROOM 1504.	120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
W1B	1' x 1' Ceiling Tile Adhesive Associated w/I1B					Total Amount - 20 Sq Ft
	14	GROUNDS BREAK ROOM 1503	NONE DETECTED	082020-BF-1; 042020BF-1; 022410ML-38	082020-BF-1: : ROOM 1502 (SINCE REMOVED). 042020BF-1: BF-1 & ML-38: ROOM 1504.	20 Sq Ft
W1C	1' x 1' Ceiling Tile Adhesive Associated w/I1C					Total Amount - 120 Sq Ft
	90	HALLWAY 1105 TO NORTH ENTRANCE	NONE DETECTED	022410ML-39	ML-39: 2ND FLOOR HALLWAY 2199A OUTSIDE RESTROOMS.	120 Sq Ft
X0A	Miscellaneous Material Raised Floor Pedestal Mastic					Total Amount - 200 Sq Ft
	153	ROOM 1410	NONE DETECTED	022410ML-43		200 Sq Ft
X0B	Miscellaneous Material Window Glazing Compound					Total Amount - 34 Sq Ft
	18	GARAGE PARKING AREA 1072	<1 CH	022410ML-44		4 Sq Ft
	164	SERVICES AREA (1605 - 1620)	<1 CH			30 Sq Ft
X0C	Miscellaneous Material Cork & Tar Wall Coating					Total Amount - 10430 Sq Ft
	20	COOLER 1090 (COOLER #5)	NONE DETECTED	010220-BF-1, 2; 022410ML-45	BF-1,2 & ML-45: ROOM 1509 (SINCE REMOVED).	2430 Sq Ft
	22	WALK-IN COOLERS 1087, 1088, & 1089 (COOLER #3)	NONE DETECTED			3300 Sq Ft
	114	COPY ROOM 1054	NONE DETECTED			1400 Sq Ft
	117	PRINT ROOM 1108	NONE DETECTED	022410ML-46		1300 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	122	CENTRAL DUPLICATING BACK PAPER STORAGE 1051	NONE DETECTED			700 Sq Ft
	126	CENTRAL DUPLICATING PRESS ROOM 1052	NONE DETECTED			1300 Sq Ft
X0D	Miscellaneous Material AHU Seam Tar					Total Amount - 35 Sq Ft
	55	MECHANICAL ROOM ABOVE ROOM 1064	NONE DETECTED	051723BF-1; 022410ML-47	BF-1: ROOM 1516 (SINCE REMOVED).	20 Sq Ft
	166	OPERATIONS MEZZANINE STORAGE	NONE DETECTED			15 Sq Ft
X0E	Miscellaneous Material Red Duct Caulk					Total Amount - 300 Sq Ft
	34	ROOM 1508 (FOOD SERVICE KITCHEN AREA)	2 CH	022410ML-48		300 Sq Ft
X0F	Miscellaneous Material Black Cork Adhesive					Total Amount - 7000 Sq Ft
	16	ROOM 1509 (GROUNDS STORAGE)	NONE DETECTED	042320-BF-1, 2	BF-1,2: ROOM 1509 (GROUNDS STORAGE).	2000 Sq Ft
	112	COPY ROOM 1054	NONE DETECTED			1200 Sq Ft
	118	PRINT ROOM 1108	NONE DETECTED			400 Sq Ft
	120	CENTRAL DUPLICATING BACK PAPER STORAGE 1051	NONE DETECTED	022410ML-49		900 Sq Ft
	124	CENTRAL DUPLICATING PRESS ROOM 1052	NONE DETECTED	2001-1501-AL-15		2500 Sq Ft
X0M	Miscellaneous Material Vermiculite					Total Amount - 2400 Sq Ft
	36	ROOM 1508 (FOOD SERVICE KITCHEN AREA)	<1 ACT			1000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	39	ROOM 1084 (FOOD SERVICE DISHWASHING ROOM)	<1 ACT			400 Sq Ft
	43	ROOM 1508B	<1 ACT			200 Sq Ft
	61	ROOM 1403 (DMC)	<1 ACT	082520-BF-1, 2, 3	BF-1,2,3: ROOM 1403.	300 Sq Ft
	72	ROOM 1402 (BLUE ROOM)	<1 ACT			500 Sq Ft
X00	Miscellaneous Material Black Tar Associated with Cork under Concrete Floor					Total Amount - 1200 Sq Ft
	17	ROOM 1509 (GROUNDS STORAGE)	NONE DETECTED	121222-BF-1, 2	BF-1,2: ROOM 1509 (GROUNDS STORAGE).	1200 Sq Ft
X1C	Miscellaneous Material 6" Red Quarry Tile					Total Amount - 2400 Sq Ft
	35	ROOM 1508 (FOOD SERVICE KITCHEN AREA)	ASSUMED			2400 Sq Ft
X1G	Miscellaneous Material 1' X 2' Beige Ceramic Wall Tile System (2020)					Total Amount - 200 Sq Ft
	10	RESTROOM BY CUSTODIAL OFFICE	NEW			200 Sq Ft
X1H	Miscellaneous Material 1' X 2' Dark Gray Ceramic Floor Tile System (2020)					Total Amount - 200 Sq Ft
	11	RESTROOM BY CUSTODIAL OFFICE	NEW			120 Sq Ft
	107	HALLWAY NEAR NORTH EXIT	NEW			80 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1I	Miscellaneous Material 4" X 18" Blue Ceramic Wall Tile System					Total Amount - 520 Sq Ft
	5	THROUGHOUT RESTROOMS	NEW			350 Sq Ft
	136	THROUGHOUT 2ND FLOOR OFFICE RESTROOMS	NEW			170 Sq Ft
X1J	Miscellaneous Material 1' X 2' Light Gray Ceramic Wall Tile System					Total Amount - 850 Sq Ft
	6	THROUGHOUT RESTROOMS	NEW			600 Sq Ft
	137	THROUGHOUT 2ND FLOOR OFFICE RESTROOMS	NEW			250 Sq Ft
X1K	Miscellaneous Material 1' X 2' Gray Ceramic Floor Tile System					Total Amount - 1230 Sq Ft
	7	THROUGHOUT RESTROOMS	NEW			850 Sq Ft
	138	THROUGHOUT 2ND FLOOR OFFICE RESTROOMS	NEW			380 Sq Ft
X1L	Miscellaneous Material 4" X 18" Red Ceramic Wall Tile System (2021)					Total Amount - 175 Sq Ft
	79	HALLWAY ADJACENT TO RESTROOM AREA	NEW			100 Sq Ft
	134	2ND FLOOR OFFICES BREAK ROOM AREA	NEW			75 Sq Ft