



part of
ALS Limited

Specialists in Drinking Water Testing Technologies ■ Residential ■ Industrial ■ Municipal

York Analytical Laboratory A Division of ALS Limited

2161 WHITESVILLE ROAD TOMS RIVER, NJ 08755 PHONE 732-914-1515 FAX 732-914-1616

NJ Lab Cert. # 15001

CERTIFICATE OF ANALYSIS

Customer : The Great Oaks Legacy Charter School
823 South 16th Street
Newark, NJ 07108

Project ID : 17-19 Crawford Street, Newark, NJ 07102

PAS Project ID : P25-04929

Matrix : Drinking Water

Report Date : 6/20/2025

PAS Sample ID	Client ID	Analysis	Results	Units	DF	PQL	MDL	MCL	Method	Date Sampled	Date Analyzed
P25-04929-01	Field Blank	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:17	6/9/25 14:47
P25-04929-02	01 Main Bldg: 1st Fl Men's Rm Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:18	6/9/25 14:51
P25-04929-03	02 Main Bldg: 1st Fl Fountain Left	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:18	6/9/25 14:55
P25-04929-04	07 Main Bldg: 3rd Fl Fountain Right	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:20	6/9/25 14:59
P25-04929-05	09 Annex: Fountain Left	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:23	6/9/25 15:03
P25-04929-06	10 Annex: Bottle Filler	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:23	6/9/25 15:08
P25-04929-07	11 Garage: Fountain Left	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:25	6/9/25 15:36
P25-04929-08	12 Garage: Bottle Filler	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:25	6/9/25 15:40

Except for the parameters tested, York Analytical makes no representation as to the fitness or quality of the water sample taken.

PQL = Practical Quantitation Limit

MDL = Minimum Detection Limit

MCL = Maximum Contaminant Level

DF = Dilution Factor

ND = Analyzed for but not detected

J = Estimated result

* NJ Dept of Education & Dept of Children & Families Action Level

All samples are analyzed in accordance with
New Jersey Department of Environmental
Protection Protocol

Kelly Hogan - Quality Assurance Officer

CERTIFICATE OF ANALYSIS

Customer : The Great Oaks Legacy Charter School
823 South 16th Street
Newark, NJ 07108

Project ID : 240 14th Avenue, Newark, NJ 07103

PAS Project ID : P25-04931

Matrix : Drinking Water
Report Date : 6/20/2025

PAS Sample ID	Client ID	Analysis	Results	Units	DF	PQL	MDL	MCL	Method	Date Sampled	Date Analyzed
P25-04931-01	Field Blank	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:32	6/9/25 18:55
P25-04931-02	1st Fl Boys Rm Sink #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:33	6/9/25 19:00
P25-04931-03	1st Fl Boys Rm Sink #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:33	6/9/25 19:04
P25-04931-04	1st Fl Staff Bathroom Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:34	6/9/25 19:18
P25-04931-05	1st Fl Hallway WF #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:35	6/9/25 19:22
P25-04931-06	1st Fl Hallway WF #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:35	6/9/25 19:27
P25-04931-07	1st Fl Girls Rm Sink #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:36	6/9/25 19:32
P25-04931-08	1st Fl Girls Rm Sink #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:36	6/9/25 19:36
P25-04931-09	Gym Water Fountain #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:37	6/9/25 19:41
P25-04931-10	Gym Water Fountain #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:37	6/9/25 20:07
P25-04931-11	1st Fl Servery Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:38	6/9/25 20:12
P25-04931-12	Nurse's Office Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:39	6/9/25 20:16
P25-04931-13	Nurse's Office Bathroom Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:39	6/9/25 20:20
P25-04931-14	2nd Fl Boys Rm Sink #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:40	6/9/25 20:25
P25-04931-15	2nd Fl Boys Rm Sink #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:40	6/9/25 20:29
P25-04931-16	2nd Fl Staff Bathroom Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:41	6/9/25 20:34
P25-04931-17	2nd Fl Hallway WF #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:41	6/9/25 20:38
P25-04931-18	2nd Fl Hallway WF #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:42	6/9/25 20:42
P25-04931-19	2nd Fl Girls Rm Sink #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:43	6/9/25 20:56
P25-04931-20	2nd Fl Girls Rm Sink #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:43	6/9/25 21:00
P25-04931-21	229 (2nd Fl Staff Workroom) Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:44	6/9/25 21:05
P25-04931-22	3rd Fl Boys Rm Sink #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:45	6/9/25 21:09
P25-04931-23	3rd Fl Boys Rm Sink #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:45	6/9/25 16:15
P25-04931-24	3rd Fl Boys Rm Sink #3	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:45	6/9/25 16:30
P25-04931-25	3rd Fl Boys Rm Sink #4	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:46	6/9/25 16:34
P25-04931-26	3rd Fl Boys Rm Sink #5	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:46	6/9/25 16:38
P25-04931-27	3rd Fl Staff Bathroom Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:47	6/9/25 16:42
P25-04931-28	3rd Fl Hallway WF #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:48	6/9/25 16:46
P25-04931-29	3rd Fl Hallway WF #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:48	6/9/25 16:58
P25-04931-30	3rd Fl Girls Rm Sink #1	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:49	6/9/25 17:02
P25-04931-31	3rd Fl Girls Rm Sink #2	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:49	6/9/25 17:06
P25-04931-32	3rd Fl Girls Rm Sink #3	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:49	6/9/25 17:10
P25-04931-33	3rd Fl Girls Rm Sink #4	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:50	6/9/25 17:14
P25-04931-34	3rd Fl Girls Rm Sink #5	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:50	6/9/25 17:18
P25-04931-35	329 (3rd Fl Staff Workroom) Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:51	6/9/25 17:22
P25-04931-36	302 (Classroom) Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:52	6/9/25 17:27
P25-04931-37	303 (Classroom) Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:53	6/9/25 17:31

Except for the parameters tested, York Analytical makes no representation as to the fitness or quality of the water sample taken.

PQL = Practical Quantitation Limit

MDL = Minimum Detection Limit

MCL = Maximum Contaminant Level

DF = Dilution Factor

ND = Analyzed for but not detected

J = Estimated result

* NJ Dept of Education & Dept of Children & Families Action Level

All samples are analyzed in accordance with
New Jersey Department of Environmental
Protection Protocol



Kelly Hogan - Quality Assurance Officer



part of
ALS Limited

Specialists in Drinking Water Testing Technologies ■ Residential ■ Industrial ■ Municipal

York Analytical Laboratory A Division of ALS Limited

2161 WHITESVILLE ROAD TOMS RIVER, NJ 08755 PHONE 732-914-1515 FAX 732-914-1616

NJ Lab Cert. # 15001

CERTIFICATE OF ANALYSIS

Customer : The Great Oaks Legacy Charter School
823 South 16th Street
Newark, NJ 07108

Project ID : 308 South 9th Street, Newark, NJ 07103

PAS Project ID : P25-04930

Matrix : Drinking Water

Report Date : 6/20/2025

PAS Sample ID	Client ID	Analysis	Results	Units	DF	PQL	MDL	MCL	Method	Date Sampled	Date Analyzed
P25-04930-01	Field Blank	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/9/25 09:20	6/9/25 15:44
P25-04930-02	WF 1st Fl, Left Side of Hallway	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/9/25 09:21	6/9/25 15:48
P25-04930-03	WF 2nd Fl, Between 204 and 205	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/9/25 09:23	6/9/25 15:52
P25-04930-04	WF 3rd Fl, Between 304 and 305	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/9/25 09:25	6/9/25 15:56

Except for the parameters tested, York Analytical makes no representation as to the fitness or quality of the water sample taken.

PQL = Practical Quantitation Limit

MDL = Minimum Detection Limit

MCL = Maximum Contaminant Level

DF = Dilution Factor

ND = Analyzed for but not detected

J = Estimated result

* NJ Dept of Education & Dept of Children & Families Action Level

All samples are analyzed in accordance with
New Jersey Department of Environmental
Protection Protocol

Kelly Hogan - Quality Assurance Officer



part of
ALS Limited

Specialists in Drinking Water Testing Technologies ■ Residential ■ Industrial ■ Municipal

York Analytical Laboratory A Division of ALS Limited

2161 WHITESVILLE ROAD TOMS RIVER, NJ 08755 PHONE 732-914-1515 FAX 732-914-1616

NJ Lab Cert. # 15001

CERTIFICATE OF ANALYSIS

Customer : The Great Oaks Legacy Charter School
823 South 16th Street
Newark, NJ 07108

Project ID : 24 Maiden Lane, Newark, NJ 07102

PAS Project ID : P25-04928

Matrix : Drinking Water

Report Date : 6/20/2025

PAS Sample ID	Client ID	Analysis	Results	Units	DF	PQL	MDL	MCL	Method	Date Sampled	Date Analyzed
P25-04928-01	Field Blank	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:00	6/9/25 14:07
P25-04928-02	01 3rd Floor Men's RR Sink	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:00	6/9/25 14:11
P25-04928-03	02 Water Fountain 3rd Floor L	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:01	6/9/25 14:15
P25-04928-04	03 Bottle Filler 3rd Floor R	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:02	6/9/25 14:19
P25-04928-05	05 Water Fountain 4th Floor L	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:04	6/9/25 14:23
P25-04928-06	06 Bottle Filler 4th Floor R	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:05	6/9/25 14:35
P25-04928-07	07 Water Fountain 5th Floor L	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:06	6/9/25 14:39
P25-04928-08	08 Bottle Filler 5th Floor R	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:07	6/9/25 14:43

Except for the parameters tested, York Analytical makes no representation as to the fitness or quality of the water sample taken.

PQL = Practical Quantitation Limit

MDL = Minimum Detection Limit

MCL = Maximum Contaminant Level

DF = Dilution Factor

ND = Analyzed for but not detected

J = Estimated result

* NJ Dept of Education & Dept of Children & Families Action Level

All samples are analyzed in accordance with
New Jersey Department of Environmental
Protection Protocol

Kelly Hogan - Quality Assurance Officer



part of
ALS Limited

Specialists in Drinking Water Testing Technologies ■ Residential ■ Industrial ■ Municipal

York Analytical Laboratory A Division of ALS Limited

2161 WHITESVILLE ROAD TOMS RIVER, NJ 08755 PHONE 732-914-1515 FAX 732-914-1616

NJ Lab Cert. # 15001

CERTIFICATE OF ANALYSIS

Customer : The Great Oaks Legacy Charter School
823 South 16th Street
Newark, NJ 07108

Project ID : 823 South 16th Street, Newark, NJ 07108

PAS Project ID : P25-04927

Matrix : Drinking Water
Report Date : 6/20/2025

PAS Sample ID	Client ID	Analysis	Results	Units	DF	PQL	MDL	MCL	Method	Date Sampled	Date Analyzed
P25-04927-01	Field Blank	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:44	6/9/25 12:03
P25-04927-02	01 Mens Room Sink off Café C	Lead	0.980 J	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:45	6/9/25 12:07
P25-04927-03	02 Fountain Left in Café C	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:46	6/9/25 12:11
P25-04927-04	03 Fountain Middle in Café C	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:46	6/9/25 12:15
P25-04927-05	04 Fountain Right in Café C	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:47	6/9/25 12:39
P25-04927-06	10 Short Fountain By Auditorium	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:50	6/9/25 12:43
P25-04927-07	11 Tall Fountain By Room 110	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:52	6/9/25 12:47
P25-04927-08	12 Short Fountain by Room 106	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:51	6/9/25 12:51
P25-04927-09	13 Fountain Left By Room 210	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:55	6/9/25 12:55
P25-04927-10	Fountain Tall By Room 313	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 08:57	6/9/25 12:59
P25-04927-11	Fountain Tall By Room 310	Lead	ND	ug/L	1	2.00	0.900	15.0 *	SM 3113 B	6/7/25 09:00	6/9/25 13:11

Except for the parameters tested, York Analytical makes no representation as to the fitness or quality of the water sample taken.

PQL = Practical Quantitation Limit
MDL = Minimum Detection Limit
MCL = Maximum Contaminant Level
DF = Dilution Factor
ND = Analyzed for but not detected
J = Estimated result

* NJ Dept of Education & Dept of Children & Families Action Level

All samples are analyzed in accordance with
New Jersey Department of Environmental
Protection Protocol

Kelly Hogan - Quality Assurance Officer