

PIERCE SCHOOL WEEKLY UPDATE, 03/13/26



THIS WEEK (March 9-13)

- Geothermal drilling/grouting
- Place concrete at Hist. Bldg. addition footing
- Masonry ongoing in gym areas A1
 - Perimeter/courtyard framing, A2, A3.
 - Spray-on fireproofing, A2 and A1
- Backfill/compact/stone Multipurpose Rm utilities
- Place concrete slab at mechanical area, roof A.

PROJECT TRACKING:

- Slab on Deck: 72%

ANTICIPATING NEXT WEEK (March 16-20)

- MEP installation (sleeves, bang-its) Bldg B
- Place B2 concrete slab on deck
- Continue with 4" foundation work, Hist. Bldg
- Geothermal well drilling/grouting/testing
- Masons complete CMU in gym areas
- Spray-on fireproofing, A1
- Place addition foundation wall, Hist. Bldg

MILESTONES:

- Drill geothermal wells: 12/15/25 – 03/27/26
- Slab On Deck Bldg A: 12/22/25 – 03/16/26
- Slab On Deck Bldg B: 02/11/26 – 04/07/26

Narrative:

Geothermal well drilling and grouting continued this week with approximately 14 wells left to drill.

Utilities, backfill, compaction, testing and placing crushed stone was ongoing in the Multipurpose Room. Underground plumbing in Building A garage was inspected and signed off this week.

The masons are nearing completion of the concrete block (CMU) installation in the gym areas, and started layout at the Fitness Room. The electricians continue to extend their conduit in the masonry walls and finished their underslab conduit in the Multipurpose Room. The framing team installed studs on A2 and A3 at the exterior walls and courtyard, and spray-on fire proofing (SOFP) moved to A1 to stay ahead of the masons.

On the roof: the concrete slab at the mechanical area (Bldg A) was placed; roof davits and courtyard guardrails were installed; materials for perimeter parapets were staged ahead of that work.

Historic Building: The footing for the addition was placed. Another section of 4" foundation wall was formed.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

