



Laboratory Report

Beekmantown Central School 200091
37 Eagle Way
West Chazy, NY 12992

Atten: Dan Noonan

PROJECT: Lead in School Taps, BCSD Main
WORK ORDER: **2504-11626**
DATE RECEIVED: April 21, 2025
DATE REPORTED: April 29, 2025
SAMPLER: Dan Noonan

Enclosed please find the results of the analyses performed for the samples referenced on the attached chain of custody located at the end of this report.

The column labeled Lab/Tech in the accompanying report denotes the laboratory facility where the testing was performed and the technician who conducted the assay. A "W" designates the Williston, VT lab under NELAC certification ELAP 11263; "R" designates the Lebanon, NH facility under certification NH 2037 and "N" the Plattsburgh, NY lab under certification ELAP 11892. "Sub" indicates the testing was performed by a subcontracted laboratory. The accreditation status of the subcontracted lab is referenced in the corresponding NELAC and Qual fields.

This NELAC column also denotes the accreditation status of each laboratory for each reported parameter. "A" indicates the referenced laboratory is NELAC accredited for the parameter reported. "N" indicates the laboratory is not accredited. "U" indicates that NELAC does not offer accreditation for that parameter in that specific matrix. Test results denoted with an "A" meet all National Environmental Laboratory Accreditation Program requirements except where denoted by pertinent data qualifiers. Test results are representative of the samples as they were received at the laboratory.

Endyne, Inc. warrants, to the best of its knowledge and belief, the accuracy of the analytical test results contained in this report, but makes no other warranty, expressed or implied, especially no warranties of merchantability or fitness for a particular purpose.

Reviewed by:

Christina A Lafountain
Laboratory Director Plattsburgh, NY

Laboratory Report

CLIENT: Beekmantown Central School
PROJECT: Lead in School Taps, BCSD Main

WORK ORDER: **2504-11626**
DATE RECEIVED: 4/21/25

001 Site: DO Hall DF Stagnant: 11.65 Hrs Date Sampled: 4/19/25 Time: 8:39

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	< 0.0010	mg/L	EPA 200.8	4/28/25	W RSB	A	

002 Site: DO Bottle Filler Stagnant: 11.65 Hrs Date Sampled: 4/19/25 Time: 8:39

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	< 0.0010	mg/L	EPA 200.8	4/28/25	W RSB	A	

003 Site: DO Breakrm Sink Stagnant: 11.63 Hrs Date Sampled: 4/19/25 Time: 8:38

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	0.0054	mg/L	EPA 200.8	4/28/25	W RSB	A	

004 Site: BG Back DF Stagnant: 11.73 Hrs Date Sampled: 4/19/25 Time: 8:44

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	< 0.0010	mg/L	EPA 200.8	4/28/25	W RSB	A	

005 Site: BG Front Hall DF Stagnant: 11.77 Hrs Date Sampled: 4/19/25 Time: 8:46

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	< 0.0010	mg/L	EPA 200.8	4/28/25	W RSB	A	

006 Site: BG Front Hall Bottle Stagnant: 11.78 Hrs Date Sampled: 4/19/25 Time: 8:47

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	< 0.0010	mg/L	EPA 200.8	4/28/25	W RSB	A	

007 Site: BG Mech DF Stagnant: 11.80 Hrs Date Sampled: 4/19/25 Time: 8:48

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	0.0015	mg/L	EPA 200.8	4/28/25	W RSB	A	

008 Site: MB KitchenKettleFill Stagnant: 11.43 Hrs Date Sampled: 4/19/25 Time: 8:26

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	0.0015	mg/L	EPA 200.8	4/28/25	W RSB	A	

009 Site: MB OutsideDrinking F Stagnant: 11.53 Hrs Date Sampled: 4/19/25 Time: 8:32

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
Lead, Total	< 0.0010	mg/L	EPA 200.8	4/28/25	W RSB	A	

010 Site: MB Outside BottleFiller Stagnant: 11.53 Hrs Date Sampled: 4/19/25 Time: 8:32

Parameter	Result	Units	Method	Analysis Date	Lab/Tech	NELAC	Qual.
-----------	--------	-------	--------	---------------	----------	-------	-------

Laboratory Report

CLIENT:	Beekmantown Central School			WORK ORDER:	2504-11626		
PROJECT:	Lead in School Taps, BCSD Main			DATE RECEIVED:	4/21/25		
Lead, Total	< 0.0010	mg/L	EPA 200.8	4/28/25	W RSB	A	

Test results comply with all NELAC requirements unless otherwise noted. This Laboratory Report includes the client's COC sample documentation and shall not be reproduced except in full, without written approval of the laboratory.

Endyne, Inc. - Plattsburgh Lab

LAB USE ONLY

Due Date:

315 New York Road
Plattsburgh, NY 12903
Phone (518)563-1720

Fax (518)563-0052
info@endynelabs.com
ELAP #11892

District Office & Bus Garage 2025
MB KitchenKettle Initial

Client: **Beekmantown CSD**

Account #: **200091**

SAMPLE SUPPLY INFORMATION

Email Address: **Noonan.Daniel@bcscdk12.org**

PWS # **0902619**

Contact Person: **Dan Noonan**

Project Name

Collection Address: **197 & 167 Haynes Rd**

Phone: **518-324-2988**

3T - Lead in Schools

PO #

City: **West Chazy** State **Ny** Zip: **12992**

Page 1 of

Collector's Name: **Dan Noonan**

SAMPLE MATRIX CODES

DW=drinking water SW=Surface Water
WW=waste water SD=solid
MW=monitoring well SO=soil
HW=hazardous waste SL=sediment

Compliance? Yes
Initial Testing
or
Repeat Testing

TURNAROUND TIME REQUESTED

Standard (2-4 weeks)

Sample ID / Collection Site	Date/Time	Bottle Type / Volume	M	P	First Draw (Y)	Flushed Line (Y)	Total Lead	Water Last Used (Date / Time)	Lab Use Sample #
1 DO Hall DF	4.19.25 0839	250mL P	DW	*	X	N	X	4.18.25 2100	001
2 DO Bottle Filler	0839	250mL P	DW	*			X		002
3 DO Breakrm Sink	0838	250mL P	DW	*			X		003
4 BG Back DF	0844	250mL P	DW	*			X		004
5 BG FrontHall DF	0846	250mL P	DW	*			X		005
6 BG FrontHall Bottle	0847	250mL P	DW	*			X		006
7 BG Mech DF	0848	250mL P	DW	*			X		007
8 MB KitchenKettleFill	0826	250mL P	DW	*			X		008
9 MB OutsideDrinking F	0832	250mL P	DW	*			X		009
10 MB Outside BottleFiller	0832	250mL P	DW	*	✓	✓	X	✓	010
11		250mL P	DW	*			X		011
12		250mL P	DW	*			X		012

SAMPLE RECEIPT (Lab Use Only)

Date

Time

Sample Relinquished By (SIGN HERE)

Samples Received By

Samples Intact?

21 April 1321

Daniel E Noonan

[Signature]

Filled to proper volume?

of Containers

2504-11626



2504-11626

Beekmantown Central School
Lead in School Taps, BCSD Main

OFFICE USE ONLY

Analysis Fee \$ _____ or A/R

Terms are net 30 days with an open, i
Payment Method

* Samples preserved with NHO3 to pH < 2 after receipt at the lab.

Note: Results are emailed to the Health Department at the same time as the client unless otherwise noted on the COC.

Sampling Instructions – Lead Sampling in Schools

Refer to the current NYS DOH Lead in Schools Guidance Manual for additional details. A sample must be collected after water has been sitting in the pipes for an extended period of time. A minimum 8-hour period during which there is no water use (and maximum of 18 hours) must be achieved prior to drawing the water for the sample. Due to this requirement, it is recommended that the sample be collected before the facility is open and before any water is used that day from Any tap. The collection procedure is described below:

1. Wait a minimum eight (8) hour period during which there is no water use to be sure stagnant conditions exist (this includes toilets). Collect all water samples before the facility is open for the day and before any water is used. The water should be sitting stagnant in the pipes for at least 8 hours, but not longer than 18 hours (unless it's normal for those sites to be unused for longer periods of time).
2. Do not remove the screen or tip of the tap that you are sampling from.
3. Follow the sampling plan. Begin sampling at the outlet closest to the point of entry and continue toward the outlet farthest from the point of entry. If there are multiple floors, sample from the bottom floor and continue up.
4. Place the bottle below the faucet and open the COLD water tap at the same rate that would be used to fill a glass of water. Make sure all water coming from the tap goes into the bottle. Fill the bottle to exactly the 250mL fill line that is marked on the bottle. There MUST be at least 250mL for the sample to be analyzed, but the bottle should not be filled much past that line. Do NOT overflow the bottle or pour any sample volume out! Tightly cap the sample bottle.
5. Label the bottle clearly and make sure the same ID is used on this form and the Chain of Custody (COC). Fill out the information at the bottom of this form completely. Contact your water operator or the lab if you have any questions.
6. Samples MUST be delivered to the lab within 5 days of collection. They do not need to be on ice.

Water Last Used: Date: 4.18.25 Time: 2100

Sample Collected on: Date: 4.19.25 Time: As Annotated on CoC

This sample is a (check one): ☒ First Draw ☐ Flushed Line(____min) ☐ Follow-Up

Sampling Site ID / Site Number: As Annotated on CoC District Office & Bus Garage

Maintenance since last sampling: Yes / No, If Yes then what: No

I attest that I followed the instructions on this sheet and that all of the information on this sheet is true and complete to the best of my knowledge:

Daniel E Noonan Daniel E. Noonan 4.19.24

(Signature of person taking the sample)

(Print)

(Date)