

**Inspection, Testing, and Maintenance Cover Sheet
NFPA25 as amended by CCR, Title 19**

Property Information:

Name: Casa Roble High School
 Address: 9151 Oak Ave.
 City: Orangevale
 ZIP: 95662
 Contact: Mel Stoakley
 Telephone: _____

Occupancy/Use: _____
 Construction Type: _____
 No. Stories: _____
 Year Constructed: _____



Contractor Information:

Number of System Risers

Name: Western States Fire Protection Co.
 Address: 188 Cirby Way
 City: Roseville
 State: CA
 Telephone: (916) 924-1631
 CA License#: C16-1092090
 Job #: RJ6615
 Performed by: Riley Goyet

Copy sent to:

Owner Date: 08/18/25
 Fire AHJ Date: _____
 Contractor Date: _____


NOTES:

1) For specific inspection, testing, and maintenance requirements and information, see NFPA 25, 2011 edition as amended by California Code of Regulations, Title 19, §901 to §906.
 2) Inspection items may be performed by the owner in accordance with California Code of Regulations, Title 19, §904.1(a)

**Check box for each system inspected and enter the number of forms used for inspection.
Check boxes (Fail or Pass) to indicate status of inspected system at end of inspection.**

Forms Included with this Report	NFPA 25 Chapter	Number of Forms	N/A	Fail*	Pass
<input checked="" type="checkbox"/> Automatic Sprinkler System	5	1	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
<input type="checkbox"/> Standpipe and Hose System	6	0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Private Water Supply System	7	0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Fire Pump	8	0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Water Storage Tank	9	0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Water Spray System	10	0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Foam Water Sprinkler System	11	0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Water Mist System	12	0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Concerns that are Not Deficiencies (i.e. Non-Sprinklered Areas)				<input type="checkbox"/> Yes	<input type="checkbox"/> No


*See "Deficiencies and Comments" section at end of each respective form.

Property Information		Contractor or Licensed Owner Information
Building Name Casa Roble High School		Name Western States Fire Protection Co.
Address		Address 188 Cirby Way
9151 Oak Ave.		City Roseville St. CA Zip 95678
City Orangevale	License # C16-1092090	Phone (916) 924-1631
Contact Person	<input type="checkbox"/> SFM	Job #RJ6615
	<input checked="" type="checkbox"/> CSLB	Misc.

Riser Information			Main Drain Test (Annual)				
Riser No.	Location	Riser Diameter	Main Drain Diameter	Initial Static Pressure	Residual Pressure	Final Static Pressure	P,F,N/A
1	Bldg D Woodshop Clst	2.5"	1.25"	70	55	70	P
2	Building C Ceramics Rm	4"	2"	80	60	75	P
3	Small Gym Clst	3"	2"	73	55	75	P
4	Bldg G Riser Rm	4"	2"	82	55	75	P
<input type="checkbox"/> This building has more than 5 risers. See additional AES 2.9 form attached. Number of AES 2.9 forms attached <input style="width: 50px;" type="text"/>							

Quarterly Inspections							
I = Inspection T = Test M = Maintenance			P = Pass F = Fail N/A = Not Applicable				
Item	Description	NFPA 25 CA ed. Reference	Date 08/18/25	Date	Date	Date	
1.1	I Control Valves – Identification Sign	13.3.1	P				
1.2	I Control Valves – Inspection	13.3.2	P				
1.3	I Waterflow Alarm Devices	5.2.5	P				
1.4	I Supervisory Devices	5.2.5	P				
1.5	I Gauges (Wet Pipe Systems)	5.2.4.1	P				
1.6	I Enter Water Supply Pressure Below Riser Check	5.2.4.1	psi	psi	psi	psi	
1.7	I Enter Water Supply Pressure Above Riser Check	5.2.4.1	psi	psi	psi	psi	
1.8	I Pressure Readings Acceptable	5.2.4.1	P				
1.9	I Hydraulic Design Information Sign (For Hydraulically Designed Systems)	5.2.6	P				
1.10	I General Information Sign (Not Required for System prior to 2007 Edition of NFPA 13)	5.2.8	N/A				
1.11	I Heat Tape	5.2.7	N/A				
1.12	I Spare Sprinklers	5.2.1.4	P				
1.13	I Fire Department Connections	13.7	P				
1.14	I Alarm Valves – Exterior Inspection	13.4.1	P				
1.15	I Pressure Reducing Valves	13.5.1.1	N/A				
1.16	I Backflow Preventers	13.6.1	P				
1.17	I Small Hose Connections - Hose Valve*	5.1.6, 13.5.2 13.5.5.1	N/A				
1.18	I PRV – Fire Sprinkler Systems	13.5.1.1	N/A				

* Small hose connections are hose valves and optional hose supplied by the fire sprinkler system. They do not include Class I, II, or III standpipe systems.

Wet Pipe Fire Sprinkler System	California Code of Regulations - Title 19 Inspection, Testing, and Maintenance	Quarterly and Annual Report	2 of 3
Property Information		Contractor or Licensed Owner Information	
Building Name Casa Roble High School		Name Western States Fire Protection Co.	
Address 9151 Oak Ave.		Job #RJ6615	
City Orangevale			

ANNUAL INSPECTION, TESTING, AND MAINTENANCE
Include ALL Quarterly Inspections

Item	I	T	M	Description	NFPA 25 CA ed. Reference	Date	Comments Only	P,F,N/A
1.19	I			Sprinklers	5.2.1	08/18/25		P
1.20	I			Buildings (Freeze Protection)	4.1.1.1		Owner's Responsibility	N/A
1.21	I			Pipe and Fittings	5.2.2			P
1.22	I			Hangers	5.2.3			P
1.23	I			Seismic Braces	5.2.3			P
2.1		T		Field Service Test Required <i>(Send Report to Fire Code Official)</i>	5.3.1		If REQUIRED, Enter 'F' until results are returned from Lab	P
2.2		T		Recalled Sprinklers <i>If not present = Pass; If present = Fail</i>	Title 19 904.1(c)			P
2.3		T		Water Flow Alarm Devices <i>90 sec. maximum - (Enter Time)</i>	5.3.3 13.2.6		62 sec.	P
2.4		T		Main Drain Test <i>(Enter Data on Page 1 of this Form)</i>	13.2.5 13.3.3.4			P
2.5		T		Control Valve - Position	13.3.3.2			P
2.6		T		Control Valve – Operation	13.3.3.1			P
2.7		T		Supervisory Devices	13.3.3.5			P
2.8		T		Backflow Preventer Assemblies	13.6.2			P
2.9		T		Small Hose Connections* <i>w/PRV Hose Valves – Partial Flow Test</i>	13.5.2.3 13.5.3.3			N/A
2.10		T		PRV – Fire Sprinkler Systems	13.5.1.3			N/A
3.1		M		Control Valves	13.3.4			P
3.2		M		Small Hose Connections*	13.5.6.3			N/A
3.3		M		Obstruction Investigation required <i>(If "Yes", see Deficiencies and Comments Section for Results.)</i>	14.3		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A
3.4		M		System Returned to Service	4.5.3		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	P

* Small hose connections are hose valves and optional hose supplied by the fire sprinkler system. They do not include Class I, II, or III standpipe systems.

D = Deficiency C = Comment (Indicate type)					
Item	Date	Riser	D	C	Deficiencies and Comments <i>Indicate all equipment, devices and parts that were repaired or replaced</i>

