

Port Angeles School District Action Plan: Lead in Drinking Water

School Information

School Name(s): Roosevelt Elementary, Port Angeles High School, Dry Creek Elementary

School District: Port Angeles

County: Clallam

Sampling and Testing Information

School Name	Sampling Date	Date Test Results Received	Sampling and Testing Provider
Roosevelt Elementary	4/29/2026	5/21/2026	☒ DOH (for sampling and testing) ☐ Other: [Click here to enter sampling and testing provider name(s)]
Dry Creek Elementary	5/1/2026	7/16/2026	☒ DOH (for sampling and testing) ☐ Other: [Click here to enter sampling and testing provider name(s)]
Port Angeles High School	5/1/2026	7/16/2026	☒ DOH (for sampling and testing) ☐ Other: [Click here to enter sampling and testing provider name(s)]

Testing Requirements

[RCW 28A.210.410](#) and [RCW 43.70.830](#) require all drinking water outlets in public schools built, or with all plumbing replaced, before 2016 be tested for lead at least once between July 1, 2014, and June 30, 2026. Retesting shall occur at least once every five years thereafter. Drinking water sampling and testing must be done in partnership with DOH or contracted through an [accredited lab](#).

Action Plan Requirements

If test results reveal elevated lead levels above 5 parts per billion (ppb) at any outlet used for drinking or cooking, an action plan must be developed.

Per [RCW 28A.210.410](#), the school's action plan must meet the following requirements:

- The action plan shall be developed in consultation with DOH or your local health jurisdiction and in accordance with [DOH's technical guidance](#).
- Consult with the Office of the Superintendent of Public Instruction (OSPI) when seeking funding for remediation activities. The OSPI [Lead in Water Remediation Grant](#) is a potential source of funding.
- Before the action plan is officially adopted, it must be shared publicly with opportunity for public comment.
- For testing that occurred after July 25, 2021, the deadline for adopting the action plan is six months after receiving elevated lead test results.
- The action plan must include:
 - 1) **Mitigation measures** implemented since receiving elevated lead test results.
 - 2) A schedule of **remediation activities** that adhere to the [technical guidance](#). The schedule may be based on the availability of state or federal funding for remediation activities.
 - 3) A plan for **post-remediation sampling and testing** to confirm remediation activities have reduced lead concentrations at drinking water outlets to 5 or fewer ppb.

Action Plan

Mitigation Measures

Mitigation measures are immediate (temporary or permanent) actions, such as shutting off an outlet or marking as “hand wash only,” to stop access to drinking water with elevated lead concentrations. Outlets with lead concentrations exceeding 15 ppb must be shut off immediately upon receiving test results in accordance with the [technical guidance](#).

Port Angeles School District has identified 9 water outlets with elevated lead levels requiring mitigation. All fixtures that tested above 5ppb were immediately removed from use.

Mitigation measures have been implemented as follows:

	Sample Collection Date	Sample ID	School Name Building Name	Fixture Information	Lead Test Result (ppb)	Mitigation Measure (Indicate temporary or permanent)	Date Implemented
1)	4/29/2026	418614	Roosevelt Elementary Main Building	Kitchen - Sink Tap 1 of 1	12	Shut Off ☒ temporary ☐ permanent	6/8/2026
2)	5/1/2026	418644	Dry Creek Elementary Main Building	Kitchen - Sink Tap 1 of 1	9	Shut Off ☒ temporary ☐ permanent	7/17/2026
3)	5/1/2026	418647	Dry Creek Elementary Main Building	Staff Lounge - Sink Tap	6	Shut Off ☒ temporary ☐ permanent	7/17/2026
4)	5/2/2026	418689	PA High School 300 Cafeteria	Room 302 - Sink Tap 7 of 8	28	Shut Off ☒ temporary ☐ permanent	7/17/2026
5)	5/2/2026	418690	PA High School 300 Cafeteria	Room 302 - Sink Tap 8 of 8	16	Shut Off ☒ temporary ☐ permanent	7/17/2026
6)	5/2/2026	418679	PA High School 300 Cafeteria	Kitchen - Sink – Multi - Compartment Sprayer 1 of 4	9	Shut Off ☒ temporary ☐ permanent	7/17/2026

7)	5/2/2026	418699	PA High School 700 Gym	Concessions – Sink Tap 1 of 1	8	Shut Off ☒ temporary ☐ permanent	7/17/2026
8)	5/2/2026	418680	PA High School 300 Cafeteria	Kitchen – Pot Filler Sprayer 2 of 4	6	Shut Off ☒ temporary ☐ permanent	7/17/2026
9)	5/2/2026	418685	PA High School 300 Cafeteria	Room 302 – Sink Tap 3 of 8	6	Shut Off ☒ temporary ☐ permanent	7/17/2026

Remediation Schedule

Remediation activities are short-term or permanent control measures to reduce lead concentrations in drinking water to 5 ppb or less. Per RCW 28A.210.410, outlets that have elevated lead levels (above 5 ppb) must be identified, remediated (if not permanently mitigated), and retested.

Port Angeles School District has identified 9 water outlets with elevated lead levels requiring remediation. (Outlets listed in the previous table with **temporary** mitigation measures are repeated in the table below. All fixtures that tested above 5ppb were replaced and remain out of use until post-remediation testing has been concluded with results at 5ppb or lower

Remediation activities have been or will be implemented as follows:

	Sample Collection Date	Sample ID	School Name Building Name	Fixture Information	Lead Test Result (ppb)	Remediation Activity	Completed Implementation Date
1)	4/29/2026	418614	Roosevelt Elementary Main Building	Kitchen - Sink Tap 1 of 1	12	Installed New Faucet	8/21/2026
2)	5/1/2026	418644	Dry Creek Elementary Main Building	Kitchen - Sink Tap 1 of 1	9	Installed New Faucet	8/20/2026
3)	5/1/2026	418647	Dry Creek Elementary Main Building	Staff Lounge - Sink Tap	6	Installed New Faucet	8/20/2026
4)	5/2/2026	418689	PA High School 300 Building	Room 302 - Sink Tap 7 of 8	28	Installed New Faucet	8/18/2026
5)	5/2/2026	418690	PA High School 300 Building	Room 302 - Sink Tap 7 of 8	16	Installed New Faucet	8/18/2026
6)	5/2/2026	418685	PA High School 300 Building	Room 302 – Sink Tap 3 of 8	6	Installed New Faucet	8/19/2026

7)	5/2/2026	418679	PA High School 300 Cafeteria	Kitchen - Sink – Multi - Compartment Sprayer 1 of 4	9	Installed New Faucet	8/26/2026
8)	5/2/2026	418680	PA High School 300 Cafeteria	Kitchen – Pot Filler Sprayer 2 of 4	6	Installed New Faucet	8/26/2026
9)	5/2/2026	418699	PA High School 700 Gym	Concessions – Sink Tap 1 of 1	8	Installed New Faucet	8/19/2026

Post-Remediation Testing

School Name	Completed Post-Remediation Testing
Roosevelt Elementary	2 outlets have been sampled. 1 was tested and 1 was retested by: ☐ DOH ☒ Water Management Laboratories Sampling date: 9/4/2026
Dry Creek Elementary	2 outlets have been sampled and retested by: ☐ DOH ☒ Water Management Laboratories Sampling date: 9/4/2026
Port Angeles High School	7 outlets have been sampled. 6 were retested and 1 was tested by: ☐ DOH ☒ Water Management Laboratories Sampling date: 9/4/2026

Contact Information

The following is the main point of contact for more information related to this action plan.

Email: maintenance@portangelesschools.org