

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st Floor Back Stage Hallway	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	O&M	Monitor/Continue O&M
	12"x12" orange floor tile	006A	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	O&M	Monitor/Continue O&M
1st floor cafe break Rm lockers stairwell	Pipe Fitting Insulation	005S	4 LF	Could not locate	ACM w/ Potential for Damage	Could not locate	Monitor/Continue O&M
1st floor cafe break Rm lockers	Pipe Fitting Insulation	005S	1 LF	Could not locate	ACM w/ Potential for Damage	Could not locate	Monitor/Continue O&M
	Air Cell Pipe Insulation	001S	22 LF	Could not locate	ACM w/ Potential for Damage	Could not locate	Monitor/Continue O&M
1st floor cafe hallway	12"x12" beige floor tile	005S	850 Ft <sup>2</sup>	Removed 2014	Removed 2014	Removed 2014	
	Mastic Assoc w / floor tile		850 Ft <sup>2</sup>	Removed 2014	Removed 2014	Removed 2014	
1st floor hallway	9"x9" tan floor tile	006S	5,500 Ft <sup>2</sup>	Some Cracked	Some Cracked	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic Assoc w / floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor kitchen	Pipe Fitting Insulation		24 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" white floor tile	006S	650Ft <sup>2</sup>	New 12"X12" White Floor tile & mastic	New 12"X12" White Floor tile & mastic	Non Asbestos	Non Asbestos
	Mastic associated with floor tile		650Ft <sup>2</sup>	New 12"X12" White Floor tile & mastic	New 12"X12" White Floor tile & mastic	Non Asbestos	Non Asbestos
1st floor kitchen dishwasher area	Air Cell Pipe Insulation	001S	18 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	21 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor locker room above dishwasher area	Transite Shower Stalls		200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation		4 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor secondary entrance	Mastic associated w/ floor tile		550 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	550 Ft <sup>2</sup>	Numerous cracked & loose Tile	Numerous cracked & loose Tile	Repair/Replace ASAP	Repair/Replace ASAP
Rm 100 (music)	Mastic associated w/ floor tile		1200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" white w/ gray floor tile (under carpet)	006S	1200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Rm 100 (music) hall & stairwell	Mastic associated w/ floor tile		900 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" white w/ gray floor tile (under carpet)	006S	900 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor nurse Office (Rm 112)	Mastic associated w/ floor tile		760Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" cream floor tile	006S	760 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor Rm 104	12"x12" tan marble floor tile (under carpet)	006S	800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile (under carpet)	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 106	9"x9" tan floor tile	006S	100 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 108	9"x9" tan floor tile	006S	100 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 103	12"x12" white/blue floor tile	006S	800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 110	9"x9" tan floor tile	006S	100 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor Rm 115	9"x9" brown floor tile	006S	946Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		946 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 117	9"x9" brown floor tile	006S	946Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		946 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 118	9"x9" brown floor tile (under carpet)	006S	946Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		946 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Hall above ceiling from Room 122 down hall to Boy's Room around corner	Air Cell Pipe Insulation	001S	Not quantified	Numerous open ends	Numerous open ends	Repair w/ approved materials ASAP	Repair w/ approved materials ASAP
	Pipe Fitting Insulation	005S	Not quantified	Unwrapped, no damage	Unwrapped, no damage	O&M	O&M
1st floor Rm 120	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 122	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	Under Carpet	Monitor/Continue O&M	Under Carpet
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 124	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor Rm 126	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 128	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st Floor Stage	12"x12" beige floor tile (under carpet)	006S	650 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		650 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Hallway	9"x9" tan floor tile	006S	5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Office	9"x9" brown floor tile / Carpet over some tile	006S	250 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		250 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 202	9"x9" brown floor tile	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
2nd Floor Rm 204	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" tan floor tile	006S	100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 205	9"x9" brown floor tile	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 206	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" tan floor tile	006S	100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 207	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 208	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - boys locker Rmentrance	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - custodial closet by Rm 130	Air Cell Pipe Insulation	001S	30 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	006S	10 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - custodial closet by Rm 132	9"x9" brown floor tile	006S	240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - girls bathroom by Rm 310	Plaster ceiling	0 01A	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Plaster ceiling	0 01A	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - girls locker Rm entrance	Air cell pipe insulation	001S	120 LF	~ 15 open ends	~ 15 open ends	Repair & Label ASAP	Repair & Label ASAP
	Pipe Fitting Insulation above dropped ceiling	005S	2LFT Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - gym storage off of girls locker Rm entrance	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - Gym back hall	Air cell pipe insulation	001S	120 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	9 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - hallway	12"x12" white/blue floor tile		4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Air cell pipe insulation	001S	800 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	96 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing -mechanical Rm above hallway	HVAC gaskets & linings	015A	13 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 122	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	Carpet over tile	Carpet over tile	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M



AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - Rm 124	9"x9" brown floor tile	006S	682 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		682 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 126	9"x9" brown floor tile	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 128	9"x9" brown floor tile	006S	748 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		748Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 130	9"x9" brown floor tile	006S	748 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		748Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile (under carpet)	006S	700t <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - Rm 132	9"x9" brown floor tile	006S	240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 134	9"x9" brown floor tile	006S	704 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		704Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 136	9"x9" brown floor tile	006S	736Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		736Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 138	9"x9" brown floor tile	006S	704 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 140	9"x9" brown floor tile	006S	748 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 141	9"x9" brown floor tile	006S	736Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		736240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2'x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2'x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 143	9"x9" brown floor tile	006S	704 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		704Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 Wing Stairwells	Plaster Ceiling	010A	5,000Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - storage next to 132	9"x9" brown floor tile	006S	240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
exterior windows & doorways	Transite board	007A	940 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Attic by Bell Tower	HVAC Gaskets & Linings	015A	13 Ft <sup>2</sup>	Not Accessed	Not Accessed	Not Accessed	Not Accessed
Basement custodial lunch Rm	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement Hallway	Air Cell Pipe Insulation	001S	500 LF	Gone	Gone	Gone	Gone
	Pipe Fitting Insulation	006S	39 LF	Gone	Gone	Gone	Gone
	9"x9" brown floor tile	006S	5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement - Old Boiler Rm	Pipe Fitting Insulation	005S	3 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Hot water tank insulation	021S	50 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M - LABEL	Monitor/Continue O&M - LABEL
Basement - Pipe Tunnel from Maint Shop	Pipe Fitting Insulation	005S	33 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Air Cell Pipe Insulation	001S	800 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M - LABEL	Monitor/Continue O&M - LABEL
Basement - Rm 92	9"x9" black spotted floor tile	006S	600 Ft <sup>2</sup>	REMOVED 2013	REMOVED 2013	REMOVED 2013	REMOVED 2013
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
Basement - Rm 94	9"x9" tan floor tile	006S	700 Ft <sup>2</sup>	Gone	Gone	Gone	Gone
	Mastic associated w/ floor tile		700Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" ceiling tile	024A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement Rm 95	Air Cell Pipe Insulation	001S	34 LF	Gone	Gone	Gone	Gone
	Pipe Fitting Insulation	005S	39 LF	Gone	Gone	Gone	Gone
	New 12"x12" White/Blue floor tile	A	5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Wall Plaster (under sheet rock)	009A	2,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" ceiling tile	024A	700 Ft <sup>2</sup>	Removed	Removed	Gone	Gone
Basement - Rm 96 & 98 Combined	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	New 12"x12" White/Blue floor tile	A	350 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement Safe/Vault Rm	Air cell Pipe insulation	001S	10 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Bathroom off Library	Wall tiles		80 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
	Transite Stall		40 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Wall Plaster	009A	40 Ft <sup>2</sup>	Tested - non-asbestos	Tested - non-asbestos	Tested - non-asbestos	Tested - non-asbestos

AHERA 3YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
Exterior windows / doors	Caulking	016A		ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Public Lavatories	Air Cell Pipe Insulation	001S	60 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	24 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Plaster Ceiling	010A	4,200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Ceramic Wall Tile	018A	180 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
	Ceramic Floor Tile	018A	2,000 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
	12"x12" ceiling tile	024A	700 Ft <sup>2</sup>	GonE	GonE	Gone	Gone
Stairwell to 2nd floor	Ceramic Wall Tile	018A	180 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
Throughout building classrooms	Wall Plaster	009A	20,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Ceiling Plaster	010A	17,300 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building classrooms	Wall Plaster	009A	20,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building under ceramic tile in stairwells & lavatories	Wall Plaster	009A	2,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building	Sheet Rock & Spackle	A		ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building	2X4 Suspended Ceiling Tile	A		ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st Floor Back Stage Hallway	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" orange floor tile	006A	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor cafe break Rm lockers stairwell	Pipe Fitting Insulation	005S	4 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor cafe break Rm lockers	Pipe Fitting Insulation	005S	1 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Air Cell Pipe Insulation	001S	22 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor cafe hallway	12"x12" beige floor tile	005S	850 Ft <sup>2</sup>	Removed 2014	Removed 2014	Removed 2014	Removed 2014
	Mastic Assoc w / floor tile		850 Ft <sup>2</sup>	Removed 2014	Removed 2014	Removed 2014	Removed 2014
1st floor hallway	9"x9" tan floor tile	006S	5,500 Ft <sup>2</sup>	Some Cracked	Some Cracked	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic Assoc w / floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor kitchen	Pipe Fitting Insulation		24 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" white floor tile	006S	650Ft <sup>2</sup>	New 12"X12" White Floor tile & mastic	New 12"X12" White Floor tile & mastic	Non Asbestos	Non Asbestos
	Mastic associated with floor tile		650Ft <sup>2</sup>	New 12"X12" White Floor tile & mastic	New 12"X12" White Floor tile & mastic	Non Asbestos	Non Asbestos
1st floor kitchen dishwasher area	Air Cell Pipe Insulation	001S	18 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	21 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor locker room above dishwasher area	Transite Shower Stalls		200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation		4 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor secondary entrance	Mastic associated w/ floor tile		550 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	550 Ft <sup>2</sup>	Numerous cracked & loose Tile	Numerous cracked & loose Tile	Repair/Replace ASAP	Repair/Replace ASAP
Rm 100 (music)	Mastic associated w/ floor tile		1200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" white w/ gray floor tile (under carpet)	006S	1200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Rm 100 (music) hall & stairwell	Mastic associated w/ floor tile		900 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" white w/ gray floor tile (under carpet)	006S	900 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor nurse Office (Rm 112)	Mastic associated w/ floor tile		760Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" cream floor tile	006S	760 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor Rm 104	12"x12" tan marble floor tile (under carpet)	006S	800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile (under carpet)	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 106	9"x9" tan floor tile	006S	100 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 108	9"x9" tan floor tile	006S	100 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 103	12"x12" white/blue floor tile	006S	800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		800 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 110	9"x9" tan floor tile	006S	100 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M



AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor Rm 115	9"x9" brown floor tile	006S	946Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		946 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 117	9"x9" brown floor tile	006S	946Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		946 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 118	9"x9" brown floor tile (under carpet)	006S	946Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		946 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Hall above ceiling from Room 122 down hall to Boy's Room around corner	Air Cell Pipe Insulation	001S	Not quantified	Numerous open ends	Numerous open ends	Repair w/ approved materials ASAP	Repair w/ approved materials ASAP
	Pipe Fitting Insulation	005S	Not quantified	Unwrapped, no damage	Unwrapped, no damage	O&M	O&M
1st floor Rm 120	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 122	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	Under Carpet	Under Carpet	Under Carpet	Under Carpet
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 124	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
1st floor Rm 126	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st floor Rm 128	9"x9" brown floor tile	006S	666Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		666 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
1st Floor Stage	12"x12" beige floor tile (under carpet)	006S	650 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		650 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Hallway	9"x9" tan floor tile	006S	5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Office	9"x9" brown floor tile / Carpet over some tile	006S	250 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		250 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 202	9"x9" brown floor tile	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
2nd Floor Rm 204	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" tan floor tile	006S	100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 205	9"x9" brown floor tile	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 206	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" tan floor tile	006S	100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 207	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
2nd Floor Rm 208	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - boys locker Rmentrance	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - custodial closet by Rm 130	Air Cell Pipe Insulation	001S	30 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	006S	10 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - custodial closet by Rm 132	9"x9" brown floor tile	006S	240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - girls bathroom by Rm 310	Plaster ceiling	0 01A	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Plaster ceiling	0 01A	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - girls locker Rm entrance	Air cell pipe insulation	001S	120 LF	~ 15 open ends	~ 15 open ends	Repair & Label ASAP	Repair & Label ASAP
	Pipe Fitting Insulation above dropped ceiling	005S	2LFT Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - gym storage off of girls locker Rm entrance	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - Gym back hall	Air cell pipe insulation	001S	120 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	9 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - hallway	12"x12" white/blue floor tile		4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Air cell pipe insulation	001S	800 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	96 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile	006S	4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		4,100 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing -mechanical Rm above hallway	HVAC gaskets & linings	015A	13 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 122	9"x9" brown floor tile	006S	400 Ft <sup>2</sup>	Carpet over tile	Carpet over tile	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		400 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - Rm 124	9"x9" brown floor tile	006S	682 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		682 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 126	9"x9" brown floor tile	006S	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 128	9"x9" brown floor tile	006S	748 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		748Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2"x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 130	9"x9" brown floor tile	006S	748 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		748Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	9"x9" brown floor tile (under carpet)	006S	700t <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		700Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 wing - Rm 132	9"x9" brown floor tile	006S	240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 134	9"x9" brown floor tile	006S	704 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		704Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 136	9"x9" brown floor tile	006S	736Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		736Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 138	9"x9" brown floor tile	006S	704 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 140	9"x9" brown floor tile	006S	748 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 141	9"x9" brown floor tile	006S	736Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		736240Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2'x4" ceiling panels		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	2'x2" ceiling panels	025A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - Rm 143	9"x9" brown floor tile	006S	704 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		704Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
300 Wing Stairwells	Plaster Ceiling	010A	5,000Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
300 wing - storage next to 132	9"x9" brown floor tile	006S	240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		240 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
exterior windows & doorways	Transite board	007A	940 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Attic by Bell Tower	HVAC Gaskets & Linings	015A	13 Ft <sup>2</sup>	Not Accessed	Not Accessed	Not Accessed	Not Accessed
Basement custodial lunch Rm	9"x9" brown floor tile	006S	600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement Hallway	Air Cell Pipe Insulation	001S	500 LF	Gone	Gone	Gone	Gone
	Pipe Fitting Insulation	006S	39 LF	Gone	Gone	Gone	Gone
	9"x9" brown floor tile	006S	5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement - Old Boiler Rm	Pipe Fitting Insulation	005S	3 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Hot water tank insulation	021S	50 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M - LABEL	Monitor/Continue O&M - LABEL
Basement - Pipe Tunnel from Maint Shop	Pipe Fitting Insulation	005S	33 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Air Cell Pipe Insulation	001S	800 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M - LABEL	Monitor/Continue O&M - LABEL
Basement - Rm 92	9"x9" black spotted floor tile	006S	600 Ft <sup>2</sup>	REMOVED 2013	REMOVED 2013	REMOVED 2013	REMOVED 2013
	Mastic associated w/ floor tile		600 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M



AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
Basement - Rm 94	9"x9" tan floor tile	006S	700 Ft <sup>2</sup>	Gone	Gone	Gone	Gone
	Mastic associated w/ floor tile		700Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" ceiling tile	024A	700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement Rm 95	Air Cell Pipe Insulation	001S	34 LF	Gone	Gone	Gone	Gone
	Pipe Fitting Insulation	005S	39 LF	Gone	Gone	Gone	Gone
	New 12"x12" White/Blue floor tile	A	5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Mastic associated w/ floor tile		5,500 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Wall Plaster (under sheet rock)	009A	2,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	12"x12" ceiling tile	024A	700 Ft <sup>2</sup>	Removed	Removed	Gone	Gone
Basement - Rm 96 & 98 Combined	Mastic associated w/ floor tile		700 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	New 12"x12" White/Blue floor tile	A	350 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Basement Safe/Vault Rm	Air cell Pipe insulation	001S	10 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Bathroom off Library	Wall tiles		80 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
	Transite Stall		40 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Wall Plaster	009A	40 Ft <sup>2</sup>	Tested - non-asbestos	Tested - non-asbestos	Tested - non-asbestos	Tested - non-asbestos

AHERA 3 YEAR RE-INSPECTION

Functional Space	Material	Homo ID #	Amount	Previous Condition	Current Condition	Previous Response	Current Response
Exterior windows / doors	Caulking	016A		ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Public Lavatories	Air Cell Pipe Insulation	001S	60 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Pipe Fitting Insulation	005S	24 LF	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Plaster Ceiling	010A	4,200 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Ceramic Wall Tile	018A	180 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
	Ceramic Floor Tile	018A	2,000 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
	12"x12" ceiling tile	024A	700 Ft <sup>2</sup>	GonE	GonE	Gone	Gone
Stairwell to 2nd floor	Ceramic Wall Tile	018A	180 Ft <sup>2</sup>	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM	Not suspect ACBM
Throughout building classrooms	Wall Plaster	009A	20,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
	Ceiling Plaster	010A	17,300 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building classrooms	Wall Plaster	009A	20,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building under ceramic tile in stairwells & lavatories	Wall Plaster	009A	2,000 Ft <sup>2</sup>	ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building	Sheet Rock & Spackle	A		ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M
Throughout building	2X4 Suspended Ceiling Tile	A		ACM w/ Potential for Damage	ACM w/ Potential for Damage	Monitor/Continue O&M	Monitor/Continue O&M