

271 Belvidere

Inspection Date: 8/4/2021

271 Belvidere Street East, Saint Paul, MN 55107

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A2A		Mudded Pipe Joints on Millboard Insulation 1953 Original Building				Total Amount - 10 Joints
	21	ROOMS 1401 & 1402 PIPE CHASE	20 CH, 5 AM	2001-1501-J14	J14: 1ST FLOOR BOYS' RESTROOM (SINCE REMOVED).	10 Joints
B2A		Millboard Pipe Insulation 1953 Original Building				Total Amount - 20 Lin Ft
	20	ROOMS 1401 & 1402 PIPE CHASE	5 CH	2001-1501-J7	J7: BOILER ROOM (SINCE REMOVED).	20 Lin Ft
I1A		1' x 1' Acoustical Ceiling Tile Large & Small Random Holes				Total Amount - 2200 Sq Ft
	63	GYMNASIUM 1202	NONE DETECTED	206E-9A		2200 Sq Ft
I2A		2' x 2' Acoustical Ceiling Tile Dents & Pin Holes (1997)				Total Amount - 100 Sq Ft
	61	1997 ELEVATOR ADDITION	NONE DETECTED	051309-MV-11		100 Sq Ft
I2B		2' x 2' Acoustical Ceiling Tile Rough Texture w/Revealed Edge				Total Amount - 250 Sq Ft
	38	ROOM 1004	NEW			250 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I3A		2' x 4' Ceiling Tile Dents & Pin Holes In Concentric Pattern (1999)				Total Amount - 8000 Sq Ft
	2	THROUGHOUT BUILDING	NONE DETECTED	051309-MV-06	MV-06: ROOM 1308.	8000 Sq Ft
I3B		2' x 4' Ceiling Tile 2' x 2'-Look				Total Amount - 10000 Sq Ft
	1	THROUGHOUT BUILDING	NONE DETECTED	051309-MV-07	MV-07: HALLWAY OUTSIDE CAFETERIA.	10000 Sq Ft
I3C		2' x 4' Ceiling Tile Vinyl-coated Gypsum				Total Amount - 700 Sq Ft
	76	KITCHEN 1301	NSM			700 Sq Ft
I3D		2' x 4' Ceiling Tile Fiberglass				Total Amount - 35 Sq Ft
	28	RESTROOM 1113A	NSM			35 Sq Ft
I3E		2' x 4' Ceiling Tile Vinyl-Coated Cellulose (2011)				Total Amount - 35 Sq Ft
	34	RESTROOM 1111A	NSM			35 Sq Ft
I3F		2' x 4' Ceiling Tile Pockmarks with Pin Holes				Total Amount - 1048 Sq Ft
	30	GIRLS' RESTROOM ACROSS FROM ROOM 1111	ASSUMED			262 Sq Ft
	48	BOYS' RESTROOM ACROSS FROM ROOM 1105	ASSUMED			262 Sq Ft
	85	BOYS' RESTROOM ACROSS FROM ROOM 2105	ASSUMED			262 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	104	GIRLS' RESTROOM ACROSS FROM ROOM 2111	ASSUMED			262 Sq Ft
J1A	Cementitious Panels Radiator Shields (1953)					Total Amount - 700 Sq Ft
	27	ROOM 1113	60 CH			75 Sq Ft
	33	ROOM 1111	60 CH			75 Sq Ft
	44	ROOM 1109	60 CH			50 Sq Ft
	47	ROOM 1107	60 CH			50 Sq Ft
	53	ROOM 1105	60 CH			50 Sq Ft
	55	ROOM 1103	60 CH			50 Sq Ft
	82	ROOM 2103	60 CH	2001-0301-DT-2	DT-2: ROOM 2103.	50 Sq Ft
	84	ROOM 2105	60 CH			50 Sq Ft
	92	ROOM 2107	60 CH			50 Sq Ft
	97	ROOM 2109	60 CH			50 Sq Ft
	103	ROOM 2111	60 CH			50 Sq Ft
	109	ROOM 2113	60 CH			50 Sq Ft
	113	ROOM 2115	60 CH			50 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
J3A		Miscellaneous Cementitious Material Slate Window Sills (1953)				Total Amount - 600 Sq Ft
	14	THROUGHOUT 1953 ORIGINAL BUILDING	NONE DETECTED	551-03, 08	03: ROOM 2103. 08: ROOM 1402.	600 Sq Ft
K0C		9" x 9" Vinyl Floor Tile & Mastic Green w/Beige Streaks				Total Amount - 10 Sq Ft
	68	UNDER STAGE 1204	5-12 CH (TILE), NONE DETECTED (MASTIC)	051309-MV-01; 2001- 01155-6	MV-01: CUSTODIAL OFFICE 0101 (SINCE REMOVED). 6: NURSE'S AREA (SINCE REMOVED).	10 Sq Ft
K1B		Sheet Vinyl Flooring & Adhesive Tan & White (2010)				Total Amount - 70 Sq Ft
	29	RESTROOM 1113A	NEW			35 Sq Ft
	35	RESTROOM 1111A	NEW			35 Sq Ft
K2G		12" x 12" Vinyl Floor Tile & Mastic Light Green Mottle (1999)				Total Amount - 2000 Sq Ft
	71	THROUGHOUT 1999 ADDITION	NONE DETECTED	051309-MV-02	MV-02: AREA TA2.	2000 Sq Ft
K2H		12" x 12" Vinyl Floor Tile & Mastic Dark Green Mottle (1999)				Total Amount - 1500 Sq Ft
	72	THROUGHOUT 1999 ADDITION	NONE DETECTED	051309-MV-03	MV-03: ROOM 1303.	1500 Sq Ft
K2I		12" x 12" Vinyl Floor Tile & Mastic Yellow Mottle (1999)				Total Amount - 1500 Sq Ft
	73	THROUGHOUT 1999 ADDITION	NONE DETECTED	051309-MV-04	MV-04: ROOM 1308.	1500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2J	12" x 12" Vinyl Floor Tile & Mastic White w/Gray & Black Flecks		Total Amount - 5200 Sq Ft			
15	1ST FLOOR HALLWAYS & NORTH STAIRWELL	NONE DETECTED	051309-MV-10	MV-10: 1997 ELEVATOR ADDITION (SINCE REMOVED).	3200 Sq Ft	
77	2ND FLOOR HALLWAY 2100	NONE DETECTED			2000 Sq Ft	
K2K	12" x 12" Vinyl Floor Tile & Mastic Beige Mottle (2011)		Total Amount - 60 Sq Ft			
18	ROOM 1402	NEW			60 Sq Ft	
K2L	12" x 12" Vinyl Floor Tile & Mastic Light Gray w/Blue Smears (2011)		Total Amount - 900 Sq Ft			
22	ROOM 1401	NEW			60 Sq Ft	
25	ROOM 1113	NEW			120 Sq Ft	
32	ROOM 1111	NEW			60 Sq Ft	
41	ROOM 1109	NEW			60 Sq Ft	
45	ROOM 1107	NEW			60 Sq Ft	
50	ROOM 1105	NEW			60 Sq Ft	
54	ROOM 1103	NEW			60 Sq Ft	
81	ROOM 2103	NEW			60 Sq Ft	
83	ROOM 2105	NEW			60 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	89	ROOM 2107	NEW			60 Sq Ft
	94	ROOM 2109	NEW			60 Sq Ft
	100	ROOM 2111	NEW			60 Sq Ft
	106	ROOM 2113	NEW			60 Sq Ft
	110	ROOM 2115	NEW			60 Sq Ft
K2M	12" x 12" Vinyl Floor Tile & Mastic White w/Black Smears (2011)					Total Amount - 2525 Sq Ft
	62	1997 ELEVATOR ADDITION	NEW			100 Sq Ft
	65	GYMNASIUM 1202	NEW			2200 Sq Ft
	78	2ND FLOOR HALLWAY 2100	NEW			150 Sq Ft
	79	ROOM 2102	NEW			75 Sq Ft
K3A	Miscellaneous Flooring 2' X 2' Gray with Pink and Green Specks (201x)					Total Amount - 60 Sq Ft
	93	ROOM 2108	NEW			60 Sq Ft
LOA	Flexible Duct Connector Dark Green					Total Amount - 25 Sq Ft
	10	BOILER ROOM 0102	NONE DETECTED	2001-1501-J15		22 Sq Ft
	69	MECHANICAL ROOM 1203 BY GYMNASIUM	NONE DETECTED	551-16		3 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
LOB Flexible Duct Connector Black Vinyl						Total Amount - 15 Sq Ft
70	MECHANICAL ROOM 1203 BY GYMNASIUM	NONE DETECTED	551-17			15 Sq Ft
MOA Plaster 1953 Original Building						Total Amount - 4000 Sq Ft
13	THROUGHOUT 1953 ORIGINAL BUILDING	NONE DETECTED	051309-MV-15, 19, 22; 510-S2, 551-02, 13	MV-15: HALLWAY BY ROOM 1105. MV-19: HALLWAY BY ROOM 1402. MV-22: HALLWAY BY ROOM 2115. 02: ROOM 2102. 13: STAGE SOFFIT.		4000 Sq Ft
NOA Drywall/Joint Compound Renovation						Total Amount - 600 Sq Ft
80	ROOMS 2103 & 2105	NONE DETECTED	551-01	551-01: ROOM 2105.		600 Sq Ft
NOB Drywall/Joint Compound 1997 Addition						Total Amount - 400 Sq Ft
60	1997 ELEVATOR ADDITION	NONE DETECTED	051309-MV-13			400 Sq Ft
POA Fire Doors Wood Composite - 1 Hr Rating (Weyerhaeuser)						Total Amount - 60 Sq Ft
9	BOILER ROOM 0102	ASSUMED				40 Sq Ft
12	CUSTODIAL OFFICE 0101	ASSUMED				20 Sq Ft
Q0B Carpet Adhesive Brown Carpet (2011)						Total Amount - 15000 Sq Ft
3	THROUGHOUT BUILDING	NEW				15000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
Q0C	Carpet Adhesive 2' x 2' Blue w/Colored Stripes Carpet Squares					Total Amount - 250 Sq Ft
	39	ROOM 1004	NEW			250 Sq Ft
R0C	Baseboard/Mopboard Adhesive Brown Baseboard					Total Amount - 1200 Sq Ft
	4	THROUGHOUT BUILDING	NONE DETECTED	2001-1901-XX-21B		1200 Sq Ft
R0D	Baseboard/Mopboard Adhesive Green Baseboard (1999)					Total Amount - 400 Sq Ft
	74	THROUGHOUT 1999 ADDITION	NONE DETECTED	051309-MV-05	MV-05: AREA TA2.	400 Sq Ft
R0E	Baseboard/Mopboard Adhesive 4" Black Baseboard (2011)					Total Amount - 500 Sq Ft
	5	THROUGHOUT BUILDING	NEW			500 Sq Ft
R0F	Baseboard/Mopboard Adhesive 4" Blue Baseboard (2011)					Total Amount - 100 Sq Ft
	6	THROUGHOUT BUILDING	NEW			100 Sq Ft
S0A	Wood Floor Felt / Vapor Barrier 1953 Original Building (Elevated)					Total Amount - 500 Sq Ft
	67	STAGE 1204	ASSUMED			500 Sq Ft
TOA	Light Cord Insulation Spotlights					Total Amount - 4 Lin Ft
	66	GYMNASIUM 1202	ASSUMED			4 Lin Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
VOA	Sink Undercoating Rough Gray (1999)					Total Amount - 40 Sq Ft
75	THROUGHOUT 1999 ADDITION	NONE DETECTED	051309-MV-08	MV-08: ROOM 1308 (WORK ROOM).	40 Sq Ft	
VOB	Sink Undercoating Smooth Black (2010)					Total Amount - 100 Sq Ft
8	THROUGHOUT BUILDING	NEW			100 Sq Ft	
W1A	1' x 1' Ceiling Tile Adhesive Associated w/11A					Total Amount - 500 Sq Ft
64	GYMNASIUM 1202	5 CH	551-04	KINDERGARTEN HALLWAY.	500 Sq Ft	
W1AA	1' x 1' Ceiling Tile Adhesive Tan Adhesive					Total Amount - 1 Sq Ft
16	HALLWAY 1400 OUTSIDE ROOMS 1401 & 1402	NONE DETECTED	051309-MV-19		1 Sq Ft	
XOA	Miscellaneous Material Tar on Fiberboard					Total Amount - 850 Sq Ft
11	TUNNEL 0102B OFF SOUTHEAST CORNER OF BOILER ROOM	NONE DETECTED	2001-1501-J13		850 Sq Ft	
XOB	Miscellaneous Material Tar on Walls					Total Amount - 480 Sq Ft
17	KINDERGARTEN WING TUNNEL	NONE DETECTED	551-09	09: NORTHWEST TUNNEL ENTRANCE.	480 Sq Ft	
XOC	Miscellaneous Material Wood Frame Chalkboard (1953)					Total Amount - 300 Sq Ft
19	ROOM 1402	ASSUMED			5 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	23	ROOM 1401	ASSUMED			5 Sq Ft
	36	ROOM 1106	ASSUMED			5 Sq Ft
	42	ROOM 1109	ASSUMED			10 Sq Ft
	46	ROOM 1107	ASSUMED			40 Sq Ft
	51	ROOM 1105	ASSUMED			20 Sq Ft
	56	ROOM 1103	ASSUMED			20 Sq Ft
	87	ROOM 2106	ASSUMED			5 Sq Ft
	90	ROOM 2107	ASSUMED			30 Sq Ft
	95	ROOM 2109	ASSUMED			30 Sq Ft
	98	ROOM 2112	ASSUMED			10 Sq Ft
	101	ROOM 2111	ASSUMED			60 Sq Ft
	107	ROOM 2113	ASSUMED			30 Sq Ft
	111	ROOM 2115	ASSUMED			30 Sq Ft
X0D	Miscellaneous Material Wood Frame Corkboard (1953)					Total Amount - 260 Sq Ft
	24	ROOM 1401	ASSUMED			10 Sq Ft
	26	ROOM 1113	ASSUMED			30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	37	ROOM 1106	ASSUMED			10 Sq Ft
	40	ROOM 1005	ASSUMED			10 Sq Ft
	43	ROOM 1109	ASSUMED			20 Sq Ft
	52	ROOM 1105	ASSUMED			30 Sq Ft
	57	ROOM 1103	ASSUMED			30 Sq Ft
	88	ROOM 2106	ASSUMED			10 Sq Ft
	91	ROOM 2107	ASSUMED			20 Sq Ft
	96	ROOM 2109	ASSUMED			20 Sq Ft
	99	ROOM 2112	ASSUMED			10 Sq Ft
	102	ROOM 2111	ASSUMED			20 Sq Ft
	108	ROOM 2113	ASSUMED			20 Sq Ft
	112	ROOM 2115	ASSUMED			20 Sq Ft
X1A	Miscellaneous Material 6" X 6" Red Quarry Tile System					Total Amount - 5000 Sq Ft
	7	THROUGHOUT BUILDING	ASSUMED			5000 Sq Ft
X1B	Miscellaneous Material Multi Sized Brown Ceramic Floor Tile System					Total Amount - 1048 Sq Ft
	31	GIRLS' RESTROOM ACROSS FROM ROOM 1111	ASSUMED			262 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	49	BOYS' RESTROOM ACROSS FROM ROOM 1105	ASSUMED			262 Sq Ft
	86	BOYS' RESTROOM ACROSS FROM ROOM 2105	ASSUMED			262 Sq Ft
	105	GIRLS' RESTROOM ACROSS FROM ROOM 2111	ASSUMED			262 Sq Ft
X1C	Miscellaneous Material 3" X 6" White Ceramic Wall Tile System					Total Amount - 120 Sq Ft
	58	UNISEX RESTROOM ACROSS FROM ROOM 1103	ASSUMED			120 Sq Ft
X1D	Miscellaneous Material 1" X 1" Beige Ceramic Floor Tile System					Total Amount - 80 Sq Ft
	59	UNISEX RESTROOM ACROSS FROM ROOM 1103	ASSUMED			80 Sq Ft