

631 Albert Street North, Saint Paul, MN 55104

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A2A		Mudded Pipe Joints on Millboard Insulation 1924 Original Building				Total Amount - 2 Joints
	63	GIRLS' LOCKER ROOM (0205) PIPE CHASE	ASSUMED			2 Joints
A4B		Mudded Pipe Joints on Fiberglass Insulation 1966 Addition				Total Amount - 1 Joints
	26	BASEMENT ROOM 0208	65 CH	205-CW-A (NOVA)		1 Joints
B2A		Millboard Pipe Insulation 1924 Original Building				Total Amount - 6 Lin Ft
	62	GIRLS' LOCKER ROOM (0205) PIPE CHASE	ASSUMED			6 Lin Ft
B3A		Pre-Formed Pipe Insulation 1924 Original Building				Total Amount - 2 Lin Ft
	75	ROOM 1204A	10-15 AM	355-JJT-3; 206G-6A	3 & 6A: FORMER ROOM 305.	2 Lin Ft
I1A		1' x 1' Acoustical Ceiling Tile Pegboard				Total Amount - 6655 Sq Ft
	45	CAFETERIA (0201)	NONE DETECTED			2500 Sq Ft
	169	ROOM 2001	NONE DETECTED			150 Sq Ft
	173	ROOM 2001C	NONE DETECTED	355-JJT-9	JJT-9: ABOVE SPEAKER.	120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	175	ROOM 2001D	NONE DETECTED			120 Sq Ft
	177	ROOM 2001E	NONE DETECTED			120 Sq Ft
	179	ROOM 2002	NONE DETECTED			250 Sq Ft
	181	ROOM 2003 & OFFICES	NONE DETECTED			700 Sq Ft
	205	ROOM 3202	NONE DETECTED	206G-2A		1200 Sq Ft
	220	ROOM 3205	NONE DETECTED			870 Sq Ft
	228	ROOM 3304	NONE DETECTED			625 Sq Ft
I1B	1' x 1' Acoustical Ceiling Tile Pegboard (Fibrous)					Total Amount - 500 Sq Ft
	224	ROOM 3302	NONE DETECTED	042209-MV-09		430 Sq Ft
	226	ROOM 3303	NONE DETECTED			70 Sq Ft
I2A	2' x 2' Acoustical Ceiling Tile Clustered Pin & Nail Holes					Total Amount - 3572 Sq Ft
	79	MUSIC HALLWAY (1200A)	NONE DETECTED			84 Sq Ft
	87	ROOM 1201	NONE DETECTED	042209-MV-28		1000 Sq Ft
	154	1966 ADDITION ROOM 2107	NONE DETECTED			420 Sq Ft
	161	1966 ADDITION ROOM 2106	NONE DETECTED	355-JJT-11	JJT-11: ABOVE MAIN DOOR.	468 Sq Ft
	210	ROOM 3201	NONE DETECTED			800 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	216	ROOM 3203	NONE DETECTED	042209-MV-11; 206G-1A		800 Sq Ft
I2B	2' x 2' Acoustical Ceiling Tile Pin Holes & Gouges in Concentric Pattern					Total Amount - 360 Sq Ft
	73	ROOM 1112	NONE DETECTED	042209-MV-51		360 Sq Ft
I2C	2' x 2' Acoustical Ceiling Tile Light Texture					Total Amount - 610 Sq Ft
	40	FOOD STORAGE ROOM 0202D	NONE DETECTED			200 Sq Ft
	43	KITCHEN (0202)	NONE DETECTED	2001-1501B-15		410 Sq Ft
I2D	2' x 2' Acoustical Ceiling Tile Powdered Texture w/Revealed Edge (2004)					Total Amount - 3020 Sq Ft
	49	CAFETERIA (0201)	NEW			320 Sq Ft
	126	ROOM 1205 (MEDIA)	NEW			2700 Sq Ft
I3A	2' x 4' Ceiling Tile Cuts & Pin Holes in Circular Pattern					Total Amount - 600 Sq Ft
	113	ROOMS 2201 & 2202	NONE DETECTED	355-JJT-15; 206G-5A; 2001-1501B-22	JJT-15: ABOVE SPEAKER. 2001-1501B-22: REPLACEMENT.	600 Sq Ft
I3B	2' x 4' Ceiling Tile Gouges & Pin Holes					Total Amount - 1390 Sq Ft
	108	ROOM 1102	NONE DETECTED			250 Sq Ft
	120	ROOM 1001 & ASSOCIATED ROOMS	NONE DETECTED	042209-MV-47		900 Sq Ft
	121	ROOM 1004/1005	NONE DETECTED			240 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I3C	2' x 4' Ceiling Tile Powdered Texture w/Revealed Edge (2004)					Total Amount - 870 Sq Ft
	131	2004 ADDITION HALLWAY (1400)	NEW			750 Sq Ft
	134	ROOM 1406 OFFICE	NEW			120 Sq Ft
I3D	2' x 4' Ceiling Tile Light Textured Fabric					Total Amount - 264 Sq Ft
	47	CAFETERIA (0201)	NSM			264 Sq Ft
I4A	Acoustical Ceiling Tile Tectum					Total Amount - 20000 Sq Ft
	2	THROUGHOUT BUILDING	NONE DETECTED	355-JJT-8	JJT-8: OFFICE BREAK ROOM.	20000 Sq Ft
J1A	Cementitious Panels 2' x 2' Pegboard					Total Amount - 1 Sq Ft
	28	BASEMENT ROOM 0208	10 CH	042209-MV-02		1 Sq Ft
J3A	Miscellaneous Cementitious Material Black Lab Tabletops w/o Drip Edge					Total Amount - 115 Sq Ft
	198	ROOM 3103	10 CH			75 Sq Ft
	202	KILN ROOM ROOM 3102B	10 CH	042209-MV-15		40 Sq Ft
J3B	Miscellaneous Cementitious Material Black Lab Tabletops w/Drip Edge					Total Amount - 200 Sq Ft
	190	ROOM 2302	NONE DETECTED	042209-MV-26		200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
J3C		Miscellaneous Cementitious Material Black Plastic Lab Tabletops				Total Amount - 105 Sq Ft
	191	ROOM 2302	NSM			85 Sq Ft
	230	ROOM 3304	NSM			20 Sq Ft
K0A		9" x 9" Vinyl Floor Tile & Mastic Red w/White Streaks				Total Amount - 1524 Sq Ft
	27	BASEMENT ROOM 0208	5 CH (TILE & MASTIC)	2001-1504-FF5		4 Sq Ft
	97	ROOM 1107	5 CH (TILE & MASTIC)			520 Sq Ft
	100	ROOM 1106	5 CH (TILE & MASTIC)			500 Sq Ft
	103	ROOM 1105	5 CH (TILE & MASTIC)			500 Sq Ft
K0B		9" x 9" Vinyl Floor Tile & Mastic Dark Gray w/Salmon, Black & Beige Streaks				Total Amount - 60 Sq Ft
	30	STAIRWELL LANDING OUTSIDE BOILER ROOM	5 CH (TILE), 10 CH (MASTIC)	042209-MV-03		60 Sq Ft
K0C		9" x 9" Vinyl Floor Tile & Mastic Tan w/Brown & White Streaks				Total Amount - 6415 Sq Ft
	32	STAIRWELL OUTSIDE BOILER ROOM	4-10 CH (TILE & MASTIC)	355-JJT-26		100 Sq Ft
	59	BASEMENT LOCKER ROOM HALLWAY (0302D)	4-10 CH (TILE & MASTIC)			150 Sq Ft
	71	ROOM 1204 (AUDITORIUM)	4-10 CH (TILE & MASTIC)			2500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	76	ROOM 1204A	4-10 CH (TILE & MASTIC)			225 Sq Ft
	78	AUDITORIUM HALLWAY (1100B)	4-10 CH (TILE & MASTIC)			140 Sq Ft
	95	ROOM 1108	4-10 CH (TILE & MASTIC)			440 Sq Ft
	114	ROOMS 2201 & 2202	4-10 CH (TILE & MASTIC)	355-JJT-16	JJT-16: SOUTHWEST CORNER.	300 Sq Ft
	155	1966 ADDITION ROOM 2107	4-10 CH (TILE & MASTIC)			420 Sq Ft
	159	1966 ADDITION ROOM 2106 & RESTROOM	4-10 CH (TILE & MASTIC)	355-JJT-10	JJT-10: BENEATH SINK.	500 Sq Ft
	208	HALLWAY ENTRY TO ROOM 3201	4-10 CH (TILE & MASTIC)			20 Sq Ft
	211	ROOM 3201	4-10 CH (TILE & MASTIC)			800 Sq Ft
	214	HALLWAY ENTRY TO ROOM 3203	4-10 CH (TILE & MASTIC)			20 Sq Ft
	217	ROOM 3203	4-10 CH (TILE & MASTIC)			800 Sq Ft
KOF		9" x 9" Vinyl Floor Tile & Mastic Tan w/White & Brown Streaks				Total Amount - 930 Sq Ft
	189	ROOM 2302	3 CH (TILE), 5 CH (MASTIC)	042209-MV-27; 2001-1501B-12, 13		930 Sq Ft
KOI		9" x 9" Vinyl Floor Tile & Mastic Light Gray w/Black Streaks				Total Amount - 25 Sq Ft
	107	RESTROOM 1103A	<1 CH (TILE), 10 CH (MASTIC)	042209-MV-50		25 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
KOK		9" x 9" Vinyl Floor Tile & Mastic Light Brown w/Dark Brown & Beige Streaks				Total Amount - 1165 Sq Ft
	81	MUSIC HALLWAY (1200A)	12 CH (TILE), 10 CH (MASTIC)			65 Sq Ft
	88	ROOM 1201	12 CH (TILE), 10 CH (MASTIC)	042209-MV-29		1100 Sq Ft
KOM		9" x 9" Vinyl Floor Tile & Mastic Light Brown				Total Amount - 145 Sq Ft
	83	ROOM 1202	3 CH (TILE), 12 CH (MASTIC)	042209-MV-30		120 Sq Ft
	85	ROOM 1202A	3 CH (TILE), 12 CH (MASTIC)			25 Sq Ft
K1A		Sheet Vinyl Flooring & Adhesive Beige w/Dark Yellow Dots				Total Amount - 1230 Sq Ft
	57	CENTRAL ELEVATOR (TA8)	NONE DETECTED			30 Sq Ft
	72	ROOM 1111 & STORAGE 1111A	NONE DETECTED			160 Sq Ft
	74	ROOM 1112	NONE DETECTED			360 Sq Ft
	82	ROOM 1202	NONE DETECTED			120 Sq Ft
	84	ROOM 1202A	NONE DETECTED			25 Sq Ft
	124	ROOM 1302	NONE DETECTED			120 Sq Ft
	183	STORAGE ROOM 2003G	NONE DETECTED			60 Sq Ft
	184	ROOM 2003E	NONE DETECTED	355-JJT-6	JJT-6: BENEATH COUNTER AT NORTHEAST CORNER.	25 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	196	ROOM 3103	NONE DETECTED			170 Sq Ft
	201	KILN ROOM ROOM 3102B	NONE DETECTED			140 Sq Ft
	222	ROOM 3206	NONE DETECTED			20 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic Tan w/Gray & White Flecks (1992)					Total Amount - 2500 Sq Ft
	51	CAFETERIA (0201)	NONE DETECTED			1000 Sq Ft
	56	CAFETERIA ELEVATOR AREA (1102)	NONE DETECTED	355-JJT-28	JJT-28: NORTHWEST CORNER OF ELEVATOR ROOM.	85 Sq Ft
	67	1ST FLOOR CENTRAL ELEVATOR AREA	NONE DETECTED			150 Sq Ft
	68	STAGE HALLWAY (1200B)	NONE DETECTED			65 Sq Ft
	90	1992 ADDITION 1ST FLOOR HALLWAY	NONE DETECTED			350 Sq Ft
	165	1992 ADDITION 2ND FLOOR HALLWAY	NONE DETECTED			350 Sq Ft
	194	1992 ADDITION 3RD FLOOR HALLWAY	NONE DETECTED	355-JJT-5	JJT-5: NORTHWEST CORNER OF HALLWAY OUTSIDE ROOM 301.	500 Sq Ft
K2C	12" x 12" Vinyl Floor Tile & Mastic Tan w/Brown & White Streaks					Total Amount - 240 Sq Ft
	122	ROOM 1004/1005	NONE DETECTED	2001-1501B-14	B-14: UNDER HEATER IN ROOM 1005.	240 Sq Ft
K2E	12" x 12" Vinyl Floor Tile & Mastic Pink w/Beige & Dark Pink Flecks					Total Amount - 300 Sq Ft
	52	CAFETERIA (0201)	NONE DETECTED	2001-1501B-18	B-18: BY WALL OF FREEZER.	300 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2F	12" x 12" Vinyl Floor Tile & Mastic Gray w/Dark & Light Gray Flecks		Total Amount - 2200 Sq Ft			
	35	BASEMENT HALLWAY (0200)	NONE DETECTED			350 Sq Ft
	50	CAFETERIA (0201)	NONE DETECTED	355-JJT-24	JJT-24: NORTHWEST CORNER.	1700 Sq Ft
	54	ROOM 0203	NONE DETECTED			150 Sq Ft
K2G	12" x 12" Vinyl Floor Tile & Mastic Tan/Beige/Brown Mottle (1998)		Total Amount - 5400 Sq Ft			
	92	1924 ORIGINAL BUILDING 1ST FLOOR HALLWAYS (1000,1100,1200,1300)	NEW			2000 Sq Ft
	166	1924 ORIGINAL BUILDING 2ND FLOOR HALLWAYS (2000,2100,2300)	NEW			1775 Sq Ft
	195	1924 ORIGINAL BUILDING 3RD FLOOR HALLWAYS (3100,3200,3300)	NEW			1625 Sq Ft
K2H	12" x 12" Vinyl Floor Tile & Mastic Beige w/Brown Flecks		Total Amount - 75 Sq Ft			
	109	ROOM 1102	NONE DETECTED	042209-MV-49		75 Sq Ft
K2I	12" x 12" Vinyl Floor Tile & Mastic White Mottle (2004)		Total Amount - 567 Sq Ft			
	132	2004 ADDITION HALLWAY (1400)	NEW			375 Sq Ft
	135	ROOM 1406 OFFICE	NEW			120 Sq Ft
	140	ELECTRICAL ROOM 1404	NEW			72 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2J		12" x 12" Vinyl Floor Tile & Mastic Dark Gray Mottle (2004)				Total Amount - 375 Sq Ft
	133	2004 ADDITION HALLWAY (1400)	NEW			375 Sq Ft
K3A		Miscellaneous Flooring Brown w/Orange & White Swirls Stair Treads				Total Amount - 90 Sq Ft
	31	STAIRWELL OUTSIDE BOILER ROOM	NONE DETECTED	2001-1501B-17	B-17: BY RAILING.	90 Sq Ft
K3B		Miscellaneous Flooring Yellow-Tan Stair Treads				Total Amount - 70 Sq Ft
	119	ROOMS 2201 & 2202	NONE DETECTED	042209-MV-44	MV-44: ROOM 2201.	70 Sq Ft
K3C		Miscellaneous Flooring 16" Speckled Blue Tiles (2004)				Total Amount - 180 Sq Ft
	128	ROOM 1205 (MEDIA)	NEW			180 Sq Ft
K3D		Miscellaneous Flooring 16" Speckled Tan Tiles (2004)				Total Amount - 200 Sq Ft
	127	ROOM 1205 (MEDIA)	NEW			200 Sq Ft
K3H		Miscellaneous Flooring Tan Rubber Gym Floor (2004)				Total Amount - 6000 Sq Ft
	136	ROOM 1401 GYMNASIUM	NEW			6000 Sq Ft
K3J		Miscellaneous Flooring Light Gray w/White & Gray Pebbles Epoxy Flooring (20xx)				Total Amount - 500 Sq Ft
	7	THROUGHOUT BUILDING CUSTODIAL CLOSETS	NEW			500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K3K		Miscellaneous Flooring Light Gray w/Black & White Pebbles Epoxy Floor (201x)				Total Amount - 150 Sq Ft
	36	MECHANICAL ROOM (0100)	NEW			150 Sq Ft
K3L		Miscellaneous Flooring Black w/Raised Diamonds Stair Treads				Total Amount - 24 Sq Ft
	80	MUSIC HALLWAY (1200A)	ASSUMED			24 Sq Ft
LOA		Flexible Duct Connector Dark Green Fabric				Total Amount - 20 Sq Ft
	16	BOILER ROOM (0207)	NONE DETECTED	042209-MV-01		15 Sq Ft
	65	ROOM 0206	NONE DETECTED	355-JJT-23	JJT-23: HEAT UNIT WEST SIDE.	5 Sq Ft
L0B		Flexible Duct Connector Painted Gray				Total Amount - 40 Sq Ft
	20	BASEMENT MECHANICAL ROOM (0207A)	NONE DETECTED	2001-01106-3		10 Sq Ft
	22	BASEMENT MECHANICAL ROOM (0301)	NONE DETECTED	2001-1504-FF1		20 Sq Ft
	33	MECHANICAL ROOM 0201	NONE DETECTED			10 Sq Ft
L0C		Flexible Duct Connector Painted White				Total Amount - 2 Sq Ft
	37	MECHANICAL ROOM (0100)	NONE DETECTED	355-JJT-25	JJT-25: EAST SIDE OF AHU.	2 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
LOD		Flexible Duct Connector Black Fabric				Total Amount - 4 Sq Ft
116	ROOMS 2201 & 2202	NONE DETECTED	355-JJT-13	JJT-13: ABOVE CEILING IN CENTER OF ROOM.	4 Sq Ft	
LOE		Flexible Duct Connector Black Vinyl				Total Amount - 3 Sq Ft
77	ROOM 1204A	NSM			3 Sq Ft	
MOA		Plaster 1924 Original Building				Total Amount - 100020 Sq Ft
8	THROUGHOUT 1924 ORIGINAL BUILDING	NONE DETECTED	042209-MV-32, 46; 2001-01106-1; 510Z-3; 355-JJT-23	MV-32: KITCHEN CEILING. MV-46: ROOM 1001 CEILING. 01106-1: 3RD FLOOR HALLWAY OUTSIDE ROOMS 302-303. JJT-23: BASEMENT LOCKER ROOM.	100000 Sq Ft	
39	CUSTODIAL CLOSET OFF OF MECHANICAL ROOM 0100 TUNNEL ENTRANCE	NONE DETECTED			20 Sq Ft	
MOB		Plaster 1966 Addition				Total Amount - 14900 Sq Ft
25	BASEMENT ROOM 0208	NONE DETECTED	042209-MV-07		1200 Sq Ft	
29	1966 ADDITION SW BASEMENT STAIRWELL & STORAGE 0208A	NONE DETECTED			600 Sq Ft	
69	ROOM 1204B STAGE	NONE DETECTED	042209-MV-52	MV-52: WALL.	3000 Sq Ft	
70	ROOM 1204 (AUDITORIUM)	NONE DETECTED			5000 Sq Ft	
86	ROOM 1201	NONE DETECTED			1000 Sq Ft	
153	1966 ADDITION ROOM 2107	NONE DETECTED	042209-MV-20		1000 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	160	1966 ADDITION ROOM 2106	NONE DETECTED	042209-MV-19	MV-19: CEILING.	1100 Sq Ft
	209	ROOM 3201	NONE DETECTED	042209-MV-22	MV-22: WALL.	1000 Sq Ft
	215	ROOM 3203	NONE DETECTED			1000 Sq Ft
NOA	Drywall/Joint Compound 199X- 200X Renovation					Total Amount - 15000 Sq Ft
	1	THROUGHOUT BUILDING	NONE DETECTED	2001-1501B-11; 355-JJT-17	B-11: ROOM 211. JJT-17: ROOM 111 STORAGE.	15000 Sq Ft
POA	Fire Doors Weldwood Composite					Total Amount - 20 Sq Ft
	17	BOILER ROOM (0207)	ASSUMED			20 Sq Ft
POB	Fire Doors Metal w/Solid Wood Core					Total Amount - 80 Sq Ft
	18	BOILER ROOM (0207) STORAGE NEAR WEST EXIT	NSM			20 Sq Ft
	24	BASEMENT MECHANICAL ROOM (0301)	NSM			40 Sq Ft
	34	MECHANICAL ROOM 0201	NSM			20 Sq Ft
POC	Fire Doors Metal -3/4 Hr Rating (Curries) (2004)					Total Amount - 60 Sq Ft
	21	BASEMENT MECHANICAL ROOM (0207A)	NEW			20 Sq Ft
	139	STORAGE ROOM 1405	NEW			40 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
POD	Fire Doors Hollow Metal -3 Hr Rating (Underwriters Laboratories)					Total Amount - 25 Sq Ft
	55	ELECTRICAL ROOM 0203A	NSM			25 Sq Ft
POE	Fire Doors Wood -1 Hr Rating (Warnock Hersey)					Total Amount - 20 Sq Ft
	58	CENTRAL ELEVATOR EQUIPMENT ROOM	ASSUMED			20 Sq Ft
POF	Fire Doors Wood -1.5 Hr Rating (Marshfield) (2004)					Total Amount - 40 Sq Ft
	137	ROOM 1401 GYMNASIUM	NEW			40 Sq Ft
POG	Fire Doors Metal -1.5 Hr Rating (Curries) (2004)					Total Amount - 40 Sq Ft
	138	ROOM 1401 GYMNASIUM	NEW			40 Sq Ft
POH	Fire Doors Metal -1 Hr Rating (Curries) (2004)					Total Amount - 20 Sq Ft
	141	ELECTRICAL ROOM 1404	NEW			20 Sq Ft
POI	Fire Doors Hollow Metal -1.5 Hr Rating (Underwriters Laboratories)					Total Amount - 80 Sq Ft
	167	STAIRWELL D 2199A	NSM			80 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
P0J	Fire Doors Hollow Metal -3/4 Hr (Underwriters Laboratories)					Total Amount - 40 Sq Ft
	91	1992 ADDITION 1ST FLOOR HALLWAY	NSM			40 Sq Ft
Q0A	Carpet Adhesive Various Berber Carpets					Total Amount - 25000 Sq Ft
	3	THROUGHOUT BUILDING	NONE DETECTED	355-JJT-19	JJT-19: ROOM 106.	25000 Sq Ft
R0A	Baseboard/Mopboard Adhesive 4" Light Tan Baseboard					Total Amount - 275 Sq Ft
	4	THROUGHOUT BUILDING	NONE DETECTED	042209-MV-14	14: ROOM 3203.	275 Sq Ft
R0C	Baseboard/Mopboard Adhesive 4" Black Baseboard					Total Amount - 140 Sq Ft
	5	THROUGHOUT BUILDING	NONE DETECTED	355-JJT-12	JJT-12: ROOM 2106 AT NORTHEAST CORNER SOUTH SIDE.	140 Sq Ft
R0D	Baseboard/Mopboard Adhesive 4" Dark Brown Baseboard					Total Amount - 35 Sq Ft
	104	ROOM 1105	NONE DETECTED			15 Sq Ft
	156	1966 ADDITION ROOM 2107	NONE DETECTED	042209-MV-21		20 Sq Ft
R0E	Baseboard/Mopboard Adhesive 4" Brown Baseboard					Total Amount - 45 Sq Ft
	115	ROOMS 2201 & 2202	NONE DETECTED	042209-MV-45		45 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
ROF		Baseboard/Mopboard Adhesive 4" Gray Baseboard				Total Amount - 20 Sq Ft
	96	ROOM 1108	ASSUMED			20 Sq Ft
SOA		Wood Floor Felt / Vapor Barrier 1924 Original Building				Total Amount - 30000 Sq Ft
	9	THROUGHOUT 1924 ORIGINAL BUILDING	ASSUMED			30000 Sq Ft
U0A		Light Pad Insulation Round Light Fixtures				Total Amount - 1 Sq Ft
	60	BASEMENT LOCKER ROOM HALLWAY (0302D)	65 CH	042209-MV-05		1 Sq Ft
U0B		Light Pad Insulation Large Round Light Fixture				Total Amount - 2 Sq Ft
	112	STAIRWELL TO ROOM 2201	ASSUMED			2 Sq Ft
V0A		Sink Undercoating Black				Total Amount - 48 Sq Ft
	98	ROOM 1107	5 CH			12 Sq Ft
	102	ROOM 1106	5 CH			6 Sq Ft
	105	ROOM 1105	5 CH			12 Sq Ft
	125	ROOM 1302	5 CH			6 Sq Ft
	163	1966 ADDITION ROOM 2106	5 CH			6 Sq Ft
	203	KILN ROOM ROOM 3102B	5 CH	042209-MV-16		6 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
VOB	Sink Undercoating Rough Gray					Total Amount - 12 Sq Ft
	93	ROOM 1109	NONE DETECTED			5 Sq Ft
	199	ROOM 3103	NONE DETECTED	042209-MV-17		7 Sq Ft
VOC	Sink Undercoating White					Total Amount - 6 Sq Ft
	200	ROOM 3103	NONE DETECTED	042209-MV-18		6 Sq Ft
VOD	Sink Undercoating Gray					Total Amount - 5 Sq Ft
	185	ROOM 2003E	NONE DETECTED	042209-MV-25		5 Sq Ft
VOE	Sink Undercoating White					Total Amount - 2 Sq Ft
	110	ROOM 1102	NONE DETECTED	042209-MV-48		2 Sq Ft
W1A	1' x 1' Ceiling Tile Adhesive Brown Adhesive Associated w/I1A					Total Amount - 1290 Sq Ft
	46	CAFETERIA (0201)	NONE DETECTED			500 Sq Ft
	53	ROOM 0203	NONE DETECTED	042209-MV-31		30 Sq Ft
	170	ROOM 2001	NONE DETECTED	042209-MV-23		60 Sq Ft
	174	ROOM 2001C	NONE DETECTED			30 Sq Ft
	176	ROOM 2001D	NONE DETECTED			30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	178	ROOM 2001E	NONE DETECTED			30 Sq Ft
	180	ROOM 2002	NONE DETECTED			60 Sq Ft
	206	ROOM 3202	NONE DETECTED			350 Sq Ft
	221	ROOM 3205	NONE DETECTED			200 Sq Ft
W1AA	1' x 1' Ceiling Tile Adhesive Caramel Adhesive Associated w/I1A					Total Amount - 20 Sq Ft
	229	ROOM 3304	NONE DETECTED	042209-MV-08		20 Sq Ft
W1B	1' x 1' Ceiling Tile Adhesive Brown Adhesive Associated w/I1B					Total Amount - 115 Sq Ft
	225	ROOM 3302	NONE DETECTED	042209-MV-09		100 Sq Ft
	227	ROOM 3303	NONE DETECTED			15 Sq Ft
W3C	2' x 4' Ceiling Tile Adhesive Cream Colored Adhesive Associated w/I3D					Total Amount - 50 Sq Ft
	48	CAFETERIA (0201)	ASSUMED			50 Sq Ft
X0A	Miscellaneous Material Pipe/Valve Flange Gaskets					Total Amount - 61 Sq Ft
	15	BOILER ROOM (0207)	ASSUMED			40 Sq Ft
	19	BASEMENT MECHANICAL ROOM (0207A)	ASSUMED			12 Sq Ft
	23	BASEMENT MECHANICAL ROOM (0301)	ASSUMED			8 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	38	MECHANICAL ROOM (0100)	ASSUMED			1 Sq Ft
X0B	Miscellaneous Material Vermiculite Wall Insulation (1992)					Total Amount - 2000 Sq Ft
	89	THROUGHOUT 1992 ADDITION SW STAIRWELL AND ELEVATOR LOBBY	NONE DETECTED	081219-BF-1, 2, 3	BF-1,2,3: 1992 ADDITION SW STAIRWELL.	2000 Sq Ft
X0C	Miscellaneous Material Corkboard Adhesive					Total Amount - 15 Sq Ft
	66	ROOM 0206	NONE DETECTED	042209-MV-04		15 Sq Ft
X0E	Miscellaneous Material Slate Chalkboard Adhesive (1924)					Total Amount - 200 Sq Ft
	10	THROUGHOUT 1924 ORIGINAL BUILDING	ASSUMED			200 Sq Ft
X0F	Miscellaneous Material Tackboard Adhesive (1924)					Total Amount - 2000 Sq Ft
	11	THROUGHOUT 1924 ORIGINAL BUILDING	ASSUMED			2000 Sq Ft
X0G	Miscellaneous Material Pink Interior Window Glazing					Total Amount - 4 Sq Ft
	204	SOUTH PENTHOUSE	NONE DETECTED			2 Sq Ft
	223	NORTH PENTHOUSE	NONE DETECTED	042209-MV-10		2 Sq Ft
X0H	Miscellaneous Material Marble Adhesive					Total Amount - 60 Sq Ft
	14	THROUGHOUT 1924 ORIGINAL BUILDING RESTROOMS	ASSUMED			60 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
XOI	Miscellaneous Material Slate Chalkboard Adhesive (1966)		Total Amount - 35 Sq Ft			
	157	1966 ADDITION ROOM 2107	ASSUMED			5 Sq Ft
	212	ROOM 3201	ASSUMED			15 Sq Ft
	218	ROOM 3203	ASSUMED			15 Sq Ft
XOJ	Miscellaneous Material Tackboard Adhesive (1966)		Total Amount - 105 Sq Ft			
	158	1966 ADDITION ROOM 2107	ASSUMED			5 Sq Ft
	213	ROOM 3201	ASSUMED			50 Sq Ft
	219	ROOM 3203	ASSUMED			50 Sq Ft
XOK	Miscellaneous Material Red Interior Window Caulk		Total Amount - 50 Sq Ft			
	12	THROUGHOUT 1924 ORIGINAL BUILDING	NONE DETECTED	042209-MV-12	MV-12: HALLWAY BY ROOM 3205.	50 Sq Ft
XOL	Miscellaneous Material White Exterior Window Caulk		Total Amount - 400 Sq Ft			
	13	THROUGHOUT 1924 ORIGINAL BUILDING	NONE DETECTED	042209-MV-13, 34	MV-13: ROOM 3304. MV-34: ROOM 1005.	400 Sq Ft
XOM	Miscellaneous Material Wood Frame Slate Chalkboard Adhesive		Total Amount - 6 Sq Ft			
	162	1966 ADDITION ROOM 2106	ASSUMED			6 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
XON	Miscellaneous Material Ceiling Tar Paper					Total Amount - 700 Sq Ft
182	ROOM 2003 & OFFICES	NONE DETECTED	042209-MV-24			700 Sq Ft
XOO	Miscellaneous Material Exterior Window Glazing					Total Amount - 16 Sq Ft
44	KITCHEN (0202)	NONE DETECTED	042209-MV-33			16 Sq Ft
XOP	Miscellaneous Material Gray Exterior Window Caulk					Total Amount - 20 Sq Ft
231	COURTYARD	3 CH	042209-MV-36			20 Sq Ft
XOQ	Miscellaneous Material White Exterior Window Glaze					Total Amount - 10 Sq Ft
232	COURTYARD	NONE DETECTED	042209-MV-37			10 Sq Ft
XOR	Miscellaneous Material Gray Exterior Window Glazing					Total Amount - 2 Sq Ft
233	COURTYARD	NONE DETECTED	042209-MV-38			2 Sq Ft
XOS	Miscellaneous Material Tan Exterior Window Glazing					Total Amount - 8 Sq Ft
234	COURTYARD	NONE DETECTED	042209-MV-39			8 Sq Ft
XOT	Miscellaneous Material Gray Exterior Window Caulk					Total Amount - 12 Sq Ft
235	COURTYARD	3 CH	042209-MV-40			12 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0U	Miscellaneous Material Black Window Glaze/Seal					Total Amount - 6 Sq Ft
	236	COURTYARD	NONE DETECTED	042209-MV-41		6 Sq Ft
X0V	Miscellaneous Material Brown Interior Perimeter Window Caulk					Total Amount - 20 Sq Ft
	207	1966 ADDITION ROOMS 3201 & 3203	NONE DETECTED	042209-MV-43	MV-43: ROOM 3203 NORTHWEST CORNER.	20 Sq Ft
X0W	Miscellaneous Material Chalkboard Adhesive					Total Amount - 8 Sq Ft
	117	ROOMS 2201 & 2202	NONE DETECTED	042209-MV-42	MV-42: ROOM 2201 CHALKBOARD REMOVED.	8 Sq Ft
X0X	Miscellaneous Material Tackboard Adhesive					Total Amount - 60 Sq Ft
	118	ROOMS 2201 & 2202	ASSUMED			60 Sq Ft
X0Y	Miscellaneous Material Gray Exterior Window Caulk					Total Amount - 18 Sq Ft
	111	ROOMS 1101 & 1102	5 CH	042209-MV-35	MV-35: ROOM 1102.	18 Sq Ft
X0Z	Miscellaneous Material Milkboard Adhesive					Total Amount - 300 Sq Ft
	42	THROUGHOUT KITCHEN AREA	ASSUMED			300 Sq Ft
X1B	Miscellaneous Material Tannish/Pink Countertop					Total Amount - 85 Sq Ft
	94	ROOM 1109	NONE DETECTED			10 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	197	ROOM 3103	NONE DETECTED	355-JJT-1	JJT-1: NEXT TO SOUTH STOVE.	75 Sq Ft
X1D	Miscellaneous Material Gray w/White & Dark Gray Streaks Countertop					Total Amount - 110 Sq Ft
	168	ROOM 2102A	NONE DETECTED	082415JP-1	JP-1: ROOM 2102A TOP RIGHT COUNTER.	20 Sq Ft
	193	ROOM 2305	NONE DETECTED			90 Sq Ft
X1E	Miscellaneous Material Light Blue Countertop					Total Amount - 35 Sq Ft
	186	ROOM 2003E	NONE DETECTED	355-JJT-7		35 Sq Ft
X1F	Miscellaneous Material Blue Countertop					Total Amount - 65 Sq Ft
	101	ROOM 1106	NONE DETECTED	355-JJT-20	JJT-20: SOUTH SIDE OF COUNTERTOP.	15 Sq Ft
	106	ROOM 1105	NONE DETECTED			15 Sq Ft
	123	ROOM 1302	NONE DETECTED			15 Sq Ft
	164	1966 ADDITION ROOM 2106	NONE DETECTED			20 Sq Ft
X1G	Miscellaneous Material White w/Tan Design Countertop					Total Amount - 15 Sq Ft
	99	ROOM 1107	NONE DETECTED	355-JJT-21	JJT-21: SOUTHWEST CORNER OF COUNTERTOP.	15 Sq Ft
X1H	Miscellaneous Material 6" X 6" Red Quarry Tile System					Total Amount - 2000 Sq Ft
	6	THROUGHOUT BUILDING ENTRANCES	ASSUMED			1000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	41	THROUGHOUT KITCHEN AREA	ASSUMED			1000 Sq Ft
X1I	Miscellaneous Material 6" X 6" Tan Quarry Tile System					Total Amount - 1168 Sq Ft
	61	GIRLS' LOCKER ROOM SHOWERS 0205A	ASSUMED			168 Sq Ft
	64	ROOM 0206	ASSUMED			1000 Sq Ft
X1J	Miscellaneous Material 2" X 2" White w/Brown Specks Ceramic Floor Tile System (1924)					Total Amount - 35 Sq Ft
	187	RESTROOM 2003F	ASSUMED			35 Sq Ft
X1K	Miscellaneous Material 2" X 2" Brown w/White & Brown Flecks Ceramic Floor Tile System (2004)					Total Amount - 180 Sq Ft
	142	BOYS' LOCKER SHOWERS (1403B)	NEW			60 Sq Ft
	146	GIRLS' LOCKER SHOWERS (1402A)	NEW			60 Sq Ft
	150	GYMNASIUM RESTROOM 1401B	NEW			60 Sq Ft
X1L	Miscellaneous Material 2" X 2" Beige Ceramic Floor Tile System					Total Amount - 124 Sq Ft
	130	RESTROOM 1206	ASSUMED			100 Sq Ft
	172	RESTROOM 2001A	ASSUMED			24 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X2A	Miscellaneous Material 2" X 2" Beige Ceramic Wall Tile System (2004)					Total Amount - 120 Sq Ft
	143	BOYS' LOCKER SHOWERS (1403B)	NEW			60 Sq Ft
	147	GIRLS' LOCKER SHOWERS (1402A)	NEW			60 Sq Ft
X2B	Miscellaneous Material 1" X 1" Multicolored Ceramic Wall Tile System (2004)					Total Amount - 24 Sq Ft
	144	BOYS' LOCKER SHOWERS (1403B)	NEW			10 Sq Ft
	148	GIRLS' LOCKER SHOWERS (1402A)	NEW			10 Sq Ft
	152	GYM RESTROOM 1401B	NEW			4 Sq Ft
X2C	Miscellaneous Material 6" Beige Ceramic Wall Tile System (2004)					Total Amount - 220 Sq Ft
	145	BOYS' LOCKER ROOM TOILETS (1403A)	NEW			80 Sq Ft
	149	GIRLS' LOCKER ROOM TOILETS (1402B)	NEW			80 Sq Ft
	151	GYMNASIUM RESTROOM 1401B	NEW			60 Sq Ft
X2D	Miscellaneous Material 4" X 4" White Ceramic Wall Tile System (1924)					Total Amount - 241 Sq Ft
	129	RESTROOM 1206	ASSUMED			120 Sq Ft
	171	RESTROOM 2001A	ASSUMED			66 Sq Ft
	188	RESTROOM 2003F	ASSUMED			55 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
YOA	Miscellaneous Material Fire Blanket (Sellstrom)					Total Amount - 20 Sq Ft
	192	ROOM 2302	ASSUMED			20 Sq Ft