

525 North White Bear Avenue, Saint Paul, MN 55106

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A2A		Mudded Pipe Joints on Millboard Insulation				Total Amount - 2 Joints
	82	ROOM 1502	15 CH, 5 AM	032513JD-02		2 Joints
B1A		Air Cell Pipe Insulation				Total Amount - 75 Lin Ft
	80	ROOM 1502	ASSUMED			20 Lin Ft
	89	ROOM 1502B RESTROOM	ASSUMED			10 Lin Ft
	94	ROOM 1503 ENTRANCE	ASSUMED			20 Lin Ft
	98	ROOM 1504	ASSUMED			25 Lin Ft
B2A		Millboard Pipe Insulation				Total Amount - 45 Lin Ft
	81	ROOM 1502	20 CH	032513JD-01		10 Lin Ft
	88	ROOM 1502B RESTROOM	20 CH			10 Lin Ft
	97	ROOM 1504	20 CH			25 Lin Ft
D1A		Boiler Gaskets Fiberglass				Total Amount - 4 Sq Ft
	7	BOILER ROOM 1205	NONE DETECTED	033109-MV-1		4 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
D2A	Interior Boiler Insulation White Mineral Wool		Total Amount - 100 Sq Ft			
8	BOILER ROOM 1205	NONE DETECTED	092712MV-27	MV-27: BOILER ROOM.	100 Sq Ft	
D2B	Interior Boiler Insulation Burner Refractory		Total Amount - 10 Sq Ft			
9	BOILER ROOM 1205	NONE DETECTED	092712MV-28	MV-28: BOILER ROOM.	10 Sq Ft	
I1A	1' x 1' Acoustical Ceiling Tile Medium & Small Random Holes		Total Amount - 3700 Sq Ft			
19	ROOM 1204	NONE DETECTED			60 Sq Ft	
25	ROOM 1203	NONE DETECTED	033109-MV-9		60 Sq Ft	
30	ROOM 1202	NONE DETECTED			60 Sq Ft	
36	ROOM 1201	NONE DETECTED	2001-1901-SEW-1A		60 Sq Ft	
55	ROOM 1102 (COMPUTER LAB)	NONE DETECTED			840 Sq Ft	
67	ROOM 1104 (LIBRARY)	NONE DETECTED			1800 Sq Ft	
144	ROOM 2204	NONE DETECTED			60 Sq Ft	
151	ROOM 2203	NONE DETECTED			60 Sq Ft	
158	ROOM 2205	NONE DETECTED			60 Sq Ft	
163	ROOM 2202	NONE DETECTED			60 Sq Ft	
170	ROOM 2206	NONE DETECTED			60 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	177	ROOM 2201	NONE DETECTED			60 Sq Ft
	184	ROOM 2207	NONE DETECTED			60 Sq Ft
	197	2ND FLOOR GIRLS' SOUTH RESTROOM	NONE DETECTED			200 Sq Ft
	200	2ND FLOOR BOYS' SOUTH RESTROOM	NONE DETECTED			200 Sq Ft
I1B	1' x 1' Acoustical Ceiling Tile Residual on Pucks					Total Amount - 10 Sq Ft
	16	HALLWAY 1200	NONE DETECTED	206J-7A		10 Sq Ft
I2A	2' x 2' Acoustical Ceiling Tile Pockmarks & Pin Holes w/Revealed Edge					Total Amount - 4271 Sq Ft
	42	MAIN OFFICE AREA	NONE DETECTED			1500 Sq Ft
	52	MAIN ENTRANCE 1000	NONE DETECTED	033109-MV-20		675 Sq Ft
	54	MEDIA CENTER HALLWAY 1101	NONE DETECTED			260 Sq Ft
	69	ROOM 1104 (LIBRARY)	NONE DETECTED			1800 Sq Ft
	75	LIBRARY FAN ROOM 1104A	NONE DETECTED			36 Sq Ft
I2B	2' x 2' Acoustical Ceiling Tile Small Pockmarks & Pin Holes (2013)					Total Amount - 3550 Sq Ft
	79	ROOMS 1502/1503/1504	NEW			2,500 Sq Ft
	90	ROOM 1502B RESTROOM	NEW			20 Sq Ft
	92	ROOM 1502 STORAGE (1502C)	NEW			30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	95	ROOM 1503 ENTRANCE	NEW			60 Sq Ft
	103	ROOM 1504 RESTROOM (1504B)	NEW			20 Sq Ft
	105	ROOM 1505 STORAGE (1504C)	NEW			20 Sq Ft
	119	ROOM 1305	NEW			900 Sq Ft
I3A	2' x 4' Ceiling Tile Pockmarks & Pin Holes w/Revealed Edge					Total Amount - 11718 Sq Ft
	14	1ST FLOOR HALLWAYS	NONE DETECTED	033109-MV-5	MV-5: BY ROOM 1204.	2400 Sq Ft
	57	ROOM 1102 (COMPUTER LAB)	NONE DETECTED			840 Sq Ft
	58	ROOM 1103	NONE DETECTED			260 Sq Ft
	62	ROOM 1105	NONE DETECTED			200 Sq Ft
	76	ELEVATOR LOBBY 1008	NONE DETECTED			80 Sq Ft
	108	HALLWAY 1400 BY GYMNASIUM	NONE DETECTED			1200 Sq Ft
	114	ROOM 1403 (MULTI-PURPOSE OFFICE)	NONE DETECTED			110 Sq Ft
	116	ROOM 1304	NONE DETECTED			225 Sq Ft
	122	ROOM 1305 RESTROOM (1409B)	NONE DETECTED			56 Sq Ft
	125	ROOM 1303	NONE DETECTED			250 Sq Ft
	128	RESTROOMS 1301 & 1302	NONE DETECTED			320 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	141	2ND FLOOR HALLWAYS	NONE DETECTED			2500 Sq Ft
	191	ROOM 2101	NONE DETECTED			350 Sq Ft
	195	STAFF RESTROOM 2102A	NONE DETECTED			25 Sq Ft
	205	2ND FLOOR GIRLS' NORTH RESTROOM 2301	NONE DETECTED			176 Sq Ft
	208	2ND FLOOR BOYS' NORTH RESTROOM 2302	NONE DETECTED			176 Sq Ft
	211	ROOM 2304	NONE DETECTED			850 Sq Ft
	215	ROOM 2306	NONE DETECTED			850 Sq Ft
	219	ROOM 2305	NONE DETECTED			850 Sq Ft
I3B	2' x 4' Ceiling Tile Vinyl-Coated Sheetrock					Total Amount - 650 Sq Ft
	134	KITCHEN 1404	NSM			650 Sq Ft
I3C	2' x 4' Ceiling Tile Vinyl-Coated Fiberglass					Total Amount - 80 Sq Ft
	136	KITCHEN STORAGE 1404A	NSM			80 Sq Ft
I4B	Acoustical Ceiling Tile Tectum Wall Panels					Total Amount - 2000 Sq Ft
	112	MULTI-PURPOSE 1402	NSM			2000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
J3A	Miscellaneous Cementitious Material Slate Window Sills					Total Amount - 405 Sq Ft
	21	ROOM 1204	NONE DETECTED	033109-MV-12		30 Sq Ft
	27	ROOM 1203	NONE DETECTED			30 Sq Ft
	32	ROOM 1202	NONE DETECTED			30 Sq Ft
	38	ROOM 1201	NONE DETECTED			30 Sq Ft
	83	ROOM 1502	NONE DETECTED			30 Sq Ft
	99	ROOM 1504	NONE DETECTED			30 Sq Ft
	140	2ND FLOOR LANDING	NONE DETECTED			15 Sq Ft
	147	ROOM 2204	NONE DETECTED			30 Sq Ft
	153	ROOM 2203	NONE DETECTED			30 Sq Ft
	166	ROOM 2202	NONE DETECTED			30 Sq Ft
	173	ROOM 2206	NONE DETECTED			30 Sq Ft
	179	ROOM 2201	NONE DETECTED			30 Sq Ft
	186	ROOM 2207	NONE DETECTED			30 Sq Ft
	193	ROOM 2101	NONE DETECTED			30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K1A	Sheet Vinyl Flooring & Adhesive Tan (2013)					Total Amount - 5400 Sq Ft
18	ROOMS 1201-1204	NEW			1000 Sq Ft	
78	ROOMS 1502/1503/1504	NEW			800 Sq Ft	
120	ROOM 1305	NEW			200 Sq Ft	
138	THROUGHOUT 2ND FLOOR	NEW			3000 Sq Ft	
216	ROOM 2306	NEW			200 Sq Ft	
220	ROOM 2305	NEW			200 Sq Ft	
K1B	Sheet Vinyl Flooring & Adhesive Blue (2013)					Total Amount - 675 Sq Ft
53	MAIN ENTRANCE 1000	NEW			675 Sq Ft	
K2A	12" x 12" Vinyl Floor Tile & Mastic Blue Mottle					Total Amount - 415 Sq Ft
13	BOILER ROOM ENTRYWAY	NONE DETECTED			35 Sq Ft	
107	LANDING BY ROOMS 1502/1504	NONE DETECTED	033109-MV-3	MV-3: HALLWAY BY ROOM 1504.	80 Sq Ft	
110	HALLWAY 1400 BY GYMNASIUM	NONE DETECTED			100 Sq Ft	
142	2ND FLOOR HALLWAY	NONE DETECTED			200 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2B	12" x 12" Vinyl Floor Tile & Mastic Gray Mottle		Total Amount - 6570 Sq Ft			
15	1ST FLOOR HALLWAYS	NONE DETECTED	033109-MV-6	MV-6: ELEVATOR LOBBY 1008.	4000 Sq Ft	
50	OFFICE WORK ROOM 1007	NONE DETECTED			170 Sq Ft	
109	HALLWAY 1400 BY GYMNASIUM	NONE DETECTED			100 Sq Ft	
143	2ND FLOOR HALLWAY	NONE DETECTED			2300 Sq Ft	
K2C	12" x 12" Vinyl Floor Tile & Mastic Purple Mottle		Total Amount - 200 Sq Ft			
63	ROOM 1105	NONE DETECTED	033109-MV-28		200 Sq Ft	
K2D	12" x 12" Vinyl Floor Tile & Mastic Green Mottle		Total Amount - 224 Sq Ft			
43	MAIN OFFICE ENTRY NEAR ROOM 1202	NONE DETECTED			24 Sq Ft	
111	MULTI-PURPOSE ENTRYWAYS	NONE DETECTED	033109-MV-34	MV-34: NORTH ENTRYWAY.	200 Sq Ft	
K2E	12" x 12" Vinyl Floor Tile & Mastic Tan w/Cream & Gray Flecks		Total Amount - 4110 Sq Ft			
113	MULTI-PURPOSE 1402	NONE DETECTED			4000 Sq Ft	
115	ROOM 1403 (MULTI-PURPOSE OFFICE)	NONE DETECTED	033109-MV-35		110 Sq Ft	
K2F	12" x 12" Vinyl Floor Tile & Mastic Cream w/Black Smudges		Total Amount - 200 Sq Ft			
133	CUSTODIAL OFFICE 1408	NONE DETECTED	033109-MV-37		200 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2H	12" x 12" Vinyl Floor Tile & Mastic Blue/Gray Mottle		Total Amount - 200 Sq Ft			
46	HEALTH OFFICE AREA 1004	NONE DETECTED	033109-MV-24		200 Sq Ft	
K3A	Miscellaneous Flooring Black Mastic (1954)		Total Amount - 20 Sq Ft			
131	ROOM 1307 (SERVER ROOM)	NONE DETECTED			20 Sq Ft	
K3B	Miscellaneous Flooring 2' x 2' Tan (2013)		Total Amount - 1410 Sq Ft			
93	ROOM 1502 STORAGE (1502C)	NEW			30 Sq Ft	
96	ROOM 1503 ENTRANCE	NEW			60 Sq Ft	
106	ROOM 1505 STORAGE (1504C)	NEW			20 Sq Ft	
146	ROOM 2204	NEW			750 Sq Ft	
192	ROOM 2101	NEW			350 Sq Ft	
212	ROOM 2304	NEW			200 Sq Ft	
L0A	Flexible Duct Connector Canvas		Total Amount - 12 Sq Ft			
72	LIBRARY FAN ROOM 1104A	NONE DETECTED	033109-MV-30		12 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
MOA		Plaster 1954 Original Building			Total Amount - 6000 Sq Ft	
1	THROUGHOUT BUILDING	NONE DETECTED	033109-MV-9, 14, 15, 16, 17, 18, 19, 21; 563-1	MV-9: ROOM 1203 CEILING. MV-14: ROOM 2102. MV-15: HALLWAY BY ROOM 2206. MV-16: HALLWAY BY ROOM 2204. MV-17: IMC FAN ROOM. MV-18: HALLWAY BY ROOM 1202. MV-19: HALLWAY BY ROOM 1204. MV-21: HALLWAY OUTSIDE ROOM 1204 CEILING.	6000 Sq Ft	
NOA		Drywall/Joint Compound 1994 Renovation/Addition			Total Amount - 15000 Sq Ft	
2	THROUGHOUT BUILDING	NEW			15000 Sq Ft	
POA		Fire Doors Wood -1.5 Hr Rating (Warnock Hersey)			Total Amount - 20 Sq Ft	
11	BOILER ROOM 1205	ASSUMED			20 Sq Ft	
POB		Fire Doors Pieced Metal -Wood Core			Total Amount - 30 Sq Ft	
12	BOILER ROOM 1205	NSM			30 Sq Ft	
POC		Fire Doors Wood Jacket -1.5 Hr Rating (Intertek)			Total Amount - 50 Sq Ft	
71	LIBRARY ELECTRICAL ROOM 1104A	ASSUMED			30 Sq Ft	
73	LIBRARY FAN ROOM 1104A	ASSUMED			20 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
POD Fire Doors Hollow Metal -1.5 Hr Rating (Underwriters Laboratories)						Total Amount - 20 Sq Ft
77	ELEVATOR EQUIPMENT ROOM 1008A	NSM				20 Sq Ft
POE Fire Doors Metal -45/90 Rating (Intertek)						Total Amount - 40 Sq Ft
132	LOADING DOCK 1407	ASSUMED				40 Sq Ft
Q0A Carpet Adhesive Blue/Gray Berber Carpet						Total Amount - 475 Sq Ft
117	ROOM 1304	NONE DETECTED	033109-MV-23, 31	MV-23,31: MAIN OFFICE AREA (SINCE REMOVED).		225 Sq Ft
126	ROOM 1303	NONE DETECTED				250 Sq Ft
Q0B Carpet Adhesive Red Berber Carpet						Total Amount - 260 Sq Ft
59	ROOM 1103	NONE DETECTED	033109-MV-26	MV-26: ROOM 1102 (COMPUTER LAB) (SINCE REMOVED).		260 Sq Ft
Q0C Carpet Adhesive Brown Carpet Squares (2013)						Total Amount - 12000 Sq Ft
3	THROUGHOUT BUILDING	NEW				12000 Sq Ft
ROA Baseboard/Mopboard Adhesive 4" Gray Baseboard						Total Amount - 400 Sq Ft
4	THROUGHOUT BUILDING	NONE DETECTED	033109-MV-4	MV-4: ELEVATOR LOBBY 1008.		400 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
ROB						Total Amount - 400 Sq Ft
	5	THROUGHOUT BUILDING	NONE DETECTED	2001-1901-XX-2B	2B: ROOM 2201.	400 Sq Ft
ROC						Total Amount - 200 Sq Ft
	6	THROUGHOUT BUILDING	NONE DETECTED	033109-MV-11	MV-11: ROOM 1102.	200 Sq Ft
ROE						Total Amount - 10 Sq Ft
	60	ROOM 1103	NONE DETECTED			5 Sq Ft
	64	ROOM 1105	NONE DETECTED	033109-MV-27	MV-27: ROOM 1104 (LIBRARY) (SINCE REMOVED).	5 Sq Ft
VOA						Total Amount - 42 Sq Ft
	22	ROOM 1204	NONE DETECTED			3 Sq Ft
	33	ROOM 1202	NONE DETECTED	033109-MV-10		3 Sq Ft
	39	ROOM 1201	NONE DETECTED			3 Sq Ft
	121	ROOM 1305	NONE DETECTED			5 Sq Ft
	156	ROOM 2203	NONE DETECTED			5 Sq Ft
	162	ROOM 2205	NONE DETECTED			5 Sq Ft
	167	ROOM 2202	NONE DETECTED			5 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	172	ROOM 2206	NONE DETECTED			3 Sq Ft
	183	ROOM 2201	NONE DETECTED			5 Sq Ft
	190	ROOM 2207	NONE DETECTED			5 Sq Ft
VOB	Sink Undercoating Rough Gray					Total Amount - 20 Sq Ft
	47	HEALTH OFFICE AREA 1004	NONE DETECTED	033109-MV-25		5 Sq Ft
	51	OFFICE WORK ROOM 1007	NONE DETECTED			5 Sq Ft
	65	ROOM 1105	NONE DETECTED			5 Sq Ft
	84	ROOM 1502	NONE DETECTED			5 Sq Ft
VOD	Sink Undercoating Rough Light Gray					Total Amount - 20 Sq Ft
	194	ROOM 2101	NONE DETECTED			5 Sq Ft
	213	ROOM 2304	NONE DETECTED	033109-MV-39		5 Sq Ft
	217	ROOM 2306	NONE DETECTED			5 Sq Ft
	221	ROOM 2305	NONE DETECTED			5 Sq Ft
W1A	1' x 1' Ceiling Tile Adhesive Associated w/11A					Total Amount - 925 Sq Ft
	20	ROOM 1204	NONE DETECTED			15 Sq Ft
	26	ROOM 1203	NONE DETECTED	033109-MV-9		15 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	31	ROOM 1202	NONE DETECTED			15 Sq Ft
	37	ROOM 1201	NONE DETECTED			15 Sq Ft
	56	ROOM 1102 (COMPUTER LAB)	NONE DETECTED			210 Sq Ft
	68	ROOM 1104 (LIBRARY)	NONE DETECTED	092712MV-32	MV-32: ROOM 1504 (SINCE REMOVED).	450 Sq Ft
	145	ROOM 2204	NONE DETECTED			15 Sq Ft
	152	ROOM 2203	NONE DETECTED			15 Sq Ft
	159	ROOM 2205	NONE DETECTED			15 Sq Ft
	164	ROOM 2202	NONE DETECTED			15 Sq Ft
	171	ROOM 2206	NONE DETECTED			15 Sq Ft
	178	ROOM 2201	NONE DETECTED			15 Sq Ft
	185	ROOM 2207	NONE DETECTED			15 Sq Ft
	198	2ND FLOOR GIRLS' SOUTH RESTROOM	NONE DETECTED			50 Sq Ft
	201	2ND FLOOR BOYS' SOUTH RESTROOM	NONE DETECTED			50 Sq Ft
W1B	1' x 1' Ceiling Tile Adhesive Associated w/I1B					Total Amount - 10 Sq Ft
	17	HALLWAY 1200	NONE DETECTED	033109-MV-21		10 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
XOA	Miscellaneous Material Gray Sheet Vinyl Countertop					Total Amount - 10 Sq Ft
	10	BOILER ROOM 1205	NONE DETECTED	033109-MV-2		10 Sq Ft
XOB	Miscellaneous Material Wood Frame Chalkboard Adhesive					Total Amount - 460 Sq Ft
	23	ROOM 1204	2 CH			40 Sq Ft
	28	ROOM 1203	2 CH			40 Sq Ft
	34	ROOM 1202	2 CH	092712MV-29	MV-29: ROOM 1201.	40 Sq Ft
	40	ROOM 1201	2 CH			40 Sq Ft
	85	ROOM 1502	2 CH			10 Sq Ft
	100	ROOM 1504	2 CH			10 Sq Ft
	148	ROOM 2204	2 CH			40 Sq Ft
	154	ROOM 2203	2 CH			40 Sq Ft
	160	ROOM 2205	2 CH			40 Sq Ft
	168	ROOM 2202	2 CH			40 Sq Ft
	175	ROOM 2206	2 CH			40 Sq Ft
	180	ROOM 2201	2 CH			40 Sq Ft
	187	ROOM 2207	2 CH			40 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0C	Miscellaneous Material Metal Frame Chalkboard Adhesive		Total Amount - 10 Sq Ft			
61	ROOM 1103	ASSUMED				10 Sq Ft
X0D	Miscellaneous Material Wired Window Glaze		Total Amount - 17 Sq Ft			
66	ROOM 1105	NONE DETECTED	033109-MV-29			2 Sq Ft
139	THROUGHOUT 2ND FLOOR	NONE DETECTED				15 Sq Ft
X0E	Miscellaneous Material Metal Frame Chalkboard Adhesive (1994)		Total Amount - 60 Sq Ft			
214	ROOM 2304	NONE DETECTED				20 Sq Ft
218	ROOM 2306	NONE DETECTED				20 Sq Ft
222	ROOM 2305	NONE DETECTED	092712MV-31	MV-31: ROOM 2305.		20 Sq Ft
X0F	Miscellaneous Material Wood Frame Tackboard Adhesive		Total Amount - 650 Sq Ft			
24	ROOM 1204	NONE DETECTED				50 Sq Ft
29	ROOM 1203	NONE DETECTED				50 Sq Ft
35	ROOM 1202	NONE DETECTED	092712MV-30	MV-30: ROOM 1202.		50 Sq Ft
41	ROOM 1201	NONE DETECTED				50 Sq Ft
86	ROOM 1502	NONE DETECTED				50 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	101	ROOM 1504	NONE DETECTED			50 Sq Ft
	149	ROOM 2204	NONE DETECTED			50 Sq Ft
	155	ROOM 2203	NONE DETECTED			50 Sq Ft
	161	ROOM 2205	NONE DETECTED			50 Sq Ft
	169	ROOM 2202	NONE DETECTED			50 Sq Ft
	176	ROOM 2206	NONE DETECTED			50 Sq Ft
	181	ROOM 2201	NONE DETECTED			50 Sq Ft
	188	ROOM 2207	NONE DETECTED			50 Sq Ft
X0G	Miscellaneous Material Metal Frame Corkboard Adhesive					Total Amount - 40 Sq Ft
	118	ROOM 1304	ASSUMED			20 Sq Ft
	127	ROOM 1303	ASSUMED			20 Sq Ft
X0H	Miscellaneous Material Red Fire Stop					Total Amount - 8 Sq Ft
	70	LIBRARY ELECTRICAL ROOM 1104A	ASSUMED			3 Sq Ft
	74	LIBRARY FAN ROOM 1104A	ASSUMED			5 Sq Ft
X1B	Miscellaneous Material Gray/White Countertop					Total Amount - 180 Sq Ft
	87	ROOM 1502	NONE DETECTED	033109-MV-32		30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	102	ROOM 1504	NONE DETECTED			30 Sq Ft
	150	ROOM 2204	NONE DETECTED			30 Sq Ft
	157	ROOM 2203	NONE DETECTED			30 Sq Ft
	165	ROOM 2202	NONE DETECTED			30 Sq Ft
	182	ROOM 2201	NONE DETECTED			30 Sq Ft
X1C	Miscellaneous Material 4" X 4" Beige Ceramic Wall Tile System					Total Amount - 2515 Sq Ft
	44	MAIN OFFICE RESTROOM 1001A	NEW			100 Sq Ft
	48	HEALTH OFFICE RESTROOM 1004A	NEW			115 Sq Ft
	124	ROOM 1305 RESTROOM (1409B)	NEW			200 Sq Ft
	130	RESTROOMS 1301 & 1302	NEW			750 Sq Ft
	203	2ND FLOOR BOYS' SOUTH RESTROOM	NEW			150 Sq Ft
	207	2ND FLOOR GIRLS' NORTH RESTROOM 2301	NEW			600 Sq Ft
	210	2ND FLOOR BOYS' NORTH RESTROOM 2302	NEW			600 Sq Ft
X1D	Miscellaneous Material 2" X 2" Off White Ceramic Floor Tile System					Total Amount - 320 Sq Ft
	129	RESTROOMS 1301 & 1302	NEW			320 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1E	Miscellaneous Material 2" X 2" Brown/Peach/Green Ceramic Floor Tile System					Total Amount - 481 Sq Ft
	45	MAIN OFFICE RESTROOM 1001A	NEW			25 Sq Ft
	49	HEALTH OFFICE RESTROOM 1004A	NEW			48 Sq Ft
	123	ROOM 1305 RESTROOM (1409B)	NEW			56 Sq Ft
	206	2ND FLOOR GIRLS' NORTH RESTROOM 2301	NEW			176 Sq Ft
	209	2ND FLOOR BOYS' NORTH RESTROOM 2302	NEW			176 Sq Ft
X1F	Miscellaneous Material Multi-Sized Green Ceramic Floor Tile System					Total Amount - 45 Sq Ft
	91	ROOM 1502B RESTROOM	ASSUMED			20 Sq Ft
	196	STAFF RESTROOM 2102A	ASSUMED			25 Sq Ft
X1G	Miscellaneous Material Multi-Sized Blue Ceramic Floor Tile System					Total Amount - 220 Sq Ft
	104	ROOM 1504 RESTROOM (1504B)	ASSUMED			20 Sq Ft
	199	2ND FLOOR GIRLS' SOUTH RESTROOM	ASSUMED			200 Sq Ft
X1H	Miscellaneous Material 6" Blue-Gray Quarry Tile System (1994)					Total Amount - 730 Sq Ft
	135	KITCHEN 1404	NEW			650 Sq Ft
	137	KITCHEN STORAGE 1404A	NEW			80 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1I	Miscellaneous Material Black/Brown Marble-Look Countertop					Total Amount - 60 Sq Ft
	174	ROOM 2206	ASSUMED			30 Sq Ft
	189	ROOM 2207	ASSUMED			30 Sq Ft
X1J	Miscellaneous Material Multi-Sized Brown Ceramic Floor Tile System					Total Amount - 200 Sq Ft
	202	2ND FLOOR BOYS' SOUTH RESTROOM	ASSUMED			200 Sq Ft
X1K	Miscellaneous Material 1" X 1" Beige Ceramic Floor Tile System					Total Amount - 20 Sq Ft
	204	2ND FLOOR BOYS' SOUTH RESTROOM	ASSUMED			20 Sq Ft