

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A4A Mudded Pipe Joints on Fiberglass Insulation Unknown Installation Date						Total Amount - 2 Joints
	22	1953 ORIGINAL BUILDING TUNNEL	NONE DETECTED	557-JJT-10, 11, 12, 13, 14; 557-JJT-23	JJT-10: ROOM 1216 MIDDLE ELBOWS EAST (SINCE REMOVED). JJT-11: ROOM 1216 MIDDLE ELBOWS WEST(SINCE REMOVED). JJT-12,13: ROOM 1216 SOUTHEAST CORNER ABOVE DOOR (SINCE REMOVED). JJT-23: WEST TUNNEL WEST VALVE.	2 Joints
I2C 2' x 2' Acoustical Ceiling Tile Smooth w/Revealed Edge (2015)						Total Amount - 1920 Sq Ft
	20	1953 ORIGINAL BUILDING MULTI-PURPOSE ROOM 1101	NEW			1920 Sq Ft
I2D 2' x 2' Acoustical Ceiling Tile Dents w/Pin Holes (2017)						Total Amount - 1000 Sq Ft
	29	ROOM 1302	NEW			1000 Sq Ft
I2F 2' x 2' Acoustical Ceiling Tile Dents w/Pin Holes (2018)						Total Amount - 75000 Sq Ft
	2	THROUGHOUT BUILDING	NEW			75000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I2G	2' x 2' Acoustical Ceiling Tile Light Texture w/Revealed Edge (2018)		Total Amount - 28000 Sq Ft			
3	THROUGHOUT BUILDING	NEW	28000 Sq Ft			
I2H	2' x 2' Acoustical Ceiling Tile Smooth Texture (2018)		Total Amount - 3000 Sq Ft			
10	MEDIA CENTER	NEW	3000 Sq Ft			
K2F	12" x 12" Vinyl Floor Tile & Mastic Blue Mottle		Total Amount - 50 Sq Ft			
16	MAINTENANCE CLOSET (1201)	NONE DETECTED	102210-JC-10	JC-10: ROOM 1123 (STAFF WORK ROOM) (SINCE REMOVED).	50 Sq Ft	
K2G	12" x 12" Vinyl Floor Tile & Mastic Beige/Tan Mottle		Total Amount - 60 Sq Ft			
17	1953 ORIGINAL BUILDING MULTI-PURPOSE ROOM STAGE 1101A	NONE DETECTED	102210-JC-09	JC-09: 1953 ORIGINAL BUILDING MULTI-PURPOSE ROOM 1101 (SINCE REMOVED).	60 Sq Ft	
K3C	Miscellaneous Flooring Gray Stair Treads (20XX)		Total Amount - 240 Sq Ft			
13	THROUGHOUT ORIGINAL BUILDING STAIRWELLS	NEW	240 Sq Ft			
K3D	Miscellaneous Flooring 2' x 2' Gray w/Pink & White Flecks		Total Amount - 40000 Sq Ft			
4	THROUGHOUT BUILDING	NEW	40000 Sq Ft			

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
MOA		Plaster 1953 Original Building		Total Amount - 5000 Sq Ft		
	11	THROUGHOUT 1953 ORIGINAL BUILDING	NONE DETECTED	100410-ML-14, 20, 21; 557-JJT-1, 2, 3, 4, 24; ACB450I-B5, B6, B7, B8, B9	ML-14: OUTSIDE ROOM 1216. ML-20: ROOM 2214. ML-21: HALLWAY OUTSIDE ROOM 2207. JJT-1: ROOM 2207 BELOW MIDDLE WINDOW BELOW RADIATOR. JJT-2: ROOM 2202 PIPE CHASE NORTH WALL. JJT- 3: ROOM 2202 PIPE CHASE SOUTH WALL. JJT-24: ROOM 1121 ABOVE LOUDSPEAKER.	5000 Sq Ft
MOC		Plaster 1974 Addition		Total Amount - 180 Sq Ft		
	23	1974 ADDITION GYMNASIUM (1109)	NONE DETECTED	102210-JC-06; 100410- ML-04; 2001-1501-F-6; 100410-ML-06	JC-06: 1974 ADDITION LOADING DOCK STORAGE (1104B) (SINCE REMOVED). ML- 04: BOILER ROOM (SINCE REMOVED). ML-06: ROOM 1111 (SINCE REMOVED).	120 Sq Ft
	37	1974 ADDITION ROOM 1407 (ELEVATOR EQUIPMENT)	NONE DETECTED	051717-BF-31; 100410- ML-11	ML-11: ROOM 1401 (LIBRARY) ELECTRICAL CLOSET (SINCE REMOVED). BF-31: ROOM 1401 (LIBRARY) (SINCE REMOVED).	60 Sq Ft
NOC		Drywall/Joint Compound 1974 Addition		Total Amount - 3650 Sq Ft		
	30	ROOM 1303	NONE DETECTED			700 Sq Ft
	32	ROOM 1304	NONE DETECTED			700 Sq Ft
	33	ROOM 1305	NONE DETECTED			450 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	34	ROOM 1306	NONE DETECTED	557-JJT-38	JJT-38: ROOM 115 BEHIND BASEBOARD BELOW PHONE (SINCE REMOVED).	600 Sq Ft
	35	1974 ADDITION HALLWAY 1400 OUTSIDE ROOMS 1301-1306	NONE DETECTED	4501-B3	B3: ROOM 1041 (LIBRARY) (SINCE REMOVED).	1200 Sq Ft
NOCC	Drywall/Joint Compound Vinyl-Coated (1974)					Total Amount - 1200 Sq Ft
	31	ROOM 1314	NONE DETECTED			500 Sq Ft
	36	1974 ADDITION HALLWAY 1400 OUTSIDE ROOMS 1301-1306	NONE DETECTED	557-JJT-37	JJT-37: ROOM 1403 IN NORTHEAST CORNER (SINCE REMOVED).	700 Sq Ft
NOF	Drywall/Joint Compound 2018 Installation					Total Amount - 10000 Sq Ft
	1	THROUGHOUT BUILDING	NEW			10000 Sq Ft
QOS	Carpet Adhesive Striped Carpet Squares (2018)					Total Amount - 20000 Sq Ft
	5	THROUGHOUT BUILDING	NEW			20000 Sq Ft
ROF	Baseboard/Mopboard Adhesive 4" Gray (2018)					Total Amount - 1000 Sq Ft
	6	THROUGHOUT BUILDING	NEW			1000 Sq Ft
SOA	Wood Floor Felt / Vapor Barrier Elevated (1953)					Total Amount - 700 Sq Ft
	18	1953 ORIGINAL BUILDING MULTI-PURPOSE STAGE 1101A	ASSUMED			700 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
TOA	Light Cord Insulation Large White Cords		Total Amount - 40 Lin Ft			
21	1953 ORIGINAL BUILDING MULTI-PURPOSE ROOM 1101	ASSUMED	40 Lin Ft			
T0B	Light Cord Insulation Small White Cords		Total Amount - 10 Lin Ft			
19	1953 ORIGINAL BUILDING MULTI-PURPOSE ROOM STAGE 1101A	ASSUMED	10 Lin Ft			
X0C	Miscellaneous Material Foam Glass Adhesive		Total Amount - 600 Sq Ft			
26	1974 ADDITION TUNNEL	NONE DETECTED	100410-ML-05	ML-05: 1974 ADDITION TUNNEL	600 Sq Ft	
X1F	Miscellaneous Material 2" Multi-Shaded Blue Ceramic Floor Tile System		Total Amount - 48 Sq Ft			
14	ROOM 1218 RESTROOM	ASSUMED	23 Sq Ft			
15	ROOM 1220 RESTROOM	ASSUMED	25 Sq Ft			
X1G	Miscellaneous Material Multi-Sized Brown & White Ceramic Floor Tile System		Total Amount - 695 Sq Ft			
24	1974 ADDITION GYMNASIUM STORAGE (1111)	NONE DETECTED	060518ML-05	ML-05: KITCHEN RESTROOM 1106A (SINCE REMOVED).	230 Sq Ft	
25	1974 ADDITION GYMNASIUM STORAGE (1112)	NONE DETECTED	225 Sq Ft			
27	1974 ADDITION RESTROOM 1115	NONE DETECTED	120 Sq Ft			
28	1974 ADDITION RESTROOM 1114	NONE DETECTED	120 Sq Ft			

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1H	Miscellaneous Material 1' X 2' Gray Marble Look Quarry Floor Tile System (2018)					Total Amount - 5000 Sq Ft
7	THROUGHOUT BUILDING	NEW				5000 Sq Ft
X1I	Miscellaneous Material 6" X 12" White Ceramic Wall Tile System (2018)					Total Amount - 10000 Sq Ft
8	THROUGHOUT BUILDING	NEW				10000 Sq Ft
X1J	Miscellaneous Material 6" X 6" Ceramic Wall Tile System (2018)					Total Amount - 1800 Sq Ft
9	THROUGHOUT BUILDING	NEW				1800 Sq Ft
X1O	Miscellaneous Material Glazed Block Wall & Grout (1953)					Total Amount - 10000 Sq Ft
12	THROUGHOUT 1953 ORIGINAL BUILDING	NONE DETECTEC	060518ML-04	ML-04: CUSTODIAL 1201.		10000 Sq Ft