

810 Palace Avenue, Saint Paul, MN 55102

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A4C	Mudded Pipe Joints on Fiberglass Insulation 1965 Addition					Total Amount - 37 Joints
	252	1965 ADDITION 1ST FLOOR HALLWAY 1200	NONE DETECTED	061418ML-01-11; 062217-BF-4; 031209-RV-43; 246-OCW-A, B, C (NOVA)	ML-01: ROOM 1206. ML-02: ROOM 1203. ML-03: HALLWAY NEAR ROOM 1217. ML-04: ROOM 1204. ML-05: HALLWAY NEAR ROOM 1201. ML-06: ROOM 2212. ML-07: ROOM 1207. ML-08: HALLWAY NEAR ROOM 1203. ML-09: ROOM 1216. ML-10: ROOM 2215. ML-11: ROOM 2210. BF-4: 1965 ADDITION 1ST FLOOR HALLWAY 1200 (SINCE REMOVED). RV-43: 1965 ADDITION 1ST FLOOR HALLWAY 1200.	5 Joints
	253	STAFF RESTROOM 1202	NONE DETECTED	2001-1501P-16, 17	P16,17: FORMER ROOM 107A.	9 Joints
	260	ROOM 1209	NONE DETECTED			9 Joints
	261	ROOM 1204	NONE DETECTED	233-HJ-A, B (NOVA)	233-HJ-A,B (NOVA): ROOM 1211 (SINCE REMOVED).	4 Joints
	262	ROOM 1219	NONE DETECTED	031209-RV-44	RV-44: ROOM 1208 HEATING LINE (SINCE REMOVED).	1 Joints
	264	ROOM 1255A	NONE DETECTED			7 Joints
	278	ROOM 2204 (MECHANICAL)	NONE DETECTED	031209-RV-52; 528-16	RV-52: ROOF DRAIN BY SHIP'S LADDER. 16: STEAM FITTING.	1 Joints

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	280	ROOM 2215	NONE DETECTED	528-4		1 Joints
A4D	Mudded Pipe Joints on Fiberglass Insulation 1972 Addition					Total Amount - 3 Joints
	271	ROOM 1257A MECHANICAL	NONE DETECTED	031209-RV-45, 46; 528-5	RV-45: ROOM 1213 (SINCE REMOVED). RV-46: ROOM 1212A MECHANICAL.	3 Joints
A4G	Mudded Pipe Joints on Fiberglass Insulation Unknown					Total Amount - 2 Joints
	9	BASEMENT STAIRWELL LANDING	NONE DETECTED			1 Joints
	10	BASEMENT FAN ROOM 0401	NONE DETECTED	031009-ML-01; 2001-1501-P17	P17: MECHANICAL ROOM ACROSS FROM ROOM 1405.	1 Joints
F2A	Exterior Duct Insulation Fiberglass					Total Amount - 150 Sq Ft
	272	ROOM 1257A MECHANICAL	NONE DETECTED	528-8		150 Sq Ft
I1A	1' x 1' Acoustical Ceiling Tile Fissured (1939)					Total Amount - 11800 Sq Ft
	197	GYMNASIUM (2330)	NONE DETECTED			6400 Sq Ft
	208	AUDITORIUM (2120)	NONE DETECTED	031009-ML-38	ML-38: CATWALK.	2700 Sq Ft
	217	CAFETERIA (1120)	NONE DETECTED	031009-ML-04		2700 Sq Ft
I2B	2' x 2' Acoustical Ceiling Tile Small Dents & Pin Holes (2017)					Total Amount - 26014 Sq Ft
	13	ROOM 1501 (COMMUNITY)	NEW			700 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	15	ROOM 1503	NEW			1000 Sq Ft
	17	ROOM 1503A KILN ROOM	NEW			75 Sq Ft
	19	ROOM 1505	NEW			200 Sq Ft
	45	ROOM 1406	NEW			400 Sq Ft
	52	ROOM 1410	NEW			720 Sq Ft
	69	ROOM 2101	NEW			1055 Sq Ft
	75	ROOM 2305 (THEATRE)	NEW			995 Sq Ft
	78	ROOM 2301 (MULTI PURPOSE ROOM)	NEW			1555 Sq Ft
	84	ROOM 2402	NEW			600 Sq Ft
	96	ROOM 2406	NEW			850 Sq Ft
	99	ROOM 2405	NEW			224 Sq Ft
	101	ROOM 2408	NEW			1050 Sq Ft
	105	ROOM 2408A	NEW			115 Sq Ft
	113	ROOM 2410	NEW			850 Sq Ft
	118	ROOM 3402	NEW			660 Sq Ft
	130	ROOM 3406	NEW			684 Sq Ft
	136	ROOM 3408	NEW			1000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	143	ROOM 3405	NEW			350 Sq Ft
	148	ROOM 3410	NEW			950 Sq Ft
	152	ROOM 3304	NEW			200 Sq Ft
	155	ROOM 3302	NEW			512 Sq Ft
	160	ROOM 3301	NEW			725 Sq Ft
	169	ROOM 3303	NEW			600 Sq Ft
	175	ROOM 3101	NEW			216 Sq Ft
	176	ROOM 3103	NEW			600 Sq Ft
	186	ROOM 3104A	NEW			128 Sq Ft
	189	ROOM 3104	NEW			700 Sq Ft
	228	ROOM 1330	NEW			1000 Sq Ft
	241	ROOM 1414	NEW			880 Sq Ft
	245	ROOM 1412	NEW			420 Sq Ft
	249	THROUGHOUT 1965 ADDITION CLASSROOMS	NEW			6000 Sq Ft
I2C	2' x 2' Acoustical Ceiling Tile Light Texture w/Revealed Edge (2017)				Total Amount - 5558 Sq Ft	
	27	ROOM 1401	NEW			288 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	219	CAFETERIA (1120)	NEW			2000 Sq Ft
	222	ROOM 1106	NEW			420 Sq Ft
	226	1939 ADDITION FIRST FLOOR HALLWAY OUTSIDE ROOMS 1331 TO ROOM 1339	NEW			750 Sq Ft
	233	ROOM 1332	NEW			100 Sq Ft
	250	THROUGHOUT 1965 ADDITION HALLWAY	NEW			2000 Sq Ft
I2D	2' x 2' Acoustical Ceiling Tile Textured w/Revealed Edge (2018)					Total Amount - 9146 Sq Ft
	5	THROUGHOUT BUILDING HALLWAYS	NEW			8000 Sq Ft
	20	ROOM 1507	NEW			200 Sq Ft
	37	RESTROOM CORRIDOR 1404	NEW			100 Sq Ft
	61	ROOM 1102	NEW			96 Sq Ft
	63	ROOM 1104	NEW			550 Sq Ft
	90	RESTROOM CORRIDOR 2404	NEW			100 Sq Ft
	124	RESTROOM CORRIDOR 3404	NEW			100 Sq Ft
I2E	2' x 2' Acoustical Ceiling Tile Vinyl Coated Sheetrock (2018)					Total Amount - 1010 Sq Ft
	40	RESTROOMS 1404A & 1404B	NEW			100 Sq Ft
	65	ROOM 1104B	NEW			150 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	93	RESTROOMS 2404A & 2404B	NEW			100 Sq Ft
	127	RESTROOM 3404B	NEW			100 Sq Ft
	166	RESTROOM 3301A	NEW			100 Sq Ft
	181	3105 RESTROOMS	NEW			320 Sq Ft
	254	STAFF RESTROOM 1202	NEW			100 Sq Ft
	257	RESTROOM 1204A	NEW			40 Sq Ft
I3A	2' x 4' Ceiling Tile 2' x 2'-Look Slits & Pin Holes					Total Amount - 3000 Sq Ft
	238	ROOM 1334	NEW			3000 Sq Ft
J1A	Cementitious Panels Black Gauge Panel					Total Amount - 4 Sq Ft
	147	ROOM 3330B (GYMNASIUM MECHANICAL WEST)	15 CH			1 Sq Ft
	196	ROOM 3330C (GYMNASIUM MECHANICAL EAST)	15 CH			1 Sq Ft
	202	EAST STAGE FAN ROOM (3120B)	15 CH			1 Sq Ft
	207	WEST STAGE FAN ROOM (3120A)	15 CH	031009-ML-03		1 Sq Ft
J3A	Miscellaneous Cementitious Material Black Slate Window Sills					Total Amount - 277 Sq Ft
	56	ROOM 1410	NONE DETECTED			15 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	104	ROOM 2408	NONE DETECTED			25 Sq Ft
	108	ROOM 2408A	NONE DETECTED			2 Sq Ft
	116	ROOM 2410	NONE DETECTED			15 Sq Ft
	133	ROOM 3406	NONE DETECTED			15 Sq Ft
	141	ROOM 3408	NONE DETECTED			30 Sq Ft
	151	ROOM 3410	NONE DETECTED			14 Sq Ft
	194	ROOM 3104	NONE DETECTED			4 Sq Ft
	204	STAGE (2122)	NONE DETECTED			5 Sq Ft
	212	AUDITORIUM (2120)	NONE DETECTED			80 Sq Ft
	215	1939 ADDITION AUDITORIUM LOBBY	NONE DETECTED			5 Sq Ft
	216	1939 ADDITION CAFETERIA LOBBY (1100A)	NONE DETECTED			5 Sq Ft
	221	CAFETERIA (1120)	NONE DETECTED			40 Sq Ft
	244	ROOM 1414	NONE DETECTED			15 Sq Ft
	248	ROOM 1412	NONE DETECTED			7 Sq Ft
K0B	9" x 9" Vinyl Floor Tile & Mastic Dark Brown w/Beige & Orange Streaks					Total Amount - 110 Sq Ft
	110	STORAGE 2341	8 CH (TILE ONLY)	031009-ML-39		110 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2A	12" x 12" Vinyl Floor Tile & Mastic Beige, Tan & Brown Mottle					Total Amount - 3360 Sq Ft
	232	BOYS' LOCKER ROOM 1335A	NONE DETECTED	031009-ML-18	ML-18: CAFETERIA (1105) AT WEST WALL (SINCE REMOVED).	180 Sq Ft
	237	GIRLS' LOCKER ROOM 1337A	NONE DETECTED			180 Sq Ft
	239	ROOM 1334	NONE DETECTED			3000 Sq Ft
K2D	12" x 12" Vinyl Floor Tile & Mastic White w/Small, Multi-Colored Flecks					Total Amount - 480 Sq Ft
	157	ROOM 3302	NONE DETECTED	031009-ML-13		480 Sq Ft
K2I	12" x 12" Vinyl Floor Tile & Mastic White w/Blue Flecks					Total Amount - 80 Sq Ft
	139	ROOM 3408	NONE DETECTED	031009-ML-35		80 Sq Ft
K3A	Miscellaneous Flooring Black Floor Mastic (1926)					Total Amount - 500 Sq Ft
	44	MECHANICAL ROOM 1312	NONE DETECTED	031009-ML-08; 062217-BF-5	ROOM 1305 MECHANICAL	500 Sq Ft
K3B	Miscellaneous Flooring Black Mastic (1939)					Total Amount - 80 Sq Ft
	140	ROOM 3408	10 CH	031009-ML-18	ML-18: CAFETERIA (1105) AT WEST WALL (SINCE REMOVED).	80 Sq Ft
K3C	Miscellaneous Flooring 2' X 2' Multi-Color Tiles (2017)					Total Amount - 27201 Sq Ft
	12	1999 ADDITION HALLWAY 1500	NEW			1000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	14	ROOM 1501 (COMMUNITY)	NEW			700 Sq Ft
	16	ROOM 1503	NEW			1000 Sq Ft
	22	ROOM 1511	NEW			300 Sq Ft
	62	ROOM 1102	NEW			96 Sq Ft
	64	ROOM 1104	NEW			550 Sq Ft
	68	1926 ORIGINAL BUILDING 2ND FLOOR HALLWAY	NEW			770 Sq Ft
	76	ROOM 2305 (THEATRE)	NEW			995 Sq Ft
	79	ROOM 2301 (MULTI PURPOSE ROOM)	NEW			1555 Sq Ft
	102	ROOM 2408	NEW			1050 Sq Ft
	106	ROOM 2408A	NEW			115 Sq Ft
	187	ROOM 3104A	NEW			120 Sq Ft
	190	ROOM 3104	NEW			700 Sq Ft
	220	CAFETERIA (1120)	NEW			2000 Sq Ft
	227	1939 ADDITION FIRST FLOOR HALLWAY OUTSIDE ROOMS 1331 TO ROOM 1339	NEW			750 Sq Ft
	229	ROOM 1330	NEW			1000 Sq Ft
	251	THROUGHOUT 1965 ADDITION	NEW			14500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
LOB	Flexible Duct Connector Beige Canvas		Total Amount - 30 Sq Ft			
	146	ROOM 3330B (GYMNASIUM MECHANICAL WEST)	NONE DETECTED			10 Sq Ft
	195	ROOM 3330C (GYMNASIUM MECHANICAL EAST)	NONE DETECTED	528-2		10 Sq Ft
	201	EAST STAGE FAN ROOM (3120B)	NONE DETECTED			5 Sq Ft
	206	WEST STAGE FAN ROOM (3120A)	NONE DETECTED	2001-01143-1		5 Sq Ft
L0D	Flexible Duct Connector Black Vinyl		Total Amount - 20 Sq Ft			
	273	ROOM 1257A MECHANICAL	NONE DETECTED	528-3		20 Sq Ft
M0A	Plaster 1926 Original Building		Total Amount - 50000 Sq Ft			
	7	THROUGHOUT 1926 ORIGINAL BUILDING	NONE DETECTED	062217-BF-2; 031009-ML-02, 05, 07, 09, 12, 19, 20	BF-2: LIBRARY. ML-02: BASEMENT FAN ROOM (5) ON BEAM UNDERSIDE. ML-05: HALLWAY CEILING OUTSIDE ROOM 1103. ML-07: GIRLS' RESTROOM WALL BY ROOM 1401. ML-09: 2ND FLOOR HALLWAY WALL OUTSIDE ROOM 2304. ML-12: HALLWAY CEILING OUTSIDE ROOM 3301. ML-19: HALLWAY CEILING OUTSIDE ROOM 2103. ML-20: HALLWAY WALL OUTSIDE GIRLS' RESTROOM NEAR ROOM 3401.	50000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
M0B	Plaster 1939 Addition	Total Amount - 10000 Sq Ft				
	134	THROUGHOUT 1939 ADDITION	NONE DETECTED	031009-ML-22, 23, 26, 27, 34, 37; 528-24, 25, 26	ML-22: ROOM 1109 CEILING. ML-23: ROOM 2406 CEILING. ML-26: 2ND FLOOR HALLWAY EAST OF AUDITORIUM. ML-27: ROOM 3406 CEILING. ML-34: HALLWAY OUTSIDE ROOM 403 WALL. ML-37: AUDITORIUM CEILING SOUTHEAST. 528-25,26: 1ST FLOOR HALLWAY.	10000 Sq Ft
M0C	Plaster 1965 Addition	Total Amount - 955 Sq Ft				
	263	1965 ADDITION SOUTH STAIRWELL 1299A	NONE DETECTED	031209-RV-48; 2001-0701-DT-4	RV-48: ROOM 1217 (CUSTODIAL CLOSET) (SINCE REMOVED).	275 Sq Ft
	274	1965 ADDITION 2ND FLOOR HALLWAY 2107A	NONE DETECTED	031209-RV-53, 57	RV-53: CEILING. RV-57: WALL.	150 Sq Ft
	276	ROOM 2200A (CUSTODIAL)	NONE DETECTED			30 Sq Ft
	277	ROOM 2204 (MECHANICAL)	NONE DETECTED			500 Sq Ft
N0C	Drywall/Joint Compound Renovation	Total Amount - 3500 Sq Ft				
	1	THROUGHOUT BUILDING	NONE DETECTED	ACB450AD-A10; 528-27, 28	A10: ROOM 110. 27: ROOM 3109. 28: FORMER ROOM 307.	3500 Sq Ft
P0B	Fire Doors Metal - 3 Hr Rating (Underwriter's Laboratories)	Total Amount - 20 Sq Ft				
	205	STAGE (2122)	ASSUMED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
POH		Fire Doors Laminate - .75 Hr Rating (2018)			Total Amount - 240 Sq Ft	
	34	ROOM 1402	NEW			20 Sq Ft
	74	ROOM 2101	NEW			20 Sq Ft
	89	ROOM 2402	NEW			20 Sq Ft
	123	ROOM 3402	NEW			20 Sq Ft
	200	GYMNASIUM (2330)	NEW			40 Sq Ft
	214	AUDITORIUM BALCONY	NEW			80 Sq Ft
	270	ROOM 1257A	NEW			20 Sq Ft
	279	ROOM 2204 (MECHANICAL)	NEW			20 Sq Ft
POI		Fire Doors Metal -0.75 Hr Rating			Total Amount - 20 Sq Ft	
	11	BOILER ROOM 0403A	ASSUMED			20 Sq Ft
Q0B		Carpet Adhesive Brown/Red Mottled Berber Carpet			Total Amount - 100 Sq Ft	
	43	MECHANICAL ROOM 1312	NONE DETECTED	062217-BF-5; 031009-ML-13	BF-5: ROOM 1304.	100 Sq Ft
Q0D		Carpet Adhesive Blue, Black & Green Striped Carpet Squares (2018)			Total Amount - 16893 Sq Ft	
	21	ROOM 1507	NEW			200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	23	ROOM 1511	NEW			350 Sq Ft
	28	ROOM 1401	NEW			288 Sq Ft
	29	ROOM 1402	NEW			400 Sq Ft
	46	ROOM 1406	NEW			400 Sq Ft
	48	ROOM 1408	NEW			235 Sq Ft
	53	ROOM 1410	NEW			720 Sq Ft
	57	ROOM 1101	NEW			600 Sq Ft
	70	ROOM 2101	NEW			1055 Sq Ft
	85	ROOM 2402	NEW			600 Sq Ft
	97	ROOM 2406	NEW			850 Sq Ft
	100	ROOM 2405	NEW			224 Sq Ft
	109	STORAGE 2341	NEW			110 Sq Ft
	112	STORAGE 2342	NEW			200 Sq Ft
	114	ROOM 2410	NEW			850 Sq Ft
	119	ROOM 3402	NEW			660 Sq Ft
	131	ROOM 3406	NEW			684 Sq Ft
	137	ROOM 3408	NEW			1000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	144	ROOM 3405	NEW			350 Sq Ft
	149	ROOM 3410	NEW			660 Sq Ft
	153	ROOM 3304	NEW			200 Sq Ft
	156	ROOM 3302	NEW			512 Sq Ft
	161	ROOM 3301	NEW			725 Sq Ft
	170	ROOM 3303	NEW			600 Sq Ft
	177	ROOM 3103	NEW			600 Sq Ft
	210	AUDITORIUM (2120)	NEW			2000 Sq Ft
	223	ROOM 1106	NEW			420 Sq Ft
	234	ROOM 1332	NEW			100 Sq Ft
	242	ROOM 1414	NEW			880 Sq Ft
	246	ROOM 1412	NEW			420 Sq Ft
R0A	Baseboard/Mopboard Adhesive 4" Gray					Total Amount - 400 Sq Ft
	2	THROUGHOUT BUILDING	NEW			400 Sq Ft
R0B	Baseboard/Mopboard Adhesive 6" Gray					Total Amount - 400 Sq Ft
	3	THROUGHOUT BUILDING	NEW			400 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
ROC	Baseboard/Mopboard Adhesive 4" Beige					Total Amount - 25 Sq Ft
	240	ROOM 1334	NEW			25 Sq Ft
SOA	Wood Floor Felt / Vapor Barrier 1926 Original Building (Elevated)					Total Amount - 11795 Sq Ft
	30	ROOM 1402	NONE DETECTED			600 Sq Ft
	47	ROOM 1406	NONE DETECTED			400 Sq Ft
	49	ROOM 1408	NONE DETECTED	031009-ML-21	ML-21: ROOM 1409 (SINCE REMOVED)	235 Sq Ft
	58	ROOM 1101	NONE DETECTED			600 Sq Ft
	71	ROOM 2101	NONE DETECTED			600 Sq Ft
	77	ROOM 2305 (THEATRE)	NONE DETECTED			995 Sq Ft
	80	1926 ORIGINAL BUILDING GYMNASIUM	NONE DETECTED			3000 Sq Ft
	82	OFFICE ABOVE GYMNASIUM	NONE DETECTED			85 Sq Ft
	83	ROOM 2351	NONE DETECTED			180 Sq Ft
	86	ROOM 2402	NONE DETECTED			600 Sq Ft
	98	ROOM 2406	NONE DETECTED			850 Sq Ft
	117	ROOM 3431	NONE DETECTED			100 Sq Ft
	120	ROOM 3402	NONE DETECTED			600 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	132	ROOM 3406	NONE DETECTED			825 Sq Ft
	154	ROOM 3304	NONE DETECTED			200 Sq Ft
	162	ROOM 3301	NONE DETECTED			725 Sq Ft
	171	ROOM 3303	NONE DETECTED			600 Sq Ft
	178	ROOM 3103	NONE DETECTED			600 Sq Ft
S0B	Wood Floor Felt / Vapor Barrier 1939 Addition (Elevated)		Total Amount - 17865 Sq Ft			
	103	ROOM 2408	NONE DETECTED			1050 Sq Ft
	107	ROOM 2408A	NONE DETECTED			115 Sq Ft
	111	STORAGE 2341	NONE DETECTED			110 Sq Ft
	115	ROOM 2410	NONE DETECTED			850 Sq Ft
	138	ROOM 3408	NONE DETECTED			1000 Sq Ft
	142	ROOM 3403	NONE DETECTED			30 Sq Ft
	145	ROOM 3405	NONE DETECTED			350 Sq Ft
	150	ROOM 3410	NONE DETECTED			660 Sq Ft
	184	1939 ADDITION CORRIDOR 3100A	NONE DETECTED			240 Sq Ft
	188	ROOM 3104A	NONE DETECTED	031009-ML-36	ML-36: BY RADIATOR.	120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	191	ROOM 3104	NONE DETECTED			700 Sq Ft
	199	GYMNASIUM (2330)	NONE DETECTED			6800 Sq Ft
	203	STAGE (2122)	NONE DETECTED			100 Sq Ft
	211	AUDITORIUM (2120)	NONE DETECTED			4200 Sq Ft
	224	ROOM 1106	NONE DETECTED			420 Sq Ft
	243	ROOM 1414	NONE DETECTED			700 Sq Ft
	247	ROOM 1412	NONE DETECTED			420 Sq Ft
T0A	Light Cord Insulation Black, Gray & White Cords					Total Amount - 100 Lin Ft
	213	AUDITORIUM (2120) CATWALK	ASSUMED			100 Lin Ft
V0A	Sink Undercoating Cream					Total Amount - 8 Sq Ft
	24	ROOM 1511	NEW			8 Sq Ft
V0B	Sink Undercoating Black					Total Amount - 12 Sq Ft
	33	ROOM 1402	NEW			4 Sq Ft
	165	ROOM 3301	NEW			4 Sq Ft
	174	ROOM 3303	NEW			4 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
W1A	1' x 1' Ceiling Tile Adhesive Associated w/I1A		Total Amount - 2950 Sq Ft			
	198	GYMNASIUM (2330)	NONE DETECTED			1600 Sq Ft
	209	AUDITORIUM (2120)	NONE DETECTED	031009-ML-37, 38	ML-37: SOUTHEAST CORNER. ML-38: CATWALK.	675 Sq Ft
	218	CAFETERIA (1120)	NONE DETECTED	031009-ML-04		675 Sq Ft
X0A	Miscellaneous Material Slate Chalkboard Adhesive (1926)		Total Amount - 145 Sq Ft			
	31	ROOM 1402	NONE DETECTED			15 Sq Ft
	50	ROOM 1408	NONE DETECTED			15 Sq Ft
	54	ROOM 1410	NONE DETECTED			15 Sq Ft
	59	ROOM 1101	NONE DETECTED			15 Sq Ft
	72	ROOM 2101	NONE DETECTED	062217-BF-8	BF-8: ROOM 2104 (SINCE REMOVED).	15 Sq Ft
	87	ROOM 2402	NONE DETECTED			15 Sq Ft
	121	ROOM 3402	NONE DETECTED			15 Sq Ft
	163	ROOM 3301	NONE DETECTED			15 Sq Ft
	172	ROOM 3303	NONE DETECTED			10 Sq Ft
	179	ROOM 3103	NONE DETECTED			15 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0B	Miscellaneous Material Tackboard Adhesive (1926)		Total Amount - 790 Sq Ft			
	32	ROOM 1402	NONE DETECTED	062217-BF-1	BF-1: LIBRARY.	80 Sq Ft
	51	ROOM 1408	NONE DETECTED			80 Sq Ft
	55	ROOM 1410	NONE DETECTED			80 Sq Ft
	60	ROOM 1101	NONE DETECTED			80 Sq Ft
	73	ROOM 2101	NONE DETECTED	062217-BF-9	BF-9: ROOM 2104 (SINCE REMOVED).	80 Sq Ft
	88	ROOM 2402	NONE DETECTED			80 Sq Ft
	122	ROOM 3402	NONE DETECTED			80 Sq Ft
	158	ROOM 3302	NONE DETECTED			10 Sq Ft
	164	ROOM 3301	NONE DETECTED			80 Sq Ft
	173	ROOM 3303	NONE DETECTED			60 Sq Ft
	180	ROOM 3103	NONE DETECTED			80 Sq Ft
X0C	Miscellaneous Material Interior Window Glazing		Total Amount - 6 Sq Ft			
	159	PENTHOUSE MECHANICAL BY ROOM 3302	NONE DETECTED	031009-ML-11		6 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0D	Miscellaneous Material Slate Chalkboard Adhesive (1939)					Total Amount - 10 Sq Ft
	192	ROOM 3104	NONE DETECTED	399-BRN-A, B, C (NOVA)	A,B,C: FORMER ROOM 208 OR 312 (SINCE REMOVED).	10 Sq Ft
X0E	Miscellaneous Material Tackboard Adhesive (1939)					Total Amount - 145 Sq Ft
	185	1939 ADDITION CORRIDOR 3100A	NONE DETECTED	061218-BF-8	BF-8: ROOM 1405 (SINCE REMOVED).	135 Sq Ft
	193	ROOM 3104	NONE DETECTED			10 Sq Ft
X0G	Miscellaneous Material Asbestos Gloves					Total Amount - 2 Sq Ft
	18	ROOM 1503A KILN ROOM	ASSUMED			2 Sq Ft
X0H	Miscellaneous Material Coarse White Fire Blanket					Total Amount - 20 Sq Ft
	269	ROOM 1250	ASSUMED			20 Sq Ft
X0I	Miscellaneous Material Vermiculite (1965)					Total Amount - 10000 Sq Ft
	6	THROUGHOUT 1965 ADDITION	<1 ACT	1, 2, 3 (07/29/2011)	1,2,3: HALLWAY 1200B ABOVE DOORWAY.	10000 Sq Ft
X0J	Miscellaneous Material Metal Frame Chalkboard Adhesive (1965)					Total Amount - 5 Sq Ft
	265	ROOM 1255	ASSUMED			5 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
XOK	Miscellaneous Material Metal Frame Corkboard Adhesive (1965)					Total Amount - 59 Sq Ft
	266	ROOM 1255	ASSUMED			24 Sq Ft
	275	ROOM 2201 (BAND)	ASSUMED			35 Sq Ft
XOM	Miscellaneous Material Insulation above Wood Ceiling					Total Amount - 3000 Sq Ft
	81	1926 ORIGINAL BUILDING GYMNASIUM	NONE DETECTED	072817BF-1	BF-1: 1926 ORIGINAL BUILDING GYMNASIUM.	3000 Sq Ft
XON	Miscellaneous Material Black Dampproofing on Walls (1939)					Total Amount - 5000 Sq Ft
	135	THROUGHOUT 1939 ADDITION	NONE DETECTED	062217-BF-6; 080317-BF-1	BF-6: KITCHEN. BF-1: CAFETERIA.	5000 Sq Ft
XOO	Miscellaneous Material Black Dampproofing on Walls (1926)					Total Amount - 5000 Sq Ft
	8	THROUGHOUT 1926 ORIGINAL BUILDING	NONE DETECTED	062217-BF-7	BF-7: ROOM 2104.	5000 Sq Ft
XOP	Miscellaneous Material Old Black Roofing Tar					Total Amount - 16 Sq Ft
	225	ATRIUM 1320 LOBBY/COMMONS	15 CH	101918ML-01	ATRIUM 1320 LOBBY/COMMONS	16 Sq Ft
XOQ	Miscellaneous Material Whiteboard Adhesive					Total Amount - 100 Sq Ft
	4	THROUGHOUT BUILDING	NONE DETECTED	062217-BF-10	BF-10: ROOM 2104.	100 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1B	Miscellaneous Material 2" Beige Ceramic Floor Tile System					Total Amount - 590 Sq Ft
	25	ROOM 1511 RESTROOM	ASSUMED			50 Sq Ft
	231	BOYS' RESTROOM 1335	ASSUMED			120 Sq Ft
	236	GIRLS' RESTROOM 1337	ASSUMED			120 Sq Ft
	267	BOYS'/GIRLS' RESTROOM ACROSS FROM ROOM 1255	ASSUMED			300 Sq Ft
X1C	Miscellaneous Material 6" X 6" White Ceramic Wall Tile System					Total Amount - 3370 Sq Ft
	26	ROOM 1511 RESTROOM	NEW			60 Sq Ft
	36	ROOM 1402 RESTROOM	NEW			160 Sq Ft
	39	RESTROOM CORRIDOR 1404	NEW			300 Sq Ft
	42	RESTROOMS 1404A & 1404B	NEW			400 Sq Ft
	67	ROOM 1104B	NEW			450 Sq Ft
	92	RESTROOM CORRIDOR 2404	NEW			300 Sq Ft
	95	RESTROOMS 2404A & 2404B	NEW			400 Sq Ft
	125	RESTROOM CORRIDOR 3404	NEW			300 Sq Ft
	129	RESTROOM 3404B	NEW			400 Sq Ft
	168	RESTROOM 3301A	NEW			300 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	256	STAFF RESTROOM 1202	NEW			300 Sq Ft
X1D	Miscellaneous Material 2" X 2" Gray Ceramic Floor Tile System					Total Amount - 1335 Sq Ft
	35	ROOM 1402 RESTROOM	NEW			65 Sq Ft
	38	RESTROOM CORRIDOR 1404	NEW			100 Sq Ft
	41	RESTROOMS 1404A & 1404B	NEW			100 Sq Ft
	66	ROOM 1104B	NEW			150 Sq Ft
	91	RESTROOM CORRIDOR 2404	NEW			100 Sq Ft
	94	RESTROOMS 2404A & 2404B	NEW			100 Sq Ft
	126	RESTROOM CORRIDOR 3404	NEW			100 Sq Ft
	128	RESTROOM 3404B	NEW			100 Sq Ft
	167	RESTROOM 3301A	NEW			100 Sq Ft
	182	3105 RESTROOMS	NEW			320 Sq Ft
	255	STAFF RESTROOM 1202	NEW			100 Sq Ft
X1E	Miscellaneous Material 4" X 4" Blur Ceramic Wall Tile System					Total Amount - 750 Sq Ft
	183	3105 RESTROOMS	NEW			750 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1F	Miscellaneous Material 4" Off White Ceramic Wall Tile System					Total Amount - 1100 Sq Ft
	230	BOYS' RESTROOM 1335	ASSUMED			300 Sq Ft
	235	GIRLS' RESTROOM 1337	ASSUMED			300 Sq Ft
	268	BOYS'/GIRLS' RESTROOM ACROSS FROM ROOM 1255	ASSUMED			500 Sq Ft
X1G	Miscellaneous Material 1" Gray Ceramic Floor Tile System					Total Amount - 40 Sq Ft
	258	RESTROOM 1204A	ASSUMED			40 Sq Ft
X1H	Miscellaneous Material 4" X 4" White with Black Specks Ceramic Wall Tile System					Total Amount - 120 Sq Ft
	259	RESTROOM 1204A	ASSUMED			120 Sq Ft