

1700 Saunders Avenue, Saint Paul, MN 55116

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A2A	Mudded Pipe Joints on Millboard Insulation 1952 Original Building					Total Amount - 1 Joints
	24	ROOM 0255	35 CH	2001-1501-HP-46		1 Joints
A3A	Mudded Pipe Joints on Pre-formed Insulation 1952 Original Building					Total Amount - 3 Joints
	20	ROOM 0257 (OLD BOILER ROOM)	ASSUMED			1 Joints
	26	ROOM 0251 (KITCHEN OFFICE)	ASSUMED			2 Joints
B2A	Millboard Pipe Insulation 1952 Original Building					Total Amount - 26 Lin Ft
	19	ROOM 0257 (OLD BOILER ROOM)	5 CH	061918-BF-1	BF-1: BOILER ROOM.	1 Lin Ft
	23	ROOM 0255	5 CH	2001-1501-HP-49, 50, 51	ROOM 0407 (BOILER ROOM) (SINCE REMOVED).	5 Lin Ft
	27	ROOM 0250 (CAFETERIA)	5 CH			20 Lin Ft
B3A	Pre-Formed Pipe Insulation 1952 Original Building					Total Amount - 10 Lin Ft
	25	ROOM 0251 (KITCHEN OFFICE)	35 CH, 5 AM	2001-1501-E-4, 5	E-4,5: BOILER ROOM (SINCE REMOVED).	10 Lin Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I2B	2' x 2' Acoustical Ceiling Tile Light Texture w/Revealed Edge		Total Amount - 5380 Sq Ft			
	42	THROUGHOUT 1997 ADDITION	NONE DETECTED	010709MV-21		5000 Sq Ft
	45	1997 ADDITION ROOM 1306 (STAFF RESOURCE)	NONE DETECTED			180 Sq Ft
	48	1997 ADDITION ROOM 1307	NONE DETECTED			200 Sq Ft
I2C	2' x 2' Acoustical Ceiling Tile Small Dents w/Pin Holes (2018)		Total Amount - 15000 Sq Ft			
	2	THROUGHOUT BUILDING	NEW			15000 Sq Ft
I2D	2' x 2' Acoustical Ceiling Tile Light Texture w/Revealed Edge		Total Amount - 8000 Sq Ft			
	8	THROUGHOUT BUILDING HALLWAY	NEW			8000 Sq Ft
I3A	2' x 4' Ceiling Tile 2' x 2'-Look Dents w/Pin Holes & Revealed Edge		Total Amount - 4800 Sq Ft			
	30	ROOM 1219	NONE DETECTED	010709MV-15	MV-15: ROOM 1204 (SINCE REMOVE).	800 Sq Ft
	32	ROOM 1214	NONE DETECTED			800 Sq Ft
	34	ROOM 1218	NONE DETECTED			800 Sq Ft
	36	ROOM 1215	NONE DETECTED			800 Sq Ft
	38	ROOM 1217	NONE DETECTED			800 Sq Ft
	40	ROOM 1216	NONE DETECTED			800 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2A	12" x 12" Vinyl Floor Tile & Mastic White w/Brown Smudges (1997)					Total Amount - 330 Sq Ft
	22	HALLWAY OUTSIDE 0255	NONE DETECTED	010709MV-5	MV-5: ROOM 0402 (KITCHEN OFFICE) (SINCE REMOVED).	330 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic Tan Mottle (1996)					Total Amount - 1500 Sq Ft
	28	ROOM 0250 (CAFETERIA)	NONE DETECTED	010709MV-9		1500 Sq Ft
K3A	Miscellaneous Flooring 2' X 2' Gray, Red, Black, White, Orange and Green Rubber Flooring (2018)					Total Amount - 20000 Sq Ft
	4	THROUGHOUT BUILDING	NEW			20000 Sq Ft
M0A	Plaster 1952 Original Building					Total Amount - 20000 Sq Ft
	9	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	082212MV-1, 2, 3; 010709MV-31, 32, 33; 2001-1501-HP-4, 23, 45, 56,	MV-1,2,3: BOILER ROOM. MV-31: ROOM 2106. MV-32: BOILER ROOM. MV-33: ROOM 2103. 23: ROOM 1205. 45: ROOM 2101. 56: BOILER ROOM.	20000 Sq Ft
M0AA	Plaster 1952 Original Building (Trowelled)					Total Amount - 1500 Sq Ft
	10	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	010709MV-26, 27, 28, 29; 2001-0101-306	MV-26: HALLWAY BY ROOM 2108. MV-27: HALLWAY BY ROOM 1206. MV-28: HALLWAY BY ROOM 2107. MV-29: HALLWAY BY ROOM 2105.	1500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
M0B	Plaster 1954 Addition	Total Amount - 28000 Sq Ft				
	16	THROUGHOUT 1954 ADDITION	NONE DETECTED	010709MV-25, 34, 35, 36, 37, 38; 2001-1501-HP-9	MV-25: ROOM 1216. MV-34: HALLWAY BY CUSTODIAL CLOSET. MV-35: ROOM 1213. MV-36: HALLWAY BY ROOM 1214. MV-37: ROOM 1218. MV-28: HALLWAY BY ROOM 1217. HP-9: STAGE FAN ROOM.	28000 Sq Ft
N0A	Drywall/Joint Compound	Total Amount - 2000 Sq Ft				
	1	THROUGHOUT BUILDING	NONE DETECTED	305-WHT-A		2000 Sq Ft
Q0E	Carpet Adhesive Brown, Green & Blue Carpet Squares (2018)	Total Amount - 5000 Sq Ft				
	3	THROUGHOUT BUILDING	NEW			5000 Sq Ft
Q0F	Carpet Adhesive Green Berber	Total Amount - 2360 Sq Ft				
	43	THROUGHOUT 1997 ADDITION	NEW			2000 Sq Ft
	46	1997 ADDITION ROOM 1306 (STAFF RESOURCE)	NEW			180 Sq Ft
	49	1997 ADDITION ROOM 1307	NEW			180 Sq Ft
Q0G	Carpet Adhesive Black & Gray w/Green Streaks Carpet Squares (2018)	Total Amount - 2000 Sq Ft				
	53	ROOMS 2001, 2002, 2003, 2109, 2115A & 2122A	NEW			2000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
ROA	Baseboard/Mopboard Adhesive 4" Green (1997)					Total Amount - 20 Sq Ft
	47	1997 ADDITION ROOM 1306 (STAFF RESOURCE)	NEW			10 Sq Ft
	50	1997 ADDITION ROOM 1307	NEW			10 Sq Ft
ROB	Baseboard/Mopboard Adhesive 4" Gray (2018)					Total Amount - 1000 Sq Ft
	5	THROUGHOUT BUILDING	NEW			1000 Sq Ft
ROC	Baseboard/Mopboard Adhesive 4" Black (2018)					Total Amount - 1000 Sq Ft
	6	THROUGHOUT BUILDING	NEW			1000 Sq Ft
ROD	Baseboard/Mopboard Adhesive 4" Black (2019)					Total Amount - 100 Sq Ft
	55	GYMNASIUM	NEW			100 Sq Ft
VOB	Sink Undercoating Gray (2017)					Total Amount - 65 Sq Ft
	17	THROUGHOUT 1954 ADDITION CLASSROOMS	NEW			65 Sq Ft
XOA	Miscellaneous Material Black Tar Coating					Total Amount - 140 Sq Ft
	21	TUNNELS OFF OF CUSTODIAL STORAGE	5 CH	491-02		100 Sq Ft
	51	1952 ORIGINAL BUILDING 2007 STORAGE	5 CH			40 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0B	Miscellaneous Material Red Fire Stop	Total Amount - 50 Sq Ft				
7	THROUGHOUT BUILDING	NONE DETECTED	010709MV-3	MV-3: BOILER ROOM.	50 Sq Ft	
X0F	Miscellaneous Material Pyrobar	Total Amount - 35000 Sq Ft				
11	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	042717BV-15; 010709MV-30	BV-15: HALLWAY NEAR ROOM 1206.	35000 Sq Ft	
X0G	Miscellaneous Material Chalkboard Mastic (1954)	Total Amount - 140 Sq Ft				
29	ROOM 1213	NONE DETECTED			20 Sq Ft	
31	ROOM 1219	NONE DETECTED	042717BV-02		20 Sq Ft	
33	ROOM 1214	NONE DETECTED			20 Sq Ft	
35	ROOM 1218	NONE DETECTED			20 Sq Ft	
37	ROOM 1215	NONE DETECTED	042717BV-01		20 Sq Ft	
39	ROOM 1217	NONE DETECTED			20 Sq Ft	
41	ROOM 1216	NONE DETECTED			20 Sq Ft	
X0K	Miscellaneous Material Black Dampproofing	Total Amount - 400 Sq Ft				
18	THROUGHOUT 1954 ADDITION TUNNEL	NONE DETECTED	062917BV-01	BV-01: UNDER ROOM 1217.	400 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0M	Miscellaneous Material Blown-In Insulation					Total Amount - 8000 Sq Ft
	12	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	061518ML-01, 02, 03, 04, 05, 06, 07	ML-01,06,07: OFFICE AREA. ML-02,03,04: HALLWAY NEAR ROOM 2108. ML-05: HALLWAY NEAR OFFICE.	8000 Sq Ft
X0N	Miscellaneous Material Gypsum Ceiling Deck					Total Amount - 10000 Sq Ft
	13	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	061518ML-08	ML-08: HALLWAY NEAR ROOM 2108.	10000 Sq Ft
X0O	Miscellaneous Material Brown Insulation w/Black Tar Paper					Total Amount - 300 Sq Ft
	14	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	061518ML-09	ML-09: HALLWAY NEAR ROOM 2108.	300 Sq Ft
X0P	Miscellaneous Material Poured Rubber Floor (2019)					Total Amount - 5250 Sq Ft
	56	GYMNASIUM	NEW			5250 Sq Ft
X1A	Miscellaneous Material Gray Countertops					Total Amount - 40 Sq Ft
	52	ROOM 2014 (STAFF LOUNGE)	NONE DETECTED	042717BV-18; 2001-1501-HP-29	BV-18: ROOM 1205 (SINCE REMOVED). HP-29: ROOM 1204 (SINCE REMOVED).	40 Sq Ft
X1M	Miscellaneous Material 1" Brown Ceramic Floor Tile System (1997)					Total Amount - 70 Sq Ft
	44	1997 ADDITION RESTROOM 1301	NEW			70 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1Q	Miscellaneous Material Glazed Block Wall & Grout					Total Amount - 10000 Sq Ft
	15	THROUGHOUT 1952 ORIGINAL BUILDING	NONE DETECTED	060518ML-09	ML-09: HALLWAY OUTSIDE CUSTODIAL 2110.	10000 Sq Ft
X1R	Miscellaneous Material 6" X 6" Quarry Floor Tile System (2018)					Total Amount - 1500 Sq Ft
	54	THROUGHOUT KITCHEN AREA	NEW			1500 Sq Ft