

Murray Middle School

Inspection Date: 8/13/2024

2200 Buford Avenue, Saint Paul, MN 55108

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A3D	Mudded Pipe Joints on Pre-formed Insulation 1963 Addition					Total Amount - 6 Joints
	285	1963 ADDITION SOUTH RESTROOM PIPE CHASE	ASSUMED			4 Joints
	347	1963 ADDITION 2ND FLOOR GIRLS' RESTROOM (2107)	ASSUMED			2 Joints
A4D	Mudded Pipe Joints on Fiberglass Insulation 1963 Addition					Total Amount - 48 Joints
	283	1963 ADDITION SOUTH RESTROOM PIPE CHASE	3-40 CH	2001-1501-D30, 040209ML-06	D30: WEIGHT ROOM (SINCE REMOVED); 040209ML-06 (DOMESTIC HOT)	24 Joints
	295	ROOM 1108C	3-40 CH			1 Joints
	309	1963 ADDITION NORTH RESTROOM CHASE	3-40 CH	021709-MA-47; 040209ML-01, 02, 03, 04, 05	MA-47: DOMESTIC COLD OUTSIDE ROOM 1110. ML-01: 1ST FLOOR DOMESTIC COLD. ML-02: 1ST FLOOR DOMESTIC HOT. ML-03: 2ND FLOOR DOMESTIC HOT. ML-04: 2ND FLOOR DOMESTIC COLD. ML-05: DOMESTIC COLD ON OUTSIDE SPIGOT LINE.	23 Joints

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A4G		Mudded Pipe Joints on Fiberglass Insulation Unknown				Total Amount - 1 Joints
	277	1963 ADDITION 1ST FLOOR SOUTH HALLWAY	NONE DETECTED	021709-MA-48	MA-48: 1963 ADDITION 1ST FLOOR NORTH HALLWAY (SINCE REMOVED).	1 Joints
B1A		Air Cell Pipe Insulation 1925 Original Building				Total Amount - 24 Lin Ft
	166	1925 ORIGINAL BUILDING 1ST FLOOR HALLWAY OUTSIDE ROOM 1202	45 CH	2001-1501-D20		24 Lin Ft
B2A		Millboard Pipe Insulation 1925 Original Building				Total Amount - 18 Lin Ft
	167	1925 ORIGINAL BUILDING 1ST FLOOR HALLWAY OUTSIDE ROOM 1202	ASSUMED			18 Lin Ft
B3B		Pre-Formed Pipe Insulation 1930 Addition				Total Amount - 1 Lin Ft
	44	1930 ADDITION TUNNEL OFF MECHANICAL ROOM 0214	25 CH	080615BV-04	BV-04: 1930 ADDITION TUNNEL.	1 Lin Ft
B3D		Pre-Formed Pipe Insulation 1963 Addition				Total Amount - 55 Lin Ft
	284	1963 ADDITION SOUTH RESTROOM PIPE CHASE	5-25 CH, 15-25 AM	040209ML-07; ACB450AE-A006	ML-07: OUTSIDE ROOM 1104 (SINCE REMOVED). A006: 2ND FLOOR MECHANICAL ROOM (SINCE REMOVED)	25 Lin Ft
	346	1963 ADDITION 2ND FLOOR GIRLS' RESTROOM (2107)	5-25 CH, 15-25 AM			30 Lin Ft
D0A		Exterior Boiler Insulation Fiberglass (2005)				Total Amount - 400 Sq Ft
	14	BOILER ROOM (0206)	NSM			400 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
D1A	Boiler Gaskets Fiberglass (2005)					Total Amount - 5 Sq Ft
	15	BOILER ROOM (0206)	NSM			5 Sq Ft
D2A	Interior Boiler Insulation Boiler Door Refractory					Total Amount - 24 Sq Ft
	16	BOILER ROOM (0206)	ASSUMED			24 Sq Ft
D2B	Interior Boiler Insulation Burner Refractory					Total Amount - 10 Sq Ft
	17	BOILER ROOM (0206)	ASSUMED			10 Sq Ft
H1A	Sprayed-On Structural Fireproofing Gray, Fluffy Cellulose (2000)					Total Amount - 10600 Sq Ft
	9	THROUGHOUT GROUND FLOOR	NONE DETECTED	021709-MA-02, 04	MA-02: 0200 HALLWAY. MA-04: CAFETERIA.	4000 Sq Ft
	397	THROUGHOUT 2000 ADDITION	NONE DETECTED	021709-MA-53, 55, 56, 57, 58	MA-53: 2ND FLOOR LINK. MA-55,56,57,58: MAIN OFFICE.	6600 Sq Ft
I1A	1' x 1' Acoustical Ceiling Tile Pegboard (1925)					Total Amount - 1790 Sq Ft
	32	1925 ORIGINAL BUILDING STAIRWELL (0299A)	NONE DETECTED	2001-1501-D22	D22: OVER STEPS	300 Sq Ft
	145	ROOM 1207	NONE DETECTED			740 Sq Ft
	153	ROOM 1205	NONE DETECTED			120 Sq Ft
	164	1ST FLOOR ELEVATOR HALLWAY (1201)	NONE DETECTED			130 Sq Ft
	168	1925 ORIGINAL BUILDING 1ST FLOOR HALLWAY OUTSIDE ROOM 1202	NONE DETECTED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	171	ROOM 1202	NONE DETECTED			480 Sq Ft
I1B	1' x 1' Acoustical Ceiling Tile Pegboard (1930)		Total Amount - 1670 Sq Ft			
	45	1930 ADDITION STAIRWELL	NONE DETECTED			350 Sq Ft
	130	ROOM 1209	NONE DETECTED			320 Sq Ft
	234	ROOM 2214	NONE DETECTED	021709-MA-65		1000 Sq Ft
I1C	1' x 1' Acoustical Ceiling Tile Pegboard (1939)		Total Amount - 570 Sq Ft			
	60	1939 ADDITION STAIRWELL (0499B)	NONE DETECTED			40 Sq Ft
	88	ROOM 0412	NONE DETECTED	207Y12A; 301-CT1-A (NOVA)	ROOM 0414 (SINCE REMOVED).	180 Sq Ft
	247	ROOM 2403	NONE DETECTED			350 Sq Ft
I1D	1' x 1' Acoustical Ceiling Tile Flat, Glacial (1939)		Total Amount - 3500 Sq Ft			
	99	AUDITORIUM	NONE DETECTED	301-CT2-A (NOVA); 207Y13A	301-CT2-A: BALCONY.	3500 Sq Ft
I1E	1' x 1' Acoustical Ceiling Tile Pegboard (2012)		Total Amount - 70 Sq Ft			
	249	ROOM 2403	NEW			70 Sq Ft
I2A	2' x 2' Acoustical Ceiling Tile Bumpy w/Small Gouges & Pin Holes		Total Amount - 125 Sq Ft			
	217	ROOM 2211 RESTROOMS	NONE DETECTED	021709-MA-63		125 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I2B	2' x 2' Acoustical Ceiling Tile Revealed Edge w/Thin Grid					Total Amount - 6600 Sq Ft
	398	THROUGHOUT 2000 ADDITION	NONE DETECTED	021709-MA-54	MA-54: 2ND FLOOR LINK.	6600 Sq Ft
I2C	2' x 2' Acoustical Ceiling Tile Spray-On Look w/Revealed Edge (2014)					Total Amount - 10200 Sq Ft
	38	GROUND FLOOR HALLWAY 0200 & CLASSROOMS 0209-0217	NEW			6200 Sq Ft
	268	CAFETERIA 1104	NEW			4000 Sq Ft
I2D	2' x 2' Acoustical Ceiling Tile Vinyl-Coated Sheetrock (2014)					Total Amount - 1520 Sq Ft
	269	CAFETERIA 1104	NEW			1100 Sq Ft
	272	DISHWASHING ROOM 1104B	NEW			420 Sq Ft
I3C	2' x 4' Ceiling Tile Widthwise Fissures w/Dents & Pin Holes					Total Amount - 750 Sq Ft
	22	GROUND FLOOR HALLWAY 0200	NONE DETECTED			550 Sq Ft
	24	ROOM 0203	NONE DETECTED	021709-MA-62	MA-62: GROUND FLOOR HALLWAY 0200 (SINCE REMOVED).	200 Sq Ft
I3D	2' x 4' Ceiling Tile Pocks & Pin Holes					Total Amount - 29533 Sq Ft
	25	ROOM 0203	NONE DETECTED			700 Sq Ft
	102	ROOM 1401	NONE DETECTED			500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	117	ROOM 1218	NONE DETECTED			660 Sq Ft
	121	ROOM 1211	NONE DETECTED			990 Sq Ft
	125	ROOM 1216	NONE DETECTED			660 Sq Ft
	129	ROOM 1209	NONE DETECTED			528 Sq Ft
	138	ROOM 1214	NONE DETECTED			720 Sq Ft
	144	ROOM 1207	NONE DETECTED			740 Sq Ft
	149	ROOM 1212	NONE DETECTED			720 Sq Ft
	155	ROOM 1205	NONE DETECTED			200 Sq Ft
	157	ROOM 1203	NONE DETECTED			720 Sq Ft
	170	ROOM 1202	NONE DETECTED			1000 Sq Ft
	175	ROOM 1204	NONE DETECTED			500 Sq Ft
	177	ROOM 1206	NONE DETECTED			200 Sq Ft
	184	ROOM 2202	NONE DETECTED			200 Sq Ft
	186	ROOM 2203	NONE DETECTED			810 Sq Ft
	192	ROOM 2205	NONE DETECTED			660 Sq Ft
	200	ROOM 2207	NONE DETECTED			660 Sq Ft
	204	ROOM 2208	NONE DETECTED			660 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	208	ROOM 2209	NONE DETECTED			660 Sq Ft
	212	ROOM 2210	NONE DETECTED			660 Sq Ft
	221	ROOM 2213	NONE DETECTED			800 Sq Ft
	225	ROOM 2212	NONE DETECTED			660 Sq Ft
	229	ROOM 2215	NONE DETECTED			660 Sq Ft
	233	ROOM 2214	NONE DETECTED			800 Sq Ft
	242	ROOM 2402	NONE DETECTED			200 Sq Ft
	278	ROOM 1106	NONE DETECTED			280 Sq Ft
	305	ROOM 1110	NONE DETECTED			260 Sq Ft
	318	ROOM 2112	NONE DETECTED			275 Sq Ft
	325	ROOM 2111	NONE DETECTED			1300 Sq Ft
	328	ROOM 2110	NONE DETECTED			1300 Sq Ft
	334	ROOM 2109	NONE DETECTED			1300 Sq Ft
	337	ROOM 2108	NONE DETECTED			1300 Sq Ft
	348	ROOM 2106	NONE DETECTED			290 Sq Ft
	352	ROOM 2105	NONE DETECTED			1280 Sq Ft
	359	ROOM 2104	NONE DETECTED			1120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	378	ROOM 2103	NONE DETECTED			1280 Sq Ft
	390	ROOM 2102	NONE DETECTED			1280 Sq Ft
	401	MAIN OFFICE	NONE DETECTED	021709-MA-60		2000 Sq Ft
I3E	2' x 4' Ceiling Tile Tectum					Total Amount - 19360 Sq Ft
	263	THROUGHOUT 1963 ADDITION HALLWAYS & STAIRWELLS	NSM			12000 Sq Ft
	281	STORAGE ROOM 1107	NSM			200 Sq Ft
	306	1963 ADDITION 1ST FLOOR GIRLS' RESTROOM	NSM			160 Sq Ft
	313	1963 ADDITION GYMNASIUM	NSM			7000 Sq Ft
I3F	2' x 4' Ceiling Tile Textured w/Pin Holes					Total Amount - 3999 Sq Ft
	68	ROOM 0408 & STORAGE	NONE DETECTED			650 Sq Ft
	73	ROOM 0405	NONE DETECTED	303-CT3-C (NOVA)	ROOM 0414 (SINCE REMOVED).	400 Sq Ft
	76	ROOM 0407	NONE DETECTED			836 Sq Ft
	81	ROOM 0409	NONE DETECTED	303-CT3-A (NOVA)	ROOM 0409.	770 Sq Ft
	85	ROOM 0410	NONE DETECTED			638 Sq Ft
	87	ROOM 0412	NONE DETECTED			705 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I3G	2' x 4' Ceiling Tile Bumpy w/Gouges & Pin Holes	Total Amount - 1750 Sq Ft				
	342	ROOM 2108A	NONE DETECTED			250 Sq Ft
	357	ROOM 2105A	NONE DETECTED	207Y-17A		250 Sq Ft
	364	ROOM 2104A	NONE DETECTED			160 Sq Ft
	366	ROOM 2109A	NONE DETECTED			200 Sq Ft
	375	ROOM 2109D	NONE DETECTED			140 Sq Ft
	383	ROOM 2103A	NONE DETECTED			450 Sq Ft
	387	ROOM 2103B	NONE DETECTED			150 Sq Ft
	394	ROOM 2102A	NONE DETECTED			150 Sq Ft
I3H	2' x 4' Ceiling Tile Gouges & Pin Holes in Concentric Pattern	Total Amount - 80 Sq Ft				
	369	ROOM 2109B	NONE DETECTED	021709-MA-40		80 Sq Ft
I3I	2' x 4' Ceiling Tile Fiberglass	Total Amount - 3515 Sq Ft				
	276	ROOM 1105	NSM			1650 Sq Ft
	286	ROOM 1108 (MUSIC ROOM)	NSM			1145 Sq Ft
	289	THROUGHOUT MUSIC STORAGE & OFFICE AREAS	NSM			720 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I3J	2' x 4' Ceiling Tile Dents & Pin Holes (2012)					Total Amount - 832 Sq Ft
	246	ROOM 2403	NEW			832 Sq Ft
J1A	Cementitious Panels 2' x 2' Pegboard Wall Tiles					Total Amount - 86 Sq Ft
	237	ROOM 2214	10 CH	021709-MA-20		86 Sq Ft
J1B	Cementitious Panels Gray Fume Hood Panels					Total Amount - 30 Sq Ft
	386	ROOM 2103A	25 CH	081711MA-01	MA-01: ROOM 2103A.	30 Sq Ft
J1C	Cementitious Panels Black Fume Hood Base					Total Amount - 5 Sq Ft
	372	ROOM 2109B	ASSUMED			5 Sq Ft
J3A	Miscellaneous Cementitious Material Slate Window Sills (1930)					Total Amount - 200 Sq Ft
	41	THROUGHOUT 1930 ADDITION	NSM			200 Sq Ft
J3B	Miscellaneous Cementitious Material Slate Window Sills (1939)					Total Amount - 300 Sq Ft
	50	THROUGHOUT 1939 ADDITION	NSM			300 Sq Ft
J3D	Miscellaneous Cementitious Material Black Lab Table Tops					Total Amount - 845 Sq Ft
	333	ROOM 2110	NONE DETECTED	2001-01145-2		350 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	361	ROOM 2104	NONE DETECTED			35 Sq Ft
	385	ROOM 2103A	NONE DETECTED			160 Sq Ft
	392	ROOM 2102	NONE DETECTED			300 Sq Ft
J3E	Miscellaneous Cementitious Material Black Plastic Lab Table Tops					Total Amount - 950 Sq Ft
	336	ROOM 2109	NSM			250 Sq Ft
	362	ROOM 2104	NSM			300 Sq Ft
	371	ROOM 2109B	NSM			50 Sq Ft
	380	ROOM 2103	NSM			350 Sq Ft
K0A	9" x 9" Vinyl Floor Tile & Mastic Tan					Total Amount - 765 Sq Ft
	291	ROOM 1108B & HALLWAYS	12 CH (TILE), NONE DETECTED (MASTIC)	021709-MA-42	MA-42: ROOM 1108 (SINCE REMOVED).	300 Sq Ft
	293	ROOM 1108C	12 CH (TILE), NONE DETECTED (MASTIC)			60 Sq Ft
	296	ROOM 1105D	12 CH (TILE), NONE DETECTED (MASTIC)			60 Sq Ft
	298	ROOM 1105C	12 CH (TILE), NONE DETECTED (MASTIC)			180 Sq Ft
	300	ROOM 1105B	12 CH (TILE), NONE DETECTED (MASTIC)			60 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	302	ROOM 1108A	12 CH (TILE), NONE DETECTED (MASTIC)			60 Sq Ft
	330	ROOM 2110	12 CH (TILE), NONE DETECTED (MASTIC)			45 Sq Ft
K1D	Sheet Vinyl Flooring & Adhesive Tan Squares					Total Amount - 110 Sq Ft
	66	ROOM 0406	NONE DETECTED	2001-1501-D49	D49: ROOM 110 NORTHEAST CORNER BY DOOR.	110 Sq Ft
K2A	12" x 12" Vinyl Floor Tile & Mastic Blue w/Dark & Light Blue Flecks					Total Amount - 3350 Sq Ft
	23	GROUND FLOOR HALLWAY 0200	NONE DETECTED			550 Sq Ft
	137	1925 ORIGINAL BUILDING & 1930 ADDITION 1ST FLOOR HALLWAY	NONE DETECTED	021709-MA-61	MA-61: OUTSIDE ELEVATOR EQUIPMENT ROOM (SINCE REMOVED).	1400 Sq Ft
	182	1925 ORIGINAL BUILDING & 1930 ADDITION 2ND FLOOR HALLWAY	NONE DETECTED			1400 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic Dark Blue w/Large Black & Light Blue Flecks (2000)					Total Amount - 2660 Sq Ft
	132	ROOM 1209	NONE DETECTED			160 Sq Ft
	399	THROUGHOUT 2000 ADDITION	NONE DETECTED	310-FT7-A (NOVA)	FT7-A: STAFF WORK ROOM/STORAGE.	2500 Sq Ft
K2C	12" x 12" Vinyl Floor Tile & Mastic Tan w/Beige, Brown & Pink Flecks					Total Amount - 235 Sq Ft
	35	1925 ORIGINAL BUILDING STAIRWELL (0299A)	3 CH (TILE), 10 CH (MASTIC)	021709-MA-09	D17: BEHIND LEFT DOOR	63 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	47	1930 ADDITION STAIRWELL	3 CH (TILE), 10 CH (MASTIC)			172 Sq Ft
K2D	12" x 12" Vinyl Floor Tile & Mastic Tan & Beige Mottle					Total Amount - 125 Sq Ft
	219	ROOM 2211 RESTROOMS	NONE DETECTED	021709-MA-64		125 Sq Ft
K2E	12" x 12" Vinyl Floor Tile & Mastic White w/Gray & Blue Brush Strokes					Total Amount - 250 Sq Ft
	107	ROOM 1403 (NURSE)	NONE DETECTED	021709-MA-66		250 Sq Ft
K2F	12" x 12" Vinyl Floor Tile & Mastic White w/Multi-Colored Flecks					Total Amount - 7980 Sq Ft
	64	ROOM 0404A (CUSTODIAL OFFICE) & STORAGE (0404)	NONE DETECTED	310-MCS-A (NOVA)		500 Sq Ft
	315	1963 ADDITION 2ND FLOOR NORTH HALLWAY	NONE DETECTED			900 Sq Ft
	321	1963 ADDITION 2ND FLOOR WEST HALLWAY	NONE DETECTED			2340 Sq Ft
	344	1963 ADDITION 2ND FLOOR SOUTH HALLWAY	NONE DETECTED			900 Sq Ft
	350	1963 ADDITION 2ND FLOOR EAST HALLWAY	NONE DETECTED			2340 Sq Ft
	400	2000 ADDITION 2ND FLOOR LINK	NONE DETECTED	310-FT9-A, B, C (NOVA)		1000 Sq Ft
K2G	12" x 12" Vinyl Floor Tile & Mastic White w/Black Specks					Total Amount - 400 Sq Ft
	74	ROOM 0405	NONE DETECTED	021709-MA-68		400 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2I	12" x 12" Vinyl Floor Tile & Mastic Light Brown w/Multi-Colored Paint Chips		Total Amount - 1850 Sq Ft			
	360	ROOM 2104	NONE DETECTED			1120 Sq Ft
	367	ROOM 2109A	NONE DETECTED			200 Sq Ft
	370	ROOM 2109B	NONE DETECTED	021709-MA-52		80 Sq Ft
	384	ROOM 2103A	NONE DETECTED			450 Sq Ft
K2J	12" x 12" Vinyl Floor Tile & Mastic Brown Mottle		Total Amount - 5600 Sq Ft			
	264	1963 ADDITION 1ST FLOOR HALLWAYS	NONE DETECTED	021709-MA-41	MA-41: OUTSIDE ROOM 1108.	5600 Sq Ft
K2K	12" x 12" Vinyl Floor Tile & Mastic White w/Black Streaks (199X)		Total Amount - 1000 Sq Ft			
	26	ROOM 0203	NONE DETECTED	310-FT4-A, B, C (NOVA)	310-FT4-A,B,C (NOVA): CAFETERIA (SINCE REMOVED).	1000 Sq Ft
K3A	Miscellaneous Flooring Red w/White & Black Marbled Stair Treads		Total Amount - 9 Sq Ft			
	36	1925 ORIGINAL BUILDING STAIRWELL (0299A)	NONE DETECTED	021709-MA-59		9 Sq Ft
K3B	Miscellaneous Flooring 2' x 2' Gray, Blue & White		Total Amount - 10985 Sq Ft			
	279	ROOM 1106	NONE DETECTED			280 Sq Ft
	319	ROOM 2112	NONE DETECTED			275 Sq Ft
	326	ROOM 2111	NONE DETECTED	399-FT-8-A, B, C		1300 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	329	ROOM 2110	NONE DETECTED			1300 Sq Ft
	335	ROOM 2109	NONE DETECTED			1300 Sq Ft
	338	ROOM 2108	NONE DETECTED			1300 Sq Ft
	343	ROOM 2108A	NONE DETECTED			250 Sq Ft
	349	ROOM 2106	NONE DETECTED			290 Sq Ft
	353	ROOM 2105	NONE DETECTED			1280 Sq Ft
	358	ROOM 2105A	NONE DETECTED			250 Sq Ft
	365	ROOM 2104A	NONE DETECTED			160 Sq Ft
	376	ROOM 2109D	NONE DETECTED			140 Sq Ft
	379	ROOM 2103	NONE DETECTED			1280 Sq Ft
	388	ROOM 2103B	NONE DETECTED			150 Sq Ft
	391	ROOM 2102	NONE DETECTED			1280 Sq Ft
	395	ROOM 2102A	NONE DETECTED			150 Sq Ft
K3C	Miscellaneous Flooring 2' x 2' Blue, Beige & Yellow (2014)				Total Amount - 6200 Sq Ft	
	39	GROUND FLOOR HALLWAY 0200 & CLASSROOMS 0209-0217	NEW			6200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K3D	Miscellaneous Flooring 2' x 2' Rubber Floor Tile (2014)					Total Amount - 1200 Sq Ft
265	1963 ADDITION HALLWAY	NEW				1200 Sq Ft
K3E	Miscellaneous Flooring Cream w/Black & Gray Flakes Epoxy Flooring (20xx)					Total Amount - 270 Sq Ft
59	ROOM 0403 (BOYS' RESTROOM)	NEW				270 Sq Ft
L0A	Flexible Duct Connector Coarse White (1925)					Total Amount - 25 Sq Ft
21	ROOM 0208 (MECHANICAL)	NONE DETECTED	2001-1504-U1	U1: FAN ROOM BY BOILER ROOM.		20 Sq Ft
195	1925 ORIGINAL BUILDING PENTHOUSE MECHANICAL	NONE DETECTED	021709-MA-13			5 Sq Ft
L0B	Flexible Duct Connector Coarse White (1930)					Total Amount - 10 Sq Ft
42	1930 ADDITION MECHANICAL ROOM 0214	NONE DETECTED	2001-1901-BF-11			10 Sq Ft
L0C	Flexible Duct Connector Fine Canvas (1939)					Total Amount - 24 Sq Ft
54	1939 ADDITION MECHANICAL ROOM 0401	NONE DETECTED	2001-1901-BF-10			4 Sq Ft
96	STAGE FAN ROOMS (2)	NONE DETECTED				20 Sq Ft
L0D	Flexible Duct Connector Black Fabric (1963)					Total Amount - 2 Sq Ft
320	1963 ADDITION 2ND FLOOR WEST HALLWAY	NONE DETECTED	2001-1901-BF-12			2 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
LOE	Flexible Duct Connector Black Fabric (1977)	Total Amount - 4 Sq Ft				
	257	1977 ADDITION MECHANICAL ROOM 1302	NONE DETECTED	2001-1901-BF-9		4 Sq Ft
L0F	Flexible Duct Connector Black Vinyl	Total Amount - 19 Sq Ft				
	29	MECHANICAL ROOM 0204 OFF OF ROOM 0203	NONE DETECTED	236-VJ-A (NOVA)		2 Sq Ft
	180	ROOM 0206 OLD GYMNASIUM	NONE DETECTED			6 Sq Ft
	262	MEDIA CENTER STORAGE 1301C	NONE DETECTED			1 Sq Ft
	324	ROOM 2101 (MECHANICAL)	NONE DETECTED			10 Sq Ft
MOA	Plaster 1925 Original Building	Total Amount - 26000 Sq Ft				
	11	THROUGHOUT 1925 ORIGINAL BUILDING GROUND FLOOR	NONE DETECTED	021709-MA-01, 03, 07, 10; 2001-1501-D16	MA-01: GROUND FLOOR CAFETERIA WALL. MA-03: GROUND FLOOR CAFETERIA CEILING WEST SIDE,. MA-07: GROUND FLOOR ROOM 0203 CEILING. MA-10: GROUND FLOOR ROOM 0210 WALL.	6000 Sq Ft
	136	THROUGHOUT 1925 ORIGINAL BUILDING 1ST FLOOR	NONE DETECTED	021709-MA-08	MA-08: HALLWAY OUTSIDE ROOM 1202 (WALL).	10000 Sq Ft
	183	THROUGHOUT 1925 ORIGINAL BUILDING 2ND FLOOR	NONE DETECTED	021709-MA-15; 2001-1501-D16	MA-15: ROOM 2210 (CEILING). D16: ROOM 2202.	10000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
MOB		Plaster 1930 Addition	Total Amount - 16000 Sq Ft			
	112	THROUGHOUT 1930 ADDITION 1ST FLOOR	NONE DETECTED	021709-MA-25, 27, 28, 29, 67	MA-25: ROOM 1211 (CEILING). MA-27: ROOM 1216 (CEILING). MA-28: KITCHEN CEILING. MA-29: MECHANICAL ROOM BY KITCHEN. MA-67: ROOM 1222 (WALL).	8000 Sq Ft
	220	THROUGHOUT 1930 ADDITION 2ND FLOOR	NONE DETECTED	021709-MA-16, 18	MA-16: ROOM 2213 CEILING. MA-18: ROOM 2214 CEILING.	8000 Sq Ft
MOC		Plaster 1939 Addition	Total Amount - 17400 Sq Ft			
	52	THROUGHOUT 1939 ADDITION GROUND FLOOR	NONE DETECTED	021709-MA-32, 34; 306-WCE-A (NOVA)	MA-32: ROOM 0408 (WALL). MA-34: ROOM 0407B (CEILING). WCE-A: ROOM 0411 (WALL).	5000 Sq Ft
	95	STAGE FAN ROOMS (2)	NONE DETECTED	021709-MA-22		400 Sq Ft
	98	AUDITORIUM	NONE DETECTED			7500 Sq Ft
	101	THROUGHOUT 1939 ADDITION 1ST FLOOR	NONE DETECTED	021709-MA-37	MA-37: ROOM 1401 (CEILING).	2000 Sq Ft
	241	THROUGHOUT 1939 ADDITION 2ND FLOOR	NONE DETECTED	2001-1501-D27	D27: ROOM 2403 (WALL).	2500 Sq Ft
MOD		Plaster 1963 Addition	Total Amount - 4800 Sq Ft			
	266	1963 ADDITION STAIRWELLS	<1 CH	021709-MA-46	MA-46: 1ST FLOOR NORTHWEST.	720 Sq Ft
	271	ROOM 1104B DISHWASHING & KITCHEN LOCKER ROOM	<1 CH			100 Sq Ft
	304	ROOM 1109 (GIRLS' LOCKER ROOM)	<1 CH	021709-MA-45; 2001-1501-D34		1500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	310	ROOM 1103 (BOYS' LOCKER ROOM)	<1 CH	021709-MA-50, 51		2000 Sq Ft
	316	1963 ADDITION 2ND FLOOR BOYS' RESTROOM	<1 CH			200 Sq Ft
	345	1963 ADDITION 2ND FLOOR GIRLS' RESTROOM (2107)	<1 CH			200 Sq Ft
	373	ROOM 2109C	<1 CH			80 Sq Ft
M0E	Plaster Patch on Wall Chase					Total Amount - 2 Sq Ft
	115	ROOM 1222 PIPE CHASE	NONE DETECTED	070114-BF-1		2 Sq Ft
N0A	Drywall/Joint Compound 1925 Original Building					Total Amount - 2000 Sq Ft
	10	THROUGHOUT 1925 ORIGINAL BUILDING	NONE DETECTED	2001-1901-MJHW-1A	1A: TIME-OUT ROOM.	2000 Sq Ft
N0C	Drywall/Joint Compound 1939 Addition					Total Amount - 5000 Sq Ft
	49	THROUGHOUT 1939 ADDITION	NONE DETECTED	2001-1501-D40	D40: ROOM 1403.	5000 Sq Ft
N0E	Drywall/Joint Compound 1977 Addition					Total Amount - 4100 Sq Ft
	259	THROUGHOUT 1977 ADDITION (MEDIA CENTER) 1301	NONE DETECTED	2001-1501-D35	D35: BY TROPHY CASE	4100 Sq Ft
N0G	Drywall/Joint Compound 2000 Addition					Total Amount - 3000 Sq Ft
	396	THROUGHOUT 2000 ADDITION	NONE DETECTED	305-WA-A, B, C (NOVA)	WA-A,B,C: MAIN OFFICE.	3000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
NOH		Drywall/Joint Compound 2014 Installation			Total Amount - 6200 Sq Ft	
	37	GROUND FLOOR HALLWAY 0200 & CLASSROOMS 0209-0217	NEW			5000 Sq Ft
	53	THROUGHOUT 1939 ADDITION LOWER LEVEL CLASSROOMS	NEW			1200 Sq Ft
POA		Fire Doors Pieced Metal w/Wood Core (1925)			Total Amount - 75 Sq Ft	
	13	BOILER ROOM (0206)	NSM			55 Sq Ft
	197	1925 ORIGINAL BUILDING PENTHOUSE MECHANICAL	NSM			20 Sq Ft
POB		Fire Doors Wood Composite - 1 Hr Rating (Weldwood) (1963)			Total Amount - 48 Sq Ft	
	323	ROOM 2101 (MECHANICAL)	ASSUMED			48 Sq Ft
POC		Fire Doors Wood Composite - 30 Min Rating (Weyerhaeuser)			Total Amount - 24 Sq Ft	
	308	1963 ADDITION 1ST FLOOR GIRLS' RESTROOM	ASSUMED			24 Sq Ft
POD		Fire Doors Metal - 1.5 Hr Rating (CECO) (1995)			Total Amount - 20 Sq Ft	
	31	ELEVATOR EQUIPMENT ROOM 0202A	NEW			20 Sq Ft
POE		Fire Doors Wood - .75 Hr Rating (Warnock Hersey)			Total Amount - 60 Sq Ft	
	135	ROOM 1209	NEW			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	148	ROOM 1207	NEW			20 Sq Ft
	156	ROOM 1205	NEW			20 Sq Ft
P0F	Fire Doors Wood - 1 Hr Rating (Warnock Hersey)					Total Amount - 20 Sq Ft
	374	ROOM 2109C	ASSUMED			20 Sq Ft
P0G	Fire Doors Hollow Metal -1.5 Hr Rating (Intertek)					Total Amount - 220 Sq Ft
	12	STAIRWELL TO BOILER ROOM	NSM			20 Sq Ft
	322	1963 ADDITION 2ND FLOOR WEST HALLWAY	NSM			100 Sq Ft
	351	1963 ADDITION 2ND FLOOR WEST HALLWAY	NSM			100 Sq Ft
P0H	Fire Doors Metal Jacket -1.5 Hr Rating (Underwriters Laboratories)					Total Amount - 60 Sq Ft
	43	1930 ADDITION MECHANICAL ROOM 0214	ASSUMED			20 Sq Ft
	280	ROOM 1106	ASSUMED			40 Sq Ft
P0I	Fire Doors Hollow Metal -1 Hr Rating (Curries)					Total Amount - 95 Sq Ft
	92	STAGE DRESSING ROOMS & SIDE HALLWAYS 1406	NSM			40 Sq Ft
	93	STAGE DRESSING ROOMS & SIDE HALLWAYS 1405	NSM			20 Sq Ft
	181	OLD GYM NORTH STORAGE	NSM			35 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
P0J	Fire Doors Hollow Metal -1.5 Hr Rating (Underwriters Laboratories)					Total Amount - 80 Sq Ft
	256	1977 ADDITION HALLWAY (1300)	NSM			40 Sq Ft
	258	1977 ADDITION MECHANICAL ROOM 1302	NSM			40 Sq Ft
Q0A	Carpet Adhesive Gold Carpet					Total Amount - 720 Sq Ft
	292	ROOM 1108B & HALLWAYS	NONE DETECTED	021709-MA-43		300 Sq Ft
	294	ROOM 1108C	NONE DETECTED			60 Sq Ft
	297	ROOM 1105D	NONE DETECTED			60 Sq Ft
	299	ROOM 1105C	NONE DETECTED			180 Sq Ft
	301	ROOM 1105B	NONE DETECTED			60 Sq Ft
	303	ROOM 1108A	NONE DETECTED			60 Sq Ft
Q0C	Carpet Adhesive Blue Carpet					Total Amount - 4000 Sq Ft
	1	THROUGHOUT BUILDING	NONE DETECTED	309-CP1-A, B, C (NOVA)	OFFICE.	4000 Sq Ft
Q0D	Carpet Adhesive Brown Carpet					Total Amount - 1000 Sq Ft
	2	THROUGHOUT BUILDING	NONE DETECTED	309-CP5-A, B (NOVA)	CPT-A,B: ROOM 1211.	1000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
Q0E	Carpet Adhesive 2' Blue w/Multi-Colored Stripes Carpet (2014)					Total Amount - 400 Sq Ft
	75	ROOM 0405	NEW			400 Sq Ft
Q0G	Carpet Adhesive 2' X 2' Blue, Black & Cream Stripes (20xx)					Total Amount - 500 Sq Ft
	402	MAIN OFFICE	NEW			500 Sq Ft
Q0H	Carpet Adhesive Navy Blue w/Blue and Purple Stripes (202x)					Total Amount - 4000 Sq Ft
	261	THROUGHOUT 1977 ADDITION (MEDIA CENTER)	NEW			4000 Sq Ft
ROA	Baseboard/Mopboard Adhesive 4" Brown Baseboard					Total Amount - 30 Sq Ft
	290	THROUGHOUT MUSIC STORAGE & OFFICE AREAS	NONE DETECTED	021709-MA-44		30 Sq Ft
ROB	Baseboard/Mopboard Adhesive 6" Brown Baseboard					Total Amount - 1000 Sq Ft
	3	THROUGHOUT BUILDING	NONE DETECTED	308-BC1-A, B, C (NOVA)	1939 ADDITION GROUND FLOOR.	1000 Sq Ft
ROC	Baseboard/Mopboard Adhesive 4" Black Baseboard					Total Amount - 1000 Sq Ft
	4	THROUGHOUT BUILDING	NONE DETECTED	308-BC2-A, B, C (NOVA)	SCIENCE AREAS.	1000 Sq Ft
ROD	Baseboard/Mopboard Adhesive 4" Blue Baseboard (2000)					Total Amount - 200 Sq Ft
	5	THROUGHOUT BUILDING	NONE DETECTED	308-BC3-A, B, C (NOVA)	MAIN LOBBY.	200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
ROE	Baseboard/Mopboard Adhesive 6" Tan Baseboard					Total Amount - 500 Sq Ft
6	THROUGHOUT BUILDING	NONE DETECTED	308-BC4-A, B, C (NOVA)	AUDITORIUM.	500 Sq Ft	
ROF	Baseboard/Mopboard Adhesive 6" Blue Baseboard					Total Amount - 50 Sq Ft
7	THROUGHOUT BUILDING	NONE DETECTED	308-BC7-A, B, C (NOVA)	ROOM 1207.	50 Sq Ft	
ROG	Baseboard/Mopboard Adhesive 4" Tan Baseboard					Total Amount - 1000 Sq Ft
8	THROUGHOUT BUILDING	NONE DETECTED	308-BC8-A, B, C (NOVA)	HALLWAY AROUND GYMNASIUM & POOL	1000 Sq Ft	
ROH	Baseboard/Mopboard Adhesive 4" Dark Brown Baseboard (2014)					Total Amount - 100 Sq Ft
40	GROUND FLOOR HALLWAY 0200 & CLASSROOMS 0209-0217	NEW			100 Sq Ft	
SOA	Wood Floor Felt / Vapor Barrier 1925 Original Building					Total Amount - 12790 Sq Ft
139	ROOM 1214	NONE DETECTED			720 Sq Ft	
143	ROOM 1207	NONE DETECTED			740 Sq Ft	
150	ROOM 1212	NONE DETECTED			720 Sq Ft	
158	ROOM 1203	NONE DETECTED			720 Sq Ft	
173	ROOM 1202	NONE DETECTED			1000 Sq Ft	
176	ROOM 1204	NONE DETECTED			500 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	178	ROOM 1206	NONE DETECTED			200 Sq Ft
	179	ROOM 0206 OLD GYMNASIUM	NONE DETECTED	021709-MA-12	MA-12: SOUTHEAST CORNER AT HOLE.	3500 Sq Ft
	185	ROOM 2202	NONE DETECTED			200 Sq Ft
	187	ROOM 2203	NONE DETECTED			810 Sq Ft
	190	HALLWAY 2205A & ELEVATOR LOBBY 2201	NONE DETECTED			170 Sq Ft
	193	ROOM 2205	NONE DETECTED			660 Sq Ft
	201	ROOM 2207	NONE DETECTED			660 Sq Ft
	205	ROOM 2208	NONE DETECTED			660 Sq Ft
	209	ROOM 2209	NONE DETECTED			660 Sq Ft
	213	ROOM 2210	NONE DETECTED			660 Sq Ft
	216	ROOM 2211	NONE DETECTED			85 Sq Ft
	218	ROOM 2211 RESTROOMS	NONE DETECTED			125 Sq Ft
S0B	Wood Floor Felt / Vapor Barrier 1930 Addition (Elevated)				Total Amount - 5410 Sq Ft	
	118	ROOM 1218	NONE DETECTED			660 Sq Ft
	122	ROOM 1211	NONE DETECTED			990 Sq Ft
	126	ROOM 1216	NONE DETECTED			660 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	133	ROOM 1209	NONE DETECTED			180 Sq Ft
	222	ROOM 2213	NONE DETECTED	021709-MA-17		800 Sq Ft
	226	ROOM 2212	NONE DETECTED			660 Sq Ft
	230	ROOM 2215	NONE DETECTED			660 Sq Ft
	236	ROOM 2214	NONE DETECTED			800 Sq Ft
SOC	Wood Floor Felt / Vapor Barrier 1939 Addition (Elevated)		Total Amount - 2632 Sq Ft			
	91	STAGE DRESSING ROOMS & SIDE HALLWAYS	NONE DETECTED	021709-MA-24	MA-24: DRESSING ROOM BY WINDOW.	500 Sq Ft
	94	STAGE	NONE DETECTED			600 Sq Ft
	103	ROOM 1401	NONE DETECTED			500 Sq Ft
	243	ROOM 2402	NONE DETECTED			200 Sq Ft
	251	ROOM 2403	NONE DETECTED			832 Sq Ft
SOCC	Wood Floor Felt / Vapor Barrier 1939 Addition (On-Grade)		Total Amount - 3178 Sq Ft			
	67	ROOM 0406	NONE DETECTED			110 Sq Ft
	69	ROOM 0408 & STORAGE	NONE DETECTED			650 Sq Ft
	77	ROOM 0407	NONE DETECTED			635 Sq Ft
	82	ROOM 0409	NONE DETECTED			440 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	86	ROOM 0410	NONE DETECTED			638 Sq Ft
	90	ROOM 0412	NONE DETECTED	021709-MA-35		705 Sq Ft
S0D	Wood Floor Felt / Vapor Barrier 1963 Addition					Total Amount - 7000 Sq Ft
	314	1963 ADDITION GYMNASIUM	ASSUMED			7000 Sq Ft
S0E	Wood Floor Felt / Vapor Barrier On Grade (2014)					Total Amount - 530 Sq Ft
	78	ROOM 0407	NEW			200 Sq Ft
	83	ROOM 0409	NEW			330 Sq Ft
V0A	Sink Undercoating Dark Gray w/Gooseneck Faucet					Total Amount - 4 Sq Ft
	405	MAIN OFFICE ROOM 1103	NONE DETECTED	502-UC-A (NOVA)	502-UC-A (NOVA): ROOM 0201 (SINCE REMOVED).	4 Sq Ft
V0B	Sink Undercoating Rough Gray w/Wide Gooseneck Faucet					Total Amount - 6 Sq Ft
	134	ROOM 1209	NONE DETECTED	021709-MA-26		6 Sq Ft
V0C	Sink Undercoating Pink					Total Amount - 42 Sq Ft
	339	ROOM 2108	NONE DETECTED	021709-MA-39		36 Sq Ft
	354	ROOM 2105	NONE DETECTED			6 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
W1A	1' x 1' Ceiling Tile Adhesive Associated w/I1A		Total Amount - 400 Sq Ft			
	33	1925 ORIGINAL BUILDING STAIRWELL (0299A)	NONE DETECTED			75 Sq Ft
	146	ROOM 1207	NONE DETECTED			150 Sq Ft
	154	ROOM 1205	NONE DETECTED			30 Sq Ft
	165	1ST FLOOR ELEVATOR HALLWAY (1201)	NONE DETECTED	021709-MA-11		40 Sq Ft
	169	1925 ORIGINAL BUILDING 1ST FLOOR HALLWAY OUTSIDE ROOM 1202	NONE DETECTED			5 Sq Ft
	172	ROOM 1202	NONE DETECTED			100 Sq Ft
W1B	1' x 1' Ceiling Tile Adhesive Associated w/I1B		Total Amount - 405 Sq Ft			
	46	1930 ADDITION STAIRWELL	NONE DETECTED			80 Sq Ft
	131	ROOM 1209	NONE DETECTED			75 Sq Ft
	235	ROOM 2214	NONE DETECTED	021709-MA-19		250 Sq Ft
W1C	1' x 1' Ceiling Tile Adhesive Associated w/I1C		Total Amount - 270 Sq Ft			
	61	1939 ADDITION STAIRWELL (0499B)	NONE DETECTED			10 Sq Ft
	89	ROOM 0412	NONE DETECTED	021709-MA-36; 399-TM-A (NOVA)	ROOM 0414 (SINCE REMOVED).	180 Sq Ft
	248	ROOM 2403	NONE DETECTED			80 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
W1D	1' x 1' Ceiling Tile Adhesive Associated w/I1D					Total Amount - 800 Sq Ft
	100	AUDITORIUM	NONE DETECTED	021709-MA-21		800 Sq Ft
W1E	1' x 1' Ceiling Tile Adhesive Associated w/I1E (2012)					Total Amount - 20 Sq Ft
	250	ROOM 2403	NEW			20 Sq Ft
X0A	Miscellaneous Material Exterior Window Glazing (1925)					Total Amount - 5 Sq Ft
	18	BOILER ROOM (0206)	ASSUMED			5 Sq Ft
X0B	Miscellaneous Material White AHU Seam Putty					Total Amount - 2 Sq Ft
	27	KILN ROOM OFF OF ROOM 0205A	NONE DETECTED	021709-MA-06		2 Sq Ft
X0C	Miscellaneous Material Black AHU Seam Tar					Total Amount - 4 Sq Ft
	28	MECHANICAL ROOM 0204 OFF OF ROOM 0203	NONE DETECTED	021709-MA-05		4 Sq Ft
X0E	Miscellaneous Material Interior Window Glazing (1925)					Total Amount - 3 Sq Ft
	196	1925 ORIGINAL BUILDING PENTHOUSE MECHANICAL	NONE DETECTED	021709-MA-14		3 Sq Ft
X0F	Miscellaneous Material Slate Chalkboard Adhesive (1925)					Total Amount - 158 Sq Ft
	140	ROOM 1214	ASSUMED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	151	ROOM 1212	ASSUMED			20 Sq Ft
	159	ROOM 1203	ASSUMED			20 Sq Ft
	188	ROOM 2203	ASSUMED			10 Sq Ft
	194	ROOM 2205	ASSUMED			8 Sq Ft
	202	ROOM 2207	ASSUMED			20 Sq Ft
	206	ROOM 2208	ASSUMED			20 Sq Ft
	210	ROOM 2209	ASSUMED			20 Sq Ft
	214	ROOM 2210	ASSUMED			20 Sq Ft
X0G	Miscellaneous Material Tackboard Adhesive (1925)					Total Amount - 844 Sq Ft
	141	ROOM 1214	ASSUMED			100 Sq Ft
	147	ROOM 1207	ASSUMED			100 Sq Ft
	152	ROOM 1212	ASSUMED			100 Sq Ft
	160	ROOM 1203	ASSUMED			100 Sq Ft
	161	1925 ORIGINAL BUILDING 1ST FLOOR HALLWAY OUTSIDE ROOM 1203	ASSUMED			4 Sq Ft
	189	ROOM 2203	ASSUMED			40 Sq Ft
	203	ROOM 2207	ASSUMED			100 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	207	ROOM 2208	ASSUMED			100 Sq Ft
	211	ROOM 2209	ASSUMED			100 Sq Ft
	215	ROOM 2210	ASSUMED			100 Sq Ft
X0H	Miscellaneous Material Slate Chalkboard Adhesive (1930)					Total Amount - 124 Sq Ft
	119	ROOM 1218	ASSUMED			20 Sq Ft
	123	ROOM 1211	ASSUMED			12 Sq Ft
	127	ROOM 1216	ASSUMED			20 Sq Ft
	223	ROOM 2213	ASSUMED			16 Sq Ft
	227	ROOM 2212	ASSUMED			20 Sq Ft
	231	ROOM 2215	ASSUMED			20 Sq Ft
	238	ROOM 2214	ASSUMED			16 Sq Ft
X0I	Miscellaneous Material Tackboard Adhesive (1930)					Total Amount - 566 Sq Ft
	113	1930 ADDITION 1ST FLOOR HALLWAY OUTSIDE ROOM 1222	ASSUMED			16 Sq Ft
	120	ROOM 1218	ASSUMED			100 Sq Ft
	124	ROOM 1211	ASSUMED			20 Sq Ft
	128	ROOM 1216	ASSUMED			100 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	224	ROOM 2213	ASSUMED			100 Sq Ft
	228	ROOM 2212	ASSUMED			100 Sq Ft
	232	ROOM 2215	ASSUMED			100 Sq Ft
	239	ROOM 2214	ASSUMED			30 Sq Ft
X0J	Miscellaneous Material Slate Chalkboard Adhesive (1939)					Total Amount - 53 Sq Ft
	65	ROOM 0404A (CUSTODIAL OFFICE) & STORAGE (0404)	NONE DETECTED	399-BLK-A (NOVA)	BLK-A: FORMER ROOM 106 - WHITE MASTIC.	8 Sq Ft
	70	ROOM 0408	NONE DETECTED			6 Sq Ft
	104	ROOM 1401	NONE DETECTED			10 Sq Ft
	108	ROOM 1403 (NURSE)	NONE DETECTED			4 Sq Ft
	244	ROOM 2402	NONE DETECTED			5 Sq Ft
	252	ROOM 2403	NONE DETECTED			20 Sq Ft
X0K	Miscellaneous Material Tackboard Adhesive (1939)					Total Amount - 154 Sq Ft
	63	ROOM 0404A (CUSTODIAL OFFICE)	NONE DETECTED			40 Sq Ft
	71	ROOM 0408	NONE DETECTED	080615BV-02	BV-02: ROOM 0408 AT ENTRY.	5 Sq Ft
	79	ROOM 0407	NONE DETECTED			2 Sq Ft
	84	ROOM 0409	NONE DETECTED			2 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	105	ROOM 1401	NONE DETECTED			40 Sq Ft
	245	ROOM 2402	NONE DETECTED			5 Sq Ft
	253	ROOM 2403	NONE DETECTED			60 Sq Ft
X0L	Miscellaneous Material Beige Duct Tape					Total Amount - 24 Sq Ft
	97	AUDITORIUM ATTIC	75 CH	021709-MA-23		24 Sq Ft
X0M	Miscellaneous Material Interior Window Glazing (1939)					Total Amount - 16 Sq Ft
	56	ROOM 0402 (GIRLS' RESTROOM)	<1 CH	021709-MA-30		4 Sq Ft
	58	ROOM 0403 (BOYS' RESTROOM)	<1 CH			4 Sq Ft
	62	ROOM 0404A (CUSTODIAL OFFICE)	<1 CH			8 Sq Ft
X0N	Miscellaneous Material Black Damp Proofing (1930)					Total Amount - 230 Sq Ft
	55	1939 ADDITION MECHANICAL ROOM 0401	NONE DETECTED	021709-MA-31		230 Sq Ft
X0O	Miscellaneous Material Tectum Roof Deck					Total Amount - 4000 Sq Ft
	260	THROUGHOUT 1977 ADDITION (MEDIA CENTER)	NONE DETECTED	303-CT5-A, B, C		4000 Sq Ft
X0P	Miscellaneous Material Slate Chalkboard Adhesive (1963)					Total Amount - 56 Sq Ft
	287	ROOM 1108 (MUSIC ROOM)	ASSUMED			3 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	327	ROOM 2111	ASSUMED			6 Sq Ft
	331	ROOM 2110	ASSUMED			6 Sq Ft
	340	ROOM 2108	ASSUMED			4 Sq Ft
	355	ROOM 2105	ASSUMED			5 Sq Ft
	363	ROOM 2104	ASSUMED			6 Sq Ft
	368	ROOM 2109A	ASSUMED			2 Sq Ft
	377	ROOM 2109D	ASSUMED			2 Sq Ft
	381	ROOM 2103	ASSUMED			8 Sq Ft
	389	ROOM 2103B	ASSUMED			2 Sq Ft
	393	ROOM 2102	ASSUMED			12 Sq Ft
X0Q	Miscellaneous Material Tackboard Adhesive (1963)		Total Amount - 202 Sq Ft			
	288	ROOM 1108 (MUSIC ROOM)	NONE DETECTED			20 Sq Ft
	311	ROOM 1103 (BOYS' LOCKER ROOM)	NONE DETECTED	021709-MA-49		12 Sq Ft
	332	ROOM 2110	NONE DETECTED			60 Sq Ft
	341	ROOM 2108	NONE DETECTED			20 Sq Ft
	356	ROOM 2105	NONE DETECTED			50 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	382	ROOM 2103	NONE DETECTED			40 Sq Ft
X0R	Miscellaneous Material Pipe/Valve Flange Gaskets					Total Amount - 20 Sq Ft
	19	BOILER ROOM (0206)	ASSUMED			20 Sq Ft
X0S	Miscellaneous Material Black Debris					Total Amount - 350 Sq Ft
	254	ROOM 2403	NONE DETECTED	080712-MV-1		350 Sq Ft
X0T	Miscellaneous Material Thin Metal Frame Tackboard Adhesive					Total Amount - 65 Sq Ft
	72	ROOM 0408	NONE DETECTED	080615BV-03	BV-03: ROOM 1401.	5 Sq Ft
	80	ROOM 0407	NONE DETECTED			5 Sq Ft
	106	ROOM 1401	NONE DETECTED			5 Sq Ft
	111	1939 ADDITION HALLWAY OUTSIDE AUDITORIUM	NONE DETECTED			40 Sq Ft
	191	HALLWAY 2205A & ELEVATOR LOBBY 2201	NONE DETECTED			10 Sq Ft
X0U	Miscellaneous Material Stone Panel Adhesive					Total Amount - 43 Sq Ft
	57	ROOM 0402 (GIRLS' RESTROOM)	NONE DETECTED	080615BV-01	BV-01: RESTROOM 0402.	5 Sq Ft
	114	ROOM 1222	NONE DETECTED			3 Sq Ft
	116	STAFF RESTROOM 1220	NONE DETECTED			5 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	162	GIRLS' RESTROOM 1210	NONE DETECTED			7 Sq Ft
	163	BOYS' RESTROOM 1210	NONE DETECTED			6 Sq Ft
	198	BOYS' RESTROOM 2204	NONE DETECTED			6 Sq Ft
	199	GIRLS' RESTROOM 2206	NONE DETECTED			7 Sq Ft
	240	ROOM 2216	NONE DETECTED			4 Sq Ft
X0V	Miscellaneous Material Milkboard Adhesive (2014)					Total Amount - 252 Sq Ft
	275	DISHWASHING ROOM 1104B	NEW			252 Sq Ft
X1A	Miscellaneous Material 6" Red Quarry Tile (1925)					Total Amount - 220 Sq Ft
	30	ELEVATOR EQUIPMENT ROOM 0202A	ASSUMED			50 Sq Ft
	34	1925 ORIGINAL BUILDING STAIRWELL (0299A)	ASSUMED			170 Sq Ft
X1B	Miscellaneous Material 6" Red Quarry Tile (1930)					Total Amount - 250 Sq Ft
	48	1930 ADDITION STAIRWELL	ASSUMED			250 Sq Ft
X1C	Miscellaneous Material 6" Red Quarry Tile (1939)					Total Amount - 200 Sq Ft
	51	THROUGHOUT 1939 ADDITION ENTRANCES	ASSUMED			200 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1D	Miscellaneous Material 2" Gray Ceramic Floor Tile System (20XX)					Total Amount - 36 Sq Ft
	109	ROOM 1403A (NURSE'S RESTROOM)	NEW			36 Sq Ft
X1E	Miscellaneous Material 4" White Ceramic Wall Tile System (20XX)					Total Amount - 380 Sq Ft
	110	ROOM 1403A (NURSE'S RESTROOM)	NEW			80 Sq Ft
	404	MAIN OFFICE RESTROOMS	NEW			300 Sq Ft
X1F	Miscellaneous Material 6" Red Quarry Tile (1977)					Total Amount - 700 Sq Ft
	255	1977 ADDITION HALLWAY (1300)	ASSUMED			700 Sq Ft
X1G	Miscellaneous Material 6" Beige Quarry Tile					Total Amount - 1000 Sq Ft
	267	1963 ADDITION STAIRWELLS	ASSUMED			1000 Sq Ft
X1H	Miscellaneous Material 2" X 2" White & Multi-Colored Ceramic Floor Tile System (2014)					Total Amount - 4000 Sq Ft
	270	CAFETERIA 1104	NEW			4000 Sq Ft
X1I	Miscellaneous Material 6" Gray Quarry Tile (2014)					Total Amount - 420 Sq Ft
	273	DISHWASHING ROOM 1104B	NEW			420 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1J	Miscellaneous Material 1" Gray Ceramic Floor Tile System (20XX)					Total Amount - 125 Sq Ft
	274	DISHWASHING ROOM 1104B RESTROOM	NEW			65 Sq Ft
	312	ROOM 1103C BOYS' LOCKER ROOM RESTROOM	NEW			60 Sq Ft
X1K	Miscellaneous Material 1" Brown Ceramic Floor Tile System					Total Amount - 560 Sq Ft
	282	STORAGE ROOM 1107	ASSUMED			200 Sq Ft
	307	1963 ADDITION 1ST FLOOR GIRLS' RESTROOM	ASSUMED			160 Sq Ft
	317	1963 ADDITION 2ND FLOOR BOYS' RESTROOM	ASSUMED			200 Sq Ft
X1L	Miscellaneous Material 2" X 2" Green Ceramic Floor Tile System (20xx)					Total Amount - 125 Sq Ft
	403	MAIN OFFICE RESTROOMS	NEW			125 Sq Ft
Y1A	Miscellaneous Material Gray w/White Streaks Countertop					Total Amount - 11 Sq Ft
	142	ROOM 1214	NONE DETECTED	080615BV-05	BV-05: ROOM 1214.	6 Sq Ft
	174	ROOM 1202	NONE DETECTED			5 Sq Ft
Z0A	Miscellaneous Material White Fabric Tubes					Total Amount - 80 Sq Ft
	20	BOILER ROOM (0206)	NONE DETECTED	080421SW-01	SW-01: BOILER ROOM (0206).	80 Sq Ft