

1089 Cypress Street North, Saint Paul, MN 55106

Chart C - All Materials List

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
A4B	Mudded Pipe Joints on Fiberglass Insulation 1974 Addition					Total Amount - 570 Joints
	78	THROUGHOUT 1974 ADDITION	NONE DETECTED	120909MV-50; 20705A, W510A-A-38A, 39A; 070111-BF-1, 2, 3	MV-50: ROOM 1218A DOMESTIC WATER. BF-1: ROOM 1417; BF-2: ROOM 1411; BF-3: ROOM 1403.	500 Joints
	87	GYMNASIUM FAN ROOM	NONE DETECTED	120909MV-32	MV-32: ROOF DRAIN LINE.	26 Joints
	92	GYMNASIUM STORAGE (1102A)	NONE DETECTED	541-1-A4B	HALLWAY BY ELEVATOR EQUIPMENT ROOM (SINCE REMOVED).	7 Joints
	96	GYMNASIUM STORAGE (1102B)	NONE DETECTED			6 Joints
	100	CUSTODIAL CLOSET 1105	NONE DETECTED			7 Joints
	120	WEST ROOF FAN ROOM OFF CUSTODIAL CLOSET 1507	NONE DETECTED	120909MV-42	MV-42: NEAR CONDENSATE PUMP.	24 Joints
A4C	Mudded Pipe Joints on Fiberglass Insulation Newer Fiberglass					Total Amount - 15 Joints
	11	1974 ADDITION BOILER ROOM (0002)	NONE DETECTED	2001-0701-PL-3, ; 2001-1901-XX-46B, 47B	PL-3: ELBOW BY CONDENSATE PUMP; XX-46B: BY HOT WATER HEATER; XX-47B: BY WATER TANK.	15 Joints

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
C1A	Condensate Return Insulation 1974 Addition					Total Amount - 5 Sq Ft
	119	CUSTODIAL CLOSET 1507 (J2 ON MAP)	NONE DETECTED	8102021CW-01; 541-19, 20	CW-01: CUSTODIAL CLOSET (J2). 541-19,20: BOILER ROOM (SINCE REMOVED).	5 Sq Ft
D1C	Boiler Gaskets Fiberglass (Boiler #1)					Total Amount - 1 Sq Ft
	15	1974 ADDITION BOILER ROOM (0002)	NSM			1 Sq Ft
D2A	Interior Boiler Insulation Boiler #2					Total Amount - 100 Sq Ft
	13	1974 ADDITION BOILER ROOM (0002)	ASSUMED			100 Sq Ft
D2B	Interior Boiler Insulation Boiler #1					Total Amount - 100 Sq Ft
	14	1974 ADDITION BOILER ROOM (0002)	ASSUMED			100 Sq Ft
E0A	Stack Insulation 1974 Installation					Total Amount - 120 Sq Ft
	16	1974 ADDITION BOILER ROOM (0002)	NONE DETECTED	ACB450AH-A3-4, 5, 6		120 Sq Ft
E1B	Stack Gasket Boiler #2					Total Amount - 2 Sq Ft
	12	1974 ADDITION BOILER ROOM (0002)	65 CH	120909MV-2		2 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I1A	1' x 1' Acoustical Ceiling Tile Symmetrical Holes	Total Amount - 1815 Sq Ft				
	23	NURSE'S OFFICE ROOM 1007	NONE DETECTED	207011A	1930 ORIGINAL BUILDING 1ST FLOOR HALLWAY (SINCE REMOVED).	25 Sq Ft
	42	1930 ORIGINAL BUILDING STAIRWELL 1099A	NONE DETECTED			540 Sq Ft
	49	ROOM 2007	NONE DETECTED			250 Sq Ft
	60	ROOM 2003	NONE DETECTED			250 Sq Ft
	64	ROOM 2004	NONE DETECTED			250 Sq Ft
	68	ROOM 2002	NONE DETECTED			250 Sq Ft
	73	ROOM 2001	NONE DETECTED			250 Sq Ft
I1B	1' x 1' Acoustical Ceiling Tile Fissured	Total Amount - 320 Sq Ft				
	32	ROOM 1010	NONE DETECTED	510P33A		100 Sq Ft
	34	ROOM 1011 & HALLWAY	NONE DETECTED	120909MV-22		220 Sq Ft
I2C	2' x 2' Acoustical Ceiling Tile Light Textured w/Revealed Edge	Total Amount - 8100 Sq Ft				
	236	ROOM 1212	NONE DETECTED			100 Sq Ft
	240	THROUGHOUT 2004 ADDITION CLASSROOMS	NONE DETECTED	120909MV-25	MV-25: HALLWAY.	8000 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I2G	2' x 2' Acoustical Ceiling Tile Lightly Textured with Dents and Pin Holes (2020)					Total Amount - 30000 Sq Ft
	1	THROUGHOUT BUILDING	NEW			30000 Sq Ft
I2H	2' x 2' Acoustical Ceiling Tile Dents with Pin Holes (2020)					Total Amount - 10000 Sq Ft
	80	THROUGHOUT 1974 ADDITION	NEW			10000 Sq Ft
I2I	2' x 2' Acoustical Ceiling Tile Vinyl Coated Gypsum (2020)					Total Amount - 900 Sq Ft
	108	THROUGHOUT KITCHEN AREA	NEW			900 Sq Ft
I3B	2' x 4' Ceiling Tile Pockmarks, Nail & Pin Holes					Total Amount - 20 Sq Ft
	181	ROOM 1419 CUSTODIAL	NONE DETECTED	120909MV-33; W510A-A-40A	40A: KITCHEN (SINCE REMOVED).	20 Sq Ft
J1A	Cementitious Panels Wallboard					Total Amount - 80 Sq Ft
	94	GYMNASIUM STORAGE	NONE DETECTED	120909MV-24		80 Sq Ft
J3A	Miscellaneous Cementitious Material Window Sills					Total Amount - 100 Sq Ft
	8	THROUGHOUT 1930 ORIGINAL BUILDING	NONE DETECTED	120909MV-21	MV-21: ROOM 2009.	100 Sq Ft
K0A	9" x 9" Vinyl Floor Tile & Mastic Light Beige w/Brown Streaks					Total Amount - 700 Sq Ft
	17	ROOM 0001	5 CH (TILE), 10 CH (MASTIC)	120909MV-11	MV-11: ROOM 0001.	700 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K0B	9" x 9" Vinyl Floor Tile & Mastic Dark Brown					Total Amount - 350 Sq Ft
	20	1930 ORIGINAL BUILDING 1ST FLOOR HALLWAY	5 CH (TILE & MASTIC)	2001-1501-M8	M8: HALL 2ND FLOOR (SINCE REMOVED).	350 Sq Ft
K0C	9" x 9" Vinyl Floor Tile & Mastic Light Brown					Total Amount - 350 Sq Ft
	21	1930 ORIGINAL BUILDING 1ST FLOOR HALLWAY	5 CH (TILE & MASTIC)	2001-1501-M9	M9: HALL 2ND FLOOR (SINCE REMOVED).	350 Sq Ft
K0G	9" x 9" Vinyl Floor Tile & Mastic Red					Total Amount - 270 Sq Ft
	55	ROOM 2006	5-6 CH (TILE)			50 Sq Ft
	57	ROOM 2009	5-6 CH (TILE)			100 Sq Ft
	59	ROOM 2008 CLOSET	5-6 CH (TILE)	120909MV-19;2001-1901-PL-01		120 Sq Ft
K1A	Sheet Vinyl Flooring & Adhesive Gray with Dark Gray Specks (2020)					Total Amount - 550 Sq Ft
	25	NURSE'S OFFICE ROOM 1007	NEW			200 Sq Ft
	26	NURSE'S OFFICE ROOM 1006	NEW			125 Sq Ft
	28	NURSE'S OFFICE ROOM 1006A	NEW			125 Sq Ft
	30	COUNSELING ROOM 1005	NEW			100 Sq Ft
K2A	12" x 12" Vinyl Floor Tile & Mastic Beige w/Brown & White Smudges					Total Amount - 10505 Sq Ft
	47	ROOM 2011 (STORAGE)	3 CH (TILE), 8 CH (MASTIC)			30 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	51	ROOM 2007	3 CH (TILE), 8 CH (MASTIC)			1000 Sq Ft
	56	ROOM 2006	3 CH (TILE), 8 CH (MASTIC)			50 Sq Ft
	58	ROOM 2009	3 CH (TILE), 8 CH (MASTIC)			100 Sq Ft
	70	ROOM 2002	3 CH (TILE), 8 CH (MASTIC)			1000 Sq Ft
	84	1974 ADDITION 1ST FLOOR ELEVATOR LOBBY	3 CH (TILE), 8 CH (MASTIC)			180 Sq Ft
	86	MAIN HALLWAY 1100 (FROM MAIN OFFICE TO ROOM 1113)	3 CH (TILE), 8 CH (MASTIC)			1100 Sq Ft
	89	GYMNASIUM ENTRY	3 CH (TILE), 8 CH (MASTIC)			330 Sq Ft
	93	GYMNASIUM STORAGE (1102A)	3 CH (TILE), 8 CH (MASTIC)			130 Sq Ft
	97	GYMNASIUM STORAGE (1102B)	3 CH (TILE), 8 CH (MASTIC)			260 Sq Ft
	98	PHY ED OFFICE 1104	3 CH (TILE), 8 CH (MASTIC)			100 Sq Ft
	101	CUSTODIAL CLOSET 1105	3 CH (TILE), 8 CH (MASTIC)			25 Sq Ft
	102	ROOM 1106 (ELECTRICAL)	3 CH (TILE), 8 CH (MASTIC)			35 Sq Ft
	113	ROOM 1112	3 CH (TILE), 8 CH (MASTIC)			200 Sq Ft
	116	HALLWAY 1500	3 CH (TILE), 8 CH (MASTIC)			540 Sq Ft
	118	CUSTODIAL CLOSET 1507 (J2 ON MAP)	3 CH (TILE), 8 CH (MASTIC)			50 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	129	HALLWAY 1400	3 CH (TILE), 8 CH (MASTIC)			1600 Sq Ft
	134	ROOM 1401	3 CH (TILE), 8 CH (MASTIC)			15 Sq Ft
	138	ROOM 1402	3 CH (TILE), 8 CH (MASTIC)			15 Sq Ft
	144	ROOM 1403A	3 CH (TILE), 8 CH (MASTIC)			25 Sq Ft
	148	ROOM 1404A	3 CH (TILE), 8 CH (MASTIC)			25 Sq Ft
	150	ROOM 1408	3 CH (TILE), 8 CH (MASTIC)			40 Sq Ft
	158	ROOM 1411A	3 CH (TILE), 8 CH (MASTIC)			25 Sq Ft
	163	ROOM 1412A	3 CH (TILE), 8 CH (MASTIC)			25 Sq Ft
	174	ROOM 1417	3 CH (TILE), 8 CH (MASTIC)			15 Sq Ft
	176	ROOM 1418	3 CH (TILE), 8 CH (MASTIC)			15 Sq Ft
	179	HALLWAY 1400A	3 CH (TILE), 8 CH (MASTIC)			700 Sq Ft
	182	ROOM 1419 CUSTODIAL	3 CH (TILE), 8 CH (MASTIC)			20 Sq Ft
	183	HALLWAY 1300	3 CH (TILE), 8 CH (MASTIC)			760 Sq Ft
	187	ROOM 1303A STORAGE	3 CH (TILE), 8 CH (MASTIC)			30 Sq Ft
	197	ROOM 1301B STORAGE	3 CH (TILE), 8 CH (MASTIC)	061108-BF-1	BF-1: ROOM 1302 (SINCE REMOVED).	35 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	202	ROOM 1304A STORAGE (1302A)	3 CH (TILE), 8 CH (MASTIC)			30 Sq Ft
	203	HALLWAY 1200B	3 CH (TILE), 8 CH (MASTIC)			700 Sq Ft
	207	ROOM 1223	3 CH (TILE), 8 CH (MASTIC)			15 Sq Ft
	211	ROOM 1222	3 CH (TILE), 8 CH (MASTIC)			15 Sq Ft
	215	ROOM 1200D	3 CH (TILE), 8 CH (MASTIC)			35 Sq Ft
	217	HALLWAY 1200	3 CH (TILE), 8 CH (MASTIC)			1160 Sq Ft
	223	ROOM 1219A	3 CH (TILE), 8 CH (MASTIC)			25 Sq Ft
	227	ROOM 1218A	3 CH (TILE), 8 CH (MASTIC)			25 Sq Ft
	230	ROOM 1217	3 CH (TILE), 8 CH (MASTIC)			15 Sq Ft
	233	ROOM 1216	3 CH (TILE), 8 CH (MASTIC)			10 Sq Ft
K2B	12" x 12" Vinyl Floor Tile & Mastic Cream w/Black Specks				Total Amount - 500 Sq Ft	
	124	IMC OFFICE	NONE DETECTED			10 Sq Ft
	132	ROOM 1405	NONE DETECTED			15 Sq Ft
	185	ROOM 1303	NONE DETECTED			120 Sq Ft
	190	ROOM 1302	NONE DETECTED			120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	192	ROOM 1504	NONE DETECTED			20 Sq Ft
	195	ROOM 1301	NONE DETECTED	120909MV-48		120 Sq Ft
	200	ROOM 1304	NONE DETECTED			60 Sq Ft
	219	ROOM 1503	NONE DETECTED			35 Sq Ft
K2E	12" x 12" Vinyl Floor Tile & Mastic White & Tan					Total Amount - 35 Sq Ft
	95	GYMNASIUM STORAGE	5 CH (TILE), 10 CH (MASTIC)			35 Sq Ft
K2F	12" x 12" Vinyl Floor Tile & Mastic White w/Blue Smudges					Total Amount - 4460 Sq Ft
	216	HALLWAY 1200	NONE DETECTED			460 Sq Ft
	239	THROUGHOUT 2004 ADDITION	NONE DETECTED	120909MV-28	MV-28: ROOM 1206.	4000 Sq Ft
K3A	Miscellaneous Flooring 10" x 20" Dark Brown Tile					Total Amount - 115 Sq Ft
	22	1930 ORIGINAL BUILDING 1ST FLOOR HALLWAY	5 CH (TILE & MASTIC)	541-23	541-23: 1930 ORIGINAL BUILDING 2ND FLOOR HALLWAY (SINCE REMOVED).	115 Sq Ft
K3B	Miscellaneous Flooring Gray Stair Treads					Total Amount - 60 Sq Ft
	83	1974 ADDITION STAIRS NEAR ELEVATOR	NONE DETECTED	120909MV-20		60 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K3C	Miscellaneous Flooring Black Flooring Mastic					Total Amount - 480 Sq Ft
126	IMC OFFICE & STORAGE	NONE DETECTED	120909MV-41			480 Sq Ft
K3D	Miscellaneous Flooring Gray Rubber Flooring (2023)					Total Amount - 5000 Sq Ft
90	GYMNASIUM	NEW				5000 Sq Ft
K3E	Miscellaneous Flooring 2' X 2' Gray w/Dark Gray and Cream Specks (2023)					Total Amount - 2000 Sq Ft
106	CAFETERIA	NEW				2000 Sq Ft
K3F	Miscellaneous Flooring 2' X 2' Lime Green w/Light Green and Cream Specks (2023)					Total Amount - 500 Sq Ft
107	CAFETERIA	NEW				500 Sq Ft
K3G	Miscellaneous Flooring 2' X 2' Gray w/Beige and Mint Specks (2024)					Total Amount - 880 Sq Ft
45	1930 ORIGINAL BUILDING 2ND FLOOR HALLWAY	NEW				700 Sq Ft
46	2ND FLOOR ELEVATOR LOBBY (2000A)	NEW				180 Sq Ft
L0A	Flexible Duct Connector Black Vinyl (1974)					Total Amount - 60 Sq Ft
121	WEST ROOF FAN ROOM OFF CUSTODIAL CLOSET 1507	NONE DETECTED	2001-1501-M5	M5: FAN ROOM BY GYM (SINCE REMOVED).		60 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
M0A	Plaster 1930 Original Building	Total Amount - 10000 Sq Ft				
	4	THROUGHOUT 1930 ORIGINAL BUILDING	NONE DETECTED	120909MV-6, 13, 15, 16, 17; 510P13A, 13B	MV-6: BOILER ROOM. MV-13: NURSE'S OFFICE. MV-15: ROOM 2005. MV-16: 2ND FLOOR CUSTODIAL. MV-17: STAFF LOUNGE. 613A,13B: ROOM 201.	10000 Sq Ft
N0A	Drywall/Joint Compound 1974 Addition	Total Amount - 4000 Sq Ft				
	77	THROUGHOUT 1974 ADDITION	NONE DETECTED	510P34A; 541-17		4000 Sq Ft
N0B	Drywall/Joint Compound 2004 Installation	Total Amount - 10000 Sq Ft				
	241	THROUGHOUT 2004 ADDITION	NONE DETECTED	120909MV-27	MV-27: ROOM 1205.	10000 Sq Ft
N0C	Drywall/Joint Compound 1930 Original Building	Total Amount - 5000 Sq Ft				
	5	THROUGHOUT 1930 ORIGINAL BUILDING	NONE DETECTED	541-9	541-9: NURSE'S AREA.	5000 Sq Ft
P0A	Fire Doors Pieced Metal w/Wood Core	Total Amount - 80 Sq Ft				
	9	CUSTODIAL OFFICE AREA 0005	NSM			80 Sq Ft
P0B	Fire Doors Hollow Metal -1.5 Hr Rating (Ceco)	Total Amount - 20 Sq Ft				
	88	GYMNASIUM FAN ROOM	NSM			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
Q0A	Carpet Adhesive Gray/Green Berber Carpet					Total Amount - 10000 Sq Ft
	7	THROUGHOUT 1930 ORIGINAL BUILDING	NONE DETECTED	2001-1901-PL-1	PL-1: HALLWAY BY OLD ROOM 102.	10000 Sq Ft
Q0B	Carpet Adhesive Blue Multi-Shaded Carpet (2004)					Total Amount - 6000 Sq Ft
	242	THROUGHOUT 2004 ADDITION	NONE DETECTED	120909MV-26	MV-26: ROOM 1209.	6000 Sq Ft
Q0C	Carpet Adhesive Red Multi-Shaded Carpet					Total Amount - 16646 Sq Ft
	123	IMC (1502)	NONE DETECTED	120909MV-39	MV-39: IMC OFFICE.	3900 Sq Ft
	127	ROOM 1505	NONE DETECTED			140 Sq Ft
	130	ROOM 1405	NONE DETECTED			625 Sq Ft
	151	ROOM 1406	NONE DETECTED			240 Sq Ft
	152	ROOM 1407	NONE DETECTED			600 Sq Ft
	159	ROOM 1411A	NONE DETECTED			50 Sq Ft
	166	ROOM 1414	NONE DETECTED			600 Sq Ft
	184	ROOM 1303	NONE DETECTED			780 Sq Ft
	189	ROOM 1302	NONE DETECTED			780 Sq Ft
	191	ROOM 1504	NONE DETECTED			600 Sq Ft
	194	ROOM 1301	NONE DETECTED			780 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	199	ROOM 1304	NONE DETECTED			740 Sq Ft
	206	ROOM 1223	NONE DETECTED			750 Sq Ft
	209	ROOM 1222	NONE DETECTED			745 Sq Ft
	213	ROOM 1221	NONE DETECTED			625 Sq Ft
	214	ROOM 1220	NONE DETECTED			740 Sq Ft
	218	ROOM 1503	NONE DETECTED			585 Sq Ft
	221	ROOM 1219	NONE DETECTED			580 Sq Ft
	222	ROOM 1219A	NONE DETECTED			75 Sq Ft
	225	ROOM 1218	NONE DETECTED			665 Sq Ft
	226	ROOM 1218A	NONE DETECTED			215 Sq Ft
	229	ROOM 1217	NONE DETECTED			725 Sq Ft
	232	ROOM 1216	NONE DETECTED			710 Sq Ft
	237	ROOM 1214	NONE DETECTED			196 Sq Ft
	238	ROOM 1213	NONE DETECTED			200 Sq Ft
Q0D	Carpet Adhesive Multi-Colored Berber Carpet		Total Amount - 8340 Sq Ft			
	133	ROOM 1401	NONE DETECTED			700 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	137	ROOM 1402	NONE DETECTED			800 Sq Ft
	141	ROOM 1403	NONE DETECTED			670 Sq Ft
	143	ROOM 1403A	NONE DETECTED			50 Sq Ft
	146	ROOM 1404	NONE DETECTED			640 Sq Ft
	147	ROOM 1404A	NONE DETECTED			50 Sq Ft
	153	ROOM 1409	NONE DETECTED			640 Sq Ft
	154	ROOM 1410	NONE DETECTED			670 Sq Ft
	156	ROOM 1411	NONE DETECTED			670 Sq Ft
	161	ROOM 1412	NONE DETECTED			580 Sq Ft
	164	ROOM 1412A	NONE DETECTED			50 Sq Ft
	167	ROOM 1413	NONE DETECTED	120909MV-47		180 Sq Ft
	168	ROOM 1415	NONE DETECTED			600 Sq Ft
	169	ROOM 1416	NONE DETECTED			670 Sq Ft
	171	ROOM 1417	NONE DETECTED			700 Sq Ft
	175	ROOM 1418	NONE DETECTED			670 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
Q0E	Carpet Adhesive Gray Striped Carpet Squares	Total Amount - 2000 Sq Ft				
39	THROUGHOUT MAIN OFFICE AREAS	NEW				2000 Sq Ft
R0A	Baseboard/Mopboard Adhesive Black/Dark Brown Baseboard	Total Amount - 3000 Sq Ft				
2	THROUGHOUT BUILDING	NONE DETECTED	2001-1901-ZZ-20B	MAIN HALL.		3000 Sq Ft
R0B	Baseboard/Mopboard Adhesive Blue Baseboard	Total Amount - 500 Sq Ft				
243	THROUGHOUT 2004 ADDITION	NONE DETECTED	120909MV-29	MV-29: ROOM 1208.		500 Sq Ft
R0C	Baseboard/Mopboard Adhesive 4' Dark Brown (2023)	Total Amount - 50 Sq Ft				
91	GYMNASIUM	NEW				50 Sq Ft
S0A	Wood Floor Felt / Vapor Barrier 1930 Original Building	Total Amount - 5000 Sq Ft				
6	THROUGHOUT 1930 ORIGINAL BUILDING	ASSUMED				5000 Sq Ft
V0A	Sink Undercoating Black	Total Amount - 94 Sq Ft				
38	STAFF LOUNGE (1014)	3-5 CH	120909MV-9			4 Sq Ft
131	ROOM 1405	3-5 CH				5 Sq Ft
135	ROOM 1401	3-5 CH				5 Sq Ft
139	ROOM 1402	3-5 CH				5 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	145	ROOM 1403A	3-5 CH			5 Sq Ft
	149	ROOM 1404A	3-5 CH			5 Sq Ft
	160	ROOM 1411A	3-5 CH			5 Sq Ft
	165	ROOM 1412A	3-5 CH	120909MV-46		5 Sq Ft
	173	ROOM 1417	3-5 CH			5 Sq Ft
	177	ROOM 1418	3-5 CH			5 Sq Ft
	186	ROOM 1303	3-5 CH			5 Sq Ft
	196	ROOM 1301	3-5 CH			5 Sq Ft
	201	ROOM 1304	3-5 CH			5 Sq Ft
	208	ROOM 1223	3-5 CH			5 Sq Ft
	212	ROOM 1222	3-5 CH			5 Sq Ft
	224	ROOM 1219A	3-5 CH			5 Sq Ft
	228	ROOM 1218A	3-5 CH			5 Sq Ft
	231	ROOM 1217	3-5 CH			5 Sq Ft
	234	ROOM 1216	3-5 CH			5 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
V0B	Sink Undercoating Black Double Sink	Total Amount - 10 Sq Ft				
18	ROOM 0001	NONE DETECTED	120909MV-10	10 Sq Ft		
V0C	Sink Undercoating Pink	Total Amount - 13 Sq Ft				
27	NURSE'S OFFICE ROOM 1006	12 CH	4 Sq Ft			
41	MAIN OFFICE COPY ROOM 1002	12 CH	120909MV-14	4 Sq Ft		
114	ROOM 1112	12 CH	5 Sq Ft			
V0D	Sink Undercoating Gray	Total Amount - 40 Sq Ft				
193	ROOM 1504	NONE DETECTED	5 Sq Ft			
244	THROUGHOUT 2004 ADDITION	NONE DETECTED	120909MV-30	MV-30: ROOM 1208.	35 Sq Ft	
V0E	Sink Undercoating Cream	Total Amount - 10 Sq Ft				
125	IMC OFFICE	NONE DETECTED	120909MV-40	5 Sq Ft		
220	ROOM 1503	NONE DETECTED	5 Sq Ft			
V0F	Sink Undercoating Gray (2010)	Total Amount - 25 Sq Ft				
52	ROOM 2007	NEW	5 Sq Ft			
62	ROOM 2003	NEW	5 Sq Ft			

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	67	ROOM 2004	NEW			5 Sq Ft
	71	ROOM 2002	NEW			5 Sq Ft
	75	ROOM 2001	NEW			5 Sq Ft
W1A	1' x 1' Ceiling Tile Adhesive Associated w/I1A					Total Amount - 780 Sq Ft
	24	NURSE'S OFFICE ROOM 1007	NONE DETECTED	120909MV-12		25 Sq Ft
	29	COUNSELING ROOM 1005	NONE DETECTED			25 Sq Ft
	40	MAIN OFFICE ROOMS 1002, 1003 & 1004	NONE DETECTED	541-22	541-22: OFFICE LOBBY AREA.	300 Sq Ft
	43	1930 ORIGINAL BUILDING STAIRWELL 1099A	NONE DETECTED			130 Sq Ft
	50	ROOM 2007	NONE DETECTED			60 Sq Ft
	61	ROOM 2003	NONE DETECTED			60 Sq Ft
	65	ROOM 2004	NONE DETECTED			60 Sq Ft
	69	ROOM 2002	NONE DETECTED			60 Sq Ft
	74	ROOM 2001	NONE DETECTED			60 Sq Ft
W1B	1' x 1' Ceiling Tile Adhesive Associated w/I1B					Total Amount - 80 Sq Ft
	33	ROOM 1010	NONE DETECTED			25 Sq Ft
	35	ROOM 1011 & HALLWAY	NONE DETECTED	120909MV-22		55 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0A	Miscellaneous Material Wired Window Glaze Compound					Total Amount - 100 Sq Ft
	81	THROUGHOUT 1974 ADDITION	5 CH	120909MV-38	MV-38: BY ROOM 1505.	100 Sq Ft
X0B	Miscellaneous Material Red Fire Stop					Total Amount - 50 Sq Ft
	3	THROUGHOUT BUILDING	NONE DETECTED	120909MV-3		50 Sq Ft
X0E	Miscellaneous Material Thick, Black Tar					Total Amount - 1 Sq Ft
	10	ELECTRICAL ROOM 0009	60 CH	120909MV-8		1 Sq Ft
X0F	Miscellaneous Material Wood Frame Chalkboard Adhesive (1930)					Total Amount - 20 Sq Ft
	53	ROOM 2007	ASSUMED			20 Sq Ft
X0G	Miscellaneous Material Wood Frame Corkboard Adhesive (1930)					Total Amount - 508 Sq Ft
	37	STAIRWELL 1099E	ASSUMED			8 Sq Ft
	54	ROOM 2007	ASSUMED			100 Sq Ft
	63	ROOM 2003	ASSUMED			100 Sq Ft
	66	ROOM 2004	ASSUMED			100 Sq Ft
	72	ROOM 2002	ASSUMED			100 Sq Ft
	76	ROOM 2001	ASSUMED			100 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
XOI	Miscellaneous Material AHU Seam Caulk					Total Amount - 10 Sq Ft
	122	WEST ROOF FAN ROOM OFF CUSTODIAL CLOSET 1507	3 CH	120909MV-37		10 Sq Ft
XOJ	Miscellaneous Material Metal Frame Chalkboard Adhesive (1974)					Total Amount - 180 Sq Ft
	19	ROOM 0001	ASSUMED			5 Sq Ft
	104	MUSIC ROOM (1107)	ASSUMED			10 Sq Ft
	136	ROOM 1401	ASSUMED			15 Sq Ft
	140	ROOM 1402	ASSUMED			15 Sq Ft
	142	ROOM 1403	ASSUMED			15 Sq Ft
	155	ROOM 1410	ASSUMED			15 Sq Ft
	157	ROOM 1411	ASSUMED			15 Sq Ft
	162	ROOM 1412	ASSUMED			15 Sq Ft
	170	ROOM 1416	ASSUMED			15 Sq Ft
	172	ROOM 1417	ASSUMED			15 Sq Ft
	178	ROOM 1418	ASSUMED			15 Sq Ft
	210	ROOM 1222	ASSUMED			15 Sq Ft
	235	ROOM 1216	ASSUMED			15 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X0K	Miscellaneous Material Foam Panel Adhesive					Total Amount - 200 Sq Ft
	82	THROUGHOUT 1974 ADDITION	NONE DETECTED	120909MV-18	MV-18: ROOM 1217.	200 Sq Ft
X0L	Miscellaneous Material Metal Frame Chalkboard/Corkboard Adhesive (2010)					Total Amount - 100 Sq Ft
	48	2ND FLOOR CLASSROOMS	NEW			100 Sq Ft
X0M	Miscellaneous Material Metal Frame Corkboard Adhesive (1974)					Total Amount - 112 Sq Ft
	99	PHY ED OFFICE 1104	ASSUMED			16 Sq Ft
	103	MUSIC ROOM (1107)	ASSUMED			30 Sq Ft
	105	CAFETERIA	ASSUMED			50 Sq Ft
	115	ROOM 1112	ASSUMED			16 Sq Ft
X0N	Miscellaneous Material Vermiculite					Total Amount - 10000 Sq Ft
	79	THROUGHOUT 1974 ADDITION	<1 ACT	061912MV-01, 02, 03	MV-01,02,03: GYMNASIUM STORAGE 1102A.	10000 Sq Ft
X1A	Miscellaneous Material Red Quarry Tile (2014)					Total Amount - 765 Sq Ft
	109	KITCHEN (1111)	NEW			550 Sq Ft
	110	DISHWASH ROOM (1111A)	NEW			120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	111	KITCHEN RECEIVING	NEW			60 Sq Ft
	112	KITCHEN CUSTODIAL	NEW			35 Sq Ft
X1B	Miscellaneous Material Multi Sized Brown Ceramic Floor Tile System					Total Amount - 845 Sq Ft
	31	NURSE'S OFFICE RESTROOM 1006B	ASSUMED			30 Sq Ft
	117	GIRLS' RESTROOM (1501)	ASSUMED			180 Sq Ft
	128	BOYS' RESTROOM (1506)	ASSUMED			180 Sq Ft
	180	GIRLS' RESTROOM BY ROOM 1419	ASSUMED			180 Sq Ft
	188	ROOM 1303B RESTROOM	ASSUMED			30 Sq Ft
	198	ROOM 1301A RESTROOM	ASSUMED			35 Sq Ft
	204	ROOM 1304B RESTROOM	ASSUMED			30 Sq Ft
	205	BOYS' RESTROOM (1224)	ASSUMED			180 Sq Ft
X1C	Miscellaneous Material 6" X 6" Maroon Quarry Floor Tile System					Total Amount - 800 Sq Ft
	36	STAIRWELL 1099B	ASSUMED			150 Sq Ft
	44	1930 ORIGINAL BUILDING STAIRWELL 1099A	ASSUMED			150 Sq Ft
	85	ENTRANCE 1000A AND RAMP	ASSUMED			500 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
X1D	Miscellaneous Material 2" X 2" Off White Ceramic Floor Tile System (2004)					Total Amount - 1000 Sq Ft
	245	THROUGHOUT 2004 ADDITION RESTROOMS	NEW			1000 Sq Ft
X1E	Miscellaneous Material 2" X 2" Blue & Gold Ceramic Baseboard System					Total Amount - 100 Sq Ft
	246	THROUGHOUT 2004 ADDITION RESTROOMS	NEW			100 Sq Ft