

Chart B - Assessment of Asbestos-Containing Building Materials (ACBM)

All asbestos-containing events listed here are to be inspected during each six-month periodic surveillance for changes in condition. The Institute for Environmental assessment (IEA) highly recommends an in-depth "front end" inspection prior to any general renovation or remodeling to determine if those activities may disrupt building materials that may involve existing or undiscovered asbestos. Potentially inaccessible or exempt asbestos-containing materials not included in this plan may include: adhesives, caulking, putty, woven blankets, curtains, gloves and gaskets, electrical wiring insulation and heat shields above lights, paints and coatings, roofing felts, flashings and shingles, and mineral core fire doors.

Damaged materials which require corrective action to reduce a potential hazard are indicated on Chart A. All non-damaged ACBM identified in Chart B should be monitored through scheduled inspections and removed prior to renovation or demolition activities, or when their condition deteriorates.

District administration will direct another formal inspection by a federally-certified inspector within three (3) years, and will maintain an on-going file for each building. Specific recommendations on how to manage the different types of Asbestos-containing material are identified in the Asbestos Management Plan.

PLEASE NOTE: Based on EPA recommendations, materials analyzed utilizing PLM and found to contain between 0% and 10% should be assumed asbestos containing unless building owner wishes the laboratory to utilize "point counting." For samples analyzed prior to 1994 containing 1% or less (trace) of asbestos, resampling utilizing the 1993 EPA Test Method or point counting is strongly recommended for purposes of demolition or renovation before treating these materials as non-asbestos containing. Contact your local IEA office for questions or additional information.

EPA ASSESSMENT CATEGORIES:	1 = Damaged or significantly damaged TSI ACM	5 = ACBM with potential for damage
	2 = Damaged friable surfacing ACM	6 = ACBM with potential for significant damage
	3 = Significantly damaged friable surfacing ACM	7 = Remaining friable ACBM or friable suspect ACBM
	4 = Damaged or significantly damaged friable miscellaneous ACM	

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
17 CAD #:	X0H	Miscellaneous Material Black Tar AHU Seam Gasket	MECHANICAL ROOM 0203	5 Sq Ft	N	10 CH	5
Comments: AHU 1.					Sample #: 110308ML-02		
20 CAD #:	P0A	Fire Doors Metal - 3 Hr Rating (Mesker)	MECHANICAL ROOM 0203	80 Sq Ft	N	ASSUMED	5
Comments: FOUR (4) DOORS. NORTHEAST DOOR CENTER HINGE IS SEPARATING. MONITOR.					Sample #:		
21 CAD #:	P0A	Fire Doors Metal - 3 Hr Rating (Mesker)	STAIRWELL 0199B	20 Sq Ft	N	ASSUMED	5
Comments: ONE (1) DOOR. TAG PAINTED OVER.					Sample #:		
22 CAD #:	U0A	Light Pad Insulation Light Blanket (Round Lights)	CUSTODIAL LOUNGE RESTROOM 0208A	1 Sq Ft	Y	50 CH	4
Comments: ONE (1) LIGHT. GLASS GLOBE MISSING. CURLING & PEELING. RECOMMEND REMOVAL OR INSTALLING GLOBE.					Sample #:		
23 CAD #:	A4A	Mudded Pipe Joints on Fiberglass Insulation Foil-Wrap	CUSTODIAL LOUNGE RESTROOM 0208A	2 Joints	N	30 CH	5
Comments: ESTIMATED IN SHOWER CHASE.					Sample #:		
24 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	CUSTODIAL LOUNGE RESTROOM 0208A	150 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
25 CAD #:	A4A	Mudded Pipe Joints on Fiberglass Insulation Foil-Wrap	PIPE CHASE 1112 BETWEEN ROOMS 0208 & 0209 (TA7)	1 Joints	N	30 CH	5
Comments: ONE (1) JOINT IN WALL PENETRATION. VISIBLE FROM SHOWER 0209A.							Sample #: 2001-1901-RSW-1A
26 CAD #:	U0A	Light Pad Insulation Light Blanket (Round Lights)	ROOM 0209	5 Sq Ft	Y	50 CH	4
Comments: FIVE (5) LIGHTS. THREE (3) MISSING GLOBES. CURLING & PEELING. LIGHT PAD ABOVE TABLE IS FALLING APART AND RIP ON PAD IN SHOWER. RECOMMEND REMOVAL OR INSTALLING GLOBE.							Sample #: 110308ML-05
28 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	ROOM 0209	200 Sq Ft	N	ASSUMED	5
Comments:							Sample #:
29 CAD #:	P0B	Fire Doors Wood Composite - 1 Hr Rating (Roddis)	ELECTRICAL/FIRE PUMP ROOM 0210A	60 Sq Ft	N	ASSUMED	5
Comments: THREE (3) DOORS.							Sample #:
31 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	LOWER LEVEL RESTROOMS 1211 AND 1212	400 Sq Ft	N	ASSUMED	5
Comments: INCLUDES COLORED ACCENT TILES IN THIS LOCAITON.							Sample #:
33 CAD #:	P0C	Fire Doors Metal - 1.5 Hr Rating (Underwriter's Laboratories)	GROUND LEVEL ELEVATOR HALLWAY (0200)	80 Sq Ft	Y	ASSUMED	5
Comments: FOUR (4) DOORS.							Sample #:
36 CAD #:	P0A	Fire Doors Metal - 3 Hr Rating (Mesker)	STAIRWELL 0199A	20 Sq Ft	N	ASSUMED	5
Comments: ONE (1) DOOR.							Sample #:
37 CAD #:	P0D	Fire Doors Metal - 3 Hr Rating (Underwriter's Laboratories)	ELEVATOR EQUIPMENT ROOM (0202)	20 Sq Ft	N	ASSUMED	5
Comments: ONE (1) DOOR.							Sample #:
38 CAD #:	P0D	Fire Doors Metal - 3 Hr Rating (Underwriter's Laboratories)	ELECTRICAL ROOM (0201)	20 Sq Ft	N	ASSUMED	5
Comments: ONE (1) DOOR.							Sample #:
44 CAD #:	A4A	Mudded Pipe Joints on Fiberglass Insulation Foil-Wrap	STORAGE 0105	3 Joints	Y	30 CH	5
Comments: ON LINE RUNNING PARALLEL TO DUCT WORK. UNCOVERED SINCE ORIGINAL CONSTRUCTION.							Sample #:
45 CAD #:	X0J	Miscellaneous Material Old Cooler Insulation	STORAGE 0105	300 Sq Ft	N	ASSUMED	5
Comments:							Sample #:
46 CAD #:	X1D	Miscellaneous Material 6" X 6" Red Quarry Floor Tile System	STORAGE 0105	100 Sq Ft	N	ASSUMED	5
Comments:							Sample #:
49 CAD #:	X1D	Miscellaneous Material 6" X 6" Red Quarry Floor Tile System	OLD KITCHEN (0106)	200 Sq Ft	N	ASSUMED	5
Comments:							Sample #:
62 CAD #:	X1E	Miscellaneous Material 2" X 2" Beige Ceramic Floor Tile System	RESTROOM 0115	50 Sq Ft	N	ASSUMED	5
Comments:							Sample #:
63 CAD #:	X1F	Miscellaneous Material 4" X 4" White Ceramic Wall Tile System	RESTROOM 0115	200 Sq Ft	N	ASSUMED	5
Comments:							Sample #:
69 CAD #:	X0L	Miscellaneous Material Tan Old Ceiling Tile Grid Mastic	ROOM 0120	3 Sq Ft	N	5 CH	5
Comments: NEED SPECIAL KEY. ABOVE CEILING. VISIBLE AT PERIMETER WALL.							Sample #: 110308ML-22

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
71 CAD #:	X0L	Miscellaneous Material Tan Old Ceiling Tile Grid Mastic	ROOM 0120A	2 Sq Ft	N	5 CH	5
Comments: NEED SPECIAL KEY.					Sample #:		
76 CAD #:	X0L	Miscellaneous Material Tan Old Ceiling Tile Grid Mastic	ROOM 0114	3 Sq Ft	N	5 CH	5
Comments: ABOVE CEILING.					Sample #:		
85 CAD #:	X0L	Miscellaneous Material Tan Old Ceiling Tile Grid Mastic	HALLWAY 100 OUTSIDE ROOM 0107	1 Sq Ft	N	5 CH	5
Comments: ABOVE CEILING.					Sample #:		
109 CAD #:	S0A	Wood Floor Felt / Vapor Barrier 1890 Original Building	ROOM 1107	560 Sq Ft	N	ASSUMED	5
Comments: UNDER K2A.					Sample #:		
114 CAD #:	X1E	Miscellaneous Material 2" X 2" Beige Ceramic Floor Tile System	RESTROOM 1206	70 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
115 CAD #:	X1F	Miscellaneous Material 4" X 4" White Ceramic Wall Tile System	RESTROOM 1206	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
121 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	RESTROOM 2101	30 Sq Ft	N	ASSUMED	5
Comments: INCLUDES BLUE ACCENT TILES.					Sample #:		
122 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	MECHANICAL ROOM M11 ENTRY HALLWAY	100 Sq Ft	N	ASSUMED	5
Comments: INCLUDES BLUE ACCENT TILES.					Sample #:		
131 CAD #:	A4A	Mudded Pipe Joints on Fiberglass Insulation Foil-Wrap	ELEVATOR HALLWAY 2301	2 Joints	N	30 CH	5
Comments: ASSUMED PRESENT IN WALL CHASE.					Sample #:		
133 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	MEN'S RESTROOM 2302	120 Sq Ft	N	ASSUMED	5
Comments: INCLUDES RED ACCENT TILES.					Sample #:		
135 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	WOMEN'S RESTROOM 2303	120 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
140 CAD #:	S0A	Wood Floor Felt / Vapor Barrier 1890 Original Building	GYMNASIUM (2309)	4500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
141 CAD #:	R0I	Baseboard/Mopboard Adhesive 90 Degree Black Angled Baseboard	GYMNASIUM (2309)	35 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
142 CAD #:	X0P	Miscellaneous Material Old Wired Window Glaze	GYMNASIUM (2309)	15 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
148 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	CAFETERIA GIRLS' RESTROOM	200 Sq Ft	N	ASSUMED	5
Comments: INCLUDES BLUE ACCENT TILES.					Sample #:		
149 CAD #:	X1H	Miscellaneous Material 2" X 2" Beige Ceramic Wall Tile System	CAFETERIA GIRLS' RESTROOM	600 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
153 CAD #:	X1G	Miscellaneous Material 6" X 6" Light Brown Quarry Floor Tile System	THROUGHOUT 3RD FLOOR KITCHEN	1000 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
160 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	RESTROOMS 4101 AND 4102	500 Sq Ft	N	ASSUMED	5
Comments: INCLUDES ACCENT TILES.					Sample #:		
161 CAD #:	X1H	Miscellaneous Material 2" X 2" Beige Ceramic Wall Tile System	RESTROOMS 4101 AND 4102	1500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
171 CAD #:	X1C	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	RESTROOMS 5001 AND 5002	500 Sq Ft	N	ASSUMED	5
Comments: INCLUDES ACCENT TILES.					Sample #:		
172 CAD #:	X1H	Miscellaneous Material 2" X 2" Beige Ceramic Wall Tile System	RESTROOMS 5001 AND 5002	1500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
179 CAD #:	X1E	Miscellaneous Material 2" X 2" Beige Ceramic Floor Tile System	RESTROOMS 6102 AND 6103	500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
180 CAD #:	X1F	Miscellaneous Material 4" X 4" White Ceramic Wall Tile System	RESTROOMS 6102 AND 6103	1500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
183 CAD #:	A4A	Mudded Pipe Joints on Fiberglass Insulation Foil-Wrap	ROOM 6110	4 Joints	Y	30 CH	1
Comments: ABOVE CEILING. VISIBLE FROM HALLWAY CEILING HATCH. INACCESSIBLE FOR REPAIR.					Sample #:		
191 CAD #:	X1E	Miscellaneous Material 2" X 2" Beige Ceramic Floor Tile System	RESTROOMS 7102 AND 7103	500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
192 CAD #:	X1F	Miscellaneous Material 4" X 4" White Ceramic Wall Tile System	RESTROOMS 7102 AND 7103	1500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
200 CAD #:	X1E	Miscellaneous Material 2" X 2" Beige Ceramic Floor Tile System	RESTROOMS 8102 AND 8103	500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
201 CAD #:	X1F	Miscellaneous Material 4" X 4" White Ceramic Wall Tile System	RESTROOMS 8102 AND 8103	1500 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
207 CAD #:	P0A	Fire Doors Metal - 3 Hr Rating (Mesker)	THROUGHOUT STAIRWELL A	160 Sq Ft	N	ASSUMED	5
Comments: EIGHT (8) DOORS.					Sample #:		
208 CAD #:	P0E	Fire Doors Metal - 3/4 Hr Rating (Underwriter's Laboratories)	THROUGHOUT STAIRWELL A	40 Sq Ft	N	ASSUMED	5
Comments: TWO (2) DOORS: 1ST FLOOR.					Sample #:		
209 CAD #:	U0A	Light Pad Insulation Light Blanket (Round Lights)	THROUGHOUT STAIRWELL B	2 Sq Ft	Y	50 CH	5
Comments: AT 3RD FLOOR ROOF ACCESS.					Sample #:		
210 CAD #:	P0A	Fire Doors Metal - 3 Hr Rating (Mesker)	THROUGHOUT STAIRWELL B	40 Sq Ft	N	ASSUMED	5
Comments: TWO (2) DOORS: 2ND & GROUND FLOOR LANDINGS.					Sample #:		

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
212 CAD #:	P0C	Fire Doors Metal - 1.5 Hr Rating (Underwriter's Laboratories)	THROUGHOUT STAIRWELL D	100 Sq Ft	N	ASSUMED	5
Comments: FIVE (5) DOORS.					Sample #:		