

Chart B - Assessment of Asbestos-Containing Building Materials (ACBM)

All asbestos-containing events listed here are to be inspected during each six-month periodic surveillance for changes in condition. The Institute for Environmental assessment (IEA) highly recommends an in-depth "front end" inspection prior to any general renovation or remodeling to determine if those activities may disrupt building materials that may involve existing or undiscovered asbestos. Potentially inaccessible or exempt asbestos-containing materials not included in this plan may include: adhesives, caulking, putty, woven blankets, curtains, gloves and gaskets, electrical wiring insulation and heat shields above lights, paints and coatings, roofing felts, flashings and shingles, and mineral core fire doors.

Damaged materials which require corrective action to reduce a potential hazard are indicated on Chart A. All non-damaged ACBM identified in Chart B should be monitored through scheduled inspections and removed prior to renovation or demolition activities, or when their condition deteriorates.

District administration will direct another formal inspection by a federally-certified inspector within three (3) years, and will maintain an on-going file for each building. Specific recommendations on how to manage the different types of Asbestos-containing material are identified in the Asbestos Management Plan.

PLEASE NOTE: Based on EPA recommendations, materials analyzed utilizing PLM and found to contain between 0% and 10% should be assumed asbestos containing unless building owner wishes the laboratory to utilize "point counting." For samples analyzed prior to 1994 containing 1% or less (trace) of asbestos, resampling utilizing the 1993 EPA Test Method or point counting is strongly recommended for purposes of demolition or renovation before treating these materials as non-asbestos containing. Contact your local IEA office for questions or additional information.

EPA ASSESSMENT CATEGORIES:	1 = Damaged or significantly damaged TSI ACM	5 = ACBM with potential for damage
	2 = Damaged friable surfacing ACM	6 = ACBM with potential for significant damage
	3 = Significantly damaged friable surfacing ACM	7 = Remaining friable ACBM or friable suspect ACBM
	4 = Damaged or significantly damaged friable miscellaneous ACM	

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
6 CAD #:	H1B	Sprayed-On Structural Fireproofing Tan (1973)	THROUGHOUT 1973 ADDITION	3300 Sq Ft	Y	1 ACT	5
Comments: ABOVE CEILING.					Sample #: 536-JJT-3, 4; 510G3A, ; 2001-1901-NE9, 10, 11, 12		
16 CAD #:	X1G	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	RESTROOM 2314	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
17 CAD #:	V0B	Sink Undercoating Black (1973)	2ND FLOOR HALLWAY 2300	10 Sq Ft	N	5 CH	5
Comments: TWO (2) SINKS.					Sample #: 102108-MA-01		
20 CAD #:	X1F	Miscellaneous Material 1" X 1" Multi Shaded Gray Ceramic Floor Tile System	ROOM 2315 (STAFF RESTROOM)	100 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
22 CAD #:	X1G	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	RESTROOM 2316	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
30 CAD #:	V0C	Sink Undercoating White	ROOM 1301	5 Sq Ft	N	10 CH	5
Comments: ONE (1) SINK.					Sample #: 102108-MA-05		

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
37 CAD #:	V0B	Sink Undercoating Black (1973)	1ST FLOOR HALLWAY 1300	10 Sq Ft	N	5 CH	5
Comments: TWO (2) SINKS.					Sample #:		
43 CAD #:	X1G	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	ROOM 1316 (BOYS' RESTROOM)	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
45 CAD #:	X1F	Miscellaneous Material 1" X 1" Multi Shaded Gray Ceramic Floor Tile System	ROOM 1315 (STAFF RESTROOM)	100 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
48 CAD #:	X1G	Miscellaneous Material 1" X 1" Multi Shaded Brown Ceramic Floor Tile System	ROOM 1314 (GIRLS' RESTROOM)	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
71 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2106	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
77 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2105	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
79 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2104	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
89 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	BOYS' RESTROOM 2216	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
91 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	GIRLS' RESTROOM 2215	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
110 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2102	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
118 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2201	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
120 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2202	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
123 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2203/2004	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
128 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2208	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
130 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 2209	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
160 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	RESTROOM 1103A	30 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
174 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	RESTROOM 1104A	30 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
183 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	RESTROOM 1105A	30 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
188 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	1ST FLOOR HALLWAY 1100	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
191 CAD #:	L0A	Flexible Duct Connector Coarse White Fabric	GYMNASIUM 1106	9 Sq Ft	N	45 CH	5
Comments: TWO (2) JOINTS ON AHU.					Sample #:		
195 CAD #:	L0A	Flexible Duct Connector Coarse White Fabric	GYMNASIUM 1107	9 Sq Ft	N	45 CH	5
Comments: TWO (2) JOINTS ON AHU.					Sample #:		
196 CAD #:	K2C	12" x 12" Vinyl Floor Tile & Mastic Large Tan, Beige & Black Mottle	GYMNASIUM 1106/1107	36 Sq Ft	N	<1 CH (TILE), 5-12 CH (MASTIC)	5
Comments: DIVIDER WALL. CUBBY AREA.					Sample #:		
203 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	GIRLS' RESTROOM 1214	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
206 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	BOYS' RESTROOM 1213	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
212 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	ROOM 1108	288 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
215 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	KITCHEN 1110	950 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
223 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	KITCHEN RESTROOM 1117	70 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		
233 CAD #:	K2C	12" x 12" Vinyl Floor Tile & Mastic Large Tan, Beige & Black Mottle	ROOM 1212 CUSTODIAL	15 Sq Ft	N	<1 CH (TILE), 5-12 CH (MASTIC)	5
Comments: TILES REMOVED. SMALL AMOUNT OF MASTIC ONLY REMAINS. MOST HAS WORN AWAY. RECOMMEND REMOVAL.					Sample #: 102208-MA-01; 102108-MA-12		
239 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 1211	5 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
242 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 1210	6 Sq Ft	N	15 CH	5
Comments:					Sample #: 2001-1901-JL15		
243 CAD #:	L0A	Flexible Duct Connector Coarse White Fabric	ROOM 1217 (BOILER ROOM)	9 Sq Ft	N	45 CH	5
Comments: TWO (2) JOINTS ON ROUND SECTION OF DUCT AT EXHAUST FAN.					Sample #: 2001-1501-NE-009		
250 CAD #:	X1H	Miscellaneous Material 1" X 2" Multi Shaded Brown Ceramic Floor Tile System	1ST FLOOR HALLWAY 1200	200 Sq Ft	N	ASSUMED	5
Comments:					Sample #:		

IEA Event No.	Material Type	Material Description/Id	Location	Estimated Amount Total	Friability	% of Asbestos	EPA Assess Category
254 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 1208/1209	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
257 CAD #:	X1C	Miscellaneous Material Thin Metal-Frame Chalkboard/Tackboard Adhesive	ROOM 1206	10 Sq Ft	N	ASSUMED	5
Comments: ON BLOCK WALL.					Sample #:		
268 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 1203/1204	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
269 CAD #:	X1C	Miscellaneous Material Thin Metal-Frame Chalkboard/Tackboard Adhesive	ROOM 1203/1204	16 Sq Ft	N	ASSUMED	5
Comments: THREE (3) BOARDS.					Sample #:		
276 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 1202	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		
279 CAD #:	V0A	Sink Undercoating Black (1970)	ROOM 1201	6 Sq Ft	N	15 CH	5
Comments: ONE (1) SINK.					Sample #:		