

1521 Edgerton Street, Saint Paul, MN 55101

**Chart C - All Materials List**

The following list contains all events observed by the inspector, whether or not they actually contained asbestos, and are grouped by homogeneous area (material type).

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
I4A		Acoustical Ceiling Tile 1' x 2' w/Widthwise Snakes				<b>Total Amount - 650 Sq Ft</b>
15	THROUGHOUT OFFICE AREA 1001	NONE DETECTED	511-T1	T1: HALLWAY 1305.	350 Sq Ft	
66	ROOM 1304	NONE DETECTED			300 Sq Ft	
J1A		Cementitious Panels Ceiling Panels				<b>Total Amount - 3600 Sq Ft</b>
7	HALLWAY 1000	60 CH			1200 Sq Ft	
39	HALLWAY 1200	60 CH	581-02	02: CEILING HATCH BY ROOM 1205.	1200 Sq Ft	
52	HALLWAY 1300	60 CH			700 Sq Ft	
68	ROOM 1304	60 CH			500 Sq Ft	
J2A		Transite Piping/Ducting Round Transite Ductwork				<b>Total Amount - 1000 Sq Ft</b>
9	TUNNEL & UNDER CONCRETE SLAB	ASSUMED			1000 Sq Ft	
K0A		9" x 9" Vinyl Floor Tile & Mastic White w/Light Streaks				<b>Total Amount - 9192 Sq Ft</b>
14	THROUGHOUT MAIN OFFICE 1001	5 CH (TILE), 10 CH (MASTIC)			1500 Sq Ft	

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	30	STORAGE ROOM 1201	5 CH (TILE), 10 CH (MASTIC)			75 Sq Ft
	33	STAGE OFFICE 1204A	5 CH (TILE), 10 CH (MASTIC)	102110MV-8	MV-8: ROOM 1204A.	65 Sq Ft
	40	ROOM 1203	5 CH (TILE), 10 CH (MASTIC)			1200 Sq Ft
	42	ROOM 1204	5 CH (TILE), 10 CH (MASTIC)			1200 Sq Ft
	48	ROOM 1206	5 CH (TILE), 10 CH (MASTIC)			1200 Sq Ft
	54	ROOM 1302	5 CH (TILE), 10 CH (MASTIC)	2001-01161-1		1200 Sq Ft
	60	ROOM 1303	5 CH (TILE), 10 CH (MASTIC)			1200 Sq Ft
	64	ROOM 1303C STORAGE	5 CH (TILE), 10 CH (MASTIC)			12 Sq Ft
	65	ROOM 1304	5 CH (TILE), 10 CH (MASTIC)			1500 Sq Ft
	72	ROOM 1304C STORAGE	5 CH (TILE), 10 CH (MASTIC)			40 Sq Ft
<b>KOB</b>	<b>9" x 9" Vinyl Floor Tile &amp; Mastic Tan w/White &amp; Brown Streaks</b>					<b>Total Amount - 420 Sq Ft</b>
	10	STORAGE ROOM 1104	5 CH (TILE), 10 CH (MASTIC)	102110MV-9	MV-9: ENTRANCE 1000A NORTHEAST CORNER (SINCE REMOVED).	300 Sq Ft
	28	STORAGE ROOM 1102	5 CH (TILE), 10 CH (MASTIC)	581-04	04: BY DOOR.	120 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
K2A		12" x 12" Vinyl Floor Tile & Mastic Tan w/Brown & White Streaks				<b>Total Amount - 400 Sq Ft</b>
	34	RESTROOMS 1201A & 1202	NONE DETECTED	072611MV-01; 581-03	MV-01: ROOM 1201A. 03: BOYS' RESTROOM BY ROOM 1201A.	400 Sq Ft
K2B		12" x 12" Vinyl Floor Tile & Mastic Light Gray Mottle (1997)				<b>Total Amount - 2000 Sq Ft</b>
	24	MULTI-PURPOSE ROOM 1100	NEW			2000 Sq Ft
K2C		12" x 12" Vinyl Floor Tile & Mastic Green w/Green Streaks (1997)				<b>Total Amount - 200 Sq Ft</b>
	25	MULTI-PURPOSE ROOM 1100	NEW			200 Sq Ft
K2D		12" x 12" Vinyl Floor Tile & Mastic Blue w/Blue Streaks (1997)				<b>Total Amount - 200 Sq Ft</b>
	26	MULTI-PURPOSE ROOM 1100	NEW			200 Sq Ft
K2E		12" x 12" Vinyl Floor Tile & Mastic Light Tan Mottle				<b>Total Amount - 1200 Sq Ft</b>
	57	ROOM 1301	NONE DETECTED	102110MV-16	MV-16: ROOM 1301.	1200 Sq Ft
K2G		12" x 12" Vinyl Floor Tile & Mastic Green Mottle				<b>Total Amount - 800 Sq Ft</b>
	44	ROOM 1205	NONE DETECTED	102110MV-11	MV-11: ROOM 1205.	800 Sq Ft
K2H		12" x 12" Vinyl Floor Tile & Mastic Tan Mottle (2018)				<b>Total Amount - 2030 Sq Ft</b>
	5	ENTRANCE 1000A	NEW			380 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	6	HALLWAY 1000	NEW			400 Sq Ft
	37	HALLWAY 1200	NEW			750 Sq Ft
	50	HALLWAY 1300	NEW			500 Sq Ft
K3A	Miscellaneous Flooring Black Mastic Under Wood Flooring					<b>Total Amount - 400 Sq Ft</b>
	32	STAGE 1101	NONE DETECTED	102110MV-15	MV-15: STAGE.	400 Sq Ft
LOA	Flexible Duct Connector Green Canvas					<b>Total Amount - 4 Sq Ft</b>
	12	KITCHEN 1103	NONE DETECTED	102110MV-13	MV-13: KITCHEN.	1 Sq Ft
	20	LOUNGE 1006	NONE DETECTED			1 Sq Ft
	23	STAFF RESTROOM 1006B	NONE DETECTED			1 Sq Ft
	53	HALLWAY 1300	NONE DETECTED			1 Sq Ft
M0A	Plaster 1962 Original Building					<b>Total Amount - 25000 Sq Ft</b>
	3	THROUGHOUT 1962 ORIGINAL BUILDING	NONE DETECTED	102110MV-2, 3, 4, 5, 6, 7; 511-T2	MV-2: KITCHEN. MV-3: ROOM 1206. MV-4: ROOM 1201. MV-5: ROOM 1301. MV-6: LOUNGE. MV-7: BOILER ROOM. T2: SAMPLE LOCATION NOT LISTED.	25000 Sq Ft
POA	Fire Doors Metal - 1-1/2 Hr Rating (Underwriter's Laboratories)					<b>Total Amount - 20 Sq Ft</b>
	8	BOILER ROOM 1107	ASSUMED			20 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
Q0A	Carpet Adhesive Multi-Colored Berber Carpet					<b>Total Amount - 1200 Sq Ft</b>
	45	ROOM 1205	NONE DETECTED	102110MV-10	MV-10: ROOM 1205.	400 Sq Ft
	61	ROOM 1303	NONE DETECTED			400 Sq Ft
	67	ROOM 1304	NONE DETECTED			400 Sq Ft
ROA	Baseboard/Mopboard Adhesive 4" Brown Baseboard					<b>Total Amount - 1500 Sq Ft</b>
	1	THROUGHOUT BUILDING	NONE DETECTED	581-01	01: ROOM 1203 BY WINDOW.	1500 Sq Ft
ROB	Baseboard/Mopboard Adhesive 4" Maroon Baseboard					<b>Total Amount - 124 Sq Ft</b>
	27	MULTI-PURPOSE ROOM 1100	NONE DETECTED			100 Sq Ft
	38	HALLWAY 1200	NONE DETECTED			2 Sq Ft
	46	ROOM 1205	NONE DETECTED	102110MV-12	MV-12: ROOM 1205.	20 Sq Ft
	51	HALLWAY 1300	NONE DETECTED			2 Sq Ft
U0A	Light Pad Insulation White					<b>Total Amount - 8 Sq Ft</b>
	18	OFFICE HALLWAY 1000B	70 CH	2001-01356-1B		2 Sq Ft
	29	STORAGE ROOM 1102	70 CH			1 Sq Ft
	31	STORAGE ROOM 1201	70 CH			1 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
	35	RESTROOM 1201A	70 CH			1 Sq Ft
	36	RESTROOM 1202	70 CH			1 Sq Ft
	70	ROOM 1304 RESTROOMS	70 CH			2 Sq Ft
VOA	Sink Undercoating Black					<b>Total Amount - 68 Sq Ft</b>
	13	KITCHEN 1103	3 CH			8 Sq Ft
	17	OFFICE 1004	3 CH			6 Sq Ft
	21	LOUNGE 1006	3 CH	102110MV-14	MV-14: LOUNGE.	6 Sq Ft
	41	ROOM 1203	3 CH			6 Sq Ft
	43	ROOM 1204	3 CH			6 Sq Ft
	47	ROOM 1205	3 CH			6 Sq Ft
	49	ROOM 1206	3 CH			6 Sq Ft
	55	ROOM 1302	3 CH			6 Sq Ft
	58	ROOM 1301	3 CH			6 Sq Ft
	62	ROOM 1303	3 CH			6 Sq Ft
	69	ROOM 1304	3 CH			6 Sq Ft

Homogeneous Area ID Code (Material Type)	IEA Event No.	Location	% Asbestos	Sample No.	Sample Location	Estimated Total Amount
XOA	Miscellaneous Material Red Fire Stop		<b>Total Amount - 50 Sq Ft</b>			
2	THROUGHOUT BUILDING	NONE DETECTED	102110MV-1	MV-1: BOILER ROOM.	50 Sq Ft	
XOB	Miscellaneous Material Chalkboard Adhesive		<b>Total Amount - 10 Sq Ft</b>			
16	OFFICE 1002	5 CH	071311-BF-2	BF-2: ROOM 1301 (SINCE REMOVED).	10 Sq Ft	
XOC	Miscellaneous Material Tackboard Adhesive (1962)		<b>Total Amount - 1000 Sq Ft</b>			
4	THROUGHOUT 1962 ORIGINAL BUILDING	NONE DETECTED	071311-BF-1	BF-1: ROOM 1301.	1000 Sq Ft	
X1A	Miscellaneous Material 9" x 9" Lavender Ceramic Floor Tile System (2015)		<b>Total Amount - 220 Sq Ft</b>			
19	NURSE'S RESTROOM 1005A	NEW			30 Sq Ft	
22	STAFF RESTROOM 1006B	NEW			30 Sq Ft	
56	ROOM 1302 RESTROOMS	NEW			40 Sq Ft	
59	ROOM 1301 RESTROOMS	NEW			40 Sq Ft	
63	ROOM 1303 RESTROOMS	NEW			40 Sq Ft	
71	ROOM 1304 RESTROOMS	NEW			40 Sq Ft	
X1B	Miscellaneous Material 6" X 6" Red Quarry Floor Tile System		<b>Total Amount - 150 Sq Ft</b>			
11	KITCHEN 1103	ASSUMED			150 Sq Ft	