2019 ROCHESTER PUBLIC SCHOOLS MIDDLE SCHOOL

IN THE LOOP

Wednesday, March 31, 2021

CONSTRUCTION PROGRESS

WATCH LIVE

To watch construction of the new 2019 Rochester Public Schools Middle School and Elementary School in real-time, you can access the **OxBlue webcam link** here: https://app.oxblue.com/open/knutson/RPS

or **scan the QR code** with your mobile device camera.

PAST MONTH ACTIVITIES

- Daily COVID screening for all who enter site located in job trailer.
- Area B Foundations completed.
- Area D Foundations are schedules to be complete by the middle of April.
- Underground plumbing installation began early March in Areas A & B.
- Site underground sanitary sewer & watermain will be installed during the first week of April at the West main entrance driveway to the school.
- Precast wall panel placement will begin around the middle of April.

Fun Fact:

It will take about 281 semi loads to get all the precast wall panels to the jobsite. The heaviest precast wall panel weighs about 80,000 lbs which is equivalent to the weight of about 28 compact cars.

Photo Descriptions:

- Left - Aerial view of the 2019 Middle School.
- Middle - Elevator pit walls being formed in Area B. They will support the 42 foot tall precast concrete elevator shaft that will service the three stories of classrooms on the North half of the school.
- Right - Deep sanitary sewer main piping being installed in Area A. The picture shows tying the primary sanitary outlet of the entire building into the already installed sanitary piping from Area B.

Rochester Public Schools | CRW architecture + design group | LHB | Knutson Construction