Project: Freeport High School | **March 2016 Construction Progress**
Owner: RSU-5 | Date: 3/31/2016
Prepared by: Brook Plummer | PDT Project # 14-136

02 Testing / Inspections
- Rebar 3/2
- Concrete 3/2
- Test pit for frost: 4' deep at G/2 positive 3/14, 6' deep between E&F, 6&7, reading 32˚ 3/31
- Electrical - Maintenance Building 3/18
- Plumbing - Kitchen area 3/30, 3/31

02 Demolition
- Existing toilet Rooms: Removal of roof 3/3, 3/21, 3/22, 3/24, 3/25, 3/28
- Existing Toilet Rooms: Partial removal of CMU walls for room to install new bar joists 3/25, 3/28, 3/29
- North Wall of Gym: Removal of Exterior CMU face block 3/30, 3/31

03 Concrete
- Piers 3/1, 3/2
- Grade beams 3/1
- Base plate grouting 3/8, 3/9, 3/10, 3/11

04 Masonry
- North wall of Gym: Demo masonry for new beam pockets 3/7, 3/8
- Existing Toilet Rooms: New CMU at top of walls 3/30, 3/31

05 Structural Steel
- Erection 3/1, 3/2, 3/3, 3/4, 3/7, 3/8, 3/9, 3/10, 3/11, 3/14, 3/15, 3/16, 3/21
- Bar joists 3/1, 3/4, 3/7, 3/9, 3/10, 3/11, 3/14, 3/15, 3/16, 3/17, 3/18, 3/22, 3/23, 3/24, 3/25, 3/28, 3/29, 3/30, 3/31
- Perimeter roof angle 3/18, 3/28
- Decking 3/23, 3/24, 3/28, 3/29, 3/30, 3/31

06 Carpentry - Maintenance Building
- Soffit framing 3/1
- Roof sheathing 3/2, 3/3, 3/4, 3/7, 3/8
- Building trim 3/8, 3/9, 3/10, 3/14, 3/16, 3/17
- Cedar siding underlayment 3/18

07 Thermal Moisture Protection - Maintenance Building
- Shingle roofing 3/14, 3/16
- Metal door frame spray foam insulation 3/17
- Maintenance Building insulation 3/24

08 Openings
- Maintenance Building doors 3/23, 3/28, 3/29, 3/30

09 Drywall
- Exterior wall metal stud framing 3/14, 3/16, 3/17, 3/18, 3/21, 3/22, 3/23, 3/24, 3/28, 3/29, 3/30, 3/31
- Maintenance Building: GWB ceiling, install and tape 3/25, 3/30

22 Plumbing
- Layout 3/22, 3/23, 3/24
- Installation 3/28, 3/29, 3/30

26 Electrical
- Maintenance Building rough-in 3/17, 3/18
- Modular Classroom - underground entrance 3/24

31 Earth Moving
- Backfill over "Mirafi" fabric at paved area next to Maintenance Building 3/25
- Kitchen shallow plumbing 3/28, 3/29, 3/30,
- Stockpile of unscreened topsoil trucked off site 3/30, 3/31

33 Utilities
- Modular Classroom - excavation and backfill of underground entrance 3/24