Agenda Request Form

Cherokee County School District

Meeting Date	Agenda Item Number
October 17, 2019	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Major System Priority

Increasing Accountability

Financial Impact

N/A

Exhibits: (List)

See Attachment

Board Action	Source of Additional Information
(For Official School Board Records Only)	William J. Sebring 770.479.1871 Steve Werner 770.479.1871

OFFICE OF THE SUPERINTENDENT OF SCHOOLS

Approved in Open Board Meeting on: _____
(Date)

By: _____
(School Board Chairman)

Initialized: 3/3/99
Revised: 2/1/16

Cherokee County School District

DATE: 8 October 2019

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Mill Creek Middle School Classroom Addition

- HVAC system is functional.
- Building automation system is operational.
- Access control and security system cabling is complete.
- Overhead inspections for mechanical, electrical and plumbing systems are complete.
- Science casework installation is underway.
- Ceiling tile installation is in progress.
- Epoxy flooring installation in the restrooms continues.
- This project is scheduled for completion August 2020.

WJS

WJS/SW:mm

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net



Womack Lewis & Smith Inc

Mill Creek Middle School

Print #190928457
Date: 09/28/19
Lat/Lon: 34.117435 -84.477930
Order No. 65859
Aerial Photography, Inc. 954-568-0484



Typical Interior Corridor