Agenda Request Form

Meeting Date	Agenda Item Number
October 15, 2020	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 05 October 2020

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Bus Shop I – New Fuel Island

- Tank delivery is expected by mid-October.
- Erosion control devices are in place.
- General Contractor is mobilizing.
- This project is scheduled for completion March 2021.

Creekview HS Agri-Science Lab

- Architect/Engineer punch list repairs are in progress.
- Anticipate receipt of the Certificate of Occupancy by the end of next week.
- Shelving and furniture installation are expected to be completed in early November.
- This project is scheduled for completion December 2020.

Etowah HS Athletic Facility Improvements

- Retaining wall at the baseball concessions is in place.
- Plumbing and electrical rough ins for baseball concessions are ongoing.
- Sanitary sewer lift station and piping installation continue.
- Grading for MSE wall at the visitor's fieldhouse continues.
- This project is scheduled for completion August 2021.

Woodstock MS Classroom Addition

- Retaining walls are in place and backfilled.
- Foundation/footings are underway.
- Structural steel is projected to be delivered by mid-October.
- This project is scheduled for completion August 2021.

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Woodstock HS Auxiliary Gym

- Building footings are in place.
- Foundation masonry is underway.
- Delivery of the pre-engineered metal building is anticipated by mid-October.
- This project is scheduled for completion August 2021.

WJS

WJS/SW:mm
Attachments

Creekview High School Agri-Science Lab



Aerial View



Exterior View – Animal Stalls

Etowah High School Athletic Facility Improvements



Aerial View



Aerial View – Baseball Concessions

Woodstock High School Auxiliary Gym



Aerial View

Woodstock Middle School Classroom Addition



Aerial View