Cherokee County School District

Agenda Request Form

Meeting Date	Agenda Item Number
March 18, 2021	F-1

Title

Monthly Update on Capital Outlay Projects

Requested Action

School Board Consideration of Superintendent's Recommendation for Approval of the Monthly Update on Capital Outlay Projects

Summary Explanation and Background

See the attached report from the Chief Support Services Officer regarding the status of the current Capital Outlay Projects.

Priority Area

Organizational and Operational Effectiveness

Financial Impact

N/A

Exhibits: (List)

See Attachment

Source of Additional Information

William J. Sebring	770.479.1871
Steve Werner	770.479.1871

Cherokee County School District

DATE: 09 March 2021

TO: Dr. Brian V. Hightower
Superintendent of Schools

FROM: William J. Sebring
Chief Support Services Officer

SUBJECT: Construction Status Reports

Capital Improvements staff has reviewed the architect's monthly status report on the current construction projects. A summary of the progress for each project is shown below:

Bus Shop I – New Fuel Island

- Data conduit for connection to existing Bus Shop 1 is complete.
- Concrete paving is substantially complete.
- Fueling equipment installation is complete.
- Systems commissioning is scheduled over the next two weeks.
- This project is scheduled for completion March 2021.

Etowah HS Athletic Facility Improvements

- Baseball concessions/restrooms have been turned over for school use.
- Sanitary sewer lift station is functional.
- Visitor's fieldhouse foundation masonry and underground electrical are underway.
- Football restroom underground utilities have been installed.
- Foundation masonry and underground plumbing are underway.
- Softball concessions/restroom bldg. foundations have begun.
- Site retaining wall is complete.
- This project is scheduled for completion August 2021.

Woodstock MS Classroom Addition

- Masonry wall installation is nearing completion.
- Overhead electrical, plumbing, and HVAC rough-in work is ongoing.
- Exterior air infiltration barrier installation is in progress.
- Roofing activities continue.
- This project is scheduled for completion August 2021.

1205 Bluffs Parkway
Canton, Georgia 30114
770.479.1871
www.cherokeek12.net

Woodstock HS Auxiliary Gym

- Masonry wall construction is nearing completion.
- Electrical, plumbing and HVAC rough-in work continues.
- Roofing activities are ongoing.
- Brick installation is underway.
- This project is scheduled for completion August 2021.

WJS

WJS/SW:mm
Attachments

Bus Shop I – Replacement Fuel Island



Exterior View

Etowah High School Athletic Facility Improvements



Exterior View – Visitor Fieldhouse



Exterior View – Softball Concessions

Woodstock High School Auxiliary Gym



Exterior View



Interior View

Woodstock Middle School Classroom Addition



Exterior View